

Exhibit C – Plans

Table of Contents

PLANS

Corona-Norco Transportation Office at Orange Grove High School.....3-66

Auburndale Intermediate Demo and Remodel Site Plans.....67

Transportation Finish Materials.....68

Transportation Finish Renderings.....69-72

DSA 140 and DSA Addendum 01.....73-220

Portable Foundation Plan.....221-222



CORONA-NORCO USD

CORONA-NORCO USD TRANSPORTATION OFFICE AT ORANGE GROVE HIGH SCHOOL

100% CONSTRUCTION DOCUMENTS

08-07-23




IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC:
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023

PBK

CORONA-NORCO USD TRANSPORTATION OFFICE AT
ORANGE GROVE HIGH SCHOOL

PROJECT ADDRESS:
300 S. BUENA VISTA AVE.
NORCO, CA 92882

100% CONSTRUCTION DOCUMENTS
DSA FILE NO. ##### DSA FILE NO. #####



OWNER

Corona-Norco USD
2820 Clark Ave.
Norco, CA 92860
t: 951-736-5047
Contact: Jacquelyn Roberts

ARCHITECT

PBK Architects
8163 Rochester Avenue
Rancho Cucamonga, CA 91730
t: 909.987.0909
Contact: Gilbert Baez

CIVIL ENGINEER

Valued Engineering, Inc.
600 N. Mountain Avenue
Suite C102
Upland, CA 91786
t: 909-982-4601
Contact: Jeff Meiter

STRUCTURAL ENGINEER

Hohbach-Lewin, Inc.
511 Mission Street
South Pasadena, CA 91030
t: 626-441-1211
Contact: Les Tso


MEP ENGINEER

LEAF Engineers
8163 Rochester Ave #100
Rancho Cucamonga, CA 91730
t: 909-987-0909
Contact: Rex Wang

COVER SHEET

GO.00

DRAWING CONVENTIONS



ABBREVIATIONS

Table of abbreviations for architectural and mechanical symbols, including area drain, equipment, MEP, and structural components.

STATEMENT OF GENERAL CONFORMANCE

FOR ARCHITECTS/ENGINEERS WHO UTILIZE PLANS, INCLUDING BUT NOT LIMITED TO SHOP DRAWINGS, PREPARED BY OTHER LICENSED DESIGN PROFESSIONALS AND/OR CONSULTANTS

The drawings or sheets listed on the cover or index sheet (see asterisk *) This drawing, page of specifications/calculations

have been prepared by other design professionals or consultants who are licensed and/or authorized to prepare such drawings in this state. It has been examined by me for: 1) design intent and appears to meet the appropriate requirements of Title 24, California Code of Regulations and the project specifications prepared by me, and 2) coordination with my plans and specifications and is acceptable for incorporation into the construction of this project.

The Statement of General Conformance shall not be construed as relieving me of my rights, duties, and responsibilities under Sections 17302 and 81138 of the Education Code and Sections 4-336, 4-341 and 4-344 of Title 24, Part 1, (Title 24, Part 1, Section 4-317 (b))

Signature and certification form for YONG YOO, Architect or Engineer, dated 05/19/2023.

DSA NOTES

- 1. ALL WORK SHALL CONFORM TO 2022 EDITION TITLE 24, CALIFORNIA CODE OF REGULATIONS (CCR)
2. CHANGES TO THE APPROVED DRAWINGS AND SPECIFICATIONS SHALL BE MADE BY AN ADDENDUM OR A CONSTRUCTION CHANGE DOCUMENT (CCD) APPROVED BY THE DIVISION OF THE STATE ARCHITECT...

SCOPE OF WORK

ALL CONSTRUCTION AND SERVICES REQUIRED TO PROVIDE... RELOCATED AND REURBISH ONE (1) 36'x47' MODULAR RELOCATABLE BUILDING TO AN EXISTING CAMPUS FOR THE CORONA-NORCO UNIFIED SCHOOL DISTRICT.

GENERAL NOTES

- 1. CONSTRUCTION DOCUMENTS DESCRIBE THE PRODUCTS, SYSTEMS, QUANTITIES, CONFIGURATION AND PERFORMANCE SPECIFICATIONS THAT DELIVER THE OVERALL DESIGN INTENT OF THE PROJECT.
2. THE CONSTRUCTION DOCUMENT DRAWINGS AND SPECIFICATIONS ARE COMPLEMENTARY, AND WHAT IS REQUIRED BY ONE SHALL BE AS BINDING AS IF REQUIRED BY BOTH.


PROJECT DATA

PROJECT ADDRESS: 300 BUENA VISTA AVENUE, CORONA, CA 92882
OCCUPANCY: B/E
CONSTRUCTION TYPE: V-B
AUTOMATIC SPRINKLER: NO
NUMBER OF FLOORS: 1
ACTUAL SQUARE FOOTAGE: 1,719 (INCLUDES EXTERIOR COVERED AREA)
ALLOWABLE SQUARE FOOTAGE: 2,675 SF < 9,000 SF (PER 2022 CBC TABLE 506.2) - OKAY

DEFERRED APPROVAL ITEMS

- 1. NOT APPLICABLE.
2. NOT APPLICABLE.
INSTALLATION OF THE ITEMS ABOVE SHALL NOT BE STARTED UNTIL DETAILED PLANS AND SPECIFICATIONS ARE SUBMITTED AND APPROVED BY THE DIVISION OF THE STATE ARCHITECT (DSA)


VICINITY MAP



DRAWING INDEX


Table listing drawing sheets and their descriptions, including GENERAL, CIVIL, ARCHITECTURAL, STRUCTURAL, MECHANICAL, ELECTRICAL, FIRE ALARM, PLUMBING, and TECHNOLOGY sheets.

TOTAL # OF SHEETS: 64



ARCHITECT: PRK Architects, Inc.
PROJECT ADDRESS: 300 S. BUENA VISTA AVE., NORCO, CA 92882

CORONA-NORCO USD TRANSPORTATION OFFICE AT ORANGE GROVE HIGH SCHOOL



CODES & STANDARDS

Table listing applicable codes and standards, including California Administrative Code (CAC), California Building Code (CBC), California Electrical Code (CEC), California Mechanical Code (CMC), California Plumbing Code (CPC), California Energy Code (CEC), California Fire Code (CFC), California Existing Building Code (CEBC), California Green Building Standards Code (CAL Green), California Fire Protection Code (CFPC), California Fire Alarm & Signaling Code (CAFASC), California Fire Sprinkler Code (CFCSP), California Fire Alarm & Signaling Code (CAFASC), California Fire Sprinkler Code (CFCSP), California Fire Alarm & Signaling Code (CAFASC), California Fire Sprinkler Code (CFCSP).

SHEET NUMBERING

Table showing sheet numbering details for A2.01A, including building area, sequence, and discipline.

CLIENT: CORONA-NORCO USD
DATE: 08-07-23
PROJECT NUMBER: 230010

Table with columns for No., Description, and Date, used for tracking revisions.

100% CONSTRUCTION DOCUMENTS

TITLE SHEET

100% CONSTRUCTION DOCUMENTS

GO.01



California Department of Conservation
California Geological Survey

John Vondriska
Administrative Director, Facilities
Corona-Norco Unified School District
2820 Clark Avenue,
Norco, CA 92860-1903

July 10, 2023

Subject: Engineering Geology and Seismology Review for Transportation Office at Orange Grove High School – Office Expansion
300 South Buena Vista Avenue, Corona, CA
CGS Application No. 04-CGS5974

Dear Mr. Vondriska:

In accordance with your request and transmittal of documents received on May 23, 2023, the California Geological Survey (CGS) has reviewed the engineering geology and seismology aspects of the consulting report prepared for the subject project at the Transportation Office at Orange Grove High School in Corona. It is our understanding that this project involves relocating an existing Relocatable Building to the Transportation Office. This review was performed in accordance with Title 24, California Code of Regulations, 2022 California Building Code (CBC) and followed CGS Note 48 guidelines. We reviewed the following report:

Geotechnical Investigation, Proposed Transportation Office Expansion Project, Orange Grove High School, 300 South Buena Vista Avenue, Corona, California 92882: Leighton Consulting, Inc., 10532 Acacia Street, Suite B-6, Rancho Cucamonga, CA 91730; company Project No. 13847.001, report dated April 25, 2023, 30 pages, 9 figures, 5 appendices.


Based on our review, the consultants provide a thorough and well-documented assessment of engineering geology and seismology issues with respect to the proposed improvements. The principal concerns identified by the consultants are the potential for strong ground shaking, dynamic settlement, and corrosive soils. The consultants recommend design spectral acceleration parameters of $S_{a1} = 1.381g$ and $S_{a2} = 0.892g$. CGS notes this value of S_{a1} must be increased by 50% for structural design in accordance with Item 1 Exception in ASCE 7-16 Supplement 3, Section 11.4.8. Their evaluation indicates liquefaction, surface fault rupture, and slope instability are not design concerns for the project.

State of California Natural Resources Agency | Department of Conservation
Office of the State Geologist, 715 P Street, MS 19-01, Sacramento, CA 95814
conservation.ca.gov/gis | T: (916) 445-1825

Engineering Geology and Seismology Review
Transportation Office at Orange Grove High School – Office Expansion
CGS Application No. 04-CGS5974
July 10, 2023

In conclusion, **the engineering geology and seismology issues at this site are adequately assessed in the referenced reports, and no further information is requested.** If you have any further questions about this review letter, please contact the primary reviewer at Justin.LaForge@conservation.ca.gov.

Respectfully submitted,
Justin LaForge
Justin LaForge
Engineering Geologist
PG 9796



Concur:

Jennifer Thornburg

Jennifer Thornburg
Senior Engineering Geologist
PG 5476, CEG 2240



Enclosures:

Note 48 Checklist Review Comments
Keyed to: Note 48 - Checklist for the Review of Engineering Geology and Seismology Reports for California Public Schools, Hospitals, and Essential Services Buildings

Copies to:

Steven Okubo, Certified Engineering Geologist, and Jason Hertzberg, Registered Geotechnical Engineer
Leighton Consulting, Inc., 10532 Acacia Street, Suite B-6, Rancho Cucamonga, CA 91730

Yong Yoo, Architect
PBK Architects, Inc., 8163 Rochester Avenue, Rancho Cucamonga, CA 91781

Geoffrey Chan, Senior Structural Engineer
Division of State Architect, 10920 Via Frontera, Suite 300, San Diego, CA 92127



NOTE:

FOR (E) GATES ALONG THE PATH OF TRAVEL ROUTE CONTRACTOR TO ADJUST DOOR OPENING FORCE TO COMPLY WITH CBC SECTION 11B-404.2.9 AND CLOSING SPEED TO COMPLY WITH SECTION 11B-404.2.8.

THE FORCE FOR PUSHING OR PULLING TO OPEN A DOOR OR GATE SHALL BE AS FOLLOWS:

- 1. INTERIOR HINGED DOORS AND GATES: 5 POUNDS MAXIMUM
- 2. SLIDING OR FOLDING DOORS: 5 POUNDS MAXIMUM
- 3. REQUIRED FIRE DOORS: THE MINIMUM OPENING FORCE ALLOWABLE BY THE APPROPRIATE ADMINISTRATIVE AUTHORITY, NOT TO EXCEED 15 POUNDS.
- 4. EXTERIOR HINGED DOORS: 5 POUNDS MAXIMUM.

THESE FORCES DO NOT APPLY TO THE FORCE REQUIRED TO RETRACT LATCH BOLTS OR DISENGAGE OTHER DEVICES THAT HOLD THE DOOR OR GATE IN A CLOSED POSITION.



PATH OF TRAVEL

DESIGN PROFESSIONAL IN GENERAL RESPONSIBLE CHARGE STATEMENT: THE POT IDENTIFIED IN THESE CONSTRUCTION DOCUMENTS IS COMPLIANT WITH THE CURRENT APPLICABLE CALIFORNIA BUILDING CODE ACCESSIBILITY PROVISIONS FOR PATH OF TRAVEL REQUIREMENTS FOR ALTERATIONS, ADDITIONS AND STRUCTURAL REPAIRS. AS PART OF THE DESIGN OF THIS PROJECT, THE POT WAS EXAMINED AND ANY ELEMENTS COMPONENTS OR PORTIONS OF THE POT THAT WERE DETERMINED TO BE NONCOMPLIANT 1) HAVE BEEN IDENTIFIED AND 2) THE CORRECTIVE WORK NECESSARY TO BRING THEM INTO COMPLIANCE HAS BEEN INCLUDED WITHIN THE SCOPE OF THIS PROJECTS WORK THROUGH DETAILS, DRAWINGS AND SPECIFICATIONS INCORPORATED INTO THESE CONSTRUCTION DOCUMENTS. ANY NONCOMPLIANT ELEMENTS, COMPONENTS OR PORTIONS OF THE POT THAT WILL NOT BE CORRECTED BY THIS PROJECT BASED ON VALUATION THRESHOLD LIMITATIONS OR A FINDING OF UNREASONABLE HARDSHIP ARE SO INDICATED IN THESE CONSTRUCTION DOCUMENTS.

DURING CONSTRUCTION, IF POT ITEMS WITHIN THE SCOPE OF THE PROJECT REPRESENTED AS CODE COMPLIANT ARE FOUND TO BE NONCOMPLYING BEYOND REASONABLE CONSTRUCTION TOLERANCES, THEY SHALL BE BROUGHT INTO COMPLIANCE WITH THE CBC AS A PART OF THIS PROJECT BY MEANS OF A CONSTRUCTION CHANGE DOCUMENT.

ACCESSIBILITY LEGEND

- (E) ACCESSIBLE PATH OF TRAVEL PER AF 04-111570
- ACCESSIBLE PATH OF TRAVEL TO BE PROVIDED
- PROPERTY LINE
- (E) BUILDING(S) NOT IN SCOPE
- PROPOSED 36' X 40' RELOCATABLE BUILDING TO BE REFURBISHED
- GN GENDER NEUTRAL STAFF RESTROOM PER AF 04-103049
- GN = GENDER NEUTRAL

ACCESSIBILITY KEYED NOTES

#	Description
00.01	PROPOSED RELOCATED 36' X 40' MODULAR BUILDING (CONSTRUCTION TYPE: VB; BUILDING AREA: 1,440; OCCUPANCY: B); P.C. 04-104816, AF 04-106294, SERIAL #'S: 38501, 38502 & 38503
00.02	(E) ACCESSIBLE PARKING AND DROP-OFF ZONE PER AF 04-111570 TO BE RESTRIPTED PER THIS CONTRACT. SEE CIVIL DEMOLITION PLAN ON SHEET C-1.
00.08	(E) RAMP WITH 2% CROSS SLOPE AND MAX 1:12 RUN IN THE DIRECTION OF TRAVEL PER AF 04-111570
00.10	ACCESSIBLE CONNECTION TO PUBLIC RIGHT-OF-WAY PER THIS CONTRACT
00.11	(E) ACCESSIBLE DRINKING FOUNTAIN PER AF 04-111570
00.12	TOW-AWAY SIGN TO BE PROVIDED
00.20	(E) ACCESSIBLE HINGED GATE WITH MAXIMUM PUSHING OR PULLING FORCE OF 5 POUNDS.
01.03	(E) ENTRANCE SIGN
01.04	(E) WRONG WAY SIGN
00.09	(E) ACCESSIBLE RAMP WITH 2% CROSS SLOPE AND MAX 1:12 RUN IN THE DIRECTION OF TRAVEL. SEE C2.1 FOR SLOPES AND 14A1/20 FOR (E) HANDRAIL ELEVATION.

DSA CERTIFICATION LIST

- 1. ORIGINAL DRAWINGS... AF 23577 DSA APPROVED IN 1949
- 2. THE FOLLOWING PROJECT... AF 32709 DSA APPROVED ON 01/28/1958
- 3. THE FOLLOWING PROJECT... AF 04-103049 CLOSED WITH DSA CERTIFICATION ON 09/28/2006
- 4. THE FOLLOWING PROJECT... AF 04-111570 CLOSED WITH DSA CERTIFICATION ON 03/03/2016

PARKING CALCULATION


(E) PARKING LOT A:	STANDARD STALLS	75
	VAN ACCESSIBLE STALLS	2
	STD ACCESSIBLE STALLS	4
	TOTAL P-LOT A STALLS	81
(E) PARKING LOT B:	STANDARD STALLS	83
	VAN ACCESSIBLE STALLS	1
	STD ACCESSIBLE STALLS	2
	TOTAL P-LOT B STALLS	86
	TOTAL STALLS ON SITE	167

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC:
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023



ARCHITECT PBK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0509

CORONA-NORCO USD TRANSPORTATION OFFICE AT
ORANGE GROVE HIGH SCHOOL
PROJECT ADDRESS:
300 S. BUENA VISTA AVE.
NORCO, CA 92882
100% CONSTRUCTION DOCUMENTS
DSA FILE NO. 33-144
DSA APP# NO. 04-122251




Consultant

Architect



CLIENT		
CORONA-NORCO USD		
DATE	PROJECT NUMBER	
08-07-23	230010	
REVISIONS		
No.	Description	Date

100% CONSTRUCTION DOCUMENTS
SITE ACCESSIBILITY PLAN



FIRE ACCESS LEGEND

--- PROPERTY LINE

(E) BUILDING NOT IN SCOPE

NEW 36' X 40' RELOCATABLE BUILDING TO BE REFURBISHED

(E) FIRE ACCESS LANE (AF 04-111570)

FIRE ACCESS KEYED NOTES

#	Description
00.01	PROPOSED RELOCATED 36' X 40' MODULAR BUILDING (CONSTRUCTION TYPE: V-B, BUILDING AREA: 1,440, OCCUPANCY: B), P.C. 04-104816, AF 04-105264, SERIAL #'S: 38501, 38502 & 38503
01.02	EXISTING FIRE HYDRANT

FIRE FLOW REPORT
HYDRAULIC MODEL
CITY OF CORONA

Project Number
DWP2023-0013
Date Issued
5/10/2023

APPLICANT INFORMATION

Name: JACKIE ROBERTS Phone: (951)230-2267
Address: 2820 CLARK AVENUE Corona CA 92882 Email: Jacquelyn.Roberts@cnusd.k12.ca.us

GENERAL INFORMATION

Site Address: 330 330 S BUENA VISTA AVE Site Location: Within City Limits
Type: Commercial Notes: Overhead Fire Sprinklers

TEST INFORMATION

Test Date: 5/10/2023
Flow Hydrant No: 2976
Main Size (in): 10
20 psi Residual Flow (gpm): 8668
Simulated Flow (gpm): 3000
Static Pressure (psi): 105
Residual Pressure for Simulated Flow (psi): 91

ADDITIONAL INFORMATION FOR RIVERSIDE COUNTY UNINCORPORATED AREA

Hydrant Type:
Hydrant Make & Model:
Distance to Hydrant (ft):
Nozzle Count:
Nozzle Size (in):
Can the water system provide at least 1,000 gpm at a 20 psi residual pressure?

Fee/Account: 570 50000 31903
Approved by: Mohammed Ibrahim For inquiries concerning this report, please call (951) 279 - 3592

Printed: 5/10/2023

810

FIRE & LIFE SAFETY SITE CONDITIONS SUBMITTAL

Division of the State Architect (DSA) documents referenced within this publication are available on the [DSA Forms](#) or [DSA Publications](#) webpages.

To facilitate the Division of the State Architect's (DSA) fire and life safety plan review of project site conditions, DSA requires the design professional to provide the following information at time of project submittal for projects consisting of construction of a new campus, construction of new building(s), additions to existing buildings, and for site alternate design means for fire department emergency vehicle access, and fire suppression water supply. Information associated with compliance items 1 through 3 below is to be provided for all project types indicated above. Information associated with items 4 through 7 is to be completed when an alternate means is utilized. Acknowledgement by the school district and signature from the Local Fire Authority (LFA) is only required when an alternate design means is being requested.

The Project Information and Fire & Life Safety Information sections are to be completed for all projects and imaged onto the fire access site plan. When an alternate design/means is proposed, all sections on pages 1 and 2 are to be completed and imaged on the fire access site plan.

For additional information refer to the instructions at the end of this form and DSA Policy PL 09-01: *Fire Flow for Buildings*.

PROJECT INFORMATION

School District/Owner: CORONA-NORCO UNIFIED SCHOOL DISTRICT

Project Name/School: CNUSD TRANSPORTATION OFFICE AT ORANGE GROVE HIGH SCHOOL

Project Address: 300 BUENA VISTA AVENUE

FIRE & LIFE SAFETY INFORMATION

1. Has a fire hydrant flow test been performed within the past 12 months? (If yes, provide a copy of the test data.)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
2. Was the fire hydrant water flow test performed as part of this LFA review?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
3. Is the project located within a designated fire hazard severity zone (FHSZ) as established by Cal-Fire? (If yes, indicate FHSZ classification below.)	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>

Refer to the following website for FHSZ locations: <http://egis.fire.ca.gov/FHSZ/> Moderate High Very High

Wildland Interface Area (WIFA) (If any designations are checked, project design must meet the requirements of CBC Chapter 7A.) WIFA

DSA 810
FIRE & LIFE SAFETY SITE CONDITIONS SUBMITTAL

CONDITION MEANS AND METHODS RESOLUTION	ALTERNATE ACCEPTED			
	Yes	No	N/A	N/R
4. Emergency vehicle access roadways do not meet CFC requirements.				<input checked="" type="checkbox"/>
4a. Acceptable Alternate: Emergency vehicle and personnel access as proposed by the project architect is acceptable for providing fire suppression and protection of life and property.				
5. Fire Hydrants: Number and spacing does not meet CFC requirements.				<input checked="" type="checkbox"/>
5a. Acceptable Alternate: Number of fire hydrants and spacing as proposed by the project architect is acceptable for fire suppression and protection of life and property.				
6. Fire Hydrants: Water flow and pressure are less than CFC minimum.				<input checked="" type="checkbox"/>
6a. Acceptable Alternate: The available flow and pressure is acceptable for providing fire suppression and protection of life and property.				
7. Location of fire department connection(s) serving fire sprinkler systems or standpipe systems does not meet CFC requirements.				<input checked="" type="checkbox"/>
7a. Acceptable Alternate: The location of fire department connection serving the fire sprinkler system and/or standpipe system is acceptable for providing fire suppression and protection of life and property.				

School District Acceptance of Acceptable Design Alternates

By signing this form, the school district acknowledges and accepts the proposed design as an alternative to California Building Code (CBC) and California Fire Code (CFC) minimum requirements, as indicated by one or more of the conditions indicated at items 4a, 5a, 6a or 7a, for providing fire and life safety protection of life and property.

Accepted by: Jacquelyn Roberts Title: Construction Director I, Facilities
Signature: Jacquelyn Roberts Date: 5/17/23

LOCAL FIRE AUTHORITY (LFA) INFORMATION

LFA Agency Name: Corona Fire Department

LFA Review Official: Cindi Schmitz

Title: FIRE MARSHAL Work Phone: 951-786-2464

Work Email: Cindi.Schmitz@coronaca.gov

LFA Reviewer's Signature: C. Schmitz Date: 5-17-23

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023

ARCHITECT PBK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0509

CORONA-NORCO USD TRANSPORTATION OFFICE AT ORANGE GROVE HIGH SCHOOL

PROJECT ADDRESS:
300 S. BUENA VISTA AVE.
NORCO, CA 92882
100% CONSTRUCTION DOCUMENTS
DSA APPL. NO. 04-122251 DSA FILE NO. 33-14

CNUSD TRANSPORTATION OFFICE

H A1
G B
F A
E A
D A

KEY PLAN

NORTH: PLAN TRUE

Consultant

Architect

No. C-31162
REV. 10-31-2005
STATE OF CALIFORNIA


CLIENT
CORONA-NORCO USD
DATE: 08-07-23 PROJECT NUMBER: 230010

No.	Description	Date

100% CONSTRUCTION DOCUMENTS

FIRE ACCESS SITE PLAN

G0.03



NOTE:
 1. PROVIDE AN ASSISTIVE LISTENING SYSTEM AT CONFERENCE ROOM
 A. 1 TRANSMITTER, 2 RECEIVERS - RE: SPECS
 2. ASSISTIVE LISTENING SYSTEMS SHALL BE PROVIDED IN ACCORDANCE WITH CBC SECTION 11B-219 AND SHALL COMPLY WITH CBC SECTION 11B-706
 3. PER CBC SECTION 11B-219.3, THE MINIMUM NUMBER OF RECEIVERS TO BE PROVIDED SHALL BE EQUAL TO 4% OF THE TOTAL NUMBER OF SEATS, BUT IN NO CASE LESS THAN TWO. 25% MINIMUM OF RECEIVERS PROVIDED, BUT NO FEWER THAN TWO, SHALL BE HEARING-AID COMPATIBLE IN ACCORDANCE WITH CBC SECTION 11B-706.3
 4. IF THE SYSTEM PROVIDED IS LIMITED TO SPECIFIC AREAS OR SEATS, THEN SUCH AREAS OR SEATS SHALL BE WITHIN A 50-FOOT VIEWING DISTANCE OF, AND HAVE A COMPLETE VIEW OF, THE STAGE OR PLAYING AREA. CBC SECTION 11B-219.4

WORK ROOM
 102
 613 SF
 B 150
 5

ENTRY
 101
 108 SF
 B 15
 8

MINIMUM NUMBER OF EXITS REQUIRED PER 2022 CBC 1008.3.4 IS 1
NUMBER OF EXITS PROVIDED = 1

(E) BUILDING C
 OCCUPANCY: E
 CONSTRUCTION TYPE: VB
 ACTUAL SQ. FOOTAGE: 1,856
 AF 04-102019, AF 04-11570

(E) BUILDING A1
 OCCUPANCY: B
 CONSTRUCTION TYPE: VB
 ACTUAL SQ. FOOTAGE: 3,180
 AF 04-11570

EXIT ANALYSIS & SIGNAGE PLAN KEYED NOTES

#	Description
00.10	ACCESSIBLE CONNECTION TO PUBLIC RIGHT-OF-WAY PER THIS CONTRACT
00.18	FIRE-RESISTANCE RATING REQUIREMENT FOR EXTERIOR WALL BASED ON FIRE SEPARATION DISTANCE TABLE 705.5 IS 1-HOUR. FULL HEIGHT 1-HOUR WALL WITH LESS THAN 15% PROTECTED OPENING ASSEMBLY.
00.19	(E) 2x6 @ 16" O.C. FULL HEIGHT W/D STUD WALL (WITH NO OPENINGS) WITH 3/4" PLYWOOD SHEATHING AND 1" CEMENT PLASTER AT EXTERIOR AND INTERIOR FACE. 1-HR RATED WALL PER TABLE 721.1(2) ITEM 15-1,2
01.07	(E) ROOF OVERHANG SHOWN DASHED
10.01	BUILDING ENTRANCE SIGNAGE / ISA SIGNAGE - SEE: 24/G0.05
10.02	TACTILE EXIT SIGN - SEE: 22/G0.05
10.03	ROOM IDENTIFICATION SIGN - SEE: 28/G0.05
10.04	ASSISTIVE LISTENING SYSTEM SIGN - SEE: 27/G0.05
10.06	TACTILE 'EXIT ROUTE' SIGN - SEE: 22/G0.05
10.07	TACTILE 'NOT AN EXIT' SIGN - SEE: 26/G0.05
32.01	4'-2" WIDE X 8'-0" HIGH HOT DIPPED GALVANIZED ORNAMENTAL SERVICE GATE WITH PANIC HARDWARE TO BE PROVIDED

SIGN TYPE LEGEND

ROOM IDENTIFICATION SIGNAGE TYPE B	28 G0.05
ASSISTIVE LISTENING SIGN	27 G0.05
TACTILE 'EXIT' & 'EXIT ROUTE' SIGN	22 G0.05
FIRE EXTINGUISHER CABINET	24 A6.01
BUILDING/ROOM IDENTIFICATION SIGNAGE	24 G0.05

OCCUPANCY TYPES

- B - BUSINESS
- (E) BUILDING NOT IN SCOPE



LIFE SAFETY SYMBOLS LEGEND

- ASSUMED PROPERTY LINE
- EXIT TRAVEL DIRECTION
- EXIT ACCESS MAX TRAVEL DISTANCE (TD)
- EXIT ACCESS
- EXIT DISCHARGE
- NON RATED
- (E) 1-HR FIRE RATED
- (E) 2-HR FIRE RATED EXTERIOR WALL CONSTRUCTION
- FIRE EXTINGUISHER CABINET

CLASSROOM

ROOM NAME	ROOM NUMBER	ROOM AREA (SQ. FT.)	OCCUPANT LOAD FACTOR	ROOM OCCUPANT	OCCUPANCY TYPE
400	960	E 20	448		

COMBINED EXIT LOAD	REQUIRED CLEAR EXIT WIDTH (IN INCHES)	PROVIDED CLEAR EXIT WIDTH (IN INCHES)
100	32	20




ARCHITECT PBK Architects, Inc.
 RANCHO CUCAMONGA
 8163 Rochester Avenue, Suite 100
 Rancho Cucamonga
 California 91730
 P 909-987-0509


CORONA-NORCO USD TRANSPORTATION OFFICE AT
 ORANGE GROVE HIGH SCHOOL

PROJECT ADDRESS:
 300 S. BUENA VISTA AVE.
 NORCO, CA 92882

100% CONSTRUCTION DOCUMENTS
 DSA-APPL. NO. 04-122251 DSA-FILE NO. 33-144



Consultant



CLIENT CORONA-NORCO USD


DATE	PROJECT NUMBER
08-07-23	230010

REVISIONS


No.	Description	Date

100% CONSTRUCTION DOCUMENTS


CODE ANALYSIS & SIGNAGE PLAN




24 ROOM IDENTIFICATION SIGNAGE 1 1/2" = 1'-0"




23 CHARACTER REQ. FOR SIGNAGE 1" = 1'-0"




11 TRUNCATED DOMES 3" = 1'-0"




28 TYP. ROOM IDENTIFICATION SIGN 6" = 1'-0"




27 ASSISTIVE LISTENING SIGNAGE 3" = 1'-0"




26 TACTILE NOT AN EXIT SIGN 3" = 1'-0"



25 SITE ACCESS SIGN 1 1/2" = 1'-0"




22 TACTILE EXIT SIGNS 3" = 1'-0"




21 ENTRY MAT SYSTEM DETAIL 3" = 1'-0"




20 ROOM IDENTIFICATION SIGNAGE 6" = 1'-0"




19 PASSENGER LOADING ZONE SIGN 1 1/2" = 1'-0"




16 MISC. MOUNTING HEIGHTS 3/8" = 1'-0"



14 BRAILLE STANDARDS FOR SIGNAGE 6" = 1'-0"



13 (E) ACCESSIBLE PARKING SIGN 1 1/2" = 1'-0"



7 SIGN POST FOOTING 1 1/2" = 1'-0"

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023



ARCHITECT PRK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P: 909-987-0509

CORONA-NORCO USD TRANSPORTATION OFFICE AT
ORANGE GROVE HIGH SCHOOL

PROJECT ADDRESS:
300 S. BUENA VISTA AVE.
NORCO, CA 92892

100% CONSTRUCTION DOCUMENTS
DSA APP# NO. 04-122251 DSA FILE NO. 33-144

CNUSD TRANSPORTATION OFFICE

KEY PLAN

NORTH: PLAN TRUE

Consultant


Architect
LICENSED ARCHITECT
Yong Yoo
No. C-31162
REV. 10-31-2005
STATE OF CALIFORNIA

CLIENT
CORONA-NORCO USD
DATE 08-07-23 PROJECT NUMBER 230010

REVISIONS		
No.	Description	Date

100% CONSTRUCTION DOCUMENTS

ACCESSIBILITY DETAILS



DEMOLITION PLAN LEGEND & ABBREVIATIONS



- PCC DEMOLITION
- CLEAR AND GRUB DEMOLITION
- SAWCUT
- CURB REMOVAL

- BLDG BUILDING
- C CENTERLINE
- CB CATCH BASIN
- EA EACH
- ELEC ELECTRICAL
- L/A LANDSCAPING
- LF LINEAR FEET
- PCC PORTLAND CEMENT CONCRETE
- SCO SEWER CLEANOUT
- SD STORM DRAIN
- SF SQUARE FEET
- SWR SEWER
- UDG UNDERGROUND
- UTIL UTILITY

DEMOLITION ITEMS

- 1 SAWCUT PAVEMENT TO A CLEAN, STRAIGHT EDGE 165 LF
- 2 REMOVE PCC PAVEMENT AND DISPOSE 3,105 SF
- 3 CLEAR AND GRUB, DISPOSE 3,535 SF
- 4 REMOVE TREE AND DISPOSE 2 EA
- 5 CONTRACTOR TO POT-HOLE AND VERIFY UNKNOWN UTILITY TYPE, SIZE, DEPTH AND LOCATION PRIOR TO CONSTRUCTION OF PROPOSED BUILDING 140 LF
- 6 REMOVE PCC CURB AND DISPOSE 6 LF
- 99 PROTECT IN PLACE, ITEM PER PLAN

QUANTITIES



IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC:
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023



ARCHITECT PBK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909




CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860

DSA Submittal
DSA-APPL. NO. 04-121666 DSA-FILE NO. 33-9



CNUSD TRANSPORTATION OFFICE



CLIENT CORONA-NORCO USD
DATE 08-30-23 PROJECT NUMBER 230010

No.	Description	Date



DSA Submittal

DEMOLITION PLAN

C1.1




KEY PLAN





CLIENT		
CORONA-NORCO USD	PROJECT NUMBER 230010	
DATE 08-30-23		
REVISIONS		
No.	Description	Date
DSA Submittal		

GRADING PLAN



File: P:\WORKS\0752301\CAD\SHEETS\GRADING\0752301_C2.1_GRADE.dwg Sep 27, 2023 - 3:59pm Kent





STORM DRAIN ITEMS	QUANTITIES
20 FURNISH AND INSTALL 4" PVC, SCHEDULE 40 STORM DRAIN PIPE PER MANUFACTURERS SPECIFICATIONS	30 LF
21 FURNISH AND INSTALL 9"x9" CATCH BASIN BY NOSPRO WITH D.I GRATE (OR APPROVED EQUAL) PER DETAIL (CS1)	1 EA
22 FURNISH AND INSTALL 4" POP-UP DRAINAGE EMITTER BY NOSPRO (OR APPROVED EQUAL) PER DETAIL (ES1)	1 EA
23 FURNISH AND INSTALL 4" PVC 90° BEND	1 EA
24 CONSTRUCT RIP-RAP SPLASH PAD WITH 6" ROCK, SIZE PER PLAN	3 EA

SEWER ITEMS	QUANTITIES
30 FURNISH AND INSTALL 2" PVC, SCHEDULE 40 SEWER LINE PER MANUFACTURERS SPECIFICATIONS	106 LF
31 FURNISH AND INSTALL 2" PVC WYE	4 EA
32 FURNISH AND INSTALL SEWER CLEANOUT PER CITY OF CORONA STD. 307 PER DETAIL (FS1)	4 EA

WATER ITEMS	QUANTITIES
40 FURNISH AND INSTALL 3/4" PVC, SCHEDULE 80 DOMESTIC WATER PER MANUFACTURERS SPECIFICATIONS	40 LF
41 FURNISH AND INSTALL 3/4" PVC 90° BEND	2 EA
42 CONNECT TO EXIST DOMESTIC WATER	1 EA

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC:
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023






ARCHITECT PBK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909

CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860


DSA Submittal
DSA-APPL. NO. 04-121866 DSA-FILE NO. 33-9



CLIENT		
CORONA-NORCO USD		
DATE	PROJECT NUMBER	
08-30-23	230010	
REVISIONS		
No.	Description	Date

DSA Submittal

UTILITY PLAN



C2.2

IDENTIFICATION STAMP
 DIV. OF THE STATE ARCHITECT
 APP: 04-122251 INC.
 REVIEWED FOR
 SS FLS ACS
 DATE: 10/24/2023



ARCHITECT PBK Architects, Inc.
 RANCHO CUCAMONGA
 8163 Rochester Avenue, Suite 100
 Rancho Cucamonga
 California 91730
 P 909-987-0909

CORONA TRANSPORTATION

PROJECT ADDRESS:
 2820 CLARK AVE
 NORCO, CA 92860



DSA Submittal
 DSA-APPL. NO. 04-121866 DSA FILE NO. 33-9



CNUSD TRANSPORTATION OFFICE

Legend:
 H- [Symbol]
 G- [Symbol]
 F- [Symbol]
 E- [Symbol]
 D- [Symbol]

KEY PLAN
 NORTH: PLAN TRUE




CLIENT
 CORONA-NORCO USD
 DATE: 08-30-23 PROJECT NUMBER: 230010

No.	Description	Date


DSA Submittal

SECTIONS


C3.1




SECTION A-A
 HORIZ SCALE: 1"=5'
 VERT SCALE: 1"=1'




SECTION B-B
 HORIZ SCALE: 1"=5'
 VERT SCALE: 1"=1'




SECTION C-C
 HORIZ SCALE: 1"=5'
 VERT SCALE: 1"=1'



SECTION D-D
 HORIZ SCALE: 1"=5'
 VERT SCALE: 1"=1'



File: P:\WORKS\0752301\CAD\SHEETS\GRADING\0752301_C41_EROSION.dwg Sep 27, 2023 - 3:58pm Kent



EROSION CONTROL AND BMP ITEMS


- ① CONTRACTOR TO PREPARE AND IMPLEMENT A CONSTRUCTION SCHEDULE PER BMP (CASQA BMP HANDBOOK) EC-1
- ② INSTALL SILT FENCE PER BMP (CASQA BMP HANDBOOK) SE-1
- ③ PLACE INLET PROTECTION PER BMP (CASQA BMP HANDBOOK) SE-10
- ④ PLACE GRAVEL BAGS 2 COURSE HIGH PER BMP (CASQA BMP HANDBOOK) SE-6 AND PER DETAIL ON THIS SHEET

OTHER NON-STORMWATER "BMPs"

- NS-1 WATER CONSERVATION PRACTICES
- NS-3 PAVING & GRIND OPERATIONS
- NS-6 ILLICIT CONNECTION/DISCHARGE
- NS-12 CONCRETE CURING
- NS-13 CONCRETE FINISHING
- WM-1 MATERIAL DELIVERY & STORAGE
- WM-2 MATERIAL USE
- WM-3 STOCKPILE MANAGEMENT
- WM-4 SPILL PREVENTION & CONTROL
- WM-5 SOLID WASTE MANAGEMENT
- WM-6 HAZARDOUS WASTE MANAGEMENT
- WM-8 CONCRETE WASTE MANAGEMENT
- WM-9 SANITARY/SEPTIC WASTE MANAGEMENT
- WM-10 LIQUID WASTE MANAGEMENT

LEGEND

- xx SILT FENCE PER SE-1
- GRAVEL BAGS PER SE-6
- ⊙ INLET PROTECTION PER SE-10
- FLOW DIRECTION






IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC:
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023



ARCHITECT PBK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909


CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860
DSA Submittal



CLIENT		
CORONA-NORCO USD		
DATE	PROJECT NUMBER	
08-30-23	230010	
REVISIONS		
No.	Description	Date
DSA Submittal		

EROSION CONTROL PLAN



C4.1

We put water in its place



CATCH BASINS

9" Catch Basin Series

Table with 6 columns: Part No., Description, Color, Pkg Qty, Wt. Ea. (lbs.), Product Class, Specifications. Lists various catch basin models like 900F, 900S, 900T, 900D, 900L, 900E, 900G, 900H, 900I, 900J, 900K, 900L, 900M, 900N, 900O, 900P, 900Q, 900R, 900S, 900T, 900U, 900V, 900W, 900X, 900Y, 900Z.

CATCH BASINS

9" Catch Basin Series (continued)

Table with 6 columns: Part No., Description, Color, Pkg Qty, Wt. Ea. (lbs.), Product Class, Specifications. Continues the list of catch basin models from 900A to 900Z.


for videos, specs, detail drawings and case studies, visit ndspro.com

Product Catalog 2021

C5.1 NDS 9"x9" CATCH BASIN AND GRATE



POP-UP DRAINAGE EMITTERS



The Pop-up Drainage Emitter is an easy, safe and efficient solution that allows water to be diverted and released to water-safe areas away from structures, erosion-prone landscapes and poor drainage areas.


Pop-up Drainage Emitters allow water captured by grates, catch basins, channel drains, Flo-Well, EZflow, downspouts and roof gutter systems to flow through drainage pipe and away from structural foundations to safe or useful areas. For example, water can be routed from a low area next to a foundation to a water-safe area in the landscape, or a catch basin drainage system where allowed. The emitter opens under minimal hydrostatic pressure from water through upstream drainage pipes; the emitter closes as flow diminishes. The special patented design allows the Emitter to open with even the smallest flows. Since the Emitter is closed during dry weather, debris and rodents cannot enter the drain pipes. Spring automatically retracts - closes and prevents drainage from lawn mowers. It's flat profile blends discreetly into the surrounding landscape.

3" & 4" Pop-up Drainage Emitter


Table with 6 columns: Part No., Description, Color, Pkg Qty, Wt. Ea. (lbs.), Product Class, Specifications. Lists emitter models 420, 421, 422, 423, 424, 425, 426, 427, 428, 429, 430, 431, 432, 433, 434, 435, 436, 437, 438, 439, 440.

Product Catalog 2021


E5.1 NDS 4" EMITTER



F5.1 SEWER CLEANOUT



A5.1 RETAINING CURB DETAIL






B5.1 PAVEMENT JOINT JUNCTURE DETAILS

IDENTIFICATION STAMP DIV. OF THE STATE ARCHITECT APP: 04-122251 INC. REVIEWED FOR SS FLS ACS DATE: 10/24/2023



ARCHITECT PBK Architects, Inc. RANCHO CUCAMONGA 8163 Rochester Avenue, Suite 100 Rancho Cucamonga California 91730 P 909-987-0909

CORONA TRANSPORTATION PROJECT ADDRESS: 2820 CLARK AVE NORCO, CA 92860 DSA Submittal DSA-APPL. NO. 04-21266 DSA FILE NO. 33-9



CLIENT CORONA-NORCO USD DATE 08-30-23 PROJECT NUMBER 230010



Table with 3 columns: No., Description, Date. For tracking revisions.

DSA Submittal


CONSTRUCTION DETAILS

C5.1







27 RETAINING CURB AT SLOPED WALK
1 1/2" = 1'-0"




26 CONCRETE WHEEL STOP
1" = 1'-0"




25 RAISED CONCRETE PAD
3/4" = 1'-0"




18 MONUMENT SIGN
1" = 1'-0"



16 GALV. ORNAMENTAL FENCING CENTILEVER
1/2" = 1'-0"



21 EXTERIOR STAIR SECTION
1/4" = 1'-0"




20 EXTERIOR STAIRS
1/4" = 1'-0"


GATE SCHEDULE						
GATE	SIZE (W X H)	MATERIAL	PANIC HARDWARE	HARWARE GROUP	DETAIL GROUP	REMARKS
G100	3'-0" X 8'-0"	STEEL	YES	1	16/A1.10	ORNAMENTAL SERVICE GATE WITH PULL & CYLINDER LOCK

QTY	DESCRIPTION	CATALOG NO.	FINISH	MFR
1 EA	PANIC HARDWARE	PA-AX-88-AL-OP-110MD-WH	630	VON
1 EA	CYLINDER	3000-058	626	C-R
1 EA	DOOR PULL	VR910-NL	630	NE
1 EA	SURFACE CLOSER	480XP EDA	689	LCN

15 GATE SCHEDULE




6 PARKING LOT "A" ACCESSIBLE PARKING RESTRIPIING PLAN
1/8" = 1'-0"



3 ENLARGED SITE PLAN
1/8" = 1'-0"

- CONSTRUCTION KEYED NOTES**
- # Description
 - 00.03 (E) ACCESSIBLE PASSENGER DROP-OFF AND LOADING ZONE SIGN TO BE REMOVED AND REPLACED
 - 00.04 (E) STANDARD ACCESSIBLE PARKING STALL SIGN PER A# 04-111570
 - 00.06 (E) ACCESSIBLE VAN PARKING STALL SIGN PER A# 04-111570
 - 00.13 PAINT INTERNATIONAL SYMBOL OF ACCESSIBILITY, TYP.
 - 00.14 PAINT 4" PARKING STRIPE BLUE BORDER, TYP.
 - 00.15 PAINT 4" CROSS STRIPING WHITE, TYP.
 - 00.16 PAINT 12" HIGH WHITE LETTERS "NO PARKING" IN AISLE, TYP.
 - 00.21 TRUNCATED DOMES TO BE PROVIDED
 - 00.22 PAINT 4" STRIPE BORDER WHITE
 - 01.01 EXISTING CONCRETE PAVING TO REMAIN, PROTECT IN PLACE
 - 01.06 (E) CONCRETE CURB TO REMAIN, PROTECT IN PLACE
 - 01.08 (E) LANDSCAPING
 - 01.09 (E) CLEAN OUT TO REMAIN, PROTECT IN PLACE
 - 01.10 (E) HANDRAILS TO REMAIN, PROTECT IN PLACE
 - 03.01 CONCRETE MOW STRIP TO BE PROVIDED
 - 03.02 CONCRETE PAVING WITH 2% MAX. SLOPE TO BE PROVIDED - RE: CIVIL
 - 03.05 CONCRETE RETAINING CURB TO BE PROVIDED
 - 03.06 MECHANICAL CONCRETE PAD TO BE PROVIDED
 - 03.08 CONCRETE STAIR ON GRADE
 - 03.09 CONCRETE WALL TO BE PROVIDED
 - 03.10 CONCRETE EDGE AT DECOMPOSED GRANITE TO MEET FLUSH
 - 03.11 1/2" EXPANSION JOINT
 - 03.12 CONCRETE WALL FOOTING BEYOND
 - 03.13 8" DIA. CONCRETE FOOTING FOR 1 1/4" STD. ST. PIPE POST
 - 03.14 4'-0" LONG PARKING WHEEL STOP TO BE PROVIDED, PAINT CONTRASTING COLOR, TYP.
 - 03.15 (E) CONCRETE SLOPED WALK AND TRUNCATED DOMES TO BE REMOVED. PROVIDE NEW CONCRETE SLOPED WALK - RE: CIVIL
 - 03.16 (E) TRUNCATED DOMES TO BE REMOVED AND REPLACED WITH CONCRETE PAVING - RE: CIVIL
 - 03.17 CONCRETE CURB TO BE PROVIDED
 - 05.01 FREESTANDING HANDRAIL AT STAIR
 - 23.01 MECHANICAL UNIT ON 6" CONCRETE PAD - RE: MECHANICAL
 - 32.01 4'-0" WIDE X 8'-0" HIGH HOT DIPPED GALVANIZED ORNAMENTAL SERVICE GATE WITH PANIC HARDWARE TO BE PROVIDED
 - 32.02 CUSTOM MONUMENT ENTRY SIGN WITH VERBAGE "CORONA-NORCO USD TRANSPORTATION OFFICE" TO BE PROVIDED
 - 32.03 8'-0" HIGH HOT DIPPED GALVANIZED ORNAMENTAL FENCING TO BE PROVIDED
 - 32.06 1'-0" X 4'-0" (NET OPENING) FOUNDATION VENT
 - 32.07 2'-0" X 4'-0" (NET OPENING) ACCESS VENT



IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR
DATE: 10/24/2023

PRK

ARCHITECT PRK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0509

PROJECT ADDRESS:
300 S. BUENA VISTA AVE.
NORCO, CA 92882

100% CONSTRUCTION DOCUMENTS
DSA FILE NO. 33-14
DSA APP# NO. 04-122251

**CORONA-NORCO USD TRANSPORTATION OFFICE AT
ORANGE GROVE HIGH SCHOOL**

ARCHITECT
CORONA-NORCO USD
TRANSPORTATION OFFICE

KEY PLAN
NORTH: PLAN TRUE

Consultant

Architect
LICENSED ARCHITECT
Tong Yong
No. C-31162
STATE OF CALIFORNIA


CLIENT
CORONA-NORCO USD
DATE 08-07-23 PROJECT NUMBER 230010

No.	Description	Date


100% CONSTRUCTION DOCUMENTS

ENLARGED SITE PLAN


A1.02




24 FREESTANDING HANDRAIL AT STAIR
1 1/2" = 1'-0"




23 STAIR ON GRADE
N.T.S.




18 CONCRETE STAIR ON GRADE
3/4" = 1'-0"




28 FREESTANDING HANDRAIL AT STAIR - ELEVATION
1" = 1'-0"




26 6' CHAINLINK FENCE (GALVANIZED)
1/4" = 1'-0"




25 GALV. ORNAMENTAL SERVICE GATE
1/2" = 1'-0"




14 GALV. ORNAMENTAL FENCING PANEL
1/2" = 1'-0"




11 CONCRETE AT BARRIER CURB
1 1/2" = 1'-0"




10 CONC CONTROL JOINT - SAWCUT
3" = 1'-0"



9 CONC CONTROL JOINT - TOOLED
3" = 1'-0"




8 CONC EXP JOINT - TYP
3" = 1'-0"




7 CONC CONTROL JOINT - BEVELED SAWCUT
3" = 1'-0"




5 CONC. MOW STRIP
3" = 1'-0"




4 CONC PLANTER WALL
1" = 1'-0"



3 CONC WALL
1" = 1'-0"



2 CONC EXP JOINT @ (E)
3" = 1'-0"



1 ISA
3/4" = 1'-0"

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023


PRK

ARCHITECT PRK Architects, Inc.
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P: 909-987-0909

CORONA-NORCO USD TRANSPORTATION OFFICE AT
ORANGE GROVE HIGH SCHOOL

PROJECT ADDRESS:
300 S. BUENA VISTA AVE.
NORCO, CA 92882


100% CONSTRUCTION DOCUMENTS
DSA APP# NO. 04-122251 DSA FILE NO. 33-144




Consultant
Architect
LICENSED ARCHITECT
Tong Yoo
No. C-31162
STATE OF CALIFORNIA

CLIENT		CORONA-NORCO USD	
DATE		PROJECT NUMBER	
08-07-23		230010	
REVISIONS			
No.	Description	Date	
100% CONSTRUCTION DOCUMENTS			
TYPICAL SITE DETAILS			


A1.10




5 FOUNDATION VENT/ACCESS SECTION
1 1/2" = 1'-0"




4 POST IN WALL
1 1/2" = 1'-0"



3 PIPE AT FOOTING
N.T.S.



2 STEPPED FOOTING
N.T.S.




1 REBAR SPlice SCHEDULE
N.T.S.

REINFORCING BAR SPlice SCHEDULE (INCHES)


BAR SIZE	BAR LOCATION	F _c (NORMAL WEIGHT CONCRETE), psi			
		2500	3000	3500	4000
#3	TOP	18	18	18	18
#4	TOP	24	24	24	24
#5	TOP	30	30	30	30
#6	TOP	36	36	36	36
#7	TOP	42	42	42	42
#8	TOP	48	48	48	48
#9	TOP	54	54	54	54
#10	TOP	60	60	60	60
#11	TOP	66	66	66	66

NOTES:
1. ABOVE SCHEDULE IS BASED ON CALIFORNIA BUILDING CODE, 2019 EDITION, CLASS B SPlice
2. TOP REINFORCEMENT IS DEFINED AS HORIZONTAL REINFORCEMENT WHERE MORE THAN 12 IN. OF FRESH CONCRETE IS CAST IN THE MEMBER BELOW THE SPlice
3. CLEAR SPACING OF BARS BEING DEVELOPED OR SPliced SHALL NOT BE LESS THAN 2 BAR DIAMETERS
4. CLEAR COVER SHALL NOT BE LESS THAN 1 BAR DIAMETER.


14 (E) FREESTANDING HANDRAIL AT RAMP - ELEVATION
1" = 1'-0"




9 MIN. MANDATORY FORMWORK
N.T.S.



8 CORNERS AND INTERSECTIONS
N.T.S.



7 BAR BENDING DETAIL
N.T.S.



IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR: FLS ACS
DATE: 10/24/2023

PRK
ARCHITECT PRK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0509

CORONA-NORCO USD TRANSPORTATION OFFICE AT ORANGE GROVE HIGH SCHOOL
PROJECT ADDRESS:
300 S. BUENA VISTA AVE.
NORCO, CA 92882
100% CONSTRUCTION DOCUMENTS
DSA APP. NO. 04-122251 DSA FILE NO. 33-144



KEY PLAN
NORTH: PLAN TRUE

Consultant


Architect
LICENSED ARCHITECT
No. C-31162
STATE OF CALIFORNIA

CLIENT: CORONA-NORCO USD
DATE: 08-07-23 PROJECT NUMBER: 230010


REVISIONS No.	Description	Date

100% CONSTRUCTION DOCUMENTS

A1.20
TYPICAL SITE DETAILS CONT.



30 DOOR FRAME ELEVATION TYPES 1/4" = 1'-0"




29 DOOR PANEL ELEVATION TYPES 1/4" = 1'-0"


DOOR SCHEDULE table with columns: DOOR #, TYPE, (E)/(N), PAIR/S, SINGLE, SIZE W x H, MATL, FINISH, TYPE, MATL, FINISH, THRESHOLD, JAMB, HEAD, H.W., PANIC HARDWARE, FIRE RATING LABEL, REMARKS. Includes rows for 101A, 101B, 103A, 104A, 105A, 105B, and 107A.

DOOR SCHEDULE ABBREVIATIONS: HM HOLLOW METAL, P PAINT, SCW SOLID CORE WOOD, PH PANIC HARDWARE, ACS ACCESS CONTRL - RE. ELEC. DOOR SCHEDULE GENERAL NOTES: 1. THE FORCE FOR PUSHING OR PULLING OPEN AN INTERIOR AND EXTERIOR HINGED DOOR NOT TO EXCEED 5 POUNDS MAXIMUM...

28 DOOR SCHEDULE




18 DEMOLITION REFLECTED CEILING PLAN 1/4" = 1'-0"



6 PROPOSED RCP 1/4" = 1'-0"

16 DEMOLITION FLOOR PLAN 1/4" = 1'-0"



4 PROPOSED FLOOR PLAN 1/4" = 1'-0"


GENERAL DEMOLITION NOTES:

- 1. THE DEMOLITION PLAN OUTLINES SOME OF THE SCOPE OF THE WORK INVOLVED FOR THE DEMOLITION PHASE OF THIS PROJECT. CONTRACTOR SHALL REVIEW ALL SHEETS FOR ADDITIONAL DEMO SCOPE. 2. CONTRACTOR SHALL VERIFY EXISTING SITE AND BUILDING CONDITIONS AND DIMENSIONS IN THE FIELD PRIOR TO COMMERCIAL DEMOLITION ACTIVITIES. 3. AFTER AWARD OF THE CONTRACT, CHANGE ORDER REQUESTS FOR ADDITIONAL WORK WILL NOT BE APPROVED IF THE WORK COULD HAVE BEEN ANTICIPATED DURING A SITE VISIT BY THE CONTRACTOR. 4. CONTRACTOR WILL BE REQUIRED TO REPAIR, REPLACE, OR PATCH EXISTING BUILDINGS, DRIVEWAYS, SIDEWALKS, CANOPIES, AND/OR PARKING AREAS DISTURBED BY DEMOLITION. 5. CONTRACTOR WILL BE REQUIRED TO REGRADE AND HYDROMULCH AREAS AFFECTED BY DEMOLITION. 6. ALL FURNITURE WILL BE REMOVED OR RELOCATED BY THE OWNER AS NECESSARY PRIOR TO THE DEMOLITION WORK OF THIS PROJECT. 7. REMOVE EXISTING CONSTRUCTION TO THE EXTENT INDICATED ON THE DRAWINGS. 8. CONTRACTOR IS TO VERIFY THE EXACT LOCATION OF ALL EXISTING UTILITIES PRIOR TO DEMOLITION ACTIVITIES. 9. CONTRACTOR SHALL REMOVE DEBRIS REGULARLY AS NECESSARY TO ELIMINATE INTERFERENCE WITH ROADS, STREET, WALKS, AND ALL OTHER ADJACENT FACILITIES. 10. CONTRACTOR IS RESPONSIBLE FOR CONSTRUCTION OF TEMPORARY DUST AND/OR SOUND BARRIER BETWEEN CONSTRUCTION AREA AND AREAS NOT IN SCOPE AS NECESSARY. DEMOLITION ACTIVITIES SHALL BE PERFORMED SO AS TO PRODUCE MINIMAL DISTURBANCE TO EXISTING FACILITY AND OCCUPANTS (I.E. MINIMIZE EXCESSIVE AND PROLONGED NOISE LEVELS AND DUST). 11. NOTIFY THE BUILDING OWNER OF ANY MATERIALS, FIXTURES, ETC. TO BE REMOVED THAT ARE DEEMED SALVAGEABLE. 12. THE CONTRACTOR SHALL REMOVE ALL TRASH AND DEBRIS FROM THE SITE ON A DAILY BASIS. 13. MAINTAIN THE INTEGRITY OF ALL EXISTING RATED WALLS, FIRE SEAL ANY PENETRATIONS WITH U.L. APPROVED ASSEMBLY. 14. WHEN UNANTICIPATED MECHANICAL, ELECTRICAL, OR STRUCTURAL ELEMENTS THAT CONFLICT WITH THE INTENDED FUNCTION OR DESIGN ARE ENCOUNTERED, DETERMINE THE NATURE AND EXTENT OF THE CONFLICT AND NOTIFY THE ARCHITECT IMMEDIATELY FOR RESOLUTION. 15. PROTECT EXISTING SITE IMPROVEMENTS AND LANDSCAPING TO REMAIN. 16. CONTRACTOR SHALL PROVIDE TRAFFIC HANDLING MEASURES AS NECESSARY TO PROTECT THE GENERAL PUBLIC AT ALL TIMES. 17. DO NOT INTERRUPT EXISTING UTILITIES, EXCEPT WHEN AUTHORIZED IN WRITING BY AUTHORITIES HAVING JURISDICTION. 18. WHEN UTILITY SERVICES ARE REQUIRED TO BE REMOVED, RELOCATED, OR ABANDONED, PROVIDE BYPASS CONSTRUCTION TO MAINTAIN CONTINUITY OF SERVICE. 19. CONTRACTOR SHALL BE RESPONSIBLE TO CONTACT ALL UTILITY COMPANIES INCLUDING BUT NOT LIMITED TO THE FOLLOWING: ELECTRIC, GAS, WATER, TELEPHONE, STORM SEWER, AND SANITARY SEWER FOR FIELD LOCATION OF ALL UNDERGROUND AND OVERHEAD UTILITY LINES. 20. CONTRACTOR SHALL IDENTIFY ALL ELECTRICAL CIRCUITS SERVING THE AREA INVOLVED WITH THIS DEMOLITION. 21. REFER TO DEMOLITION PLUMBING PLANS FOR EXTENT OF CONCRETE SLAB TO BE REMOVED AND REPLACED FOR UNDER FLOOR PIPING INSTALLATION. 22. EXISTING WALLS (OR PORTIONS OF WALLS) TO BE REMOVED SHALL BE CUT FLUSH WHERE INTERSECTING WITH WALLS TO REMAIN. 23. NEW OPENING TO BE CUT IN EXISTING WALLS SHALL BE SAW-CUT AT LOCATIONS INDICATED TO THE HEIGHT AND WIDTH INDICATED. 24. WHERE EXISTING INTERIOR WALLS ARE REPLACED OR REMOVED, REMOVE MEP SYSTEMS BACK TO PANEL OR MECHANICAL ROOM OR FARTHEST POSSIBLE POINT WITHOUT DISTURBING EXISTING CONSTRUCTION. 25. RELOCATE TO MEPT DRAWINGS FOR DEMOLITION OF MEP SYSTEMS. 26. CONTRACTOR TO OBTAIN ALL NECESSARY PERMITS BEFORE COMMENCING WORK. 27. CONTRACTOR TO PROVIDE ALL NECESSARY SHORING FOR PROTECTION OF EXISTING STRUCTURE AND FOUNDATION TO REMAIN. 28. NOTIFY ARCHITECT & OWNER OF ANY POSSIBLE ASBESTOS CONTAINING MATERIALS DISCOVERED BEFORE PROCEEDING WITH WORK. 29. CONTRACTOR TO SECURE PROJECT SITE AND BUILDING(S) OR AREAS WHERE SCOPE-OF-WORK WILL BE PERFORMED FROM UNAUTHORIZED ENTRY AT ALL TIMES.

GENERAL NOTES

- 1. CONTRACTOR SHALL VISIT SITE TO ASCERTAIN EXACT EXISTING CONDITIONS AND COMPONENTS RELATED TO THE WORK DESCRIBED BY THESE DOCUMENTS. 2. AFTER SUBSTANTIAL COMPLETION, THE GENERAL CONTRACTOR SHALL EXAMINE AND CLEAN AREA OF WORK OF DEBRIS. 3. PAINT ALL EXISTING AND PROPOSED CONDUIT.

FLOOR PLAN LEGEND




- NOTES: 1. FOR FINISHES, SEE ROOM FINISH SCHEDULES ON A9.01. 2. REFER TO MECHANICAL PLANS FOR DUCT PENETRATIONS THROUGH EXISTING WALLS. 3. CONTROLS OF THE MANUAL OPERATED ROLLER SHADES SHALL BE AT AN ACCESSIBLE HEIGHT OF 44" MAX AFF. 4. ALL CASEWORK TO INCLUDE LOCKS. 5. ALL EXTERIOR WINDOWS ARE EXISTING TO REMAIN, SEE A9.01.


DEMOLITION KEYED NOTES

- 02.01 EXISTING ROOM CAPACITY SIGNAGE TO BE REMOVED AND REPLACED. 02.02 EXISTING ROOM IDENTIFICATION SIGNAGE WITH ISA TO BE REMOVED AND REPLACED. 02.03 EXISTING TACTILE EXIT SIGN TO BE REMOVED AND REPLACED. 02.04 EXISTING WALL MOUNTED BAK UNIT TO BE REMOVED - RE: MECHANICAL. 02.05 EXISTING WALL CLOCK TO BE REMOVED AND REPLACED. 02.06 EXISTING FIRE EXTINGUISHER TO BE REMOVED AND SALVAGED TO THE DISTRICT. 02.07 EXISTING ELECTRICAL PANEL 'A' TO REMAIN - RE: ELECTRICAL. 02.08 EXISTING HVAC RETURN TO BE REMOVED. 02.09 EXISTING THERMOSTAT TO BE REMOVED AND REPLACED - RE: MECHANICAL. 02.10 EXISTING VINYL COVERED TACK BOARD & 58" TYPE 'X' GYP. BD. TO BE REMOVED. 02.14 EXISTING WOOD STUD WALL TO REMAIN. EXTERIOR PLYWOOD AND SIDING TO BE REMOVED.

DEMOLITION LEGEND




DEMOLITION REFLECTED CEILING PLAN LEGEND




CONSTRUCTION KEYED NOTES

- 08.01 EXTERIOR WINDOW TO BE PROVIDED AT EXISTING HVAC RETURN OPENING. 26.04 POWER DOOR LOCK, INTEGRATE WITH TIME-DELAYED MOMENTARY PUSH BUTTON LOCATED AT RECEPTION DESK. 26.05 PROVIDE TIME-DELAYED MOMENTARY PUSH BUTTON. WIRE DIRECTLY TO DOOR LOCK CONTROL CIRCUIT AT ENTRY DOOR.



REFLECTED CEILING PLAN LEGEND




IDENTIFICATION STAMP: APP: 04-122251 INC. REVIEWED FOR: DATE: 10/24/2023. CORONA-NORCO USD TRANSPORTATION OFFICE AT ORANGE GROVE HIGH SCHOOL. PROJECT ADDRESS: 300 S. BUENA VISTA AVE. NORCO, CA 95862. 100% CONSTRUCTION DOCUMENTS. CORONA-NORCO USD TRANSPORTATION OFFICE KEY PLAN. CONSULTANT: [Signature]. LICENSED ARCHITECT: [Signature]. CLIENT: CORONA-NORCO USD. DATE: 08-07-23. PROJECT NUMBER: 230010. REVISIONS table with columns: No., Description, Date. 100% CONSTRUCTION DOCUMENTS. DEMOLITION AND PROPOSED FLOOR PLAN & RCP. A2.01





30 WORK ROOM INTERIOR ELEVATIONS
1/4" = 1'-0"




24 FIRE EXTINGUISHER CABINET
1 1/2" = 1'-0"




22 CONFERENCE ROOM 105 INTERIOR ELEVATIONS
1/4" = 1'-0"




18 AV DISPLAY MOUNTING BRACKET
1/2" = 1'-0"




17 MARKERBOARD SECTION
3" = 1'-0"




16 OFFICE 104 INTERIOR ELEVATIONS
1/4" = 1'-0"



6 BREAK ROOM & COPY ROOM INTERIOR ELEVATIONS
1/4" = 1'-0"



10 OFFICE 103 INTERIOR ELEVATIONS
1/4" = 1'-0"



6 BREAK ROOM & COPY ROOM INTERIOR ELEVATIONS
1/4" = 1'-0"

4 ENTRY INTERIOR ELEVATIONS
1/4" = 1'-0"

CONSTRUCTION KEYED NOTES

#	Description
06.01	PLAM COUNTERTOP WITH 4" BACK SPLASH
06.02	PLAM COUNTERTOP WITHOUT BACK SPLASH
06.03	PLAM UPPER CABINET
06.04	PLAM COUNTERTOP END SUPPORT
06.05	PLAM BASE CABINET
09.01	4" RESILIENT BASE, TYP.
09.02	CUSTOM GRAPHIC DECAL TO BE PROVIDED ON ENTIRETY OF WALL. CONTRACTOR TO CONFIRM GRAPHIC WITH THE DISTRICT PRIOR TO INSTALLATION.
10.08	8'-0"W x 4'-0"H MAGNETIC DRY ERASE BOARD
10.09	12'-0"W x 4'-0"H MAGNETIC DRY ERASE BOARD
10.10	FIRE EXTINGUISHER CABINET, REFER TO SPEC
22.01	ACCESSIBLE SINK - RE: PLUMBING
26.02	IDF CABINET - RE: TECHNOLOGY
26.03	RECESSED ELECTRICAL CABINET TO BE PROVIDED - RE: ELECTRICAL
27.01	WALL MOUNTED FLAT SCREEN TELEVISION (OFCI MAX WEIGHT 60 LBS), 4" MAX PROJECTIONS. PROVIDE T.V. MOUNTING BRACKET AND INSTALL PER MANUFACTURERS RECOMMENDATIONS.


IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023



ARCHITECT PBK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909

CORONA-NORCO USD TRANSPORTATION OFFICE AT
ORANGE GROVE HIGH SCHOOL

PROJECT ADDRESS:
300 S. BUENA VISTA AVE.
NORCO, CA 92882
100% CONSTRUCTION DOCUMENTS
DSA-APPL. NO. 04-122251 DSA FILE NO. 33-144




INTERIOR ELEVATION LEGEND

- HATCH INDICATES: TACKBOARD TO BE PROVIDED. SEE FINISH SCHEDULE FOR ADDITIONAL INFORMATION.
- NOTE: TACK PANELS ARE TO BE INDIVIDUAL 48" WIDE PANELS MAXIMUM. DO NOT RUN VINYL CONTINUOUSLY ACROSS PANEL JOINTS.
- HATCH INDICATES: GYP. BD. FINISH TO BE PROVIDED. SEE FINISH SCHEDULE FOR ADDITIONAL INFORMATION.

Consultant
Architect
LICENSED ARCHITECT
Tong Yoo
No. C-31162
RECEIVED 10-31-2023
STATE OF CALIFORNIA

CLIENT		CORONA-NORCO USD	
DATE	PROJECT NUMBER	DATE	PROJECT NUMBER
08-07-23	230010	08-07-23	230010
REVISIONS			
No.	Description	Date	



Consultant




CLIENT: CORONA-NORCO USD
 DATE: 08-07-23 PROJECT NUMBER: 230010

No.	Description	Date


100% CONSTRUCTION DOCUMENTS

PARTITION TYPES & WALL SECTIONS


- GYPSUM WALLBOARD PARTITION NOTES:**
- SET ALL FLOOR PLATES ON A CONTINUOUS RIBBON OF SEALANT.
 - AT PARTITIONS DESIGNATED TO HAVE SOUND ATTENUATION BLANKETS OR BATTS FULL HEIGHT OF PARTITION, UNLESS NOTED OTHERWISE.
 - PROVIDE 3-1/2" OR 6" THICK (MATCH STUD SIZE) SOUND ATTENUATION BLANKETS OR BATTS FULL HEIGHT OF PARTITION, UNLESS NOTED OTHERWISE.
 - SEAL PARTITION PERIMETER AND ALL PENETRATIONS WITH ACOUSTICAL SEALANT.
 - TAPE AND BED OR CAULK ALL JOINTS BETWEEN FIRST AND SECOND LAYERS OF GYPSUM BOARD AND AT ALL SOUND RATED WALLS TAKEN THROUGH THE CEILING.
 - PROVIDE CONTINUOUS ACOUSTICAL SEALANT AT BOTTOM OF PARTITION ON BOTH SIDES AT NON-RATED PARTITIONS AND PROVIDE CONTINUOUS FIRE RATED SEALANT AT FIRE-RATED PARTITIONS.
 - PROVIDE TILE GLASS-MAT WATER RESISTANT GYPSUM BACKER BOARD ON WALLS BEHIND AND ADJACENT TO PLUMBING FIXTURES, AND BEHIND ALL CERAMIC TILE AT ALL DAMP LOCATIONS AT GYPSUM BOARD PARTITIONS.
 - RIGIDLY BRACE ALL DOOR JAMBS AT THE HEAD, HINGE AND STRIKE SIDES AND WINDOW AT THE HEAD, SILL AND JAMBS.
 - PARTITIONS OR FURRING RUNS EXCEEDING 30'-0"
 - WHERE A PARTITION ABUTS A STRUCTURAL ELEMENT OR DISSIMILAR WALL
 - CONSTRUCTION CHANGES WITHIN PLANE OF PARTITION
 - AT EXPANSION OR CONTROL JOINTS THROUGHOUT THE BUILDING
 - AT BOTH JAMBS OF INTERIOR AND EXTERIOR DOOR AND WINDOW FRAMES, ABOVE AND BELOW FULL HEIGHT OF WALL.
 - FIRE RATED PARTITIONS:
 - PROVIDE TYPE "X" FIRE RESISTIVE GYPSUM BOARD, 5/8" THICK UNLESS NOTED OTHERWISE
 - FILL ALL VOIDS AT DECK WITH FOAM FIRESTOP SEALANT
 - SEAL PARTITION PERIMETER AND ALL PENETRATIONS WITH RATED SEALANT
 - REFER TO UL MANUAL FOR RATED PARTITION DESCRIPTIONS AND DETAILED CONSTRUCTION NOTES.
 - EXTEND GYPSUM BOARD ABOVE ADJACENT FINISHED CEILING MINIMUM OF SIX INCHES (6").




15 TYPICAL WALL FLASHING
 1 1/2" = 1'-0"





3 PARTITION TYPE 'B'
 1" = 1'-0"





16 1-HR TOP OF WALL AT SIDE WALL
 1 1/2" = 1'-0"






17 DUCT WALL ANCHORAGE
 1 1/2" = 1'-0"



6 INTERIOR WALL BASE
 1 1/2" = 1'-0"



5 NON-RATED HEAD OF WALL ANCHORAGE
 1 1/2" = 1'-0"









CLIENT CORONA-NORCO USD

DATE 08-07-23 PROJECT NUMBER 230010

No.	Description	Date

100% CONSTRUCTION DOCUMENTS

CASEWORK DETAILS



FINISH SCHEDULE										
ROOM NUMBER	ROOM NAME	FLOOR	BASE	WALL FINISH				CEILING FINISH	CEILING HEIGHT	COMMENTS
				NORTH WALL	EAST WALL	SOUTH WALL	WEST WALL			
101	ENTRY	CPT-1	RB-1	TS-1	TS-1	TS-1	TS-1	ACT-1	8'-6"	
102	WORK ROOM	CPT-1	RB-1	TS-1	TS-1	TS-1	TS-1	ACT-1	8'-6"	
103	OFFICE	CPT-1	RB-1	TS-1	TS-1	TS-1	TS-1	ACT-1	8'-6"	
104	OFFICE	CPT-1	RB-1	TS-1	TS-1	TS-1	TS-1	ACT-1	8'-6"	
105	CONFERENCE ROOM	CPT-1	RB-1	TS-1	TS-1	TS-1	TS-1	ACT-1	8'-6"	
106	COPY ROOM	LVT-1	RB-1	TS-1	TS-1	TS-1	TS-1	ACT-1	8'-6"	
107	BREAK AREA	LVT-1	RB-1	P-1	P-1	P-1	P-1	ACT-1	8'-6"	

FINISH FLOOR LEGEND	
	LUXURY VINYL TILE FLOORING (LVT-1)
	CARPET (CPT-1)
	ENTRY MAT (EM-1) 21 G0.05
	INTERIOR FIELD PAINT COLOR (P-1)
	TACKABLE SURFACE (TS-1)
	DOOR PAINT COLOR (P-4 @ INTERIOR DOORS & P-5 AT EXTERIOR DOORS) - PROVIDE SPLIT FACE PAINT AT EXTERIOR DOORS
	EXTERIOR PAINT COLOR (P-2) - ACCENT PAINT COLOR (P-3)


27 FINISH SCHEDULE

FINISH ABBREVIATIONS	
ACT	ACOUSTICAL CEILING PANEL
CPT	CARPET
EM	ENTRY MAT
LVT	LUXURY VINYL TILE
MB	MARKERBOARD
P	PAINT
PL	PLASTIC LAMINATE
RB	RUBBER BASE
TS	TACKABLE SURFACE
WSC	WINDOW SHADE CLOTH

MATERIAL SCHEDULE						
ITEM	MANUFACTURER	DESCRIPTION	COLOR	SIZE	LOCATION	NOTES
CARPET						
CPT-1	MOHAWK	LEARN AND LIVE	SABBATICAL	12" x 36"	SEE FINISH PLAN	
ENTRY MAT						
EM-1	MOHAWK	TUFF STUFF II	FIRST STEP II - GT315	SEE FINISH PLAN	SEE FINISH PLAN	
LUXURY VINYL TILE						
LVT-1	ALTRO FLOORS	LVT	PLATINUM CONCRETE	500 x 1000 mm	SEE FINISH PLAN	
PLASTIC LAMINATE						
PL-1	WILSONART	HPL	7962-38 BUKA BARK	N/A	@ CABINETS	REFER TO MILLWORK DRAWINGS
PL-2	WILSONART	HPL	D427-60 LINEN	N/A	@ COUNTER-TOPS	REFER TO MILLWORK DRAWINGS
INTERIOR PAINT						
P-1	DUNN EDWARDS	PAINT	DE6226 - FOGGY DAY	N/A	INT. FIELD COLOR	LOW SHEEN FINISH
P-2	DUNN EDWARDS	PAINT	DE6359 - SILVER SETTING	N/A	EXT. FIELD COLOR	
P-3	DUNN EDWARDS	PAINT	DE5852 - RAINY LAKE	N/A	EXT. ACCENT COLOR	
P-4	DUNN EDWARDS	PAINT	DEA002 - BLACK	N/A	INT. DOOR COLOR	
P-5	DUNN EDWARDS	PAINT	DE5852 - RAINY LAKE	N/A	EXT. DOOR COLOR	
RESILIENT BASE						
RB-1	MOHAWK	DURACOVE 4" RUBBER BASE	073 AIRCRAFT CARRIER	4" H	@ NEW FLOORING	
WINDOW SHADE CLOTH						
WSC-1	MECHOSHADE	ECOVEIL SYSTEM	1369 SILVER BIRCH	N/A	WINDOWS	5% OPENESS
MARKERBOARD						
MB-1	POLYVISION	TBD	BRILLIANT WHITE	SEE INTERIOR ELEV.	SEE INTERIOR ELEV.	MAGNETIC CERAMIC COATED STEEL
TACKABLE SURFACE						
TS-1	KOROSEAL / CHATFIELD CLARKE	INTERLOOM	LUSTER NM21-07	N/A	SEE FINISH PLAN	
ACOUSTIC CEILING PANEL						
ACT-1	ARMSTRONG	SCHOOL ZONE FINE FISSURED	WHITE	2' x 4' TILES	CEILING	

*REFER TO INTERIOR ELEVATION FOR SPECIFIC PATTERN

- NOTES:**
- ALL FINISH MATERIALS MUST MEET THE FLAME SPREAD RATINGS PER 2016 CBC, CHAPT 8.
 - REFER TO INTERIOR ELEVATIONS FOR SPECIFIC MATERIAL LOCATIONS.
 - NON-CONFIRMED ITEMS IN THE DESIGN MUST BE CONFIRMED WITH THE CLIENT AND THE ARCHITECT.
 - ANY CHANGES TO FLOOR PLAN LAYOUT DURING THE PROJECT MIGHT CHANGE FINISHES. FINISHES MUST BE CONFIRMED WITH PBK PRIOR TO INSTALLATION.
 - FOR MANUFACTURERS AND COLORS, SEE FINISH SCHEDULE. ALL FINISHES TO BE INSTALLED IN ACCORDANCE WITH MANUFACTURER'S SPECIFICATIONS.
 - PAINT ALL EXPOSED DUCTWORK, CONDUIT, ELECTRICAL EQUIPMENT, ETC TO MATCH ADJACENT SURFACES, UNO.
 - PAINT ALL NON-FACTORY FINISHED EXPOSED METAL.
 - REFER TO TYPICAL FLOORING TRANSITION DETAILS FOR ALL FLOORING MATERIALS.
 - FLOORING TRANSITIONS AT DOORS SHOULD BE LOCATED UNDER, AND CONCEALED BY THE DOOR IN THE CLOSED POSITION, UNO.
 - CONTRACTOR WILL BE RESPONSIBLE FOR PROTECTING FINISHED FLOORING SURFACES FROM DAMAGE DURING ALL CONSTRUCTION PHASES.
 - REFER TO REFLECTED CEILING PLANS FOR CEILING HEIGHTS.
 - ALL ELECTRICAL DEVICE COVERS ARE TO BE WHITE, UNO.
 - CARPET PATTERNS TO RUN PARALLEL TO CORRIDOR AND/OR PARALLEL TO THE LONG DIMENSION OF A ROOM OR SPACE, UNO.
 - ALL HOLLOW METAL DOOR FRAMES TO BE PAINTED TO MATCH ADJACENT WALL COLOR.
 - FOR PLASTIC LAMINATE LOCATIONS SEE CABINETRY DETAIL DRAWINGS.
 - SUBCONTRACTORS TO SUBMIT FINISH SAMPLES (PLASTIC LAMINATE, PAINT, FLOORING, ETC.) TO PBK FOR APPROVAL PRIOR TO INSTALLATION. ALLOW SUFFICIENT TIME TO REORDER IF MATERIAL IS DEFECTIVE OR UNACCEPTABLE.



CONSTRUCTION KEYED NOTES

#	Description
09.03	EXTERIOR PLASTER WITH PAINT FINISH TO BE PROVIDED, TYP. - SEE FINISH FLOOR LEGEND


3 PROPOSED FLOOR PLAN
1/4" = 1'-0"

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023




ARCHITECT PBK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0509

CORONA-NORCO USD TRANSPORTATION OFFICE AT ORANGE GROVE HIGH SCHOOL



Consultant



CLIENT
CORONA-NORCO USD



DATE	PROJECT NUMBER
08-07-23	230010

REVISIONS


No.	Description	Date

100% CONSTRUCTION DOCUMENTS


FINISH FLOOR PLAN AND SCHEDULE




24 HM DOOR FRAME JAMB/HEAD ANCHOR
 6" x 1'-0"




18 INT STOREFRONT - VERT MULLION
 3" x 1'-0"




17 INT STOREFRONT - HEAD/JAMB/SILL
 3" x 1'-0"




16 EXT STOREFRONT - SILL @ WD STUD WALL
 3" x 1'-0"




15 INT PASS THRU WINDOW - SILL
 3" x 1'-0"




12 INT STOREFRONT - SILL @ CONC
 3" x 1'-0"




11 EXT STOREFRONT - HEAD
 3" x 1'-0"



10 EXT STOREFRONT - JAMB
 3" x 1'-0"




9 HM DOOR FRAME INT JAMB/HEAD
 3" x 1'-0"




8 HM DOOR FRAME EXT HEAD
 3" x 1'-0"

WINDOS TYPE ABBREVIATIONS


GL1	GLAZING - 1/4" CLEAR, TEMPERED, REFER TO SPEC
GL2	GLAZING - 1" INSULATED LOW-E, TEMPERED, REFER TO SPEC




6 WINDOW TYPES
 1/4" x 1'-0"



4 CARPET TO LVT INT. DOOR THRESHOLD
 6" x 1'-0"



3 HM DOOR FRAME EXT JAMB
 3" x 1'-0"






















2 EXT SILL @ HM DOOR
 6" x 1'-0"

CLIENT: CORONA-NORCO USD
 DATE: 08-07-23
 PROJECT NUMBER: 230010

No.	Description	Date

100% CONSTRUCTION DOCUMENTS

**DOOR SCHEDULE,
 WINDOW TYPES AND
 DOOR DETAILS**



1 CEILING SYSTEM GENERAL NOTES:

- 1.01 CEILING SYSTEM COMPONENTS SHALL COMPLY WITH ASTM C835 AND SECTION 5.1 OF ASTM E880.
- 1.02 THE CEILING GRID SYSTEM MUST BE RATED HEAVY DUTY AS DEFINED BY ASTM C835.
- 1.03 CEILING SYSTEMS, THE FOLLOWING CEILING SYSTEM(S) IS/ARE PART OF THE SCOPE OF THIS PROJECT:
MANUFACTURER'S NAME: **ARMSTRONG**
PRODUCT EVALUATION REPORT TYPE AND NUMBER: **JCC-ES ESR-1308**
MANUFACTURER'S MODEL NUMBER - MAIN RUNNER: **HEAVY DUTY PRELUDE 7301**
MANUFACTURER'S CATALOG NUMBER - CROSS RUNNER: **XL7320**
- 1.04 SEISMIC WALL CLIP:
MANUFACTURER'S MODEL: **BERC2**
- 1.05 CEILING PANELS SHALL NOT SUPPORT ANY LUMINAIRES, AIR TERMINALS OR DEVICES.
- 1.06 FOR CEILING INSTALLATIONS UTILIZING ACOUSTICAL TILE PANELS OF MINERAL OR GLASS FIBER, IT IS NOT MANDATORY TO PROVIDE 3/4" CLEARANCE BETWEEN THE ACOUSTICAL TILE PANELS AND THE WALL ON THE SIDES OF THE CEILING WHICH ARE FREE TO SLIP FOR ALL OTHER CEILING PANEL TYPES, PROVIDE 3/4" CLEARANCE BETWEEN THE CEILING PANEL AND THE WALL ON THE SIDES OF THE CEILING FREE TO SLIP. CLEARANCE BETWEEN CEILING RUNNERS/MEMBERS AND WALLS SHALL COMPLY WITH THE DETAILS ON THESE DRAWINGS REGARDLESS OF CEILING TILE MATERIAL.

2 MATERIALS:

- 2.01 CEILING WIRE SHALL BE CLASS 1 ZINC COATED (GALVANIZED) CARBON STEEL CONFORMING TO ASTM A641. WIRE SHALL BE #12 GAGE (0.108" DIAMETER) WITH SOFT TEMPER AND MINIMUM TENSILE STRENGTH + 70 KSI.
- 2.02 GALVANIZED SHEET STEEL, INCLUDING THAT USED FOR METAL STUD AND TRACK COMPRESSION STRUT(S) SHALL CONFORM TO ASTM A653 OR OTHER EQUIVALENT STEEL LISTED IN SECTION A3.1 OF THE NORTH AMERICAN SPECIFICATION FOR THE DESIGN OF COLD-FORMED STEEL STRUCTURAL MEMBERS. (AISI 5100). MATERIAL 43 MIL (16 GAUGE) AND LIGHTER SHALL HAVE A MINIMUM YIELD STRENGTH OF 33 KSI. MATERIAL 54 MIL (16 GAUGE) AND HEAVIER SHALL HAVE A MINIMUM YIELD STRENGTH OF 50 KSI.
- 2.03 ELECTRICAL METALLIC TUBE (EMT) SHALL BE ANSI C80.3UL 797 CARBON STEEL WITH 60% GALVANIZING. EMT SHALL HAVE MINIMUM YIELD STRENGTH (F_y) OF 30 KSI AND MINIMUM ULTIMATE STRENGTH (F_u) OF 48 KSI.

3 ATTACHMENT OF HANGER AND BRACING WIRES:

- 3.01 SEPARATE ALL CEILING HANGER AND BRACING WIRES AT LEAST SIX (6) INCHES FROM ALL UNBRACED DUCTS, PIPES, CONDUIT, ETC.
- 3.02 HANGER AND BRACING WIRES SHALL NOT ATTACH TO OR BEND AROUND OBSTRUCTIONS INCLUDING BUT NOT LIMITED TO PIPING, DUCTWORK, CONDUIT AND EQUIPMENT.
- 3.03 HANGER WIRES THAT ARE MORE THAN ONE (HORIZONTAL) IN SIX (VERTICAL) OUT OF PLUMB SHALL HAVE COUNTER-SLOPING WIRES.
- 3.04 SLACK SAFETY WIRES SHALL BE CONSIDERED HANGER WIRES FOR INSTALLATION AND TESTING REQUIREMENTS.
- 3.05 HANGER AND BRACING WIRE ANCHORAGE TO THE STRUCTURE SHALL BE INSTALLED IN SUCH A MANNER THAT THE DIRECTION OF FORCE ALONGS WITH THE DIRECTION OF THE WIRE. (E.G. BRACING WIRE CEILING CLIPS MUST BE BENT AS SHOWN IN THE DETAILS AND ROTATED AS REQUIRED TO ALIGN CLOSELY WITH THE DIRECTION OF THE WIRE. SCREW EYES IN WOOD MUST BE INSTALLED SO THEY ALIGN CLOSELY WITH THE DIRECTION OF THE WIRE, ETC.)

4 FASTENERS AND WELDING:

- 4.01 SHEET METAL SCREWS SHALL COMPLY WITH ASTM C1131, ASME B18.6.3. PENETRATION OF SCREWS THROUGH JOINED MATERIAL SHALL NOT BE LESS THAN THREE EXPOSED THREADS.
- 4.02 EXPANSION ANCHORS SHALL BE: **N/A**
- 4.03 POWER-ACTUATED FASTENERS SHALL BE: **HILTIX 15 PAF (0.146" DIA.) (ICC ESR-2269)**
- 4.04 IF NOT OTHERWISE SPECIFIED, POWER-ACTUATED FASTENERS INSTALLED IN STEEL SHALL BE INSTALLED SO THE ENTIRE POINTED END OF THE FASTENER IS DRIVEN THROUGH THE THIN MEMBER.
- 4.05 POWER-ACTUATED FASTENERS IN CONCRETE ARE NOT PERMITTED FOR BRACING WIRES.
- 4.06 CONCRETE REINFORCEMENT AND PRESTRESSING TENDONS SHALL BE LOCATED BY NON DESTRUCTIVE MEANS PRIOR TO INSTALLING POST - INSTALLED ANCHOR.
- 4.07 WELDING SHALL BE IN ACCORDANCE WITH AWS D1.3 USING E60XX SERIES ELECTRODES.

5 TESTING: ALL FIELD TESTING MUST BE PERFORMED IN THE PRESENCE OF THE PROJECT INSPECTOR.

- 5.01 ALL FIELD TESTING MUST BE PERFORMED IN THE PRESENCE OF THE PROJECT INSPECTOR.
- 5.02 POST-INSTALLED ANCHORS IN CONCRETE TO SUPPORT HANGER WIRES SHALL BE TESTED AT A FREQUENCY OF 10 PERCENT. POWER-ACTUATED FASTENERS IN CONCRETE SHALL BE FIELD TESTED FOR 200 LBS. IN TENSION. ALL OTHER POST-INSTALLED ANCHORS IN CONCRETE SHALL BE TESTED IN ACCORDANCE WITH CBC SECTION 1905.1.
- 5.03 POST-INSTALLED ANCHORS IN CONCRETE USED TO ATTACH BRACING WIRES SHALL BE TESTED AT A FREQUENCY OF 50 PERCENT IN ACCORDANCE WITH CBC SECTION 190A.5.

6 LUMINAIRES:

- 6.01 ALL LIGHT FIXTURES SHALL BE POSITIVELY ATTACHED TO THE CEILING SUSPENSION SYSTEM BY MECHANICAL MEANS TO RESIST A HORIZONTAL FORCE EQUAL TO THE WEIGHT OF THE LUMINAIRE. PER ASTM E880, SECTION 5.3.1.
- 6.02 SURFACE-MOUNTED LUMINAIRES SHALL BE ATTACHED TO THE MAIN RUNNER WITH AT LEAST TWO POSITIVE CLAMPING DEVICES. THE CLAMPING DEVICE SHALL COMPLETELY SURROUND THE SUPPORTING CEILING RUNNER AND BE MADE OF STEEL WITH A MINIMUM THICKNESS OF #4 GAUGE. ROTATIONAL SPRING CATCHES DO NOT COMPLY. A #12 GAUGE SLACK SAFETY WIRE SHALL BE CONNECTED FROM EACH CLAMPING DEVICE TO THE STRUCTURE ABOVE. PROVIDE ADDITIONAL SUPPORTS WHEN A LUMINAIRE IS EIGHT (8) FEET OR LONGER OR EXCEEDS 95 LB. MAXIMUM SPACING BETWEEN SUPPORTS SHALL NOT EXCEED EIGHT (8) FEET.
- 6.03 LUMINAIRES WEIGHING LESS THAN OR EQUAL TO 10 LB. MAY BE SUPPORTED DIRECTLY ON THE CEILING RUNNERS. SHALL HAVE A MINIMUM OF ONE (1) #12 GAUGE SLACK SAFETY WIRE CONNECTED FROM THE FIXTURE HOUSING TO THE STRUCTURE ABOVE.
- 6.04 LUMINAIRES WEIGHING GREATER THAN 10 POUNDS BUT LESS THAN OR EQUAL TO 56 LB. MAY BE SUPPORTED DIRECTLY ON THE CEILING RUNNERS, BUT THEY SHALL HAVE A MINIMUM OF TWO (2) #12 GAUGE SLACK SAFETY WIRE CONNECTED FROM THE FIXTURE HOUSING AT DIAGONAL CORNERS TO THE STRUCTURE ABOVE.
EXCEPTION: ALL LUMINAIRES GREATER THAN TWO (2) BY FOUR FEET WEIGHING LESS THAN 56 LB. SHALL HAVE A #12 GAUGE SLACK SAFETY WIRE AT EACH CORNER.
- 6.05 ALL LUMINAIRES WEIGHING GREATER THAN 56 LB. SHALL BE INDEPENDENTLY SUPPORTED BY NOT LESS THAN FOUR (4) TAUT #12 GAUGE HANGER WIRES (ONE AT EACH CORNER) ATTACHED FROM THE FIXTURE HOUSING TO THE STRUCTURE ABOVE OR OTHER APPROVED HANGERS. THE FOUR (4) TAUT #12 GAUGE WIRES OR OTHER APPROVED HANGERS, INCLUDING THEIR ATTACHMENT TO THE STRUCTURE ABOVE, SHALL BE CAPABLE OF SUPPORTING FOUR (4) TIMES THE WEIGHT OF THE FIXTURE.

7 SERVICES WITHIN THE CEILING:

- 7.01 ALL FLEXIBLE SPRINKLER HOSE FITTING MOUNTING BRACKETS, CEILING MOUNTED AIR TERMINALS OR OTHER SERVICES SHALL BE POSITIVELY ATTACHED TO THE CEILING SUSPENSION SYSTEMS BY MECHANICAL MEANS. SCREWS OR APPROVED FASTENERS ARE REQUIRED. A MINIMUM OF TWO (2) ATTACHMENTS ARE REQUIRED AT EACH COMPONENT.
- 7.02 CEILING-MOUNTED AIR TERMINALS OR OTHER SERVICES WEIGHING LESS THAN OR EQUAL TO 2 LB. SHALL HAVE ONE (1) #12 GAUGE SLACK SAFETY WIRE ATTACHED FROM THE TERMINAL OR SERVICE TO THE STRUCTURE ABOVE.
- 7.03 FLEXIBLE SPRINKLER HOSE FITTINGS, CEILING-MOUNTED AIR TERMINALS OR OTHER SERVICES WEIGHING MORE THAN 2 LB. BUT LESS THAN OR EQUAL TO 56 LB. SHALL HAVE TWO (2) #12 GAUGE SLACK SAFETY WIRES (AT DIAGONAL CORNERS) CONNECTED FROM THE TERMINAL OR SERVICE TO THE STRUCTURE ABOVE.
- 7.04 FLEXIBLE SPRINKLER HOSE FITTINGS, CEILING-MOUNTED AIR TERMINALS OR OTHER SERVICES WEIGHING MORE THAN 56 LB. SHALL BE SUPPORTED DIRECTLY FROM THE STRUCTURE ABOVE BY NOT LESS THAN FOUR (4) TAUT #12 GAUGE HANGER WIRES ATTACHED FROM THE TERMINAL OR SERVICE TO THE STRUCTURE ABOVE.

8 OTHER DEVICES WITHIN THE CEILING:

- 8.01 ALL LIGHTWEIGHT MISCELLANEOUS DEVICES, SUCH AS STROBE LIGHTS, OCCUPANCY SENSORS, SPEAKERS, EXIT SIGNS, ETC., SHALL BE ATTACHED TO THE CEILING GRID. IN ADDITION, DEVICES WEIGHING MORE THAN 10 LB. SHALL HAVE A #12 GAUGE SLACK SAFETY WIRE ANCHORED TO THE STRUCTURE 10'16" ABOVE. DEVICES WEIGHING MORE THAN 20 LB. SHALL BE SUPPORTED INDEPENDENTLY FROM THE STRUCTURE ABOVE.

NOTES:

1. STRUTS SHALL NOT REPLACE HANGER WIRES.
2. THE MINIMUM ACCEPTABLE ANGLE IS DETERMINED SUCH THAT THE WIRES DO NOT INTERFERE WITH THE RUNNERS, LIGHT FIXTURES, ETC., AND REMAIN STRAIGHT AND UNOBSTRUCTED.
3. FOR TYPICAL SUSPENDED CEILING NOTES, SEE [13].
4. FOR TYPICAL CEILING PLAN & COMPRESSION STRUT LAYOUT, SEE [26].
5. FOR HANGER AND/OR BRACING WIRE SPLICING, SEE [26].

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT

APP: 04-122251 INC.
REVIEWED FOR
DATE: 10/24/2023

PRK

ARCHITECT: PRK Architects, Inc.
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, California 91730
P: 909-987-0509

PROJECT ADDRESS:
300 S. BUENA VISTA AVE.
NORCO, CA 92582

100% CONSTRUCTION DOCUMENTS

CONSTRUCTION DOCUMENTS

CLIENT: CORONA-NORCO USD
DATE: 08-07-23
PROJECT NUMBER: 230010

REVISIONS

No.	Description	Date

100% CONSTRUCTION DOCUMENTS

CEILING DETAILS

A10.10

STRUCTURAL GENERAL NOTES

- GENERAL
 - THESE DRAWINGS ARE COPY RIGHTED INSTRUMENTS OF SERVICE OF HOHBACH-LEWIN, INC. FOR USE ONLY ON THIS PROJECT.
 - CONTRACTOR RESPONSIBILITY - CONSTRUCTION DOCUMENTS REPRESENT THE FINISHED STRUCTURE. THE CONTRACTOR IS SOLELY RESPONSIBLE FOR CONSTRUCTION MEANS, METHODS, SEQUENCES AND SAFETY PRECAUTIONS, INCLUDING BUT NOT LIMITED TO SHORING AND TEMPORARY BRACING.
 - DIMENSIONS - USE WRITTEN DIMENSIONS ONLY. VERIFY ALL DIMENSIONS AT JOB SITE BEFORE COMMENCING WORK AND REPORT ANY DISCREPANCIES WHERE NO DIMENSIONS ARE PROVIDED. OBTAIN CLARIFICATION PRIOR TO PROCEEDING WITH WORK. DO NOT SCALE DRAWINGS.
 - COORDINATION - OPENINGS THROUGH WALLS AND FLOORS FOR MECHANICAL AND ELECTRICAL SYSTEMS SHALL BE COORDINATED BY CONTRACTOR AND CONSTRUCTED PER TYPICAL DETAILS SHOWN IN THESE DOCUMENTS. NO MECHANICAL OR ELECTRICAL SYSTEM COMPONENTS SHALL BE EMBEDDED IN SLABS OR WALLS UNLESS SPECIFICALLY DETAILED IN THESE DOCUMENTS.
 - OMISSIONS AND CONFLICTS - OMISSIONS OR CONFLICTS BETWEEN VARIOUS ELEMENTS OF THE CONSTRUCTION DOCUMENTS SHOULD BE BROUGHT TO THE ATTENTION OF THE DESIGN TEAM. IF CERTAIN FEATURES ARE NOT FULLY DELINEATED IN THE CONSTRUCTION DOCUMENTS, THEIR CONSTRUCTION SHALL BE OF THE SAME CHARACTER AS FOR SIMILAR CONDITIONS THAT ARE DELINEATED.
 - STRUCTURAL DRAWINGS ARE INTENDED TO BE USED WITH ARCHITECTURAL AND MECHANICAL DRAWINGS. THE CONTRACTOR IS RESPONSIBLE FOR COORDINATING SUCH REQUIREMENTS INTO THEIR SHOP DRAWINGS AND WORK.
 - THERE SHALL BE NO CHANGE IN SIZE OR DIMENSION OF A STRUCTURAL MEMBER, NOR SHALL ANY OPENINGS BE MADE IN ANY STRUCTURAL MEMBER, WITHOUT THE WRITTEN APPROVAL OF THE ENGINEER.
 - THE CONTRACTOR IS RESPONSIBLE FOR LIMITING THE AMOUNT OF CONSTRUCTION LOAD IMPOSED UPON THE STRUCTURE. CONSTRUCTION LOADS SHALL NOT EXCEED THE DESIGN CAPACITY OF THE STRUCTURE AT THE TIME THE LOADS ARE IMPOSED.
 - THE CONTRACTOR SHALL INFORM THE ENGINEER IN WRITING OF ANY DEVIATION FROM THE CONTRACT DOCUMENTS.
 - SEE DRAWINGS OTHER THAN STRUCTURAL FOR TYPES OF FLOOR FINISH AND THEIR LOCATION, DEPRESSIONS IN FLOOR SLABS, OPENINGS IN WALLS AND FLOORS REQUIRED BY ARCHITECTURAL AND MECHANICAL FEATURES, AND ROADWAY PAVING, WALKS, RAMPS, STAIRS, CURBS, ETC.
 - TYPICAL DETAILS - DETAILS NOTED AS TYPICAL ARE APPLICABLE WHERE SPECIFIED ON THE STRUCTURAL DRAWINGS AND WHEREVER THE CONDITION OCCURS THROUGHOUT THE PROJECT, INCLUDING LOCATIONS WHERE THE DETAIL IS NOT EXPLICITLY SPECIFIED OR REFERENCED. IT IS THE CONTRACTOR'S RESPONSIBILITY TO IDENTIFY LOCATIONS WHERE TYPICAL DETAILS ARE APPLICABLE PRIOR TO CONSTRUCTION.
- EXISTING CONSTRUCTION CONDITIONS
 - SHORING: THE CONTRACTOR SHALL PROVIDE SHORING WHEREVER NECESSARY TO ALLOW INSTALLATION OF THE WORK. THE CONTRACTOR SHALL BE SOLELY RESPONSIBLE FOR THE DESIGN, INSTALLATION AND MAINTENANCE OF ALL SHORING AND TEMPORARY WORK REQUIRED THROUGHOUT THE PROGRESS OF THE WORK.
 - EXISTING CONSTRUCTION: EXISTING CONSTRUCTION SHOWN ON THE DRAWINGS WAS OBTAINED FROM LIMITED VISUAL OBSERVATIONS. THE CONTRACTOR SHALL VERIFY ALL EXISTING CONDITIONS AND SHALL NOTIFY THE STRUCTURAL ENGINEER OF RECORD OF ALL EXCEPTIONS AND RESOLVE DISCREPANCIES PRIOR TO PROCEEDING WITH THE WORK IN QUESTION.
 - DEMOLITION: THE REMOVAL, CUTTING, DRILLING, ETC. OF EXISTING WORK SHALL BE PERFORMED WITH GREAT CARE AND WITH APPROPRIATE TOOLS IN ORDER TO NOT JEOPARDIZE THE STRUCTURAL INTEGRITY OF THE BUILDING. SEE ARCHITECTURAL DRAWINGS FOR REQUIRED DEMOLITION.

- DESIGN BASIS
 - APPLICABLE CODE: CALIFORNIA BUILDING CODE (CBC), 2022 EDITION.
 - VERTICAL LOAD - LIVE LOADS:
 - FLOOR LOAD: 50 psf + 20 psf PARTITION LOAD
 - VERTICAL LOAD - ROOF LOAD: 20 psf
 - LATERAL LOADS:
 - DESIGN WIND CRITERIA: PER ASCE 7-16
 - BASIC DESIGN WIND SPEED: 100 mph
 - ALLOWABLE STRESS DESIGN WIND SPEED: 75 mph
 - RISK CATEGORY: II
 - WIND EXPOSURE: C
 - INTERNAL PRESSURE COEFFICIENT + GCp1 = +1.0, GCp2 = -1.0
 - EXTERNAL PRESSURE COEFFICIENT + GCe1 = +1.0, GCe2 = -1.0
 - DESIGN SEISMIC CRITERIA:
 - RISK CATEGORY: I
 - SEISMIC IMPORTANCE FACTOR, Ie = 1.0
 - Ss = 2.071g
 - Si = 0.718g
 - SITE CLASS: D
 - Sps = 1.391g
 - SEISMIC DESIGN CATEGORY: E
 - BASIC FORCE RESISTING SYSTEM + WOOD SHEAR WALLS
 - DESIGN BASE SHEAR, V = 12.1 KIPS
 - SEISMIC RESPONSE COEFFICIENT (R), Cs = 0.22
 - RESPONSE MODIFICATION COEFF. R = 6.5, OMEGA = 3, Cd = 4
 - EQUIVALENT LATERAL FORCE PROCEDURE
 - NO HORIZONTAL IRREGULARITIES
 - NO VERTICAL IRREGULARITIES
 - BASE LOCATION = AT GROUND

- CONCRETE
 - CONCRETE SHALL BE SUPPLIED AND PLACED IN ACCORDANCE WITH ACI 318.
 - CONCRETE SHALL BE AS FOLLOWS:

CONCRETE USE	STRENGTH AT 28 DAYS U.O.N.	W/C RATIO	MAX. AGGREGATE SIZE	WEIGHT	SHRINKAGE
FOUNDATIONS	3000 psi	0.50 MAX.	3/4" TO 1"	145pcf	-
ALL OTHER CONCRETE	3000 psi	0.50 MAX.	3/4"	145pcf	0.45%
 - STRENGTH: COMPRESSIVE STRENGTH IN PSI WHEN TESTED IN ACCORDANCE WITH ASTM C39
 - FORTLAND CEMENT SHALL CONFORM TO ASTM C-150, TYPE II.
 - AGGREGATE FOR STONE CONCRETE SHALL CONFORM TO ASTM C-33. FOR LOW SHRINKAGE AGGREGATE, USE LIMESTONE OR GRANITE. AGGREGATE FOR LIGHTWEIGHT CONCRETE SHALL CONFORM TO ASTM C-330.
 - FLY ASH: ASTM C 618, ASTM C 311 CLASS N OR F. MAXIMUM FLY ASH CONTENT BY MASS OF CEMENTITIOUS MATERIAL IS 15%.
 - ADMIXTURES: MIX SHALL CONTAIN POLYMER BASED, WATER REDUCING ADMIXTURE. THE FOLLOWING TYPES OF ADMIXTURES ARE ALLOWED AS PLASTICIZERS AND/OR SET ACCELERATORS TO IMPROVE WORKABILITY: 1. ASTM C494, TYPES A, C, E, G. HIGH RANGE WATER REDUCERS SHALL ALSO MEET REQUIREMENTS OF ASTM C 1011. 2. THE INITIAL SLUMP OF THE CONCRETE BEFORE INTRODUCING ADMIXTURES SHOULD BE MINIMUM 2" INCHES
 - SHRINKAGE - CONTRACTOR TO PROVIDE CONCRETE MIX HISTORY DATA OR PROVIDE TESTING REPORT.
 - MINIMUM REINF. COVER FOR CAST-IN-PLACE CONCRETE:
 - CONC. CAST AGAINST AND PERMANENTLY EXPOSED TO EARTH: 3"
 - CONC. FORMED BELOW GRADE OR EXPOSED TO WEATHER: 2"
 - NO. 5 AND SMALLER: 1 1/2"
 - CONC. NOT EXPOSED TO WEATHER NOR IN CONTACT WITH GROUND:
 - SLABS, WALLS AND JOISTS: NO. 11 AND SMALLER: 1"
 - BEAMS AND COL. PRIMARY REINF., TIES, STIRRUPS, SPIRALS: 1 1/2"
 - PLACEMENT
 - ALL REINFORCING BARS, ANCHOR BOLTS, AND ALL OTHER CONC. INSERTS SHALL BE WELL SECURED IN POSITION PRIOR TO PLACING CONCRETE.
 - CHAMFER ALL CORNERS OF CONCRETE TO PREVENT DAMAGE.
 - CONSTRUCTION TOLERANCE SHALL COMPLY TO ACI 111.
 - CONCRETE SHALL BE PLACED IN A CONTINUOUS OPERATION BETWEEN PREDETERMINED CONSTRUCTION JOINTS.
 - USE VIBRATORS TO CONSOLIDATE CONCRETE. DO NOT USE VIBRATORS TO MOVE CONCRETE.
 - CONCRETE SHALL BE CONTINUOUSLY CURED FOR 7 DAYS AFTER PLACEMENT IN ANY APPROVED MANNER. FOOTINGS ARE EXEMPTED FROM THIS REQUIREMENT.
 - PATCHING OF CONCRETE: ALL INSERT HOLES AND OTHER IMPERFECTIONS ON THE SURFACES OF THE CONCRETE SHALL BE FILLED WITH GROUT, BRUSHED AND SACKED TO A UNIFORM FINISH.
 - CONSTRUCTION JOINTS:
 - ALL CONSTRUCTION JOINTS SHOWN MAY BE PROVIDED AT CONTRACTOR'S OPTION. ANY PROPOSED CONSTRUCTION JOINTS NOT SHOWN MUST BE SUBMITTED TO THE DESIGN PROFESSIONAL OF RECORD FOR APPROVAL.
 - ROUGHENED CONSTRUCTION JOINTS (R.C.J.): WHERE NOTED ON DRAWINGS R.C.J. ROUGHEN JOINT TO MINIMUM 1/4 INCH AMPLITUDE.
 - ALL CONC. TO BE REINFORCED.

CONCRETE CONTINUOUS BATCH PLANT INSPECTION EXEMPTED PER CBC 1709.3.3.2

- REINFORCING STEEL
 - REINFORCING STEEL SHALL BE PLACED IN ACCORDANCE WITH ACI 315 AND ACI 318.
 - REINFORCING STEEL SHALL BE AS FOLLOWS:

REINF.	TYPE
BAR/S/TIES/SPIRALS	ASTM A615, GRADE 60 U.O.N.
WELDED REINF.	ASTM A706, GRADE 60 OR 80 AS NOTED
TIE AND SPIRAL WIRE REINF.	ASTM A1064, GRADE 60
WELDED WIRE REINF.	ASTM A1064, GRADE 60
REINF. USE	TYPE
FOUNDATIONS	ASTM A615, GRADE 60
CONVENTIONAL SLABS/BEAMS	ASTM A615, GRADE 60
 - THE ACTUAL YIELD STRENGTH BASED ON MILL TESTS DOES NOT EXCEED Fy BY MORE THAN 18,000 PSI, AND THE RATIO OF THE ACTUAL TENSILE STRENGTH TO THE ACTUAL YIELD STRENGTH IS NOT LESS THAN 1.25.
 - DO NOT FIELD BEND OR STRAIGHTEN IN ANY MANNER THAT WILL DAMAGE REINFORCING.
 - PROVIDE SPLICES IN REINFORCING ONLY WHERE SHOWN ON DRAWINGS OR APPROVED IN WRITING BY ENGINEER OF RECORD.
 - WELDING TO CONFORM TO AWS D14

STRUCTURAL SHEET INDEX



01.00	STRUCTURAL GENERAL NOTES
02.01	FOUNDATION PLAN AND DETAILS

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023



ARCHITECT PBK Architects, Inc.
ONTARIO
3110 East Coast Road, Suite 300
Ontario, CA 91761
909-837-8200 P
909-837-6161 F

CORONA UNIFIED SCHOOL DISTRICT
CORONA TRANSPORTATION












CLIENT
SAN BERNARDINO CITY USD
DATE 05/19/23 PROJECT NUMBER -

No.	Description	Date

DSA Submittal
STRUCTURAL GENERAL NOTES

S1.00

Not for permitting or construction
This document is for plan review only
HOHBACH-LEWIN #16887



1A STANDARD REINFORCING STEEL HOOKS

NOTE: d = BAR DIAMETER; D = MINIMUM DIAMETER OF BEND; D = 6d FOR #3 THROUGH #8; D = 8d FOR #9 THROUGH #11.

BAR SIZE	STANDARD HOOK	
	D (IN.)	HOOK LENGTH (IN.)
#3	2 1/4	4 1/2
#4	3	6
#5	3 3/4	7 1/2
#6	4 1/2	9
#7	5 1/4	10 1/2
#8	6	12
#9	9	15 1/2

BAR SIZE	STIRRUP & TIE HOOK	
	D (IN.)	HOOK LENGTH (IN.)
#3	1 1/2	3
#4	2	3
#5	2 1/2	4



7 TYPICAL STIRRUP AND TIE HOOKS

CLASS B TENSION LAP SPLICE FOR GRADE 60 REINF. 2-3

BAR SIZE	2,500		3,000		4,000		5,000	
	TOP (IN.)	OTHER (IN.)	TOP (IN.)	OTHER (IN.)	TOP (IN.)	OTHER (IN.)	TOP (IN.)	OTHER (IN.)
#3	31	24	28	22	25	19	22	17
#4	41	32	38	29	33	25	29	23
#5	51	39	47	36	41	31	36	28
#6	61	47	56	43	49	37	44	34
#7	69	64	61	63	71	54	63	49
#8	102	78	83	72	81	62	72	56
#9	115	88	105	81	91	70	81	63
#10	127	98	116	90	101	78	90	69

BAR SIZE	2,500		3,000		4,000		5,000	
	HOOKEDE ¹ (IN.)	HEADED ² (IN.)	HOOKEDE ¹ (IN.)	HEADED ² (IN.)	HOOKEDE ¹ (IN.)	HEADED ² (IN.)	HOOKEDE ¹ (IN.)	HEADED ² (IN.)
#3	6	6	6	6	6	6	6	6
#4	8	6	6	7	6	7	6	6
#5	11	8	10	8	10	7	4	7
#6	14	10	13	10	13	9	12	9
#7	18	13	17	12	16	12	15	11
#8	21	16	20	15	19	14	18	14
#9	25	19	24	18	23	17	22	16
#10	30	22	28	21	27	20	26	19

NOTES:
 1. TOP BARS = HORIZONTAL BARS WITH 12" OR GREATER OF FRESH CONCRETE CAST BELOW THEM. SEE DET. 3/1.
 2. LAP SPLICES ARE BASED UPON A MINIMUM CLEAR COVER GREATER THAN 1.0d AND A MINIMUM CLEAR SPACING GREATER THAN 2d. WHERE EITHER OF THESE REQUIREMENTS IS NOT MET, INCREASE THE LAP LENGTH BY 50%.
 3. USE CLASS B TENSION LAP SPLICES FOR ALL BAR SPLICES U/O.N., TYP.
 4. HOOKEDE AND HEADED BAR EMBEDMENTS ARE BASED UPON A MINIMUM CENTER-TO-CENTER SPACING OF 6d. MIN. WHERE THIS REQUIREMENT IS NOT MET, INCREASE THE EMBEDMENT LENGTH BY 60%.
 5. HEADED BAR SHALL HAVE A MINIMUM CLEAR COVER OF AT LEAST 2d AND NET HEAD BEARING AREA OF AT LEAST 4A WHERE A IS THE BAR AREA.
 6. FOR ADDITIONAL INFORMATION, SEE DET. 11/1.



FOUNDATION PLAN NOTES:
 1. REFER TO DSA APPLICATION NO. 04-122251 FOR CONSTRUCTION DRAWINGS OF MODULAR CLASSROOM BUILDINGS.
 2. DASHED LINE INDICATES CONTINUOUS CONCRETE FOUNDATION. SEE DETAILS NOTED.

Not for permitting or construction

IDENTIFICATION STAMP
 DIV. OF THE STATE ARCHITECT
 APP: 04-122251 INC.
 REVIEWED FOR:
 SS FLS ACS
 DATE: 10/24/2023

ARCHITECT PBK Architects, Inc.
 ONTARIO
 3110 East Coast Road, Suite 300
 Ontario, CA 91761
 909-837-8200 P
 909-837-6161 F

CORONA UNIFIED SCHOOL DISTRICT
 CORONA TRANSPORTATION

PROJECT ADDRESS:
 DSA Submittal
 DSA APPL. NO. 04-121966 DSA FILE NO.: 33-9

KEY PLAN

NORTH: PLAN TRUE

Consultant
HOHRACH-LEWIN, INC.
 11750 BROADWAY, SUITE 100
 SAN DIEGO, CA 92168
 (619) 594-1100

Structural Engineer
 STATE OF CALIFORNIA

CLIENT
SAN BERNARDINO CITY USD
 DATE: 05/19/23 PROJECT NUMBER: -

No.	Description	Date

DSAsubmittal

FOUNDATION PLAN AND DETAILS

S2.01

This document is for plan review only

HOHRACH-LEWIN #16887

04/20/23 7:44 AM J:\10504-06061\06061\STRUCTURE\16887\2021.DWG

TITLE 24 NOTES

THE FOLLOWING SHALL BE REQUIRED WHETHER OR NOT SPECIFICALLY SHOWN OR MENTIONED IN DRAWINGS AND/OR SPECIFICATIONS. 1. EQUIPMENT SHALL MEET EFFICIENCY REQUIREMENTS OF TABLES 110.2.4 THROUGH 110.2.4.1...

GENERAL NOTES

1. ALL MECHANICAL SHALL COMPLY WITH CURRENT CALIFORNIA CODE OF REGULATIONS TITLE 24. ALL OTHER APPLICABLE CODES AND REGULATIONS, SMACNA AND ASHRAE GUIDELINES, AND LOCAL CODES. 2. ALL HVAC EQUIPMENT SHALL BE COMPLIANT WITH EFFICIENCY STANDARDS PER TITLE 24, PART 6...

MEP COMPONENT ANCHORAGE NOTE

ALL MECHANICAL, PLUMBING AND ELECTRICAL COMPONENTS SHALL BE ANCHORED AND INSTALLED PER THE DETAILS ON THE USA APPROVED CONSTRUCTION DOCUMENTS. THE FOLLOWING COMPONENTS SHALL BE ANCHORED OR BRACED TO MEET THE FORCE AND DISPLACEMENT REQUIREMENTS PRESCRIBED IN THE 2022 CBC, SECTIONS 1617.1.18 THROUGH 1617.1.26 AND ASCE 7-16 CHAPTER 13.2 AND 30.0.

1. ALL PERMANENT EQUIPMENT AND COMPONENTS. 2. TEMPORARY, MOVABLE OR MOBILE EQUIPMENT THAT IS PERMANENTLY ATTACHED TO (OR HARD WIRED) TO THE BUILDING UTILITY SERVICES SUCH AS ELECTRIC, GAS OR WATER. 'PERMANENTLY ATTACHED' SHALL INCLUDE ALL ELECTRICAL CONNECTIONS EXCEPT PLUGS FOR 100/220 VOLT RECEPTACLES HAVING A FLEXIBLE CABLE...

PIPING, DUCTWORK, AND ELECTRICAL DISTRIBUTION SYSTEM BRACING NOTE

PIPING, DUCTWORK, AND ELECTRICAL DISTRIBUTION SYSTEMS SHALL BE BRACED TO COMPLY WITH THE FORCES AND DISPLACEMENTS PRESCRIBED IN ASCE 7-16 SECTION 13.3 AS DEFINED IN ASCE 7-16 SECTION 13.6.5, 13.6.6, 13.6.7, 13.6.8, AND 20.2.2. SECTION 1617.1.24, 1617.1.25, AND 1617.1.26.

MECHANICAL PIPING (MP), MECHANICAL DUCTS (MD), PLUMBING PIPING (PP), ELECTRICAL DISTRIBUTION SYSTEMS (E).

MP □ MD □ PP □ E □ OPTION 1: DETAILED ON THE APPROVED DRAWINGS WITH PROJECT SPECIFIC NOTES & DETAILS.

MP □ MD □ PP □ E □ OPTION 2: SHALL COMPLY WITH THE APPLICABLE OSHPD PRE-APPROVAL (OPM #) #0203-13.

CAL GREEN NOTES

1. TESTING AND ADJUSTING. TESTING AND ADJUSTING OF SYSTEMS SHALL BE REQUIRED FOR NEW BUILDING LESS THAN 10,000 SQUARE FEET OR NEW SYSTEMS TO SERVE AN ADDITION OR ALTERATION SUBJECT TO SECTION 303.1.

2. SYSTEMS. DEVELOP A WRITTEN PLAN OF PROCEDURES FOR TESTING AND ADJUSTING SYSTEMS. SYSTEMS TO BE INCLUDED FOR TESTING AND ADJUSTING SHALL INCLUDE, AS APPLICABLE TO THE PROJECT:

- A. HVAC SYSTEMS AND CONTROLS. B. INDOOR AND OUTDOOR LIGHTING AND CONTROLS. C. WATER HEATING SYSTEMS. D. RENEWABLE ENERGY SYSTEMS. E. LANDSCAPE IRRIGATION SYSTEMS. F. WATER REUSE SYSTEMS.

3. PROCEDURES. PERFORM TESTING AND ADJUSTING PROCEDURES IN ACCORDANCE WITH MANUFACTURER'S SPECIFICATIONS AND APPLICABLE STANDARDS ON EACH SYSTEM.

A. HVAC BALANCING. IN ADDITION TO TESTING AND ADJUSTING, BEFORE A NEW SPACE-CONDITIONING SYSTEM SERVING A BUILDING OR SPACE IS OPERATED...

4. REPORTING. AFTER COMPLETION OF TESTING, ADJUSTING AND BALANCING, PROVIDE A FINAL REPORT OF TESTING SIGNED BY THE INDIVIDUAL RESPONSIBLE FOR PERFORMING THESE SERVICES.

5. OPERATION AND MAINTENANCE. O & M MANUAL. PROVIDE THE BUILDING OWNER OR REPRESENTATIVE WITH DETAILED OPERATING AND MAINTENANCE INSTRUCTIONS AND COPIES OF GUARANTEES/WARRANTIES FOR EACH SYSTEM. O & M INSTRUCTIONS SHALL BE CONSISTENT WITH OSHA REQUIREMENTS IN CFR, TITLE 8, SECTION 514.2, AND OTHER RELATED REGULATIONS.

A. INSPECTIONS AND REPORTS. INCLUDE A COPY OF ALL INSPECTION VERIFICATIONS AND REPORTS REQUIRED BY THE ENFORCING AGENCY.

6. TEMPORARY VENTILATION. THE PERMANENT HVAC SYSTEM SHALL ONLY BE USED DURING CONSTRUCTION IF NECESSARY TO CONDITION THE BUILDING WITHIN THE REQUIRED TEMPERATURE RANGE FOR MATERIAL AND EQUIPMENT INSTALLATION. IF THE HVAC SYSTEM IS USED DURING CONSTRUCTION, USE RETURN AIR FILTERS WITH A MINIMUM REPORTING VALUE (MERV 13) OF 13, BASED ON ASHRAE 52.2-1999 OR AN AVERAGE EFFICIENCY OF 30 PERCENT BASED ON ASHRAE 52.1-1992. REPLACE ALL FILTERS IMMEDIATELY PRIOR TO OCCUPANCY, OR, IF THE BUILDING IS OCCUPIED, IMMEDIATELY AFTER ALTERATIONS, AT THE CONCLUSION OF CONSTRUCTION.

7. COVERINGS OF DUCT OPENINGS AND PROTECTION OF MECHANICAL EQUIPMENT DURING CONSTRUCTION. AT THE TIME OF ROUGH INSTALLATION AND DURING STORAGE ON THE CONSTRUCTION SITE UNTIL FINAL STARTUP OF THE HEATING, COOLING AND VENTILATION EQUIPMENT, ALL DUCT AND OTHER RELATED AIR DISTRIBUTION COMPONENTS' OPENINGS SHALL BE COVERED WITH WRAP, PLASTIC, SHEET METAL OR OTHER METHODS ACCEPTABLE TO THE ENFORCING AGENCY TO REDUCE THE AMOUNT OF DUST, WATER AND DEBRIS WHICH MAY ENTER THE SYSTEM.

8. FILTERS. IN MECHANICALLY VENTILATED BUILDINGS, PROVIDE REGULARLY OCCUPIED AREAS OF THE BUILDING WITH AIR FILTRATION MEDIA FOR OUTSIDE AND RETURN AIR. PRIOR TO OCCUPANCY THAT PROVIDE AT LEAST A MINIMUM EFFICIENCY REPORTING VALUE (MERV 13) OF 13. MERV 13 FILTERS SHALL BE INSTALLED PRIOR TO OCCUPANCY, AND RECOMMENDATIONS FOR MAINTENANCE WITH FILTERS OF THE SAME VALUE SHALL BE INCLUDED IN THE OPERATION AND MAINTENANCE MANUAL.

EXCEPTIONS. A. AN ASHRAE 10-PERCENT TO 15-PERCENT EFFICIENCY FILTER SHALL BE PERMITTED FOR AN HVAC UNIT MEETING THE 2019 CALIFORNIA ENERGY CODE HAVING 60,000 BTU/H OR LESS CAPACITY PER FAN COIL, IF THE ENERGY USE OF THE AIR DELIVERY SYSTEM IS 0.4 W/CFM OR LESS AT DESIGN AIR FLOW.

B. EXISTING MECHANICAL EQUIPMENT. C. EXISTING MECHANICAL EQUIPMENT.

9. OZONE DEPLETION AND GREENHOUSE GAS REDUCTIONS. INSTALLATIONS OF HVAC, REFRIGERATION AND FIRE SUPPRESSION EQUIPMENT SHALL COMPLY WITH SECTIONS 5.008.1.1 AND 5.008.1.2.

A. CHLOROFLOUROCARBONS (CFCs). INSTALL HVAC, REFRIGERATION AND FIRE SUPPRESSION EQUIPMENT THAT DO NOT CONTAIN CFCs.


B. HALONS. INSTALL HVAC REFRIGERATION AND FIRE SUPPRESSION EQUIPMENT THAT DO NOT CONTAIN HALONS.

10. ADHESIVES. ADHESIVE BONDING PRIMERS, ADHESIVE PRIMERS, SEALANTS, SEALANT PRIMERS AND CAULKS SHALL COMPLY WITH LOCAL OR REGIONAL AIR POLLUTION CONTROL OR AIR QUALITY MANAGEMENT DISTRICT RULES WHERE APPLICABLE, OR SCAQMD RULE 1168 VOC LIMITS, AS SHOWN IN TABLES 5.004.1.1.

NOTE: 1. THIS DETAIL APPLIES TO MOUNTING OF ANY MECHANICAL AND ELECTRICAL DEVICE WHICH CONTAINS AN OPERABLE PART THAT IS ADJUSTABLE BY THE OCCUPANT. THIS DOES NOT APPLY TO SENSORS OR CONTROLS THAT ARE ONLY ADJUSTABLE THROUGH THE BUILDING AUTOMATION SYSTEM (IE: TEMPERATURE AND HUMIDITY SENSORS).

2. FOR 24" REACH TO CONTROLS, OUTLETS OR SWITCHES ON THE WALL AT THE ACCESSIBLE WORK SURFACE WITH KNEE/TOE SPACE. AN ADDITIONAL 7" MUST BE ADDED TO THE KNEE SPACE.

MOUNTING OVER OBSTRUCTION DETAIL



MECHANICAL LEGEND

Table with columns for SYMBOL, DESCRIPTION, and SHEET. Includes entries for KEY NOTES, DEMOLITION KEY NOTES, DETAIL DESIGNATION, HEATING COIL, DAMPER OPPOSED BLADE, DAMPER PARALLEL BLADE, SECTION CALLOUT, POINT OF CONNECTION, POINT OF DISCONNECTION, NEW LINEWORK, EXISTING LINEWORK, DEMOUNTED LINEWORK, SHEET METAL DUCT, HIDDEN SHEET METAL DUCT, INTERNALLY INSULATED SHEET METAL DUCT, DIRECTION OF FLOW, STANDARD BRANCH FOR SUPPLY AND RETURN, ROUND ELBOW DOWN, ROUND ELBOW UP, RECTANGULAR TO ROUND TRANSITION, FLEXIBLE DUCT, FLEX CONNECTION, BACK DRAFT DAMPER, FIRE DAMPER, COMBINATION FIRE AND SMOKE DAMPER, MOTORIZED DAMPER, SUPPLY DIFFUSER - 2-WAY-WAY4-WAY, GRILLE RETURN/EXHAUST, 1x2 RETURN AIR GRILLE, 2x2 RETURN AIR GRILLE, RETURN AIR DUCT SECTION, EXHAUST AIR DUCT SECTION, POWER OR GRAVITY ROOF VENTILATOR - EXHAUST, POWER OR GRAVITY ROOF VENTILATOR - SUPPLY, UNDERCUT DOOR, TRANSFER GRILLE OR LOUVER, DOOR GRILLE OR LOUVER, GAUGE, UNDERCUT, UNIT HEATER, DAMPER/VALVE ACTUATOR, VARIABLE AIR VOLUME UNIT, VOLUME DAMPER, VELOCITY FREQUENCY DRIVE, VELOCITY PRESSURE, VELOCITY THROUGH ROOF, HOT WATER CONVERTER, HEATING HOT WATER RETURN, HOT WATER PUMP, HEATING HOT WATER SUPPLY, WATER COLUMN, WATER GAUGE, WEIGHT, MOTOR STATUS, INDUSTRIAL COLD WATER, INSIDE DAMETER, INCHES, INDIRECT WASTE.

DRAWING INDEX

Table with columns for SHEET, DESCRIPTION, and REVISIONS. Includes entries for MECHANICAL SYMBOLS, LEGENDS & GENERAL NOTES, MECHANICAL TITLE 24, MECHANICAL SITE PLAN, MECHANICAL FLOOR PLANS, MECHANICAL SCHEDULES, MECHANICAL DETAILS, and various revision entries with dates and descriptions.

Project information including identification stamp, project name (CORONA TRANSPORTATION), location (2820 CLARK AVE, NORCO, CA 92860), and contact information for LEAF ENGINEERS and P&K ARCHITECTS, INC. Includes a key plan diagram and a list of mechanical symbols and legends.

CERTIFICATE OF COMPLIANCE - NONRESIDENTIAL PERFORMANCE COMPLIANCE METHOD NRCC-PRF-E Nonresidential Performance Compliance Method (Page 1 of 14) Project Name: CN USD Transportation Center Relocatable Date Prepared: 2023-05-10

CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance Report Version: 2022.0.000 Report Generated: 2023-05-10 10:57:06 Schema Version: rev 20220601 Compliance ID: EnergyPro-42024-0523-0079

CERTIFICATE OF COMPLIANCE - NONRESIDENTIAL PERFORMANCE COMPLIANCE METHOD NRCC-PRF-E Nonresidential Performance Compliance Method (Page 4 of 14)

C2. TDV ENERGY COMPLIANCE RESULTS FOR PERFORMANCE COMPONENTS (Annual TDV Energy Use, kBtu/ft² - yr) Table with columns: Energy Component, Standard Design (TDV), Proposed Design (TDV), Compliance Margin (TDV)¹

¹Notes: This number in parenthesis following the Compliance Margin in column 4, represents the Percent Better than Standard.

CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance Report Version: 2022.0.000 Report Generated: 2023-05-10 10:57:06 Schema Version: rev 20220601 Compliance ID: EnergyPro-42024-0523-0079

CERTIFICATE OF COMPLIANCE - NONRESIDENTIAL PERFORMANCE COMPLIANCE METHOD NRCC-PRF-E Nonresidential Performance Compliance Method (Page 7 of 14)

C5. SOURCE ENERGY RESULTS FOR NON-REGULATED COMPONENTS¹ Table with columns: Non-Regulated Energy Component, Standard Design (SOURCE), Proposed Design (SOURCE), Compliance Margin (SOURCE)¹

¹Notes: This table is not used for Energy Code Compliance.

C6. 'ABOVE CODE' QUALIFICATIONS Table with checkboxes for CalGreen Tier 1 and Tier 2

CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance Report Version: 2022.0.000 Report Generated: 2023-05-10 10:57:06 Schema Version: rev 20220601 Compliance ID: EnergyPro-42024-0523-0079

CERTIFICATE OF COMPLIANCE - NONRESIDENTIAL PERFORMANCE COMPLIANCE METHOD NRCC-PRF-E Nonresidential Performance Compliance Method (Page 2 of 14)

B. PROJECT SUMMARY Table 8 shows which building components are included in the performance calculation. Includes sections for Building Components Complying via Performance and Building Components Complying Prescriptively.

CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance Report Version: 2022.0.000 Report Generated: 2023-05-10 10:57:06 Schema Version: rev 20220601 Compliance ID: EnergyPro-42024-0523-0079

CERTIFICATE OF COMPLIANCE - NONRESIDENTIAL PERFORMANCE COMPLIANCE METHOD NRCC-PRF-E Nonresidential Performance Compliance Method (Page 5 of 14)

C3. TDV ENERGY RESULTS FOR NON-REGULATED COMPONENTS¹ Table with columns: Non-Regulated Energy Component, Standard Design (TDV), Proposed Design (TDV), Compliance Margin (TDV)¹

¹Notes: This table is not used for Energy Code Compliance.

CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance Report Version: 2022.0.000 Report Generated: 2023-05-10 10:57:06 Schema Version: rev 20220601 Compliance ID: EnergyPro-42024-0523-0079

CERTIFICATE OF COMPLIANCE - NONRESIDENTIAL PERFORMANCE COMPLIANCE METHOD NRCC-PRF-E Nonresidential Performance Compliance Method (Page 8 of 14)

C7. ENERGY USE SUMMARY Table with columns: Energy Component, Standard Design Site (MWh), Proposed Design Site (MWh), Margin (MWh), Standard Design Site (MBtu), Proposed Design Site (MBtu), Margin (MBtu)

CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance Report Version: 2022.0.000 Report Generated: 2023-05-10 10:57:06 Schema Version: rev 20220601 Compliance ID: EnergyPro-42024-0523-0079

CERTIFICATE OF COMPLIANCE - NONRESIDENTIAL PERFORMANCE COMPLIANCE METHOD NRCC-PRF-E Nonresidential Performance Compliance Method (Page 3 of 14)

C1. COMPLIANCE SUMMARY Table with columns: COMPLIES³, Time Dependent Valuation (TDV), Source Energy Use

³ Efficiency measures include improvements like a better building envelope and more efficient equipment. Compliance Totals include efficiency, photovoltaics and batteries. Building complies when efficiency and total compliance margins are greater than or equal to zero and unmet load hour limits are not exceeded.

CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance Report Version: 2022.0.000 Report Generated: 2023-05-10 10:57:06 Schema Version: rev 20220601 Compliance ID: EnergyPro-42024-0523-0079

CERTIFICATE OF COMPLIANCE - NONRESIDENTIAL PERFORMANCE COMPLIANCE METHOD NRCC-PRF-E Nonresidential Performance Compliance Method (Page 6 of 14)

C4. SOURCE ENERGY COMPLIANCE RESULTS FOR PERFORMANCE COMPONENTS (Annual SOURCE Energy Use, kBtu/ft² /yr) Table with columns: Energy Component, Standard Design (SOURCE), Proposed Design (SOURCE), Compliance Margin (SOURCE)¹

¹Notes: This number in parenthesis following the Compliance Margin in column 4, represents the Percent Better than Standard.

CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance Report Version: 2022.0.000 Report Generated: 2023-05-10 10:57:06 Schema Version: rev 20220601 Compliance ID: EnergyPro-42024-0523-0079

CERTIFICATE OF COMPLIANCE - NONRESIDENTIAL PERFORMANCE COMPLIANCE METHOD NRCC-PRF-E Nonresidential Performance Compliance Method (Page 9 of 14)

C8. ENERGY USE INTENSITY (EUI) Table with columns: Standard Design (kBtu/ft² / yr), Proposed Design (kBtu/ft² / yr), Margin (kBtu/ft² / yr), Margin Percentage


²Notes: Gross EUI is Energy Use Total (not including PV)/Total Building Area. Net EUI is Energy Use Total (including PV)/Total Building Area.

D1. EXCEPTIONAL CONDITIONS Table with bullet points regarding simplified geometry performance modeling and daylighting controls.

F1. REQUIRED PV SYSTEMS Table with columns: 01-12, DC System Size (kWdc), Exception¹, Module Type, Array Type, Power Electronics, CFI, Azimuth (deg), Tilt Input, Array Angle (deg), Tilt: (x in 12), Inverter Eff. (%), Annual Solar Access (%)

¹See Table D1 for any PV exceptions used.

CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance Report Version: 2022.0.000 Report Generated: 2023-05-10 10:57:06 Schema Version: rev 20220601 Compliance ID: EnergyPro-42024-0523-0079





ARCHITECT PBK Architects, Inc. 8163 Rochester Avenue, Suite 100 Rancho Cucamonga, CA 91730 P 909-987-0909

CONSULTANT LEAF ENGINEERS

LEAF ENGINEERS 8163 Rochester Avenue, Suite 100 Rancho Cucamonga, CA 91730 909-987-0909 leafengineers.com

CORONA TRANSPORTATION PROJECT ADDRESS: 2820 CLARK AVE NORCO, CA 92860 DSA Submittal



CLIENT CORONA-NORCO USD DATE 05-19-03 PROJECT NUMBER 230010 REVISIONS table with columns: No., Description, Date

MECHANICAL TITLE 24

CERTIFICATE OF COMPLIANCE - NONRESIDENTIAL PERFORMANCE COMPLIANCE METHOD NRCC-PRF-E
Nonresidential Performance Compliance Method (Page 10 of 14)

F1B. PV BATTERY BUILDING TYPE(S)		01	02	03
Building Occupancy Type ¹ (From Table 140.10-A/B and 170.2-U/V)		Conditioned Floor Area (ft ²)	Unconditioned Floor Area (ft ²)	
Grocery		0	0	
High-Rise Multifamily		0	0	
Office, Financial Institutions, Leasehold Tenant Space		0	0	
Retail		0	0	
School		0	0	
Warehouse		0	0	
Auditorium, Convention Center, Hotel/Motel, Library, Medical Office Building/Clinic, Restaurant, Theater		0	0	
None		1440	0	

¹Building Occupancy Types are defined in Section 100.1 of the Energy Code

H1. DRY SYSTEM EQUIPMENT (FURNACES, AIR HANDLING UNITS, HEAT PUMPS, VWS (ECONOMIZERS ETC.))												
01	02	03	04 Heating			05			06 Cooling			
Equipment Name	Equipment Type	Qty	Total Heating Output (kBtu/h)	Supp Heat Output (kBtu/h)	Efficiency Unit	Efficiency	Total Cooling Output (kBtu/h)	Efficiency Unit	Efficiency	Economizer Type (if present)	Status ¹	
HP-1	Single Zone Heat Pump (SZHP) Air System	1	56.8	0	N/A	NA	60.3	EER	SEER	11.8 14.3	Fixed DB	N

¹Status: N - New, A - Altered, E - Existing

CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance
Report Version: 2022.0.000
Schema Version: rev 20220601
Report Generated: 2023-05-10 10:57:06
Compliance ID: EnergyPro-42024-0523-0079

CERTIFICATE OF COMPLIANCE - NONRESIDENTIAL PERFORMANCE COMPLIANCE METHOD NRCC-PRF-E
Nonresidential Performance Compliance Method (Page 13 of 14)

M. DECLARATION OF REQUIRED CERTIFICATES OF ACCEPTANCE
Selections made by Documentation Author indicate which Certificates of Acceptance must be submitted for the features to be recognized for compliance. These documents must be provided to the building inspector during construction and must be completed through an Acceptance Test Technician Certification Provider (ATTCP).

Building Component	Form/Title
Mechanical	NRCA-MCH-02-A - Outdoor Air must be submitted for all newly installed HVAC units. Note: MCH-02-A can be performed in conjunction with MCH-07-A Supply Fan VFD Acceptance (if applicable) since testing activities overlap
Mechanical	NRCA-MCH-03-A - Constant Volume Single Zone HVAC
Mechanical	NRCA-MCH-05-A - Air Economizer Controls
Mechanical	NRCA-MCH-12-A FDD for Packaged Direct Expansion Units

N. DECLARATION OF REQUIRED CERTIFICATES OF VERIFICATION
Selections made by Documentation Author indicate which Certificates of Verification must be submitted for the features to be recognized for compliance. These documents must be retained and provided to the building inspector during construction and can be found online.

There are no Certificates of Verification applicable to this project

CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance
Report Version: 2022.0.000
Schema Version: rev 20220601
Report Generated: 2023-05-10 10:57:06
Compliance ID: EnergyPro-42024-0523-0079

CERTIFICATE OF COMPLIANCE - NONRESIDENTIAL PERFORMANCE COMPLIANCE METHOD NRCC-PRF-E
Nonresidential Performance Compliance Method (Page 11 of 14)

H3. NONRESIDENTIAL / COMMON USE AREA FAN SYSTEMS SUMMARY												
01	02	03	04	05	06	07	08	09	10	11	12	13
Name or Item Tag	Qty	Design OA CFM	CFM	Power	Power Units	Control	Fan Type	CFM	Power	Power Units	Control	Status ¹
HP-1	1	216	1,800	0.47	BHP	Constant Vol	N/A	N/A	N/A	N/A	N/A	N

¹Status: N - New, A - Altered, E - Existing

H8. SYSTEM SPECIAL FEATURES			
01	02	03	04
System Name	Equipment Type	Interlocks per 140.4(n) ¹	Other Special Features and Controls
HP-1	Single Zone Heat Pump (SZHP) Air System	N/A	Fixed DB

Notes: This table includes controls related to the performance path only. For projects using the prescriptive path, mandatory and prescriptive controls requirements are documented on the NRCC-MCH-E.
¹ Yes = interlocks are provided, No = interlocks are not provided, NA means no operable openings.

H9. NONRESIDENTIAL / COMMON USE AREA & HOTEL/MOTEL VENTILATION						
01	02	03	04	05	06	07
Zone Name	Ventilation Function	# of People/ People	Supply OA CFM	Exhaust CFM	Conditioned Area (sf)	DCV or Occupant Sensor Controls, or Both
1-Relocate Office	Office - Office space	7.2	216	0	1440	N/A

H11. ZONAL SYSTEM AND TERMINAL UNIT SUMMARY												
01	02	03	04		05	06	07	08	09	10	11	12
System ID	System Type	Qty	Rated Capacity (kBtu/h)		Design	Airflow (cfm)	Min.	Min. Ratio	Power	Power Units	Cycles	VSD
			Heating	Cooling								
1-Relocate Office-Trm	Uncontrolled	1	N/A	N/A	1,800	N/A	0	N/A	N/A	N/A	N/A	<input type="checkbox"/>

CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance
Report Version: 2022.0.000
Schema Version: rev 20220601
Report Generated: 2023-05-10 10:57:06
Compliance ID: EnergyPro-42024-0523-0079

CERTIFICATE OF COMPLIANCE - NONRESIDENTIAL PERFORMANCE COMPLIANCE METHOD NRCC-PRF-E
Nonresidential Performance Compliance Method (Page 14 of 14)

Documentation Author's Declaration Statement
I, I certify that this Certificate of Compliance documentation is accurate and complete.

Documentation Author Name: _____
Company: Leaf Engineers
Address: 8163 Rochester Ave, Ste. 100
City/State/Zip: Rancho Cucamonga, CA 91730
Phone: _____

Documentation Author Signature: *[Signature]*
Signature Date: 05/11/2023
CEA/HERS Certification Identification (if applicable): _____
Phone: _____

Responsible Person's Declaration statement
I certify the following under penalty of perjury, under the laws of the State of California:

- The information provided on this Certificate of Compliance is true and correct.
- I am eligible under Division 3 of the Business and Professions Code to accept responsibility for the building design or system design identified on this Certificate of Compliance (responsible designer)
- The energy features and performance specifications, materials, components, and manufactured devices for the building design or system design identified on this Certificate of Compliance conform to the requirements of Title 24, Part 1 and Part 6 of the California Code of Regulations.
- The building design features or system design features identified on this Certificate of Compliance are consistent with the information provided on other applicable compliance documents, worksheets, calculations, plans and specifications submitted to the enforcement agency for approval with this building permit application.
- I understand that a registered copy of this Certificate of Compliance shall be made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections, and I will take the necessary steps to accomplish this requirement.
- I understand that a registered copy of this Certificate of Compliance is required to be included with the documentation the builder provides to the building owner at occupancy, and I will take the necessary steps to accomplish these requirements.

Responsible Designer Name: Rex Wang
Company: LEAF
Address: 8163 Rochester Ave, Ste. 100
City/State/Zip: Rancho Cucamonga, CA 91730
Phone: 909-987-0909

Responsible Designer Signature: *[Signature]*
Date Signed: 05/11/2023
License #: M36155
Title: _____
Scope: _____

CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance
Report Version: 2022.0.000
Schema Version: rev 20220601
Report Generated: 2023-05-10 10:57:06
Compliance ID: EnergyPro-42024-0523-0079

CERTIFICATE OF COMPLIANCE - NONRESIDENTIAL PERFORMANCE COMPLIANCE METHOD NRCC-PRF-E
Nonresidential Performance Compliance Method (Page 12 of 14)

K1. INDOOR CONDITIONED LIGHTING GENERAL INFO					
01	02	03	04	05	
Occupancy Type ¹	Conditioned Floor Area ² (ft ²)	Installed Lighting Power (Watts)	Lighting Control Credits (Watts)	Area Category Footnotes (Watts)	Additional (Custom) Allowance Area Category Footnotes (Watts)
Office (250 square feet)	1440	864	0	0	0
Building Totals:	1440	864	0	0	0

*¹See Table 140.6-C
²See NRCC-LTI-E for unconditioned spaces
³Lighting information for existing spaces modeled is not included in this table*

K4. INDOOR CONDITIONED LIGHTING MANDATORY LIGHTING CONTROL
See NRCC-LTI-E for mandatory controls

L. DECLARATION OF REQUIRED CERTIFICATES OF INSTALLATION
Selections made by Documentation Author indicate which Certificates of Installation must be submitted for the features to be recognized for compliance. These documents must be retained and provided to the building inspector during construction and can be found online.

Building Component	Form/Title
Envelope	NRCA-ENV-01-E - Must be submitted for all buildings
Mechanical	NRCA-MCH-01-E - Must be submitted for all buildings
Mechanical	NRCA-MCH-E - For all buildings with Mechanical Systems
Indoor Lighting	NRCA-LTI-E - Indoor Lighting (for all buildings)

M. DECLARATION OF REQUIRED CERTIFICATES OF ACCEPTANCE
Selections made by Documentation Author indicate which Certificates of Acceptance must be submitted for the features to be recognized for compliance. These documents must be provided to the building inspector during construction and must be completed through an Acceptance Test Technician Certification Provider (ATTCP).

Building Component	Form/Title
Envelope	NRCA-ENV-02-F - NRFC label verification for fenestration

CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance
Report Version: 2022.0.000
Schema Version: rev 20220601
Report Generated: 2023-05-10 10:57:06
Compliance ID: EnergyPro-42024-0523-0079

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR:
SS FLS ACS
DATE: 10/24/2023





ARCHITECT
CORONA TRANSPORTATION
PBK Architects, Inc.
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909-987-0909
P 909-987-0909

CONSULTANT
LEAF ENGINEERS
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909-987-0909
leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860
DSA Submittal
DSA-APPL NO. 04-21856 DSA FILE NO. 33-9



CLIENT		
CORONA-NORCO USD	PROJECT NUMBER	230010
DATE	05-19-03	
REVISIONS		
No.	Description	Date

DSA Submittal

MECHANICAL TITLE 24


NOTE:

FOR (E) GATES ALONG THE PATH OF TRAVEL ROUTE CONTRACTOR TO ADJUST DOOR OPENING FORCE TO COMPLY WITH CBC SECTION 11B-404.2.9 AND CLOSING SPEED TO COMPLY WITH SECTION 11B-404.2.8.

THE FORCE FOR PUSHING OR PULLING TO OPEN A DOOR OR GATE SHALL BE AS FOLLOWS:

1. INTERIOR HINGED DOORS AND GATES: 5 POUNDS MAXIMUM.
2. SLIDING OR FOLDING DOORS: 5 POUNDS MAXIMUM.
3. REQUIRED FIRE DOORS: THE MINIMUM OPENING FORCE ALLOWABLE BY THE APPROPRIATE ADMINISTRATIVE AUTHORITY, NOT TO EXCEED 15 POUNDS.
4. EXTERIOR HINGED DOORS: 5 POUNDS MAXIMUM.

THESE FORCES DO NOT APPLY TO THE FORCE REQUIRED TO RETRACT LATCH BOLTS OR DISENGAGE OTHER DEVICES THAT HOLD THE DOOR OR GATE IN A CLOSED POSITION.



GENERAL NOTES

1. ALL WORK SHALL COMPLY WITH STATE AND LOCAL CODES.
2. ALL WORK SHALL MEET MINIMUM STANDARDS OF CONSTRUCTION AND WORKMANSHIP AS PER CALIFORNIA MECHANICAL CODE, CALIFORNIA PLUMBING CODE, CALIFORNIA TITLE 24 STANDARDS, APPLICABLE NFPA REGULATIONS AND APPLICABLE ASHRAE STANDARDS.
3. CONTRACTOR TO FIELD VERIFY EXACT LOCATION OF ALL SERVICES BEFORE CONSTRUCTION.
4. THERE IS LIMITED SPACE AVAILABLE ABOVE CEILING. CONTRACTOR SHALL VERIFY THAT THE DUCTS SHOWN ON DRAWINGS CAN BE ROUTED TO AVOID ROOF STRUCTURAL BEAMS AND PROPOSE ANY DUCT MODIFICATION WITH THE OWNER/ENGINEER PRIOR TO INSTALLATION.
5. DUCT SIZES ARE INSIDE DIMENSION.
6. EXTERIOR DUCT DIMENSION IS THE INSIDE DIMENSION.
7. EXTERIOR DUCTS SHALL BE INSULATED AND WRAPPED TO WITHSTAND WEATHER.
8. PROVIDE VOLUME DAMPERS IN BRANCH DUCTS TO REGISTERS AND DIFFUSERS.
9. DUCT INSULATION SHALL BE A MINIMUM OF R-8.
10. INSTALL FIRE DAMPERS IN ALL FIRE RATED WALLS.
11. PROVIDE FACTORY RECOMMENDED THERMOSTAT FOR HEAT PUMP.

KEY NOTES

1 AREA OF WORK

IDENTIFICATION STAMP
 DIV. OF THE STATE ARCHITECT
 APP: 04-122251 INC:
 REVIEWED FOR:
 SS FLS ACS
 DATE: 10/24/2023





ARCHITECT PBK Architects, Inc.
 RANCHO CUCAMONGA
 8163 Rochester Avenue, Suite 100
 Rancho Cucamonga
 California 91730
 P 909-987-0909

CONSULTANT LEAF ENGINEERS

 8163 Rochester Avenue, Suite 100
 Rancho Cucamonga, CA 91730
 909-987-0909
 leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
 2820 CLARK AVE
 NORCO, CA 92860
 DSA Submittal



CLIENT CORONA-NORCO USD


DATE 05-19-03 PROJECT NUMBER 230010

REVISIONS		
No.	Description	Date

DSA Submittal

MECHANICAL SITE PLAN

1 MECHANICAL FLOOR PLAN
1/4" = 1'-0"



GENERAL NOTES

1. ALL WORK SHALL COMPLY WITH STATE AND LOCAL CODES
2. ALL WORK SHALL MEET MINIMUM STANDARDS OF CONSTRUCTION AND WORKMANSHIP AS PER CALIFORNIA MECHANICAL CODE, CALIFORNIA PLUMBING CODE, CALIFORNIA TITLE 24 STANDARDS, APPLICABLE NFPA REGULATIONS AND APPLICABLE ASHRAE STANDARDS.
3. CONTRACTOR TO FIELD VERIFY EXACT LOCATION OF ALL SERVICES BEFORE CONSTRUCTION
4. THERE IS LIMITED SPACE AVAILABLE ABOVE CEILING. CONTRACTOR SHALL VERIFY THAT THE DUCTS SHOWN ON DRAWINGS CAN BE ROUTED TO AVOID ROOF STRUCTURAL BEAMS AND PROPOSE ANY DUCT MODIFICATION WITH THE OWNER/ENGINEER PRIOR TO INSTALLATION
5. DUCT SIZES ARE INSIDE DIMENSION
6. EXTERIOR DUCT DIMENSION IS THE INSIDE DIMENSION
7. EXTERIOR DUCTS SHALL BE INSULATED AND WRAPPED TO WITHSTAND WEATHER
8. PROVIDE VOLUME DAMPERS IN BRANCH DUCTS TO REGISTERS AND DIFFUSERS
9. DUCT INSULATION SHALL BE A MINIMUM OF R-8
10. INSTALL FIRE DAMPERS IN ALL FIRE RATED WALLS
11. PROVIDE FACTORY RECOMMENDED THERMOSTAT FOR HEAT PUMP

KEY NOTES

- 1 ECONOMIZER HOOD
- 2 SUPPLY AIR DUCT
- 3 RETURN AIR DUCT
- 4 FIRE DAMPER ON WALL
- 5 DUCT SUPPORT
- 6 DUCT DIMENSIONS FOR EXTERIOR DUCT IS FOR DUCTS WITH EXTERIOR INSULATION. IF EXTERIOR DUCT WILL BE LINED WITH INTERNAL INSULATION, DUCT SIZES MUST BE 2 INCHES LARGER IN WIDTH FOR BOTH SIDES.

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR:
SS FLS ACS
DATE: 10/24/2023



ARCHITECT PBK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909


CONSULTANT LEAF ENGINEERS



8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909.987.0909
leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860
DSA Submittal
DSA APPL. NO. 04-121956 DSA FILE NO. 33-9



CLIENT CORONA-NORCO USD
DATE 05-19-03 PROJECT NUMBER 230010

REVISIONS		
No.	Description	Date

DSA Submittal

MECHANICAL FLOOR PLANS

M2.01

AIR SOURCE HEAT PUMP SCHEDULE

SYMBOL	MAKE	MODEL	NOMINAL	EFFCY	COOLING CAPACITY		ENTERING AIR °F		OUTDOOR	SUPPLY AIR	ESP	OUTSIDE AIR	HEATING CAPACITY			COMPRESSOR			FAN AMPS			WEIGHTS				FILTER	OPTIONS	
					TONS	SEER	TOTAL MBH	SENSIBLE MBH					TDB	TWB	AIR TDB	CFM	IN WC	CFM	OUTDOOR AIR TDB	MBH	COP	V-FH-Hz	RLA	LRA	MCA			QFM
HP 1	CARRIER	50FC006	5	14.3	60.3	45.3	80	67	95	1800	0.6	200	47	56.8	3.8	208-3-40	13.7	83	31	1.5	7.2	1.9	95	584	74	753	4-16x16x2	YES

- NOTES:
- WITH DRY-BULB ECONOMIZER
 - MERV 8 FILTERS
 - TITLE-24 COMPLIANT FACTORY THERMOSTAT
 - POWER EXHAUST WITH BAROMETRIC RELIEF
 - SMOKE DETECTOR IN SUPPLY AND RETURN
 - PROVIDE MANUFACTURER FURNISHED FUSED DISCONNECT

AIR DISTRIBUTION SCHEDULE

SYMBOL	TYPE	MAKE & MODEL	DESCRIPTION
Ⓐ	CEILING SUPPLY	TITUS MODEL MCD-3	MODULAR CORE DIFFUSER WITH FRAME FOR LAY-IN T-BAR CEILING, FLUSH FACE MOUNTING.
Ⓑ	CEILING RETURN	TITUS MODEL PAR-3	PERFORATED FACE DIFFUSER WITH FRAME FOR LAY-IN T-BAR CEILING, FLUSH FACE MOUNTING.

- NOTES:
- EQUIVALENT MODELS OF KRUEGER, ANEMOSTAT, PRICE OR J&J ARE ACCEPTABLE.
 - REFER TO THE FLOOR PLANS FOR NECK SIZE, CFM, AIR DIFFUSION PATTERN AND FIRE/DAMPER, IF REQUIRED.
 - PROVIDE AIR CONTROL GRID FOR ALL CEILING SUPPLY DIFFUSERS SET AT 30°.
 - INTERIOR OF ALL GRILLES SHALL BE PAINTED FLAT BLACK.

DUCT CONSTRUCTION STANDARDS

DIMENSION OF LONGEST SIDE, INCHES	SHEET METAL GAGE (ALL FOUR SIDES)	MINIMUM REINFORCING ANGLE SIZE AND MAXIMUM LONGITUDINAL SPACING BETWEEN TRANSVERSE JOINTS & OR INTERMEDIATE REINFORCING	TRANSVERSE REINFORCING (1)				
			AT JOINTS				
			MIN. HT. IN.	DRIVE SLIP 	HEMMED S SLIP 	ALTERNAT BAR SLIP 	REINFORCED BAR SLIP
			RECOM-MENDED GAGE	RECOM-MENDED GAGE	RECOM-MENDED GAGE	RECOM-MENDED GAGE	
UP THRU 12	26	NONE REQUIRED	1	26	26	24	24
13 - 18	24	NONE REQUIRED	1	24	24	24	24
19 - 30	24	1" X 1" X 1/8" @ 60 IN.	1		24	24	24
31 - 42	22	1" X 1" X 1/8" @ 60 IN.	1			22	22
43 - 60	20	1" X 1" X 1/8" @ 60 IN.	1				20
61 & ABOVE	18	1" X 1" X 1/8" @ 60 IN.	1				18

(1) TRANSVERSE REINFORCING SIZE IS DETERMINED BY DIMENSION OF SIDE TO WHICH ANGLE IS APPLIED.

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023





ARCHITECT PBK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-5909

CONSULTANT LEAF ENGINEERS

8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909.987.5909
leafengineers.com

CORONA TRANSPORTATION


PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860
DSA Submittal
DSA APPL. NO. 04-121956 DSA FILE NO. 33-9




CLIENT		CORONA-NORCO USD
DATE	05-19-03	PROJECT NUMBER
		230010
REVISIONS		
No.	Description	Date
DSA Submittal		

MECHANICAL SCHEDULES


M5.01




11 DUCT SUPPORT DETAIL
NOT TO SCALE




8 ROUND DUCT SUPPORT DETAIL
NOT TO SCALE




4 DUCT OR PIPE THRU NON RATED WALL DETAIL
NOT TO SCALE




10 HEAT PUMP ON GROUND DETAIL
NOT TO SCALE




7 EXTERIOR DUCT DETAIL
NOT TO SCALE




3 CEILING DIFFUSER CONNECTION DETAIL
NOT TO SCALE





9 HEAT PUMP DUCTING DETAIL
NOT TO SCALE




6 LAY IN DIFFUSER CONNECTION DETAIL
NOT TO SCALE



2 DUCT SUPPORT ON WALL DETAIL
NOT TO SCALE



5 CONDENSATE TRAP PIPING DETAIL
NOT TO SCALE



1 BRANCH DUCT TAKE-OFF & DMP. DETAIL
NOT TO SCALE

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023



PRK

ARCHITECT PRK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909

CONSULTANT LEAF Engineers
LEAF ENGINEERS
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909-987-0909
leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860
DSA Submittal
DSA APPL. NO. 04-121856 DSA FILE NO. 33-9



REVISIONS		
No.	Description	Date

CLIENT CORONA-NORCO USD
DATE 05-19-03 PROJECT NUMBER 230010
No. Description Date

MECHANICAL DETAILS

M6.01

STATE OF CALIFORNIA CALIFORNIA ENERGY COMMISSION
Indoor Lighting
CERTIFICATE OF COMPLIANCE
Project Name: Corona Transportation
Report Page: NRCC-LTI-E (Page 2 of 7)
Date Prepared: 2023-05-12 15:17:42-04:00

Table with 4 columns: Item, Description, Value, and Unit. Includes Project Location (Norco), Climate Zone (10), and Occupancy Types (Classroom).

Table with 3 columns: Scope of Work, Conditioned Spaces, and Unconditioned Spaces. Includes lighting system details and total area of work (1440).

Registration Number: CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance
Generated Date/Time: 2023-05-12 12:17:46
Documentation Software: Energy Code Ace

STATE OF CALIFORNIA CALIFORNIA ENERGY COMMISSION
Indoor Lighting
CERTIFICATE OF COMPLIANCE
Project Name: Corona Transportation
Report Page: NRCC-LTI-E (Page 4 of 7)
Date Prepared: 2023-05-12 15:17:42-04:00

Table with 12 columns: Area Level Controls, Area Description, and various lighting controls (Manual Area Controls, Multi-Level Controls, etc.).

Table with 6 columns: Area Description, Complete Building or Area Category Primary Function Area, Allowed Density (W/H²), Area (ft²), Allowed Wattage (Watts), and Additional Allowance / Adjustment.

J. ADDITIONAL ALLOWANCE: AREA CATEGORY METHOD QUALIFYING LIGHTING SYSTEM
This section does not apply to this project.

Registration Number: CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance
Generated Date/Time: 2023-05-12 12:17:46
Documentation Software: Energy Code Ace

STATE OF CALIFORNIA CALIFORNIA ENERGY COMMISSION
Indoor Lighting
CERTIFICATE OF COMPLIANCE
Project Name: Corona Transportation
Report Page: NRCC-LTI-E (Page 7 of 7)
Date Prepared: 2023-05-12 15:17:42-04:00

DOCUMENTATION AUTHOR'S DECLARATION STATEMENT
I certify that this Certificate of Compliance documentation is accurate and complete.
Responsible Designer Name: Ronald Diaz Cruz
Date Signed: 05-12-2023

Registration Number: CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance
Generated Date/Time: 2023-05-12 12:17:46
Documentation Software: Energy Code Ace

STATE OF CALIFORNIA CALIFORNIA ENERGY COMMISSION
Indoor Lighting
CERTIFICATE OF COMPLIANCE
Project Name: Corona Transportation
Report Page: NRCC-LTI-E (Page 2 of 7)
Date Prepared: 2023-05-12 15:17:42-04:00

Table with 9 columns: Allowed Lighting Power per 140.6(b) / 170.2(e) (Watts), Adjusted Lighting Power per 140.6(a) / 170.2(e) (Watts), and Compliance Results.

D. EXCEPTIONAL CONDITIONS
This table is auto-filled with uneditable comments because of selections made or data entered in tables throughout the form.

E. ADDITIONAL REMARKS
This table includes remarks made by the permit applicant to the Authority Having Jurisdiction.

Registration Number: CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance
Generated Date/Time: 2023-05-12 12:17:46
Documentation Software: Energy Code Ace

STATE OF CALIFORNIA CALIFORNIA ENERGY COMMISSION
Indoor Lighting
CERTIFICATE OF COMPLIANCE
Project Name: Corona Transportation
Report Page: NRCC-LTI-E (Page 5 of 7)
Date Prepared: 2023-05-12 15:17:42-04:00

K. TAILORED METHOD GENERAL LIGHTING POWER ALLOWANCE
This section does not apply to this project.

L. ADDITIONAL LIGHTING ALLOWANCE: TAILORED WALL DISPLAY
This section does not apply to this project.

M. ADDITIONAL LIGHTING ALLOWANCE: TAILORED FLOOR AND TASK LIGHTING
This section does not apply to this project.

N. ADDITIONAL LIGHTING ALLOWANCE: TAILORED DECORATIVE / SPECIAL EFFECTS
This section does not apply to this project.

O. ADDITIONAL LIGHTING ALLOWANCE: TAILORED VERY VALUABLE MERCHANDISE
This section does not apply to this project.

P. POWER ADJUSTMENT: LIGHTING CONTROL CREDIT (POWER ADJUSTMENT FACTOR (PAF))
This section does not apply to this project.

Q. RATED POWER REDUCTION COMPLIANCE FOR ONE-FOR-ONE ALTERATIONS
This section does not apply to this project.

R. 80% LIGHTING POWER FOR ALL ALTERATIONS - CONTROLS EXCEPTIONS
This section does not apply to this project.

Registration Number: CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance
Generated Date/Time: 2023-05-12 12:17:46
Documentation Software: Energy Code Ace

STATE OF CALIFORNIA CALIFORNIA ENERGY COMMISSION
Indoor Lighting
CERTIFICATE OF COMPLIANCE
Project Name: Corona Transportation
Report Page: NRCC-LTI-E (Page 3 of 7)
Date Prepared: 2023-05-12 15:17:42-04:00

Table with 10 columns: Designated Wattage: Conditioned Spaces, Name or Item Tag, Complete Luminaire Description, Modular (Track) Fixture, Small Aperture & Color Change, Watts per luminaire, How is Wattage determined, Total Number of Luminaires, Excluded per 140.6(a)3 / 170.2(e)2C, Design Watts, Field Inspector.

FOOTNOTE: Design Watts for small aperture and color changing luminaires which qualify per 140.6(a)4B / 170.2(e)2D is adjusted to be 75% / 80% of their rated wattage. Table F automatically makes this adjustment, the permit applicant should enter full rated wattage in column 05.

G. MODULAR LIGHTING SYSTEMS
This section does not apply to this project.

Table with 3 columns: Building Level Controls, 01, 02, 03. Includes Mandatory Demand Response 110.12(c) and Shut-off controls 130.1(c) / 160.5(b)4C.

Registration Number: CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance
Generated Date/Time: 2023-05-12 12:17:46
Documentation Software: Energy Code Ace

STATE OF CALIFORNIA CALIFORNIA ENERGY COMMISSION
Indoor Lighting
CERTIFICATE OF COMPLIANCE
Project Name: Corona Transportation
Report Page: NRCC-LTI-E (Page 6 of 7)
Date Prepared: 2023-05-12 15:17:42-04:00


S. DAYLIGHT DESIGN POWER ADJUSTMENT FACTOR (PAF)
This section does not apply to this project.

T. DWELLING UNIT LIGHTING
This section does not apply to this project.

U. DECLARATION OF REQUIRED CERTIFICATES OF INSTALLATION
Selections have been made based on information provided in this document. If any selections have been changed by permit applicant, an explanation should be included in Table E.

V. DECLARATION OF REQUIRED CERTIFICATES OF ACCEPTANCE
Selections have been made based on information provided in this document. If any selections have been changed by the permit applicant, an explanation should be included in Table E.

Registration Number: CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance
Generated Date/Time: 2023-05-12 12:17:46
Documentation Software: Energy Code Ace



ARCHITECT PRK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909-987-0909

CONSULTANT LEAF Engineers

LEAF ENGINEERS
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909-987-0909
leafengineers.com

CORONA TRANSPORTATION





Table with 3 columns: No., Description, Date. Includes CLIENT: CORONA-NORCO USD, DATE: 05-19-03, PROJECT NUMBER: 230010.

DSA Submittal

ELECTRICAL TITLE 24

E0.01

STATE OF CALIFORNIA
Outdoor Lighting
CALIFORNIA ENERGY COMMISSION
CERTIFICATE OF COMPLIANCE
Project Name: Corona Transportation
Report Page: (Page 1 of 7)
Date Prepared: 2023-05-12T15:27:21-04:00

A. GENERAL INFORMATION
01 Project Location (City) Norco
02 Climate Zone 10
03 Outdoor Lighting Zone per Title 24 Part 1 10.114 or as designated by Authority Having Jurisdiction (AHJ):
04 Total Illuminated Hardscape Area (ft²) 100

B. PROJECT SCOPE
This table includes outdoor lighting systems that are within the scope of the permit application and are demonstrating compliance using the prescriptive path outlined in 140.7 / 170.2(e)(6) or 141.0(b)(2) / 180.2(b)(4Bv) for alterations.
My Project Consists of:
01 New Lighting System
02 Altered Lighting System
03 % of Existing Luminaires Being Altered¹
04 Sum Total of Luminaires Being Added or Altered
05 Calculation Method

Registration Number:
Generated Date/Time:
Documentation Software: Energy Code Ace
CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance
Report Version: 2022.0.000
Schema Version: rev 20220101
Compliance ID: 107658-0523-0003
Report Generated: 2023-05-12 12:27:24

STATE OF CALIFORNIA
Outdoor Lighting
CALIFORNIA ENERGY COMMISSION
CERTIFICATE OF COMPLIANCE
Project Name: Corona Transportation
Report Page: (Page 4 of 7)
Date Prepared: 2023-05-12T15:27:21-04:00

I. LIGHTING POWER ALLOWANCE (per 140.7 / 170.2(e))
This table includes areas using allowance calculations per 140.7 / 170.2(e). General Hardscape Allowance is per Table 140.7-A/Table 170.2-R while "Use it or lose it" allowances are per Table 140.7-B /Table 170.2-S. Indicate which allowances are being used to expand sections for user input. Luminaires that qualify for one of the "Use it or lose it" allowances shall not qualify for another "Use it or lose it" allowance.
Area Description: Entrance/Exit
Total General Hardscape Allowance (Watts): 266.39

Registration Number:
Generated Date/Time:
Documentation Software: Energy Code Ace
CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance
Report Version: 2022.0.000
Schema Version: rev 20220101
Compliance ID: 107658-0523-0003
Report Generated: 2023-05-12 12:27:24

STATE OF CALIFORNIA
Outdoor Lighting
CALIFORNIA ENERGY COMMISSION
CERTIFICATE OF COMPLIANCE
Project Name: Corona Transportation
Report Page: (Page 7 of 7)
Date Prepared: 2023-05-12T15:27:21-04:00

DOCUMENTATION AUTHOR'S DECLARATION STATEMENT
I certify that this Certificate of Compliance documentation is accurate and complete.
Documentation Author Name: Nicole Oropeza
Company: LEAF Engineers
Address: 8163 Rochester Ave.
City/State/Zip: Rancho Cucamonga CA, 91730
RESPONSIBLE PERSON'S DECLARATION STATEMENT
I certify the following under penalty of perjury, under the laws of the State of California:
1. The information provided on this Certificate of Compliance is true and correct.
2. I am eligible under Division 3 of the Business and Professions Code to accept responsibility for the building design or system design identified on this Certificate of Compliance (responsible designer)
3. The energy features and performance specifications, materials, components, and manufactured devices for the building design or system design identified on this Certificate of Compliance conform to the requirements of Title 24, Part 1, and Part 6 of the California Code of Regulations.
4. The building design features or system design features identified on this Certificate of Compliance are consistent with the information provided on other applicable compliance documents, worksheets, calculations, plans and specifications submitted to the enforcement agency for approval with this building permit application.
5. I will ensure that a completed signed copy of this Certificate of Compliance shall be made available with the building permit issued for the building, and made available to the enforcement agency for all applicable inspections. I understand that a completed signed copy of this Certificate of Compliance is required to be included with the documentation the builder provides to the building owner at occupancy.
Responsible Designer Name: Ronald Dala Cruz
Company: LEAF Engineers
Address: 8163 Rochester Ave.
City/State/Zip: Rancho Cucamonga CA, 91730

Registration Number:
Generated Date/Time:
Documentation Software: Energy Code Ace
CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance
Report Version: 2022.0.000
Schema Version: rev 20220101
Compliance ID: 107658-0523-0003
Report Generated: 2023-05-12 12:27:24

STATE OF CALIFORNIA
Outdoor Lighting
CALIFORNIA ENERGY COMMISSION
CERTIFICATE OF COMPLIANCE
Project Name: Corona Transportation
Report Page: (Page 2 of 7)
Date Prepared: 2023-05-12T15:27:21-04:00

C. COMPLIANCE RESULTS
Results in this table are automatically calculated from data input and calculations in Tables F through N. Note: If any cell on this table says "COMPLIES with Exceptional Conditions" refer to Table D. Exceptional Conditions for guidance or see applicable Table referenced below.
Calculations of Total Allowed Lighting Power (Watts) 140.7 / 170.2(e)(6) or 141.0(b)(2) / 180.2(b)(4Bv)
Compliance Results
01 02 03 04 05 06 07 08 09
General Hardscape Allowance: 140.7(d)(1) / 170.2(e)(6)
Per Application: 140.7(d)(2) / 170.2(e)(6)
Sales Frontage: 140.7(d)(2) / 170.2(e)(6)
Ornamental: 140.7(d)(2) / 170.2(e)(6)
Per Specific Area: 140.7(d)(2) / 170.2(e)(6)
Existing Power Allowance: 141.0(b)(2) / 180.2(b)(4Bv)
Total Allowed (Watts): 338.4
Total Actual (Watts): 72
07 must be >= 08
COMPLIES

D. EXCEPTIONAL CONDITIONS
This table is auto-filled with uneditable comments because of selections made or data entered in tables throughout the form.

E. ADDITIONAL REMARKS
This table includes remarks made by the permit applicant to the Authority Having Jurisdiction.

Registration Number:
Generated Date/Time:
Documentation Software: Energy Code Ace
CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance
Report Version: 2022.0.000
Schema Version: rev 20220101
Compliance ID: 107658-0523-0003
Report Generated: 2023-05-12 12:27:24

STATE OF CALIFORNIA
Outdoor Lighting
CALIFORNIA ENERGY COMMISSION
CERTIFICATE OF COMPLIANCE
Project Name: Corona Transportation
Report Page: (Page 5 of 7)
Date Prepared: 2023-05-12T15:27:21-04:00

J. LIGHTING ALLOWANCE: PER APPLICATION
This table includes areas using the wattage allowance per application from Table 140.7-B / Table 170.2-S.
Area Description: Egress
Application: Building Entrance/Exit
CALCULATED ALLOWANCE (Watts)
DESIGN WATTS
Total Design Watts for this Area: 72
Total Allowance (Watts) All Areas: 72

1 FOOTNOTES: Primary entrance applications are only available for senior care facilities, healthcare facilities, police stations, hospitals, fire stations, and emergency vehicle facilities.
2 The Allowance per Location for ATMs is 300W for the first ATM and 25W for each additional per Table 140.7-B /Table 170.2-S.
3 For luminaires indicated in Table F as linear, wattage in column 07 is W/ft instead of Watts/luminaire. Total linear feet should be indicated in column 08 instead of number of luminaires.

K. LIGHTING ALLOWANCE: SALES FRONTAGE
This section does not apply to this project.

L. LIGHTING ALLOWANCE: ORNAMENTAL
This section does not apply to this project.

M. LIGHTING ALLOWANCE: PER SPECIFIC AREA
This section does not apply to this project.

N. EXISTING CONDITIONS POWER ALLOWANCE (alterations only)
This section does not apply to this project.

Registration Number:
Generated Date/Time:
Documentation Software: Energy Code Ace
CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance
Report Version: 2022.0.000
Schema Version: rev 20220101
Compliance ID: 107658-0523-0003
Report Generated: 2023-05-12 12:27:24

STATE OF CALIFORNIA
Outdoor Lighting
CALIFORNIA ENERGY COMMISSION
CERTIFICATE OF COMPLIANCE
Project Name: Corona Transportation
Report Page: (Page 3 of 7)
Date Prepared: 2023-05-12T15:27:21-04:00

F. OUTDOOR LIGHTING FIXTURE SCHEDULE
For new or altered lighting systems demonstrating compliance with 140.7 / 170.2(e)(6) all new luminaires being installed and any existing luminaires remaining or being moved within the spaces covered by the permit application are included in the Table below. For altered lighting systems using the Existing Power method per 141.0(b)(2) only new luminaires being installed and replacement luminaires being installed as part of the project scope are included (i.e. existing luminaires remaining or existing luminaires being moved are not included). Outdoor lighting attached to multifamily buildings and controlled from the inside of a dwelling unit are included in Table H, and are not included here. All other multifamily outdoor lighting is included here.
Designed Wattage:
01 02 03 04 05 06 07 08 09 10
Name or Item Tag: Complete Luminaire Description
Watts per luminaire²: 18
How is Wattage determined: Mfr. Spec
Total Number Luminaires³: 4
Luminaire Status⁴: Existing Alteration
Excluded per 140.7(a) / 170.2(e)(6A):
Design Watts: 72
Cut-off Req. > 6,200 initial lumen output 130.2(b) / 160.5(c)⁵:
Field Inspector: Pass Fail

1 NOTES: Selections with a * require a note in the space below explaining how compliance is achieved.
EX: Luminaire is lighting a statue; EXCEPTION 2 to 130.2(b)
2 FOOTNOTES: Authority Having Jurisdiction may ask for luminaire cut sheets to confirm wattage used for compliance per 130.0(c) / 160.5(b)
3 For linear luminaires, wattage should be indicated as W/ft instead of Watts/luminaire. Total linear feet should be indicated in column 05 instead of number of luminaires.
3 Select "New" for new luminaires in a new outdoor lighting project, or for added luminaires in an alteration. Select "Altered" for replacement luminaires in an alteration. Select "Existing to Remain" for existing luminaires within the project scope that are not being altered and are remaining. Select "Existing Reinstated" for existing luminaires which are being removed and reinstalled as part of the project scope.
4 Compliance with mandatory shielding requirements is required for luminaires with initial lumen output >= 6,200 unless exempted by 130.2(b)/ 160.5(c)

G. SHIELDING REQUIREMENTS (BUG)
This section does not apply to this project.

H. OUTDOOR LIGHTING CONTROLS
This section does not apply to this project.


Registration Number:
Generated Date/Time:
Documentation Software: Energy Code Ace
CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance
Report Version: 2022.0.000
Schema Version: rev 20220101
Compliance ID: 107658-0523-0003
Report Generated: 2023-05-12 12:27:24

STATE OF CALIFORNIA
Outdoor Lighting
CALIFORNIA ENERGY COMMISSION
CERTIFICATE OF COMPLIANCE
Project Name: Corona Transportation
Report Page: (Page 6 of 7)
Date Prepared: 2023-05-12T15:27:21-04:00

O. DECLARATION OF REQUIRED CERTIFICATES OF INSTALLATION
Selections have been made based on information provided in this document. If any selection has been changed by permit applicant, an explanation should be included in Table E. Additional Remarks. These documents must be provided to the building inspector during construction and can be found online
Form/Title
NRCI-LTO-E - Must be submitted for all buildings

P. DECLARATION OF REQUIRED CERTIFICATES OF ACCEPTANCE
Selections have been made based on information provided in this document. If any selection has been changed by permit applicant, an explanation should be included in Table E. Additional Remarks. These documents must be provided to the building inspector during construction and must be completed through an Acceptance Test Technician Certification Provider (ATTCP). For more information visit: http://www.energy.ca.gov/title24/part6/providers.html
Form/Title
Systems/Spaces To Be Field Verified




Registration Number:
Generated Date/Time:
Documentation Software: Energy Code Ace
CA Building Energy Efficiency Standards - 2022 Nonresidential Compliance
Report Version: 2022.0.000
Schema Version: rev 20220101
Compliance ID: 107658-0523-0003
Report Generated: 2023-05-12 12:27:24



ARCHITECT PRK Architects, Inc. 8163 Rochester Avenue, Suite 100 Rancho Cucamonga California 91730 P 909-987-0909
CONSULTANT LEAF ENGINEERS

8163 Rochester Avenue, Suite 100 Rancho Cucamonga, CA 91730 909-987-0909 leafengineers.com


CORONA TRANSPORTATION
PROJECT ADDRESS: 2820 CLARK AVE NORCO, CA 92860
DSA Submittal



CLIENT: CORONA-NORCO USD DATE: 05-19-03 PROJECT NUMBER: 230010
REVISIONS table with columns No., Description, Date

DSA Submittal

NOTE:
 FOR (E) GATES ALONG THE PATH OF TRAVEL ROUTE CONTRACTOR TO ADJUST DOOR OPENING FORCE TO COMPLY WITH CBC SECTION 11B-404.2.9 AND CLOSING SPEED TO COMPLY WITH SECTION 11B-404.2.8.
 THE FORCE FOR PUSHING OR PULLING TO OPEN A DOOR OR GATE SHALL BE AS FOLLOWS:
 1. INTERIOR HINGED DOORS AND GATES: 5 POUNDS MAXIMUM.
 2. SLIDING OR FOLDING DOORS: 5 POUNDS MAXIMUM.
 3. REQUIRED FIRE DOORS: THE MINIMUM OPENING FORCE ALLOWABLE BY THE APPROPRIATE ADMINISTRATIVE AUTHORITY, NOT TO EXCEED 15 POUNDS.
 4. EXTERIOR HINGED DOORS: 5 POUNDS MAXIMUM.
 THESE FORCES DO NOT APPLY TO THE FORCE REQUIRED TO RETRACT LATCH BOLTS OR DISENGAGE OTHER DEVICES THAT HOLD THE DOOR OR GATE IN A CLOSED POSITION.



GENERAL NOTES

- COORDINATE ROUTING FOR ALL UNDERGROUND ELECTRICAL BRANCH CIRCUITS AND FEEDERS WITH OTHER DISCIPLINES PRIOR TO TRENCHING.
- UNLESS NOTED OTHERWISE ALL UNDERGROUND CONDUIT SHOWN ON THIS PLAN TO BE MINIMUM 1" IN SIZE.
- CONTRACTOR SHALL BE RESPONSIBLE FOR ANY DAMAGE TO EXISTING UTILITIES CAUSED BY INSTALLATION OF NEW WORK. CONTRACTOR TO FIELD VERIFY EXISTING CONDITION PRIOR TO EXECUTION OF WORK.

KEY NOTES

- SCOPE OF WORK
- APPROXIMATE LOCATION OF EXISTING PANEL DB4A. PROVIDE NEW CIRCUIT BREAKER AND FEEDER FROM THIS PANEL TO SERVE THE NEW TRANSPORTATION BUILDING OFFICE. SEE SINGLE LINE DIAGRAM ON SHEET E7.01 FOR ADDITIONAL INFORMATION.
- PROVIDE NEW UNDERGROUND FEEDER FROM (E) PANEL. STUB-UP CONDUIT ON EXTERIOR OF BUILDING AND PROVIDE NEW 12"x12"x8" NEMA-3R PULLBOX AT PANEL HEIGHT LEVEL. STUB-THRU BUILDING AND CONNECT TO (E) PANEL IN BUILDING.
- PROVIDE 17"x30"XDEPTH REQUIRED IN-GROUND PULLBOX WITH TRAFFIC RATED COVER.

IDENTIFICATION STAMP
 DIV. OF THE STATE ARCHITECT
 APP: 04-122251 INC.
 REVIEWED FOR: SS FLS ACS
 DATE: 10/24/2023





ARCHITECT PBK Architects, Inc.
 8163 Rochester Avenue, Suite 100
 Rancho Cucamonga, CA 91730
 P: 909-987-0909
 pbk.com

CONSULTANT LEAF ENGINEERS
 8163 Rochester Avenue, Suite 100
 Rancho Cucamonga, CA 91730
 909.987.0909
 leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
 2820 CLARK AVE
 NORCO, CA 92860
 DSA Submittal
 DSA APP# NO. 04-121856 DSA FILE NO. 33-9





CLIENT: CORONA-NORCO USD
 DATE: 05-19-03 PROJECT NUMBER: 230010

REVISIONS		
No.	Description	Date

DSA Submittal

ELECTRICAL SITE PLAN



GENERAL NOTES

- UNLESS NOTED OTHERWISE, ALL 2X4'S ARE TYPE 'A', ALL EXIT SIGNS ARE TYPE 'X', AND ALL WALLPACKS ARE TYPE 'W'.
- 'EM' INDICATES FIXTURES ARE DESIGNATED TO BE ON EMERGENCY AND SHALL RECEIVE INTEGRAL BATTERY PACKS. PROVIDE UNSWITCHED HOT TO NEUTRAL SUCH THAT FIXTURES MAY BE SWITCHED ON/OFF WITHOUT DRAINING BATTERY.
- PROVIDE DEDICATED AND UNSWITCHED CIRCUIT TO ALL EXIT SIGNS IN THE BUILDING. REFER TO PANEL SCHEDULE.
- PROVIDE TITLE-24 COMPLIANT LIGHTING CONTROL, INCLUDING BUT NOT LIMITED TO SENSORS, DIMMERS, POWERPACKS, AND ALL LOW VOLTAGE AND LINE VOLTAGE WIRING FOR A COMPLETE AND OPERATIONAL SYSTEM. BASIS OF DESIGN IS IN LIGHT ACUITY CONTROLS.

KEY NOTES

- RELOCATED PANEL 'C1'. SEE DETAIL 2/E6.01 FOR MOUNTING. ALL CIRCUITS MUST ORIGINATE FROM THIS PANEL.
- PROVIDE 4-GANG FLOORBOX WITH (2) DUPLEX RECEPTACLE AND (2) GANG FOR DATA. COORDINATE DATA DROP REQUIREMENTS WITH TECHNOLOGY DRAWINGS. ROUTE (1) 3/4" CONDUIT FOR POWER AND (1) 2" CONDUIT FOR DATA, TO NEAREST FULL HEIGHT WALL AND UP TO ACCESSIBLE PLUMB SPACE.
- PROVIDE POWER TO NEW IDF RACK. COORDINATE EXACT LOCATION AND MOUNTING WITH LOW VOLTAGE CONTRACTOR INSTALLING THIS SYSTEM.
- PROVIDE 208/3-PH POWER TO NEW HEAT PUMP UNIT. ROUTE NEW 1" CONDUIT WITH 3/8" # 100RD. FROM PANEL 'C1'. PROVIDE NEW CIRCUIT BREAKER AS SHOWN ON PANEL SCHEDULE. SHEET E5.01.
- INSTALL WALL MOUNTED PULLBOX, NEMA 3R, 12"x12"x8". SEE DETAIL 4/E6.01 FOR MOUNTING ELEVATION, AND DETAIL 8/E6.01 FOR CONDUIT PENETRATION FIRE STOP DETAIL. CONTRACTOR SHALL VERIFY EXACT MOUNTING HEIGHT AND LOCATION IN FIELD.
- RECEPTACLES RECESSED IN 1-HR RATED WALL. ELECTRICAL BOXES SHALL BE LISTED AND TESTED FOR USE IN A 1-HR FIRE RATED ASSEMBLY AND SHALL COMPLY WITH CBC 714.4.2. REFER TO 7/E6.01 FOR ADDITIONAL DETAIL.
- INSTALL WALL MOUNTED PULLBOX AT ABOVE CEILING LEVEL, NEMA 3R, 12"x12"x8" WITH WEATHERTIGHT FITTINGS. ROUTE 1" CONDUIT FROM (E) PANEL ABOVE CEILING THRU WALL TO THE PULLBOX. FROM PULLBOX DOWN TO A NEW LOCAL DISCONNECT AT 42" AFF TO CENTER, CONTINUE UNDERGROUND TO THE HVAC UNIT AS SHOWN.

DEMOLITION KEY NOTES



- EXISTING LIGHT FIXTURES, SWITCHES, CONTROLS, RECEPTACLES, AND ASSOCIATED BRANCH CIRCUIT WIRING AND CONDUITS IN WALLS OR CEILINGS TO BE DEMOLISHED BACK TO THE SOURCE PANEL.
- EXISTING BARD UNITS AND ASSOCIATED BRANCH CIRCUIT WIRING TO BE DEMOLISHED BACK TO SOURCE PANEL.
- EXISTING RECESSED MOUNTED PANEL AND ASSOCIATED FEEDER AND BRANCH CIRCUIT WIRING AND CONDUITS TO BE DEMOLISHED IN ITS ENTIRETY.
- EXISTING PANEL 'C1' TO BE SALVAGED, DISCONNECT AND REMOVE ASSOCIATED FEEDER AND BRANCH CIRCUIT WIRING. PANEL TO BE RELOCATED AT NEW LOCATION AS SHOWN ON 2/E2.01.

FLOOR PLAN LEGEND

- EXISTING WOOD STUD WALL TO REMAIN. EXTERIOR PLYWOOD & SIDING TO BE REMOVED AND REPLACED. PROVIDE 7/8" STUCCO EXTERIOR FINISH - PER ARCHITECT
- EXISTING WOOD STUD WALL TO REMAIN. EXTERIOR PLYWOOD & SIDING TO BE REMOVED AND REPLACED. PROVIDE 7/8" STUCCO EXTERIOR FINISH 1-HR WALL CONSTRUCTION - PER ARCHITECT

4 PROPOSED LIGHTING PLAN
1/4" = 1'-0"

2 PROPOSED FLOOR PLAN
1/4" = 1'-0"



3 DEMOLITION LIGHTING PLAN
1/4" = 1'-0"

1 DEMOLITION FLOOR PLAN
1/4" = 1'-0"

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023



PRK

ARCHITECT PRK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909

CONSULTANT LEAF Engineers
LEAF
ENGINEERS
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909.987.0909
leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860
DSA Submittal
DSA APPL. NO. 04-121856 DSA FILE NO. 33-9



CLIENT CORONA-NORCO USD

DATE 05-19-03 PROJECT NUMBER 230010

REVISIONS		
No.	Description	Date

DSA Submittal

ELECTRICAL FLOOR & LIGHTING PLANS

E2.01

0' 1'

LIGHT FIXTURE SCHEDULE

TYPE	DESCRIPTION	VOLTAGE	MOUNTING	MANUFACTURER & NO.	REMARKS
A	2X4 TROFFER	MVOLT	RECESSED	LITHONIA STAKP 2X4 80CRI 4000LM 80CRI 40K COL MIN10 ZR MVOLT	
AEM	2X4 TROFFER	MVOLT	RECESSED	LITHONIA LIGHTING SAME AS TYPE 'A' EXCEPT BATTERY BACKUP	PROVIDE WITH E10WLCP EM BATTERY PACK
WEM	WALLPACK	MVOLT	SURFACE	LITHONIA LIGHTING WDGE2 LED P2 40K 80CRI TFTM MVOLT SRM PIR1FC3V	PROVIDE WITH E14WVC EM BATTERY PACK FINISH BY ARCHITECT
XEM	EXIT SIGN	MVOLT	SURFACE	LITHONIA LE S W 3 R MVOLT EL N SD	FINISH BY ARCHITECT

1 LIGHT FIXTURE SCHEDULE
NOT TO SCALE

Job: CNUSD Transportation Office Job No: 230010 AIC Rating: 10000

Mounting: SURFACE Voltage: 208Y120V-3PH 4W Ground: Equipment Ground
Main Type: MCB (100A) Main Size: 250 AMPS Lug: SINGLE
Neutral: 100%

PANEL: C1

Ltg	Receipt	Motor	Heat	Cool	Other	Kitchen	S/S	Description	ALL LOADS IN VA																	
									AmpP	Wire	Ph	Cr. No.	Wire	AmpP	Description	Ltg	Receipt	Motor	Heat	Cool	Other	Kitchen	S/S			
								HP-1**	503	6	1	A	2	12	201	Conf. Rm 103 Rec.	720									
								---	43	6	3	B	4	12	201	Conf. Rm 105 Rec.	540									
								---	43	6	5	C	6	12	201	Office 104 Rec.	540									
20								EXIT SIGNS	201	12	7	A	8	12	201	Office 104 Rec.	360									
								SPARE	201		9	B	10	12	201	Office 103 Rec.	360									
								SPARE	201		11	C	12	12	201	Office 103 Rec.	540									
360								Break Rm 107 Rec.	201	12	13	A	14	12	201	WorkRoom 102 Rec.	720									
720								Break Rm 107 Rec.	201	12	15	B	16	12	201	WorkRoom 102 Rec.	720									
800								Break Rm 107 Refrig.	201	12	17	C	18	12	201	WorkRoom 102 Rec.	540									
360								Copy Rm 106 Rec.	201	12	19	A	20	12	201	WorkRoom 102 Rec.	900									
360								Copy Rm 106 Rec.	201	12	21	B	22	12	201	Lighting	697									
								IDF Rack	201	12	23	C	24	12	201	Ext. Lighting	72									
540								Entry Rec.	201	12	25	A	26			Space										
								Space	201		27	B	28			Space										
								Space	201		29	C	30			Space										
20	3140	11154	0	0	1500	0	0.00	TOTALS							TOTALS	769	5940	0	0	0	0	0	0	0	0	0.00

LOAD SUMMARY

Ltg	Receipt	Motor	Heat	Cool	Other	Kitchen	S/S	Description
0.8	9.1	11.2	0.0	0.0	1.5	0.0	0.0	Connected KVA
1.25	**	1.00	1.00	1.00	0.65	0.50		Design Factors
1.0	9.1	11.2	0.0	0.0	1.5	0.0	0.0	Design KVA

Phase Load

Ph	KVA
A	7.7
B	7.1
C	7.7

Panel Remarks:
EXISTING PANEL
All breakers are (E) to remain I.N.O.
** PROVIDE NEW BREAKER FOR HP-1

PANEL: C1

Input div. factor per descriptions as required for calculations.
**100% of 1st 10 KVA, 50% of remaining.

Con. KVA	Con. Amps	Des. KVA	Des. Amps
TOTAL	22.9	62.9	22.7

Date: 5/17/2023 By: N. GHOPEZA



IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023



ARCHITECT PRK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909

CONSULTANT LEAF Engineers
LEAF ENGINEERS
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909.987.0909
leafengineers.com

CORONA TRANSPORTATION



CLIENT
CORONA-NORCO USD

DATE: 05-19-03 PROJECT NUMBER: 230010


REVISIONS

No.	Description	Date


DSA Submittal

ELECTRICAL PANEL SCHEDULES

E5.01



SYSTEM NO. W-L-2003




SPECIAL NOTE:
FIRE PUTTY IS NOT REQUIRED IF ONLY ONE BOX IS INSTALLED ON EITHER SIDE OF 100 SF OF WALL.

NOTE:
REFER TO GENERAL NOTE 25 ON SHEET E0.00 AND ALSO ON UTILITY PENETRATION NOTES ON SHEET E0.00 FOR ADDITIONAL INFORMATION AND REQUIREMENTS.


8 CONDUIT PENETRATION FIRE STOP "1-2 HOUR" GYP WALL DETAIL
NOT TO SCALE

- KEY NOTES:
- 1 ATTACH WIRE TO FIXTURE (3 TIGHT TURNS MIN. IN 1 1/2" MAX.)
 - 2 MIN #6 "TEK" SCREW GRID TO FIXTURE @ EACH CORNER.
 - 3 ATTACH HANGER WIRES TO STRUCTURE AS PER ARCHITECTURAL DETAIL 20/A10.10




5 RECESSED FIXTURE IN LAY-IN GRID DETAIL
NOT TO SCALE

7 FIRE RATED PARTITION INSTALLATION DETAIL
NOT TO SCALE




4 PORTABLE BUILDING POWER CONNECTION DETAIL
NOT TO SCALE


NOT USED




6 CONDUIT PENETRATION DETAIL - EXTERIOR WALL
NOT TO SCALE



3 TYPICAL MULTI-CONDUIT PLACEMENT DETAIL
NOT TO SCALE



2 SURFACE MOUNTED PANEL/CABINET AT WOOD FRAMING DETAIL
NOT TO SCALE



1 GROUND ROD DETAIL
NOT TO SCALE



IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023

PRK

ARCHITECT PRK Architects, Inc.
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909

CONSULTANT LEAF ENGINEERS
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909-987-0909
leafengineers.com

CORONA TRANSPORTATION





REVISIONS		
No.	Description	Date

CLIENT: CORONA-NORCO USD
DATE: 05-19-03 PROJECT NUMBER: 230010

DSAsubmittal

ELECTRICAL DETAILS

E6.01



ELECTRICAL ONE-LINE DIAGRAM NOTES:
 # INDICATES GENERAL NOTE.
 (E) INDICATES KEYED NOTE.
 ① INSTALL NEW 125A/3P CIRCUIT BREAKER FOR (E) PORTABLE PANEL 'C1'.

IDENTIFICATION STAMP
 DIV. OF THE STATE ARCHITECT
 APP: 04-122251 INC.
 REVIEWED FOR
 SS FLS ACS
 DATE: 10/24/2023





ARCHITECT PRK Architects, Inc.
 RANCHO CUCAMONGA
 8163 Rochester Avenue, Suite 100
 Rancho Cucamonga
 California 91730
 P 909-987-0909

CONSULTANT LEAF ENGINEERS
 8163 Rochester Avenue, Suite 100
 Rancho Cucamonga, CA 91730
 909.987.0909
 leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
 2820 CLARK AVE
 NORCO, CA 92860
 DSA Submittal

DSA APPL. NO. 04-121956 DSA FILE NO. 33-9



CLIENT
 CORONA-NORCO USD
 DATE 05-19-03 PROJECT NUMBER 230010

No.	Description	Date

DSA Submittal

ELECTRICAL SINGLE LINE DIAGRAM



GENERAL NOTES

1. RUN FIRE ALARM CABLES IN CONDUIT CONCEALED IN WALLS AND CEILING WHEN POSSIBLE. EXPOSED CONDUITS ARE NOT ACCEPTABLE.
2. SMOKE ALARMS AND SMOKE DETECTORS SHALL NOT BE INSTALLED WITHIN 36 IN. (910 MM) HORIZONTAL PATH FROM THE SUPPLY REGISTERS OF A FORCED AIR HEATING OR COOLING SYSTEM AND SHALL BE INSTALLED OUTSIDE OF THE DIRECT AIRFLOW FROM THOSE REGISTERS PER CBC 907.2.11.8.
3. DEMOLISH AND REMOVE ALL THE EXISTING FIRE ALARM DEVICES WHETHER SHOWN ON THE PLAN OR NOT AND REPLACE WITH BLANK COVER PLATES IF NECESSARY. DISCONNECT AND REMOVE ALL THE EXISTING CABLES BACK TO CONTROL PANEL.
4. EXISTING FIRE ALARM SYSTEM SHALL BE OPERATIONAL UNTIL NEW SYSTEMS ARE FULLY FUNCTIONAL.
5. FOR ALL HEAT DETECTORS THAT ARE LOCATED ABOVE CEILING/ATTIC SPACES, CONTRACTOR SHALL PROVIDE STICKER AND LABEL "HD" AT THE REFLECTED CEILING DIRECTLY BELOW THE DEVICE TO INDICATE LOCATION.
6. ELECTRICAL CONTRACTOR SHALL FURNISH ACCESS PANELS TO AREAS THAT REQUIRE ACCESS FOR ATTIC HEAT DETECTOR, SERVICING, TROUBLESHOOTING, ETC.

KEY NOTES

1. AREA OF WORK.
2. PROVIDE NEW (1) 2" UNDERGROUND CONDUIT (PVC, SCHEDULE 40, 24" BELOW GRADE), FIRE ALARM CABLES AS INDICATED. BACK FILL TO MATCH EXISTING SURFACES. RUN CONDUIT IN DIRTY/PLANNER AREA AS MUCH AS POSSIBLE.
3. PROVIDE NEMA 3R WEATHERPROOF PULLBOX 18"x18"x6" FOR FIRE-ALARM (TYP).
4. PROVIDE WEATHERPROOF WALL MOUNTED SPEAKER AS SHOWN.
5. EXISTING FIRE ALARM CONTROL PANEL (A904-111570) AS SHOWN. PROVIDE NEW VOICE EVACUATION SYSTEM AND PROVIDE CONNECTION WITH EXISTING FACP PANEL. FIELD VERIFY THE EXACT LOCATION.




CLIENT: CORONA-NORCO USD
DATE: 05-19-03 PROJECT NUMBER: 230010

REVISIONS		
No.	Description	Date

DSA Submittal

FIRE ALARM SITE PLAN





ARCHITECT PRK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909

CONSULTANT LEAF ENGINEERS
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909.987.0909
leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860
DSA Submittal
DSA APPL. NO. 04-121856 DSA FILE NO. 33-9



CLIENT: CORONA-NORCO USD
DATE: 05-19-03 PROJECT NUMBER: 230010

REVISIONS		
No.	Description	Date

DSA Submittal

FIRE ALARM SITE PLAN

FA1.01

FACP BATTERY CALCULATION SHEET
 FACP (EX)
 LOCATION: ADULT BUILDING ADMIN BLDG

QUANTITY	UNIT	TOTAL	UNIT	TOTAL
	ALARM	ALARM	ALARM	ALARM
EX 1	FACP	1.2500	1.2500	
N 9	SMOKE DETECTOR	0.0020	0.0180	
N 9	HEAT DETECTOR	0.0020	0.0180	
N 1	30cd ceiling strobes	0.0960	0.0960	
N 2	15cd ceiling speaker/strobe	0.0710	0.1420	
N 1	75cd ceiling speaker/strobe	0.1530	0.1530	
SUB TOTAL			3.710	
STANDBY CURRENT x 24 Hrs. (AH)			32.030 AH	
ALARM CURRENT x 15 MINUTES (AH)			0.928 AH	
TOTAL (AH)			32.957 AH	
25% DERATING			8.239 AH	
TOTAL DEMAND (AH)			41.197 AH	

* REUSE EXISTING BATTERY UNLESS NEW BATTERY IS REQUIRED

SPEAKER CIRCUIT LOAD CALCULATION


SPEAKER CIRCUIT DESCRIPTION	PANEL CIRCUIT NUMBER	WIRE GAUGE (18, 16, 12)	CIRCUIT VOLTAGE (125 OR 70 VIBMS)	APPLIANCE QUANTITIES / TAP VALUES			TOTAL CIRCUIT LOAD (WATTS)	ESTIMATED CIRCUIT LENGTH (FEET)	MFG. REC. MAXIMUM LOSS IS (0.5dB)
				SPEAKER TAPPED AT	SPEAKER TAPPED AT	SPEAKER TAPPED AT			
EVAX	CORONA TRANSPORTATION OFFICE	S1	14 AWG	70	0.25 WATTS	3	3.50	250	0.01
TOTAL							3.50		2.20

STROBES WORST CASE VOLTAGE DROP


PANEL CIRCUIT NUMBER	CIRCUIT	CEILING STROBE				CEILING SPEAKER/STROBE				TOTAL CURRENT (AMPS)	TOTAL DISTANCE (FEET)	TOTAL VOLTAGE DROP (%)	TOTAL DEVICES
		15cd	30cd	75cd	95cd	15cd	30cd	75cd	95cd				
FACP (EX)	V2	1	0	0	0	2	0	1	0	0.391	220	1.19%	4
TOTAL		0	1	0	0	2	0	1	0				

BATTERY CALCULATION SHEET
 EVAX
 LOCATION: ADULT BUILDING ADMIN BLDG

QUANTITY	UNIT	TOTAL	UNIT	TOTAL
	STANDBY	STANDBY	ALARM	ALARM
1	50 WATT AMPLIFIER	0.150	0.8000	0.8000
3	SPEAKER (1/2 W)	0.000	0.0071	0.0213
2	WP SPEAKER (2W)	0.000	0.0283	0.0566
SUB TOTAL			0.150	0.878
STANDBY CURRENT x 24 Hrs. (AH)			3.600 AH	
ALARM CURRENT x 15 MINUTES (AH)			0.219 AH	
TOTAL (AH)			3.819 AH	
25% DERATING			0.955 AH	
TOTAL DEMAND (AH)			4.774 AH	
BATTERY REQUIRED			7 AH	



5 FIRE ALARM VOLTAGE DROP AND BATTERY CALCULATIONS
 1/2" = 1'-0"



GENERAL NOTES


- RUN FIRE ALARM CABLES IN CONDUIT CONCEALED IN WALLS AND CEILING WHEN POSSIBLE. EXPOSED CONDUITS ARE NOT ACCEPTABLE.
- SMOKE ALARMS AND SMOKE DETECTORS SHALL NOT BE INSTALLED WITHIN 36 IN. (910 MM) HORIZONTAL PATH FROM THE SUPPLY REGISTERS OF A FORCED AIR HEATING OR COOLING SYSTEM AND SHALL BE INSTALLED OUTSIDE OF THE DIRECT AIRFLOW FROM THOSE REGISTERS PER CBC 907.2.11.8.
- DEMOLISH AND REMOVE ALL THE EXISTING FIRE ALARM DEVICES WHETHER SHOWN ON THE PLAN OR NOT AND DISCONNECT, REMOVE ALL THE EXISTING CABLES BACK TO CONTROL PANEL.
- FOR ALL HEAT DETECTORS THAT ARE LOCATED ABOVE CEILING/ATTIC SPACES, CONTRACTOR SHALL PROVIDE STICKER AND LABEL "HD" AT THE REFLECTED CEILING DIRECTLY BELOW THE DEVICE TO INDICATE LOCATION.

KEY NOTES


- PROVIDE FIRE ALARM ADDRESSABLE SMOKE DETECTOR AS SHOWN (TYP).
- PROVIDE FIRE ALARM ADDRESSABLE ATTIC HEAT DETECTOR AS SHOWN (TYP).
- PROVIDE FIRE ALARM CEILING MOUNTED SPEAKER/STROBE DEVICE AS SHOWN (TYP).
- PROVIDE FIRE ALARM CEILING MOUNTED STROBE DEVICE AS SHOWN (TYP).
- PROVIDE FIRE ALARM WALL MOUNTED WEATHERPROOF SPEAKER DEVICE AS SHOWN (TYP).
- PROVIDE NEMA 3R WEATHERPROOF PULLBOX 18"x18"x6" FOR FIRE-ALARM.

1 PROPOSED FLOOR PLAN
 1/4" = 1'-0"

4 FIRE ALARM PARTIAL RISER DIAGRAM
 1/2" = 1'-0"



3 DROP CEILING DEVICE INSTALLATION DETAIL
 1/2" = 1'-0"



2 SMOKE/HEAT DETECTOR DETAIL
 1/2" = 1'-0"

IDENTIFICATION STAMP
 DIV. OF THE STATE ARCHITECT
 APP: 04-122251 INC.
 REVIEWED FOR
 SS FLS ACS
 DATE: 10/24/2023

PRK

ARCHITECT PRK Architects, Inc.
 8163 Rochester Avenue, Suite 100
 Rancho Cucamonga, California 91730
 P 909-987-0909

CONSULTANT LEAF ENGINEERS

LEAF ENGINEERS
 8163 Rochester Avenue, Suite 100
 Rancho Cucamonga, CA 91730
 909.987.0909
 leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
 2820 CLARK AVE
 NORCO, CA 92860

DSA Submittal

DSA APPL. NO. 04-121956 DSA FILE NO. 33-9

GN

CONSULTANT
 REGISTERED PROFESSIONAL ENGINEER
 DONALD C. DEL CROCI
 No. E-22678
 Exp. 08-31-2025
 STATE OF CALIFORNIA

Architect
 LICENSED ARCHITECT
 Tong Yoo
 No. C-31162
 Exp. 10-31-2025
 STATE OF CALIFORNIA

CLIENT
 CORONA-NORCO USD
 DATE 05-19-03 PROJECT NUMBER 230010

No.	Description	Date

DSA Submittal

FIRE ALARM FLOOR PLANS, DETAILS, RISER DIAGRAM AND CALC.

FA2.01

PLUMBING LEGEND

NOTE: NOT ALL SYMBOLS TABULATED BELOW ARE NECESSARILY USED ON THE DRAWINGS.

Table with columns: SYMBOL, ITEM, ABBR. Includes symbols for fixture designation, detail designation, domestic cold/hot water, existing piping, vent, floor cleanout, etc.

CALIFORNIA GREEN BUILDING STANDARDS

THE FOLLOWING SHALL BE REQUIRED WHETHER OR NOT SPECIFICALLY SHOWN OR MENTIONED IN DRAWINGS AND/OR SPECIFICATIONS:

- 5.303.1 METERS: SEPARATE SUBMETERS OR METERING DEVICES SHALL BE INSTALLED FOR USES DESCRIBED IN SECTIONS 5.303.1.1 AND 5.303.1.2.
5.303.1.1 NEW BUILDINGS OR ADDITIONS IN EXCESS OF 50,000 SQUARE FEET:
1. FOR EACH INDIVIDUAL LEASED, RENTED, OR OTHER TENANT SPACE WITHIN THE BUILDING PROJECTED TO CONSUME MORE THAN 100 GAL/DAY...
2. WHERE SEPARATE SUBMETERS FOR INDIVIDUAL BUILDING TENANTS ARE UNFEASIBLE, FOR WATER SUPPLIED TO THE FOLLOWING SUBSYSTEMS:
a. MAKE-UP WATER FOR COOLING TOWERS WHERE FLOW THROUGH IS GREATER THAN 500 GPM
b. MAKE-UP WATER FOR EVAPORATIVE COOLERS GREATER THAN 6 GPM.
c. STEAM AND HOT-WATER BOILERS WITH ENERGY INPUT MORE THAN 500,000 BTU/HH.
5.303.1.2 EXCESS CONSUMPTION: A SEPARATE SUBMETER OR BE PROVIDED FOR ANY TENANT WITHIN A NEW BUILDING OR WITHIN AN ADDITION THAT IS PROJECTED TO CONSUME MORE THAN 1,000 GAL/DAY.
5.303.2 RESERVED
5.303.3 WATER CONSERVING PLUMBING FIXTURES AND FITTINGS: PLUMBING FIXTURES (WATER CLOSETS AND URINALS) AND FITTINGS (FAUCETS AND SHOWERHEADS) SHALL COMPLY WITH THE FOLLOWING:
5.303.3.1 WATER CLOSETS: THE EFFECTIVE FLUSH VOLUME OF ALL WATER CLOSETS SHALL NOT EXCEED 1.28 GALLONS PER FLUSH...
5.303.3.2 URINALS:
5.303.3.2.1 WALL-MOUNTED URINALS: THE EFFECTIVE FLUSH VOLUME OF WALL-MOUNTED URINALS SHALL NOT EXCEED 0.125 GALLONS PER FLUSH.
5.303.3.2.2 FLOOR-MOUNTED URINALS: THE EFFECTIVE FLUSH VOLUME OF FLOOR-MOUNTED URINALS SHALL NOT EXCEED 0.5 GALLONS PER FLUSH.
5.303.3.2.3 SHOWERHEADS:
5.303.3.3.1 SINGLE SHOWERHEAD: SHOWERHEADS SHALL HAVE A MAXIMUM FLOW RATE OF NOT MORE THAN 2.0 GALLONS PER MINUTE AT 80 PSI...
5.303.3.3.2 MULTIPLE SHOWERHEADS SERVING ONE SHOWER: WHEN A SHOWER IS SERVED BY MORE THAN ONE SHOWERHEAD, THE COMBINED FLOW RATE OF ALL SHOWERHEADS AND/OR SHOWER OUTLETS CONTROLLED BY A SINGLE VALVE SHALL NOT EXCEED 2.0 GALLONS PER MINUTE AT 80 PSI...
5.303.3.4 FAUCETS AND FOUNTAINS:
5.303.3.4.1 NONRESIDENTIAL LAVATORY FAUCETS: LAVATORY FAUCETS SHALL HAVE A MAXIMUM FLOW RATE OF NOT MORE THAN 0.5 GALLONS PER MINUTE AT 60 PSI...
5.303.3.4.2 KITCHEN FAUCETS: KITCHEN FAUCETS SHALL HAVE A MAXIMUM FLOW RATE OF NOT MORE THAN 1.8 GALLONS PER MINUTE AT 60 PSI...
5.303.3.4.3 WASH FOUNTAINS: WASH FOUNTAINS SHALL HAVE A MAXIMUM FLOW RATE OF NOT MORE THAN 1.8 GALLONS PER MINUTE/20 [RIM SPACE (INCHES)] AT 60 PSI.
5.303.3.4.4 METERING FAUCETS: METERING FAUCETS SHALL NOT DELIVER MORE THAN 0.20 GALLONS PER CYCLE.
5.303.3.4.5 METERING FAUCETS FOR WASH FOUNTAINS: METERING FAUCETS FOR WASH FOUNTAINS SHALL HAVE A MAXIMUM FLOW RATE OF NOT MORE THAN 0.20 GALLONS PER CYCLE/20 [RIM SPACE (INCHES)] AT 60 PSI. NOTE: WHERE COMPLYING FAUCETS ARE UNAVAILABLE, AERATORS OR OTHER MEANS MAY BE USED TO ACHIEVE REDUCTION.

PLUMBING TESTING

- 1. ALL EQUIPMENT AND/OR SYSTEMS NOTED ON THE DRAWINGS "TO REMAIN" SHALL BE INSPECTED AND TESTED ON SITE TO CERTIFY WORKING CONDITION. A WRITTEN REPORT ON THE CONDITION OF ALL EQUIPMENT TO REMAIN, INCLUDING A COPY OF THE TEST RESULTS AND RECOMMENDED ACTIONS AND COSTS SHALL BE MADE BY THIS CONTRACTOR TO THE ARCHITECT/ENGINEER FOR REVIEW.
2. PIPE COVER AND BACKFILLING:
A. AFTER HYDROSTATIC TEST, EVENLY BACKFILL ENTIRE TRENCH WIDTH BY HAND PLACING BACKFILL MATERIAL AND HAND TAMING IN FOUR (4) CHES COMPACTED LAYERS TO 12 INCHES MINIMUM COVER OVER TOP OF JACKET, COMPACT TO 95 PERCENT MAXIMUM DENSITY.
B. EVENLY AND CONTINUOUSLY BACKFILL REMAINING TRENCH DEPTH IN
C. UNIFORM LAYERS WITH BACKFILL MATERIAL.
D. DO NOT USE WHEELER OR TRACKED VEHICLES FOR TAMING.
3. PRESSURE TEST ALL DOMESTIC WATER PIPING, AFTER INSTALLATION AND PRIOR TO BACKFILL OR COVER-UP. RINSE PIPING SYSTEM OF PARTICULATE, CONTAMINANTS, CAP AND SUBJECT TO STATIC WATER PRESSURE OF 125 PSIG FOR FOUR (4) HOURS. REPAIR LEAKS AND DEFECTS AND RE-TEST ANY PORTION OF PIPING SYSTEM THAT FAILS. PROVIDE WRITTEN TEST REPORT INCLUDING DATE AND TIME OF TEST, PASS OR FAIL INDICATION, SUMMARY OF REMEDIAL WORK REQUIRED AND DATE AND TIME OF EACH RE-TEST.
4. PRIOR TO COVER-UP, WATER PIPE, SANITARY PIPE, AND GAS PIPING SHALL BE PRESSURE TESTED. TESTS SHALL BE WITNESSED BY CONSULTANT AND OWNER. NOTIFY OWNER 48 HOURS PRIOR TO TEST. TEST SHALL BE WITNESSED BY CLIENT PLUMBING TECHNICIAN.
5. UPON COMPLETION OF THE SANITARY PIPING SYSTEM, THE CONTRACTOR SHALL NOTIFY ENGINEER AND OWNER TO OBSERVE A SMOKE TEST OF THE SYSTEM. SMOKE TESTING SHALL BE PERFORMED ON SANITARY PIPING SYSTEM TWICE DURING CONSTRUCTION.
6. PRESSURE TEST NATURAL GAS PIPING IN ACCORDANCE WITH NFPA 54, CA PLUMBING CODE SECTION 1213

GENERAL PLUMBING NOTES

- 1. ALL BRACING OF PIPING SHALL BE INSTALLED IN ACCORDANCE WITH SMACNA GUIDELINES, HAZARD LEVEL 'A'.
2. WHERE BRACING DETAILS ARE NOT SHOWN ON THE DRAWINGS OR IN THE GUIDELINES, THE FIELD INSTALLATION SHALL BE SUBJECT TO THE APPROVAL OF THE ARCHITECT, MECHANICAL ENGINEER AND FIELD INSPECTOR.
3. SUPPORT AND BRACING OF ALL PIPING SHALL BE IN ACCORDANCE WITH THE SMACNA "GUIDELINES FOR SEISMIC RESTRAINTS OF PLUMBING PIPING SYSTEMS", OR THE "SUPERSTRUT SEISMIC RESTRAINT SYSTEM" FOR PIPING ONLY.
4. CONTRACTOR SHALL FIELD VERIFY ALL EXISTING CONDITIONS PRIOR TO PROCEEDING WITH INSTALLATION. CONTRACTOR SHALL NOTIFY ARCHITECT/ENGINEER OF ANY EXISTING CONDITIONS WHICH CONFLICT WITH INFORMATION PROVIDED IN CONSTRUCTION DOCUMENTS.
5. CONTRACTOR SHALL BE RESPONSIBLE FOR COORDINATING ALL PIPE ROUTING WITH WORK OF OTHER TRADES AND MAKE ANY OFFSETS AS REQUIRED TO AVOID CONFLICT WITH DUCTWORK, LIGHT FIXTURES, SKYLIGHTS, ETC.
6. PLUMBING CONTRACTOR TO COORDINATE WITH MECHANICAL CONTRACTOR FOR ALL CONDENSATE DRAIN CONNECTIONS TO MECHANICAL EQUIPMENT.
7. CONTRACTOR SHALL FIELD VERIFY ALL EXISTING PLUMBING CONDITIONS PRIOR TO PROCEEDING WITH INSTALLATION. CONTRACTOR SHALL NOTIFY ARCHITECT/ENGINEER OF ANY EXISTING CONDITIONS WHICH CONFLICT WITH INFORMATION PROVIDED IN CONSTRUCTION DOCUMENTS.
8. FOR PLUMBING FIXTURE MOUNTING HEIGHTS AND LOCATIONS, REFER TO THE ARCHITECTURAL DRAWINGS.
9. ALL PLUMBING CONVEYING OR DISPENSING WATER FOR HUMAN CONSUMPTION SHALL COMPLY WITH AB 1953 FOR LEAD CONTENT.
10. REFER TO ARCHITECTURAL DRAWING FOR EXACT LOCATIONS OF FIXTURES, EQUIPMENT, ETC. DO NOT SCALE FROM PLUMBING DRAWINGS.
11. ALL WALL CLEAN-OUTS SHALL BE ACCESSIBLE BY AN ACCESS PANEL.
12. PROVIDE A DOUBLE EXTERIOR CLEAN-OUT (DFCO) ON ALL SANITARY LINES EXITING THE BUILDING.
13. ALL FLOOR DRAINS AND FLOOR SINKS SHALL BE PROVIDED WITH A TRAP PRIMER.
14. FIXTURES DESIGNATED AS ADA ACCESSIBLE SHALL BE INSTALLED AT ADA ACCESSIBLE HEIGHT PER ARCHITECTURAL DETAILS.
15. ALL DOMESTIC COLD AND HOT WATER TAKE-OFFS SHALL HAVE AN ISOLATION SHUT-OFF VALVE.
16. CONTRACTOR SHALL DEWATER ANY AREA AT OR BELOW GRADE PRIOR TO SETTING EQUIPMENT.
17. ANY AND ALL WATER PIPING EXPOSED TO OUTSIDE ELEMENTS SHALL BE INSULATED TO PREVENT FREEZING.
18. ALL WORK AND MATERIAL SHALL BE PERFORMED AND INSTALLED IN COMPLIANCE WITH THE FOLLOWING CODES AS ADOPTED BY THE INSPECTION AUTHORITY. NOTHING IN THESE PLANS IS TO BE CONSTRUED TO PERMIT WORK NOT CONFORMING TO THESE CODES OR OTHER APPLICABLE PROJECT SPECIFICATIONS.
LIST OF APPLICABLE CODES
2022 CALIFORNIA ADMINISTRATIVE CODE (CAC), PART 1, TITLE 24 CCR
2022 CALIFORNIA BUILDING CODE (CBC), PART 2, TITLE 24 CCR
2022 CALIFORNIA ELECTRICAL CODE (CEC), PART 3, TITLE 24 CCR
2022 CALIFORNIA MECHANICAL CODE (CMC), PART 4, TITLE 24 CCR
2022 CALIFORNIA PLUMBING CODE (CPC), PART 5, TITLE 24 CCR
2022 CALIFORNIA ENERGY CODE, PART 6, TITLE 24 CCR
2022 CALIFORNIA FIRE CODE (CFC), PART 9, TITLE 24 CCR
2022 CALIFORNIA EXISTING BUILDING CODE (CEBC), PART 10, TITLE 24 CCR
2022 CALIFORNIA GREEN BUILDING STANDARD CODE (CALGREEN), PART 11, TITLE 24 CCR
2022 CALIFORNIA REFERENCE STANDARDS CODE (CBC), PART 12, TITLE 24 CCR
TITLE 19 CCR, PUBLIC SAFETY, STATE FIRE MARSHAL REGULATIONS
APPLICABLE STANDARDS
FOR A LIST OF APPLICABLE STANDARDS, INCLUDING CALIFORNIA AMENDMENTS TO THE NFPA STANDARDS, REFER TO CBC CHAPTER 35 AND CFC CHAPTER 60.
19. CONTRACTOR SHALL BE RESPONSIBLE FOR ANY DAMAGE TO THE FACILITY, UTILITIES AND APPURTENANCE CAUSED BY THE WORK IN THEIR SCOPE. CONTRACTOR SHALL RESTORE AND REPAIR ANY DAMAGE AT NO ADDITIONAL COST TO THE OWNERS BY INSTALLATION THE FACILITY OF NEW WORK.

MEP COMPONENT ANCHORAGE NOTES:

ALL MECHANICAL, PLUMBING AND ELECTRICAL COMPONENTS SHALL BE ANCHORED AND INSTALLED PER THE DETAILS ON THE DSA APPROVED CONSTRUCTION DOCUMENTS. THE FOLLOWING COMPONENTS SHALL BE ANCHORED OR BRACED TO MEET THE FORCE AND DISPLACEMENT REQUIREMENTS PRESCRIBED IN THE 2022 CBC, SECTIONS 1817A.1.8 THROUGH 1817A.1.26 AND ASCE 7-16 CHAPTER 13, 26 AND 30:
1. ALL PERMANENT EQUIPMENT AND COMPONENTS.
2. TEMPORARY, MOVABLE OR MOBILE EQUIPMENT THAT IS PERMANENTLY ATTACHED (e.g. HARD WIRED) TO THE BUILDING UTILITY SERVICES SUCH AS ELECTRIC, GAS OR WATER. "PERMANENTLY ATTACHED" SHALL INCLUDE ALL ELECTRICAL CONNECTIONS EXCEPT PLUGS FOR 110/220 VOLT RECEPTACLES HAVING A FLEXIBLE CABLE.
3. TEMPORARY, MOVABLE OR MOBILE EQUIPMENT WHICH IS HEAVIER THAN 400 POUNDS OR HAS A CENTER OF MASS LOCATED 4 FEET OR MORE ABOVE THE ADJACENT FLOOR OR ROOF LEVEL THAT DIRECTLY SUPPORT THE COMPONENT IS REQUIRED TO BE RESTRAINED IN A MANNER APPROVED BY DSA.

THE FOLLOWING MECHANICAL AND ELECTRICAL COMPONENTS SHALL BE POSITIVELY ATTACHED TO THE STRUCTURE BUT NEED NOT DEMONSTRATE DESIGN COMPLIANCE WITH THE REFERENCES NOTED ABOVE. THESE COMPONENTS SHALL HAVE FLEXIBLE CONNECTIONS PROVIDED BETWEEN THE COMPONENT AND ASSOCIATED DUCTWORK, PIPING, AND CONDUIT. FLEXIBLE CONNECTIONS MUST ALLOW MOVEMENT IN BOTH TRANSVERSE AND LONGITUDINAL DIRECTIONS:
1. COMPONENTS WEIGHING LESS THAN 400 POUNDS AND HAVE A CENTER OF MASS LOCATED 4 FEET OR LESS ABOVE THE ADJACENT FLOOR OR ROOF LEVEL THAT DIRECTLY SUPPORT THE COMPONENT.
2. COMPONENTS WEIGHING LESS THAN 20 POUNDS, OR IN THE CASE OF DISTRIBUTED SYSTEMS, LESS THAN 5 POUND PER FOOT, WHICH ARE SUSPENDED FROM A ROOF OR FLOOR OR HUNG FROM A WALL.

THE ANCHORAGE OF ALL MECHANICAL, ELECTRICAL AND PLUMBING COMPONENTS SHALL BE SUBJECT TO THE APPROVAL OF THE DESIGN PROFESSIONAL, IN GENERAL, RESPONSIBLE CHARGE OR STRUCTURAL ENGINEER DELEGATED RESPONSIBILITY AND ACCEPTANCE BY DSA. THE PROJECT INSPECTOR WILL VERIFY THAT ALL COMPONENTS AND EQUIPMENT HAVE BEEN ANCHORED IN ACCORDANCE WITH ABOVE REQUIREMENTS.

PIPING, DUCTWORK, AND ELECTRICAL DISTRIBUTION SYSTEM BRACING NOTE

PIPING, DUCTWORK, AND ELECTRICAL DISTRIBUTION SYSTEMS SHALL BE BRACED TO COMPLY WITH THE FORCES AND DISPLACEMENTS PRESCRIBED IN ASCE 7-16 SECTION 13.3 AS DEFINED IN ASCE 7-16 SECTION 13.6.5, 13.6.6, 13.6.7, 13.6.8, AND 2022 CBC, SECTION 1817A.1.24, 1817A.1.25, AND 1817A.1.26.
THE METHOD OF SHOWING BRACING AND ATTACHMENTS TO THE STRUCTURE FOR THE IDENTIFIED DISTRIBUTION SYSTEM ARE AS NOTED BELOW. WHEN BRACING AND ATTACHMENTS ARE BASED ON A PRE-APPROVED INSTALLATION GUIDE (E.G. HCAI OPM FOR 3013 CBC OR LATER), COPIES OF THE BRACING SYSTEM INSTALLATION GUIDE OR MANUAL SHALL BE AVAILABLE ON THE JOBSITE PRIOR TO START OF AND DURING THE HANGING AND BRACING OF DISTRIBUTION SYSTEMS. THE STRUCTURAL ENGINEER OF RECORD SHALL VERIFY ADEQUACY OF THE STRUCTURE TO SUPPORT THE HANGER AND BRACE LOADS.
MECHANICAL PIPING (MP), MECHANICAL DUCTS (MD), PLUMBING PIPING (PP), ELECTRICAL DISTRIBUTION SYSTEMS (E):
MP MD PP E OPTION 1: DETAILED ON THE APPROVED DRAWINGS WITH PROJECT SPECIFIC NOTES & DETAILS.
MP MD PP E OPTION 2: SHALL COMPLY WITH THE APPLICABLE HCAI PRE-APPROVAL (OPM #) # _____.

DRAWING INDEX

Table with columns: SHEET, DESCRIPTION. P0.00 PLUMBING SYMBOLS, LEGENDS & GENERAL NOTES; P1.01 PLUMBING SITE PLAN; P2.01 PLUMBING FLOOR PLANS; P5.01 PLUMBING SCHEDULES & DETAILS.

ABBREVIATIONS

Table with columns: ABBR., DESCRIPTION, ABBR., DESCRIPTION. Includes A.P. AREA ALARM PANEL, A.V. AUTOMATIC AIR VENT, A.F.F. ABOVE FINISHED FLOOR, etc.

IDENTIFICATION STAMP DIV. OF THE STATE ARCHITECT APP: 04-122251 INC. REVIEWED FOR: SS, FLS, ACS DATE: 10/24/2023



ARCHITECT PRK Architects, Inc. 8163 Rochester Avenue, Suite 100 Rancho Cucamonga, California 91730 P: 909-987-0909

CONSULTANT LEAF ENGINEERS 8163 Rochester Avenue, Suite 100 Rancho Cucamonga, CA 91730 909-987-0909 leafengineers.com

CORONA TRANSPORTATION PROJECT ADDRESS: 2820 CLARK AVE NORCO, CA 92860 DSA Submittal





Table with columns: No., Description, Date. Includes CLIENT CORONA-NORCO USD, DATE 05-19-03, PROJECT NUMBER 230010.

PLUMBING SYMBOLS, LEGENDS & GENERAL NOTES



GENERAL NOTES

1. RELOCATED AND REFURBISH 36'X40' MODULAR RELOCATABLE BUILDING TO AN EXISTING CAMPUS FOR THE CORONA-NORCO UNIFIED SCHOOL DISTRICT.
2. SITE IMPROVEMENTS INCLUDE BRINGING WATER AND SANITARY SEWER TO THE MODULAR RELOCATABLE.
3. PLUMBING SCOPE OF WORK INCLUDES PROVISION OF BREAK ROOM SINK WITH GARBAGE DISPOSER AND INSTA-HOT.
4. PROVIDE CONDENSATE DRAINAGE TO HVAC UNIT. EXACT SIZE, ORIENTATION AND LOCATION OF UNIT SHALL BE IN ACCORDANCE TO MECHANICAL PLANS.
5. REFER TO ARCHITECTURAL PLANS FOR DETAILED SCOPE OF WORK AT THE SITE.

KEY NOTES

1. 3/4" COLD WATER: 1.E = -2' 0"; PROVIDE SHUT-OFF VALVE IN CONCRETE YARD BOX. SEE DETAIL #2PS.01.
2. 2" SEWER: 1.E = -2' 6"; PROVIDE CLEANOUT TO GRADE IN CONCRETE YARD BOX. SEE DETAIL #1PS.01.
3. EXTEND AND CONNECT 3/4" CONDENSATE DRAIN FROM HVAC UNIT; RUN BELOW GRADE AND SLOPE 1% TO DRYWELL. SEE DETAIL #4PS.01.

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023





ARCHITECT PBK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909

CONSULTANT LEAF ENGINEERS
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909-987-0909
leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860
DSA Submittal


DSA FILE NO.: 33-9
DSA APP# NO.: 04-121956



REVISIONS		
No.	Description	Date

CLIENT
CORONA-NORCO USD
DATE 05-19-03 PROJECT NUMBER 230010
DSA Submittal

PLUMBING SITE PLAN



2 PROPOSED FLOOR PLAN
1/4" = 1'-0"

GENERAL NOTES

1. RELOCATED AND REFURBISH 36'X40' MODULAR RELOCATABLE BUILDING TO AN EXISTING CAMPUS FOR THE CORONA-NORCO UNIFIED SCHOOL DISTRICT.
2. SITE IMPROVEMENTS INCLUDE BRINGING WATER AND SANITARY SEWER TO THE MODULAR RELOCATABLE.
3. PLUMBING SCOPE OF WORK INCLUDES PROVISION OF BREAK ROOM SINK WITH GARBAGE DISPOSER AND INSTA-HOT.
4. PROVIDE CONDENSATE DRAINAGE TO HVAC UNIT. EXACT SIZE, ORIENTATION AND LOCATION OF UNIT SHALL BE IN ACCORDANCE TO MECHANICAL PLANS.
5. REFER TO ARCHITECTURAL PLANS FOR DETAILED SCOPE OF WORK AT THE SITE.

KEY NOTES

- 1 3/4" COLD WATER (2 FU), FOR CONTINUATION. SEE SITE PLAN.
- 2 SHUT-OFF VALVE IN CONCRETE YARD BOX; SEE DETAIL #2/P5.01.
- 3 2" SANITARY SEWER (3 DFU), I.E. = -2.5'. FOR CONTINUATION. SEE SITE PLAN.
- 4 CLEANOUT IN CONCRETE YARD BOX; SEE DETAIL #1/P5.01.
- 5 3/4" COLD WATER UP IN WALL; OFF SET AND RUN BELOW WINDOW TO SINK.
- 6 1-1/2" VENT UP FROM SINK RUN BELOW WINDOW FROM SINK.
- 7 1-1/2" VENT UP THRU ROOF (3 DFU).
- 8 WALL CLEANOUT BELOW COUNTER; SEE DETAIL #3/P5.01.

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023



ARCHITECT PBK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909



CONSULTANT LEAF ENGINEERS



8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909.987.0909
leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860
DSA Submittal
DSA APPL. NO. 04-121956 DSA FILE NO. 33-9




CLIENT
CORONA-NORCO USD
DATE 05-19-03 PROJECT NUMBER 230010

No.	Description	Date


DSA Submittal

PLUMBING FLOOR PLANS


0' 1'




1 SURFACE CLEANOUT DETAIL (COTG)
12" = 1'-0"



2 SOV IN YARD BOX DETAIL
12" = 1'-0"



3 WALL CLEANOUT - 1
N.T.S



4 DRY WELL
12" = 1'-0"

INSTANTANEOUS WATER HEATER SCHEDULE

NO.	SERVICE	LOCATION	MANUFACTURER MODEL	TANK CAPACITY	ELEC. VOLT	WATTS	AMPS	TEMP. RISE (F)	OPER. WT (LBS)	DIMENSIONS	REMARKS
IWH-1	INSTANTANEOUS WATER HEATER	BREAK AREA #107	CHRONOMITE #M40L / 208	N/A	208V	8	40	57	15	6.25' HT X 9.6" W X 2.75" DEPTH	ELECTRICAL CONTRACTOR TO PROVIDE COORDINATED & REQUIRED POWER AS SHOWN. UNIT FOR BREAK ROOM SINK USE.

PLUMBING FIXTURE ROUGH IN SCHEDULE

MARK	FIXTURE	ROUGH-IN-SIZE					FIXTURE UNIT		DESCRIPTION/REMARKS
		TRAP	S/W	V	CW	HW	WASTE	WATER	
S-1	SINK	2"	2"	1 1/2"	3/4"	3/4"	2	2	BY OTHERS; PROVIDE ROUGH-IN'S ONLY. REFER TO MODULAR BUILDING PLAN.

PIPE MATERIAL SCHEDULE

NOTE: ANY (T) PIPING SYSTEM SHALL BE SAME AS (N) OR EQUAL.

SERVICE	MATERIAL	REMARKS
WATER (CW) (HW) (HWR)	PE PIPE AND FITTING ASTM F 812/2081 ABS DWV - SDR41	5 PSI/100 FT. @ 8PSI MAX. VELOCITY
WASTE & VENT (W) (V) (GV)	COPPER TYPE K 95% SOLDER	GRAVITY @ 2% SLOPE
STORM DRAIN (SD) (GD)	COPPER TYPE K 95% SOLDER	(SIZED FOR 2" RAINFALL PER 1HR) SLOPE @ 1/4" 1FT SLOPE
DRAIN (DR)	COPPER TYPE K 95% SOLDER	

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023





ARCHITECT PRK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909

CONSULTANT LEAF ENGINEERS
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909.987.0909
leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860
DSA Submittal



CLIENT CORONA-NORCO USD
DATE 05-19-03 PROJECT NUMBER 230010

No.	Description	Date

DSA Submittal

PLUMBING SCHEDULES & DETAILS



1 AREA OF WORK

KEY NOTES

IDENTIFICATION STAMP
 DIV. OF THE STATE ARCHITECT
 APP: 04-122251 INC.
 REVIEWED FOR
 SS FLS ACS
 DATE: 10/24/2023



ARCHITECT PBK Architects, Inc.
 RANCHO CUCAMONGA
 8163 Rochester Avenue, Suite 100
 Rancho Cucamonga
 California 91730
 P 909-987-0909

CONSULTANT LEAF ENGINEERS





8163 Rochester Avenue, Suite 100
 Rancho Cucamonga, CA 91730
 909-987-0909
 leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
 2820 CLARK AVE.
 NORCO, CA 92860



DSA Submittal
 DSA APPL. NO. 04-121956 DSA FILE NO. 33-9



CLIENT		CORONA-NORCO USD
DATE	05-19-03	PROJECT NUMBER
		230010
REVISIONS		
No.	Description	Date

DSA Submittal

TECHNOLOGY SITE PLAN




CLIENT CORONA-NORCO USD

DATE 05-19-03	PROJECT NUMBER 230010	
REVISIONS		
No.	Description	Date


DSA Submittal

TECHNOLOGY RISER DIAGRAM


T1.02




1 ACCESS CONTROL RISER DIAGRAM
1/2" = 1'-0"



2 FIBER AND COPPER RISER DIAGRAM
1/2" = 1'-0"



2 PROPOSED FLOOR PLAN
1/4" = 1'-0"



1 DEMOLITION FLOOR PLAN
1/4" = 1'-0"

GENERAL NOTES


1- REFER TO DETAIL #174.00 FOR TECHNOLOGY ENLARGED PLAN FOR COPY/IDF ROOM 106.

KEY NOTES

- COMBINATION FLOOR BOX POWER/DATA, REFER TO ELECTRICAL DRAWINGS FOR ADDITIONAL DETAILS. PROVIDE (1) 1" C. WITH CAT6 CABLES FROM FLOOR BOX TO THE NEAREST WALL THEN STUB CONDUIT UP TO CEILING SPACE. USE J-HOOKS TO SUPPORT NEW CABLING ABOVE ACCESSIBLE CEILING SPACE TO THE IDF CABINET SERVING THIS AREA. TERMINATE ALL CABLES AS REQUIRED FOR A COMPLETE WORKING SYSTEM.
- WIRELESS ACCESS POINT, CEILING MOUNT. OWNER FURNISHED AND CONTRACTOR INSTALLED "OFD". CONTRACTOR TO PROVIDE DATA OUTLET FOR WIRELESS ACCESS POINT. (2) CAT6A CABLE, 2-PORT PLENUM RATED SURFACE MOUNT BOX ABOVE ACCESSIBLE CEILING AS INDICATED ON DRAWINGS. USE J-HOOKS TO SUPPORT NEW CABLING ABOVE ACCESSIBLE CEILING SPACE. FOR INACCESSIBLE CEILING SPACES NEW CONDUITS SHALL BE PROVIDED ABOVE CEILING TO THE IDF CABINET SERVING THIS AREA.
- PROVIDE A NEW WALL-MOUNTED DATA OUTLET. PROVIDE AND INSTALL DATA OUTLET IN A 4" SQUARE BACKBOX WITH A SINGLE-GANG PLASTER RING. INSTALL A (1) 1" EMT CONDUIT FROM BACKBOX UP TO ACCESSIBLE CEILING SPACE WITH (2) CAT6 CABLES (U.G.N.), THEN RUN CAT6 CABLES IN ACCESSIBLE CEILING SPACE USING J-HOOKS TO IDF CABINET SERVING THIS AREA. PROVIDE 4-PORT FACEPLATES AND RJ45 JACKS. PROVIDE REMOVABLE BLANK INSERTS FOR UNUSED PORTS (PANDUIT OR APPROVED EQUAL). THE CONTRACTOR IS RESPONSIBLE TO PROVIDE ALL TERMINATION FOR A COMPLETE WORKING SYSTEM. REFER TO DETAIL#4476.01 FOR MORE INFORMATION.
- PROVIDE A NEW WALL-MOUNTED TV/DATA OUTLET BEHIND WALL MOUNTED TV. PROVIDE AND INSTALL OUTLET IN A 4" SQUARE BACKBOX WITH A SINGLE-GANG PLASTER RING. INSTALL A (1) 1" EMT CONDUIT FROM BACKBOX UP TO ACCESSIBLE CEILING SPACE FOR CAT6 CABLES. THEN RUN CABLES IN ACCESSIBLE CEILING SPACE USING J-HOOKS TO IDF CABINET SERVING THIS AREA. (PANDUIT OR APPROVED EQUAL). THE CONTRACTOR IS RESPONSIBLE TO PROVIDE ALL TERMINATION FOR A COMPLETE WORKING SYSTEM.
- PROVIDE NEW CARD READER, ROUTING TO (E) CONTROL PANEL. REFER TO DETAILS# 2176.01 FOR MORE INFORMATION.
- PROVIDE OUTDOOR SECURITY CAMERA MOUNTED ON WALL AT 12' AFF. REFER TO DETAILS# 6176.01 FOR MORE INFORMATION.
- COMBINATION FLOOR BOX POWER/DATA/AV, REFER TO ELECTRICAL DRAWINGS FOR ADDITIONAL DETAILS. PROVIDE (1) 1" C. WITH CAT6 CABLES FROM FLOOR BOX TO THE NEAREST WALL THEN STUB CONDUIT UP TO CEILING SPACE. USE J-HOOKS TO SUPPORT NEW CABLING ABOVE ACCESSIBLE CEILING SPACE TO THE IDF CABINET SERVING THIS AREA. PROVIDE (1) 1-1/4" C. FOR HDMI CABLE FROM FLOOR BOX TO AV OUTLET MOUNTED BEHIND TV. REFER TO KEYNOTE 1176.02 FOR DETAILS. TERMINATE ALL CABLES AS REQUIRED FOR A COMPLETE WORKING SYSTEM. REFER TO DETAIL#4176.02 FOR MORE INFORMATION.

DEMOLITION KEY NOTES

- ALL EQUIPMENT AND DEVICES TO BE DISCONNECTED AND REMOVED AND ALL CABLES TO BE BACK TO SOURCE.



ARCHITECT PBK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909

CONSULTANT LEAF ENGINEERS





8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909-987-0909
leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860
DSA Submittal

DSA FILE NO. 33-9
DSA APPL. NO. 04-212656



CLIENT		
CORONA-NORCO USD		PROJECT NUMBER
DATE	230010	
05-19-03		
REVISIONS		
No.	Description	Date
DSA Submittal		

TECHNOLOGY FLOOR PLANS

KEYED NOTES

- ◇ PROVIDE WALL MOUNTED IDF CABINET CUBE-IT Wall-Mount Cabinet, (48" H x 24" W x 24" D) 26 RACK UNITS. LOCKABLE FRONT VENTED DOOR, LOCKABLE REAR VENTED DOOR, CHATSWORTH PRODUCTS PART NUMBER "11900-748" OR APPROVED EQUAL.
- ◇ PROVIDE RACK-MOUNT GROUND BAR, WITH FLAT WASHER AND GROUND BAR LUG. CHATSWORTH PRODUCTS "10610-019" OR APPROVED EQUAL.
- ◇ PROVIDE OPTICAL FIBER DISTRIBUTION PATCH PANEL, RACK MOUNT, 24 FIBER MAXIMUM CAPACITY, FRONT LOCKING DOOR, SLIDE OUT RAILS TO FACILITATE FRONT ACCESS, JUMPER TROUGHS IN CONNECTOR PANELS TO REDUCE MOUNTING SPACE. PROVIDE WITH CLAMP AND GROUNDING KIT, COUPLING PANEL(S), JUMPERS, AND REAR MOUNTED CLOSET HOUSING PANEL(S). REFER TO SPECIFICATIONS PANDUIT PRODUCTS "FLEXZPMR" OR APPROVED EQUAL.
- ◇ PROVIDE HORIZONTAL WIRE MANAGEMENT, DUAL SIDED MANAGER 2 RACK UNITS. SHALL BE INSTALLED ABOVE AND BELOW EACH PATCH PANEL. LIGHTWEIGHT PLASTIC CONSTRUCTION. PANDUIT PRODUCTS "WMP1E" OR APPROVED EQUAL.
- ◇ PROVIDE COPPER PATCH PANEL, 48 MODULAR RJ-45 TERMINATIONS, MOUNTS DIRECTLY TO IDF/IDF CABINET, PORT IDENTIFICATION NUMBERS AND LABELS, U.L. LISTED. PANDUIT PRODUCTS "DP48688TG" OR APPROVED EQUAL.
- ◇ NETWORK SWITCHES BY OWNER "OFC". THE EXACT LOCATION AND FINAL RACK ELEVATION SHALL BE COORDINATED AND APPROVED BY THE OWNER IT DEPARTMENT PRIOR TO INSTALLATION.

IDENTIFICATION STAMP
 DIV. OF THE STATE ARCHITECT
 APP: 04-122251 INC.
 REVIEWED FOR
 SS FLS ACS
 DATE: 10/24/2023





ARCHITECT PBK Architects, Inc.
 8163 Rochester Avenue, Suite 100
 Rancho Cucamonga
 California 91730
 P 909-987-0909

CONSULTANT LEAF Engineers



8163 Rochester Avenue, Suite 100
 Rancho Cucamonga, CA 91730
 909.987.0909
 leafengineers.com


CORONA TRANSPORTATION




CLIENT		CORONA-NORCO USD
DATE	PROJECT NUMBER	
05-19-03	230010	
REVISIONS		
No.	Description	Date
DSA Submittal		

TECHNOLOGY ENLARGMENT PLAN


T4.00



2 COPY/IDF ROOM #106 - RACK ELEVATION
 1 1/2" = 1'-0"




1 COPY/IDF ROOM #106 - ROOM EQUIPMENT
 1 1/2" = 1'-0"




- NOTES:**
- REFER TO SPECIFICATION SECTION 27 10 00 - HORIZONTAL CABLING REQUIREMENTS FOR CATEGORY CABLE PERFORMANCE REQUIREMENTS.
 - REFER TO SPECIFICATION SECTION 27 05 53 - IDENTIFICATION FOR DATA OUTLET PORT IDENTIFICATION.
 - DATA OUTLET SHALL BE INSTALLED IN A 4" SQUARE BACKBOX WITH A SINGLE GANG PLASTER RING. REFER TO DETAIL 1/75.01 TECHNOLOGY ROUGH-IN MOUNTING DETAILS FOR CONDUIT SIZE.
 - PROVIDE REMOVABLE BLANK INSERTS FOR UNUSED PORTS.
 - USE T588B WIRING SCHEME TO TERMINATE THE TWISTED-PAIR CABLE ONTO THE CONNECTOR INTERFACE.
 - WHERE APPLIES PER PLANS, PROVIDE AV OUTLET WITH HDMI CONNECTION PER BELOW.
 - PANDUIT COVER PLATE: CBEIWHY OR APPROVED EQUAL.
 - PANDUIT JACK (HDMI 2.0): CHHDMIMW OR APPROVED EQUAL.
 - PANDUIT MODULAR INSERT: CHF2IM-X OR APPROVED EQUAL.
- KEYNOTE NOTES:**
- PROVIDE CAT6 RJ-45 JACKS, 6-POSITION, 8-CONTACT (8P6C), COLOR BLUE FOR DATA, WHITE FOR VOICE, RED FOR SECURITY.
 - PANDUIT PRODUCTS "CJ688TGBU", COMMSCOPE "MGS400-318" OR APPROVED EQUAL.
 - PROVIDE 1,2,4,6-PORT FACEPLATE AS INDICATED ON DRAWINGS.
 - 1-PORT: PANDUIT PRODUCTS "CFPE1WHY", COMMSCOPE OR APPROVED EQUAL.
 - 2-PORT: PANDUIT PRODUCTS "CFPE2WHY", COMMSCOPE OR APPROVED EQUAL.
 - 4-PORT: PANDUIT PRODUCTS "CFPE4WHY", COMMSCOPE OR APPROVED EQUAL.
 - 6-PORT: PANDUIT PRODUCTS "CFPE6WHY", COMMSCOPE OR APPROVED EQUAL.
 - PROVIDE STAINLESS STEEL 1-PORT FACEPLATE FOR OUTLETS INDICATED WITH "W" ON DRAWINGS. "W" INDICATES WALL PHONE MOUNTED AT +48" AFF FOR WALL HUNG PHONE.
 - 1-PORT: WALL PHONE "WV" PANDUIT PRODUCTS "KWV6PY", COMMSCOPE OR APPROVED EQUAL.
 - PROVIDE SURFACE MOUNT BOX, PLENUM RATED, MOUNTED ABOVE CEILING FOR CONNECTIONS TO WIRELESS ACCESS POINTS.
 - 2-PORT: PANDUIT PRODUCTS "CBX2WH-A", COMMSCOPE OR APPROVED EQUAL.

5 DATA OUTLETS CONFIGURATION DETAIL
 12" = 1'-0"




- NOTES:**
- SECURE WALL MOUNT BASE PLATE TO CMU WITH MINIMUM 1/4" MASONRY FASTENERS. DO NOT ANCHOR TO FACE BRICK.
 - SEAL WALL MOUNT BASE PLATE TO FACE BRICK TO PREVENT WATER INFILTRATION.
 - REFER TO MANUFACTURER SPECIFICATIONS FOR INSTALLATION INFORMATION.

6 EXTERIOR CAMERA - WALL MOUNT
 N.T.S.




3 BONDING BUS BAR DETAIL
 12" = 1'-0"



4 TECHNOLOGY ROUGH-IN MOUNTING DETAIL
 12" = 1'-0"


- NOTES:**
- 1" EMT CONDUIT SHALL STUB UP TO NEAREST ACCESSIBLE CEILING AND TERMINATE ORIENTED HORIZONTALLY AT THE HEIGHT OF THE ASSOCIATED J-HOOK ROUTE. CONDUIT RUN SHALL NOT CONTAIN MORE THAN 180 DEGREES OF BEND BETWEEN ACCESSIBLE JUNCTION BOXES OR BETWEEN JUNCTION BOX AND END OF CONDUIT.
 - WHERE CONDUIT STUB IS LOCATED IN A ROOM WITH AN ACCESSIBLE CEILING AND IS NOT REQUIRED TO RUN TO CABLE ROUTE LOCATED OUTSIDE THE ROOM, STUB MUST TERMINATE ABOVE THE ACCESSIBLE CEILING WITH A 90-DEGREE BEND AT THE TOP ORIENTED IN TO THE ROOM AT THE HEIGHT OF THE ASSOCIATED J-HOOK ROUTE IN THE ROOM.
 - ALL STUBS MUST BE FITTED WITH A NYLON BUSHING ON EACH END OF THE CONDUIT.
 - INSTALLING CONTRACTOR SHALL FURNISH AND INSTALL FIRESTOP MATERIALS FOR TECHNOLOGY ROUGH-INS PER PROJECT REQUIREMENTS. REFER TO SPECIFICATIONS FOR FIRESTOP REQUIREMENTS.

1 TECHNOLOGY J-HOOK PATHWAY DETAIL
 12" = 1'-0"




- NOTES:**
- CONFIGURATIONS SHOWN IN THE DETAIL ABOVE ARE DIAGRAMMATIC, INTENDED TO DESCRIBE THE CONTROLLED SECURITY SCHEME ROUGH-IN REQUIREMENTS OF THE DOORS. DETAILS ABOVE MAY NOT ACCURATELY REPRESENT DOOR SIZE, DOOR SWING, DOOR HARDWARE, OR DOOR FUNCTIONALITY. REFER TO ARCHITECTURAL DOOR HARDWARE SCHEDULE, DOOR HARDWARE GROUPS AND DOOR HARDWARE SPECIFICATIONS FOR COMPLETE INFORMATION. MIRROR THE DETAIL AS REQUIRED.
 - ROUGH IN SHOWN IN THE DETAIL ABOVE REPRESENTS THE MINIMUM REQUIREMENTS FOR ALL CONTROLLED SECURITY SYSTEM DEVICES AND CABLING UNLESS OTHERWISE NOTED. COORDINATE EXACT REQUIREMENTS WITH SELECTED DOOR MATERIALS, DOOR HARDWARE, AND CONTROLLED SECURITY DEVICES AND CABLING PRIOR TO INSTALLATION.
 - ALL CABLING IN WALLS AND WHERE EXPOSED ON VERTICAL SURFACES SHALL BE INSTALLED IN EMT CONDUIT OR SURFACE MOUNT RACEWAY. CABLING ROUTED HORIZONTALLY ABOVE THE ACCESSIBLE CEILING MAY BE INSTALLED FREE-AIR CABLING PROPERLY RATED FOR THE CEILING ENVIRONMENT.
 - THE ELECTRICAL OR SECURITY CONTRACTOR SHALL NOT MODIFY ANY FIRE RATED DOOR AND/OR DOOR FRAME. REFER TO THE ARCHITECTURAL DOOR SCHEDULE, DOOR HARDWARE SCHEDULE, AND DOOR HARDWARE SPECIFICATION FOR ADDITIONAL INFORMATION, MODIFICATION TO ANY FIRE RATED DOOR AND/OR FRAME WILL REQUIRE A RE-CERTIFICATION OF THE DOOR AND FRAME WITH THE LOCAL AUTHORITY HAVING JURISDICTION (AHJ).
 - INSTALLING CONTRACTOR SHALL FURNISH AND INSTALL FIRESTOP MATERIALS FOR ALL CONTROLLED SECURITY DEVICES ROUGH-INS PER PROJECT REQUIREMENTS. REFER TO SPECIFICATIONS FOR ADDITIONAL INFORMATION AND REQUIREMENTS.
 - REFER TO THE ACCESS CONTROL WIRING DIAGRAM ON 1/70.01 FOR CABLING REQUIREMENTS.
 - INSTALLATION SHALL INCLUDE ALL POWER REQUIRED FOR SYSTEM OPERATION INCLUDING +120VAC.
- KEYNOTES:**
- PROVIDE JUNCTION BOXES IN THE DOOR FRAME WHERE SHOWN ON THIS DETAIL. ROUGH-IN SHALL BE PROVIDED WHETHER THE CURRENT CONTROLLED SECURITY DEVICES UTILIZES THEM OR NOT. ALL CONDUITS SHALL BE EMT CONDUIT UNLESS OTHERWISE NOTED. FLEXIBLE CONDUIT OF ANY TYPE WILL NOT BE ACCEPTED. COORDINATE INSTALLATION WITH ON-SITE DOOR FRAME INSTALLATION CONTRACTOR.
 - ALL DOOR POSITION SWITCHES ARE REQUIRED TO BE RECESSED UNLESS OTHERWISE NOTED. ELECTRIC HINGE MONITORS ARE NOT AN ACCEPTABLE REPLACEMENT FOR THE RECESSED DOOR POSITION SWITCH.
 - DOUBLE GANG BACKBOX WITH SINGLE GANG PLASTER RING. REFER TO FLOOR PLAN(S) FOR ACTUAL CREDENTIAL READER TYPE AND ROUGH-IN LOCATIONS.
 - CONDUIT SHALL ROUTE FROM THE CREDENTIAL READER TO THE SECURE SIDE OF THE DOOR. CONDUIT SHALL ROUTE A MINIMUM OF 12" FROM THE JUNCTION BOX. PROVIDE A NYLON BUSHING ON CONDUIT END.
 - MOUNT A MINIMUM 4" SQUARE 2-1/8" DEEP JUNCTION BOX WITH BLANK COVER PLATE ON THE SECURE SIDE OF THE DOOR ABOVE ACCESSIBLE CEILING. INSTALLING CONTRACTOR SHALL SIZE THE JUNCTION BOXES PER SYSTEM INSTALLATION REQUIREMENTS AND APPLICABLE CODES. MAINTAIN ACCESS TO THE JUNCTION BOX.
 - PROVIDE A HORIZONTALLY MOUNTED SINGLE GANG BACKBOX FOR THE REQUEST TO EXIT SENSOR.
 - CONDUIT SHALL ROUTE A MINIMUM OF 12" FROM THE JUNCTION BOX PROVIDE A NYLON BUSHING ON CONDUIT END.
 - CONDUIT INSTALLED IN PERMANENT MULLIONS ONLY. REFER TO THE ARCHITECTURAL DOOR SCHEDULE AND DOOR HARDWARE GROUPS FOR LOCATIONS THAT REQUIRE THIS ROUGH-IN. PROVIDE A NYLON BUSHING ON THE CONDUIT END.

2 CONTROLLED SECURITY SCHEME DOOR ROUGH-IN DETAIL
 12" = 1'-0"



- NOTES:**
1. CONFIGURATIONS SHOWN IN THE DETAIL ABOVE ARE DIAGRAMMATIC, INTENDED TO DESCRIBE THE ROUGH-IN REQUIREMENTS OF A TYPICAL FLAT PANEL DISPLAY. DETAILS ABOVE MAY NOT ACCURATELY REPRESENT DISPLAY SIZE, MOUNTING HEIGHT, OR PHYSICAL RELATIONSHIP. REFER TO ARCHITECTURAL ELEVATIONS FOR COMPLETE INFORMATION AND MIRROR THE DETAIL AS REQUIRED.
 2. ROUGH-IN SHOWN IN THE DETAIL ABOVE REPRESENTS THE MINIMUM REQUIREMENTS FOR THE DISPLAY UNLESS OTHERWISE NOTED. COORDINATE EXACT REQUIREMENTS OF THE SELECTED DEVICES AND CABLING PRIOR TO INSTALLATION.
 3. ALL CABLING IN WALLS SHALL BE INSTALLED IN EMT CONDUIT. CABLING ROUTED HORIZONTALLY ABOVE THE ACCESSIBLE CEILING MAY BE INSTALLED FREE-AIR WITH CABLING PROPERLY RATED FOR THE CEILING ENVIRONMENT.
 4. INSTALLATION SHALL INCLUDE ALL POWER REQUIRED FOR SYSTEM OPERATION INCLUDING +120VAC.

2 WALL DISPLAYS ROUGH-IN REQUIREMENT DETAIL
1" = 1'-0"



- NOTES:**
1. CONFIGURATIONS SHOWN IN THE DETAIL ABOVE ARE DIAGRAMMATIC, INTENDED TO DESCRIBE THE ROUGH-IN REQUIREMENTS OF A TYPICAL FLAT PANEL DISPLAY. DETAILS ABOVE MAY NOT ACCURATELY REPRESENT DISPLAY SIZE, MOUNTING HEIGHT, OR PHYSICAL RELATIONSHIP. REFER TO ARCHITECTURAL ELEVATIONS FOR COMPLETE INFORMATION AND MIRROR THE DETAIL AS REQUIRED.
 2. ROUGH-IN SHOWN IN THE DETAIL ABOVE REPRESENTS THE MINIMUM REQUIREMENTS FOR THE DISPLAY UNLESS OTHERWISE NOTED. COORDINATE EXACT REQUIREMENTS OF THE SELECTED DEVICES AND CABLING PRIOR TO INSTALLATION.
 3. ALL CABLING IN WALLS SHALL BE INSTALLED IN EMT CONDUIT. CABLING ROUTED HORIZONTALLY ABOVE THE ACCESSIBLE CEILING MAY BE INSTALLED FREE-AIR WITH CABLING PROPERLY RATED FOR THE CEILING ENVIRONMENT.
 4. INSTALLATION SHALL INCLUDE ALL POWER REQUIRED FOR SYSTEM OPERATION INCLUDING +120VAC.

1 TYPICAL AV CONFERENCE ROOM DETAIL
1" = 1'-0"

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023





ARCHITECT PRK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909

CONSULTANT LEAF ENGINEERS
LEAF ENGINEERS
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909-987-0909
leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860
DSA Submittal

DSA FILE NO. 33-9
DSA APPL. NO. 04-121956



CLIENT
CORONA-NORCO USD
DATE 05-19-03 PROJECT NUMBER 230010

No.	Description	Date

DSA Submittal

TECHNOLOGY DETAILS

AURORA

MODULAR INDUSTRIES

PC 04-104816

24'x40', 36'x40', 48'x40' BUILDINGS

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023


DSA - PC

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
OFFICE OF REGULATION SERVICES
04 - 104816
DATE: 10/24/2023

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
OFFICE OF REGULATION SERVICES
04 - 104816
DATE: 10/24/2023

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
OFFICE OF REGULATION SERVICES
04 - 104816
DATE: 10/24/2023

REVISIONS



17300 Paris Blvd. #2555
P.O. Box 1077
Aurora, CA 94501
Phone (925) 571-2372
Fax (925) 571-2372
www.aurora-modular.com

AURORA

MODULAR INDUSTRIES

RELOCATABLE BUILDING FOR:
CORONA-NORCO UNIFIED
AUBURNDALE INTERMEDIATE

COVER SHEET, SHEET INDEX, BUILDING DATA

BY: PAVH DATE: 7-2-03
CHECKED: AMF 5152

0.0

THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY OF AURORA MODULAR INDUSTRIES and are not to be reproduced, changed or copied in any form or manner, nor are they to be assigned to any third party without the written authorization of AURORA MODULAR INDUSTRIES.

BLDG. DATA	ABBREVIATIONS	WHEN APPLICABLE	SHEET INDEX	
<p>OCCUPANCY: E-1 TYPE OF CONSTRUCTION: V - NON RATED WIND LOAD: 70 m.p.h. EXPOSURE 'C' AS SHOWN FLOOR LIVE LOAD: See Floor Framing Plan ROOF LIVE LOAD: 20 lbs/sq. ft. SEISMIC ZONE: 4, $M_s=1.1$, $C_a = 0.44$, S_d SOIL PROFILE = S_d SYSTEM: RIGID FRAME MODULES: THREE 12'x40' FOUNDATION: WOOD FOUNDATION: CONCRETE FOUNDATION: FLUSH W/ GRADE CONCRETE BUILDING DATA: 1440 sq. ft. (36'x40')</p>	<p>ACOUS. ACOUSTICAL A.B. ANCHOR BOLT ADJ. ADJACENT ALUM. ALUMINUM APPROX. APPROXIMATE A.P. ACCESS PANEL ARCH. ARCHITECT ASPH. ASPHALT BLDG. BUILDING BLKG. BLOCKING BM. BEAM BOT./BTM. BOTTOM CONC. CONCRETE CLO. CEILING C.I. CAST IRON CLR. CLEAR C.J. CONTROL JOINT COHN. CONNECTION CONSTR. CONSTRUCTION CONT. CONTINUOUS CONTR. CONTRACTOR COUNTER. COUNTERSINK D.F. DOUGLAS FIR DET. DETAIL DIA. DIAMETER DIM. DIMENSION DISP. DISPENSER DN. DOWN D.S. DOWN SPOUT DWG. DRAWING EA. EACH E.J. EXPANSION JOINT EL. ELEVATION ELEC. ELECTRICAL EQ. EQUIPMENT E.W.C. ELECTRIC WATER COOLER E.W.H. ELECTRIC WATER HEATER EXIST. EXISTING EQPT. EQUIPMENT EXT. EXTERIOR F.B. FLAT BAR F.L. FLOW LINE FND. FOUNDATION F.F. FINISH FLOOR FIN. FINISH F.G. FINISH GRADE FLR. FLOOR FLASH. FLASHING FLUOR. FLOURESCENT F.M. FIRE MARSHAL F.O.C. FACE OF CONCRETE F.O.F. FACE OF FINISH F.O.W. FACE OF WALL F.O.M. FACE OF MASONRY F.O.S. FACE OF STUDS FT. FOOT, FEET F.T.S. FOOTING F.H.M.S. FLAT HEAD MACHINE SCREW F.H.S.M.S. FLAT HEAD SHEET METAL SCREW F.H.W.S. FLAT HEAD WOOD SCREW GA. GAGE, GAUGE GALV. GALVANIZED G.I. GALVANIZED IRON G.B. GRAB BAR GND. GROUND GYP. GYPSUM GYP. BD. GYPSUM BOARD H.B. HOSE BIB HCP. HANDICAP HT. HEIGHT H.M.F. HOLLOW METAL FRAME H.M. HOLLOW METAL H.M.D. HOLLOW METAL DOOR INSUL. INSULATION INT. INTERIOR JT. JOINT LT. LIGHT</p>	<p>M.B. MACHINE BOLT MFR. MANUFACTURER MIN. MINIMUM MIR. MIRROR MAX. MAXIMUM MNTD. MOUNTED MTG. MOUNTING MTL. METAL NO. NUMBER N.I.C. NOT IN CONTRACT N.T.S. NOT TO SCALE O.C. ON CENTER O/O OUT TO OUT O.D. OUTSIDE DIMENSION OPNG. OPENING OPP. OPPOSITE PL. PLATE P.LAM. PLASTIC LAMINATE PLAS. PLASTER PLYWD. PLYWOOD PARTN. PARTITION PR. PAIR PT. POINT RAD. RADIUS REF. REFERENCE REQ. REQUIRED R. ROOF DRAIN RM. ROOM S.C. SOLID CORE SCH. SCHEDULE S.D. SOAP DISPENSER SECT. SECTION SHT. SHEET SIM. SIMILAR SPEC. SPECIFICATION SQ. SQUARE SST. STAINLESS STEEL STD. STANDARD STL. STEEL STRUC. STRUCTURAL SUSP. SUSPENDED TRD. TREAD THK. THICK T.O.W. TOP OF WALL TYP. TYPICAL T.O.C. TOP OF CONCRETE T.O.S. TOP OF SLAB TEXT. TEXTURE UN. UNLESS NOTED U.O.N. UNLESS OTHERWISE NOTED VERT. VERTICAL VEST. VESTIBULE W/ WITH WD. WOOD WD. DOOR WOOD DOOR W.H. WATER HEATER WITHOUT W/O WITHOUT WSC. WAINSCOT WT. WEIGHT & AND L. LINE C. CENTER LINE M. MODULE LINE D. DIAMETER N. NUMBER E. EXISTING</p>	<p>0.0 COVER SHEET, SHEET INDEX, & BUILDING DATA A0.1 GENERAL NOTES AND SPECIFICATIONS A1.0 FLOOR PLANS (24'x40') A1.1 FLOOR PLANS (36'x40') A1.2 FLOOR PLAN (48'x40') A2.0 EXTERIOR ELEVATIONS - MONO AND GABLE ROOF (24'x40') A2.1 EXTERIOR ELEVATIONS - MONO AND GABLE ROOF (36'x40') A2.2 EXTERIOR ELEVATIONS - MONO ROOF (48'x40') A2.3 EXTERIOR ELEVATIONS - GABLE ROOF (48'x40') A2.4 EXTERIOR ELEVATIONS - MONO AND GABLE ROOF (24'x40') - STUCCO EXTERIOR A2.5 EXTERIOR ELEVATIONS - MONO AND GABLE ROOF (36'x40') - STUCCO EXTERIOR A2.6 EXTERIOR ELEVATIONS MONO ROOF (48'x40') - STUCCO EXTERIOR A2.7 EXTERIOR ELEVATIONS - GABLE ROOF (48'x40') - STUCCO EXTERIOR A3.0 INTERIOR ELEVATIONS (24'x40') A3.1 INTERIOR ELEVATIONS (36'x40') A3.2 INTERIOR ELEVATIONS (48'x40') A4.0 GABLE ROOF PLANS (24'x40', 36'x40' & 48'x40') A4.1 MONO SLOPE ROOF PLANS (24'x40', 36'x40' & 48'x40') A5.0 REFLECTED CEILING PLAN AND DETAILS (24'x40') A5.1 REFLECTED CEILING PLAN AND DETAILS (36x40) A5.2 REFLECTED CEILING PLAN AND DETAILS (48x40) A6.0 EXTERIOR, INTERIOR FINISH SCHEDULES AND DOOR HARDWARE A7.0 TYPICAL ARCHITECTURAL DETAILS AND SIGNAGE E1.0 ELECTRICAL POWER & LIGHTING PLAN, AND PANEL SCHEDULE (24'x40') E1.1 ELECTRICAL POWER & LIGHTING PLAN, AND PANEL SCHEDULE (36'x40') E1.2 ELECTRICAL POWER & LIGHTING PLAN, AND PANEL SCHEDULE (48'x40') F1.0 FOUNDATION PLANS (WOOD 50 LBS. LIVE LOAD) F1.1 FOUNDATION PLANS (WOOD 50 LB. L.L. + 20 LBS. PARTITIONS) F1.2 FOUNDATION PLANS (WOOD 125 LBS. LIVE LOAD) F1.3 WOOD FOUNDATION PLAN DETAILS F2.0 FOUNDATION PLANS (CONCRETE 50, 50+20 AND 125 PSF FLR L.L. ABOVE GRADE) F2.1 FOUNDATION PLANS (CONCRETE 50, 50+20 AND 125 PSF FLR L.L. FLUSH WITH GRADE) F2.2 CONCRETE FOUNDATION DETAILS (CONCRETE FLOOR) FLUSH / ABOVE GRADE FOUND. F2.3 CONCRETE FOUNDATION DETAILS (COINCRETE FLOOR) FLUSH / ABOVE GRADE FOUND. M1.0 MECHANICAL PLANS (24'x40') WALL HUNG UNIT M2.0 MECHANICAL PLANS (36'x40') WALL HUNG UNIT M3.0 MECHANICAL PLANS (48'x40') WALL HUNG UNIT M4.0 MECHANICAL PLANS (24'x40') ROOF MOUNTED UNITS M5.0 MECHANICAL PLAN (36'x40') ROOF MOUNTED UNITS M6.0 MECHANICAL PLAN (48'x40') ROOF MOUNTED UNITS P1.0 RESTROOM PLUMBING PLAN AND DETAILS R1.0 RAMP PLAN AND DETAILS (SINGLE HANDRAIL METAL DECKING) R1.1 RAMP PLAN AND DETAILS (SINGLE HANDRAIL WOOD DECKING) R1.2 RAMP PLAN AND DETAILS (DBL. HANDRAIL METAL DECKING) R1.3 RAMP PLAN AND DETAILS (DBL. HANDRAIL WOOD DECKING) L1.0 LANDING PLAN & DETAILS (WOOD DECK) L1.1 LANDING PLAN & DETAILS (METAL DECK)</p>	<p>S1.0 WALL FRAMING (WOOD STUDS) S2.0 WALL FRAMING (METAL STUDS) S3.0 TYPICAL DETAILS - PLYWOOD EXTERIOR (WOOD STUDS) S3.1 TYPICAL DETAILS - PLYWOOD EXTERIOR (METAL STUDS) S3.2 TYPICAL DETAILS - PLYWOOD EXTERIOR (1 HR. WOOD STUDS) OPTIONAL S3.3 TYPICAL DETAILS - PLYWOOD EXTERIOR (1 HR. METAL STUDS) OPTIONAL S3.4 TYPICAL DETAILS - STUCCO EXTERIOR (WOOD STUDS) S3.5 TYPICAL DETAILS - STUCCO EXTERIOR (METAL STUDS) OPTIONAL S4.0 STRUCTURAL FLOOR FRAMING (50 LBS LL) S4.1 STRUCTURAL FLOOR FRAMING (50 + 20 LBS LL) S4.2 STRUCTURAL FLOOR FRAMING (125 LBS LL) S4.3 CONCRETE FLOOR FRAMING AND DETAILS (50, 50+20 AND 125 LBS LL) S4.4 STRUCTURAL ROOF FRAMING - GABLE/MONO SLOPE BUILT-UP ROOFING S4.5 STRUCTURAL ROOF FRAMING - GABLE/MONO SLOPE 22 GA ROOFING S4.6 STRUCTURAL SECTIONS - GABLE & MONO SLOPE ROOF S5.0 STEEL TRUSS SECTION AND DETAILS (GABLE ROOF ROOF) S5.1 STEEL TRUSS SECTION AND DETAILS (MONO SLOPE ROOF) S5.2 STRUCTURAL DETAILS AND NOTES - PLYWOOD ROOFING (WOOD STUDS) S5.3 STRUCTURAL DETAILS AND NOTES - 22 GA. ROOFING (WOOD STUDS) S5.4 STRUCTURAL DETAILS AND NOTES - PLYWOOD ROOFING (STEEL STUDS) S5.5 STRUCTURAL DETAILS AND NOTES - 22 GA. ROOFING (STEEL STUDS) S6.0 STRUCTURAL DETAILS - BUILT-UP ROOFING (WOOD STUDS) S6.1 STRUCTURAL DETAILS - 22 GA. ROOFING (WOOD STUDS) S6.2 STRUCTURAL DETAILS - PLYWOOD ROOFING (METAL STUDS) S6.3 STRUCTURAL DETAILS - 22 GA. ROOFING (METAL STUDS) S6.4 TPO ROOFING SPECIFICATIONS S6.5 TPO ROOFING DETAILS S7.0 PARAPET FRAMING DETAILS S8.0 PARAPET FRAMING DETAILS S9.0 HVAC SCREEN LAYOUT AND DETAILS</p>


THIS PC IS DESIGNED STRUCTURALLY TO SUPPORT THE WEIGHT OF A FIRE SPRINKLER SYSTEM.

APPLICABLE CODES

- 2001 BUILDING STANDARDS ADMINISTRATIVE CODE, PART 1, TITLE 24 C.C.R.
- 2001 CALIFORNIA BUILDING CODE (CBC), PART 2, TITLE 24 C.C.R.; (1997 UNIFORM BUILDING CODE VOLUMES 1,2,3 WITH 2001 CALIFORNIA AMENDMENTS)
- 2001 CALIFORNIA ELECTRICAL CODE (CEC), PART 3, TITLE 24 C.C.R. (1996 NATIONAL ELECTRICAL CODE WITH 2001 CALIFORNIA AMENDMENTS)
- 2001 CALIFORNIA MECHANICAL CODE (CMC), PART 4, TITLE 24 C.C.R.; (1997 IAPMO UNIFORM MECHANICAL CODE WITH 2001 CALIFORNIA AMENDMENTS)
- 2001 CALIFORNIA PLUMBING CODE (CPC), PART 5, TITLE 24 C.C.R.; (1997 IAPMO UNIFORM PLUMBING CODE WITH 2001 CALIFORNIA AMENDMENTS)
- 2001 CALIFORNIA FIRE CODE (CFC), PART 9, TITLE 24 C.C.R.;
- 2001 CALIFORNIA REFERENCE STANDARDS CODE, PART 12, TITLE 24 C.C.R.
- 1990 TITLE 19, C.C.R., PUBLIC SAFETY, STATE FIRE MARSHAL REGULATIONS
- 2001 CALIFORNIA ENERGY CODE (PART 6, TITLE 24, CCR)
- 2001 CALIFORNIA ELEVATOR SAFETY CONST. CODE (PART 7, TITLE 24, CCR)

SYMBOLS LIST

- KEYNOTES
- DOOR No. HARDWARE TYPE
- WINDOW TYPE
- REFERENCE GRID
- ELEVATION REF.
- SHEET No.
- WHEELCHAIR'S CLEAR FLR. SPACE TO ACCESSIBLE FIXTURE
- WALL FRAMING No.
- ROOM NAME ROOM No.
- PLUMBING FIX. REF.
- DETAIL No. SHEET No.
- CONCRETE PAD REF.
- WHEELCHAIR'S ACCESSIBLE FLR. SPACE FOR MANEUVERING



FLOOR PLAN (36'x40')
SCALE: 1/4" = 1'-0"

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023

KEYNOTES

1. PROVIDE ROOM CAPACITY SIGN, AND SHALL BE POSTED IN A CONSPICUOUS PLACE NEAR THE MAIN EXIT. (SIGN SHALL TO BE SUPPLIED BY DISTRICT) TYP. SEE DET. 3/A7.0
2. ACCESS SIGN (SEE DETAIL 2 SHEET A7.0) FOR REF. (NOT BY MODULAR MANUFACTURE)
- 2A. ~~2A. EXIT SIGN PER 15-2A/A7.0~~
3. WALL MOUNTED ELECTRIC HEAT PUMP, SEE MECHANICAL SHEET FOR REF. (TYP.)
4. WALL CLOCK, SEE ELECTRICAL SHEET
5. FINISH FLOORING- SEE SHEET A6.0
6. FIRE EXTINGUISHER- 5 lb. DRY CHEMECAL WITH 2A-10B-C UL RATING, F.E. HANDLE @ 48" A.F.F. (TYP.)
7. MARKERBOARD- SEE SHEET A6.0
8. ELECTRICAL PANEL 'A'- SEE ELECTRICAL SHEET
9. VINYL WRAPPED CLOSE-OFF BATT. WITH A FLAME SPREAD OF 0-25, SMOKE 50
10. HVAC RETURN, SEE SHEET MECHANICAL SHEET
11. THERMOSTAT, SEE SHEET MECHANICAL SHEET
12. PROVIDE A 5'-0"x6'-0" LEVEL SURFACE AT FLUSH END OF RAMP (BY OTHERS)
13. PROVIDE RAMP AND LANDINGS IF REQUIRED

DSA - PC

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
OFFICE OF REGISTERED ARCHITECTS
04 105264
10/24/2023

REVISIONS

NO.	DESCRIPTION

JUL 29 2003
LICENS. NUMBER 5 10 114

17300 Penns Blvd.
Moreno Valley, CA 92551
Phone (951) 571-2200
Fax (951) 571-2272
www.aurora-modular.com

AURORA
MODULAR INDUSTRIES
RELOCATABLE BUILDING FOR:
CORONA-NORCO UNIFIED
AUBURNDALE INTERMEDIATE

LEGEND

- KEYNOTES
- DOOR No.
- HARDWARE TYPE
- WINDOW TYPE
- REFERENCE GRID
- ELEVATION REF.
- WALL FRAMING No.
- ROOM NAME
- ROOM No.
- PLUMBING FIX. REF.
- DETAIL No.
- SHEET No.

NOTE:

PROVIDE RAMP AS NEEDED ACCORDING TO SITE CONDITIONS. STANDARD RAMP DESIGN SHOWN FOR REFERENCE ONLY
SEE, RAMP SHEETS FOR ALTERNATE RAMP DESIGN

BY PAVH DATE 7-2-03
CHECKED AMJ 5152

A1.1
SHEET

THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY OF AURORA MODULAR INDUSTRIES and are not to be reproduced, changed or copied in any form or manner, nor are they to be assigned to any third party without the written authorization of AURORA MODULAR INDUSTRIES

KEYNOTES


1. ROOFING, SEE SHEET A0.1
2. 26 GA. GALV. GUTTER
3. 26 GA. GALV. DOWNSPOUT
4. 26 GA. GALV. SHEET METAL DRIP EDGE
5. STANDARD LOCATION FOR A/C UNITS (WALL MOUNTS) SEE MECHANICAL SHEETS FOR SPECIFICATIONS.
6. ~~ALTERNATE LOCATION FOR A/C UNITS (WALL MOUNTS) SEE MECHANICAL SHEETS FOR SPECIFICATIONS.~~

IDENTIFICATION STAMP
 DIV. OF THE STATE ARCHITECT
 OFFICE OF REGULATION SERVICES
 APP: 04-122251 INC.
 REVIEWED FOR:
 SS FLS ACS
 DATE: 10/24/2023

DATE: JUL 29 2003
 [Signature]

IDENTIFICATION STAMP
 DIV. OF THE STATE ARCHITECT
 OFFICE OF REGULATION SERVICES
 04 - 104816
 [Signature]

REVISIONS



17300 Pacific Blvd.
 Modesto, Vallejo, Ca. 92551
 Phone (909) 571-2200
 www.aureora-modular.com

AURORA
 MODULAR INDUSTRIES


RELOCATABLE BUILDING FOR:
 CORONA-NORCO UNIFIED
 AUBURNDALE INTERMEDIATE

ROOF PLAN (MONO ROOF)


BY: JAVH DATE: 7-2-03
 CHECKED: AMJ 5152

A4.1
 SHEET


THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY OF AURORA MODULAR INDUSTRIES and are not to be reproduced, changed or copied in any form or manner, nor are they to be assigned to any third party without the written authorization of AURORA MODULAR INDUSTRIES




ROOF PLAN MONO SLOPE (24'x40')
 SCALE 1/4"=1'-0"



ROOF PLAN MONO SLOPE (36'x40')
 SCALE 1/4"=1'-0"




ROOF PLAN MONO SLOPE (48'x40')
 SCALE 1/4"=1'-0"




PARALLEL TO JOIST
SLIP-JOINT AT TOP PLATE

16




COLUMN AT CORNER

11



WINDOW HEADER

6



DOOR HEAD

1

KEYNOTES

1. EXTERIOR PLYWOOD SIDING/SHEATHING - NAIL W/ CORROSION RESISTANT 8d BOX NAILS @ 6" O.C. BOUNDARY & EDGES, AND 12" O.C. FIELD. WITH MOISTURE BARRIER SEE SHEET 9.0 FOR MATERIAL.
2. TYPICAL INTERIOR FINISH - SEE SHEET A6.0 FOR MATERIAL
3. STEEL TUBE COLUMN
4. SEALANT
5. 'HILTI' DN57-P8 OR 'RAMSET' 1514 SD @ 24" O.C.
6. 2x4 TRIMMER
7. 2x4 FULL HEIGHT STUDS
8. 2x4 TOP PLATE
9. 2x4 BOTTOM PLATE
10. ROOF SHEATHING
11. FLOOR SHEATHING
12. GALVANIZED METAL FLASHING
13. 16d BOX NAILS @ 16" O.C.
14. ROOFING-SEE SHEET A6.0
15. STEEL FLOOR CHANNEL
16. STEEL JOIST
17. HOLLOW METAL DOOR FRAME
18. METAL DOOR
19. MOISTURE BARRIER
20. HEADER - (2) 2x4 D.F. STUD GRD. FLAT
21. DOOR BOTTOM WITH WEATHER STRIP
22. ALUMINUM THRESHOLD
23. WALL MOUNTED A/C
24. 4x4 D.F. & BETTER POST
25. 2x6 BLOCK BETWEEN STUDS. ATTACH TO STUDS W/ (2) 16d BOX NAILS EACH END OF BLOCKS INTO STUD
26. 26 Gg. GUTTER - SEE ROOF PLAN FOR LOCATION
27. 11 Gg x 24" LONG STEEL BOTTOM BRACKET
28. 10"x10 Gg. HEADER @ PERIM. OF OVERHANG.
29. 3/8" DIA. x 2-1/2" LAG BOLTS, ONLY AS INDICATED BY PRE DRILLED HOLES ON UNIT.
30. 3/4" x SPACER
31. VINYL WRAPPED CLOSE OFF BATT. ATTACH W/ 8d FINISH NAILS @ 10" O.C. (2) @ TOP. & BTM.
32. (2) 2x4 FULL HEIGHT STUDS @ SIDING VERTICAL SPLICE.
33. 1x4 TRIM
34. T-BAR CEILING
35. ROOF FRAMING JOIST, SEE STRUCT. DWG'S FOR REF.
36. 2"x4" BLOCKING @ 48" O/C W/ (2) #10x1 1/2" LG. SELF-TAP SCREWS EA. END OF JOIST. (NOTCH AS REQ'D. (TYP.))
37. CONT. 3-1/2"x2"x20 GA. TOP C-TRACK, SECURED TO MEMBERS W/ (2) # 10 S.T.S. OR S. PINS (TYP.)
38. CONT. 2"x4" BLOCKING @ EA. SIDE OF TOP PLATE WITH (2) 16 d NAILS @ EACH BLOCKING @ 4'-0" O/C (TYP.)

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
OFFICE OF REGULATION SERVICES

04 - 104816

AC. FLS. ACS. SS. DATE: 10/24/2023

105266

REVISIONS

NO.	DESCRIPTION

REGISTERED PROFESSIONAL ENGINEER
STATE OF CALIFORNIA
No. 3602
LUCAS M. JONES
LICENSE EXPIRES 6-30-2024

17300 Ferris Blvd., 92551
Moreno Valley, Ca. 92553
Phone (909) 571-2200
www.aurora-modular.com

AURORA
MODULAR INDUSTRIES

RELOCATABLE BUILDING FOR:
CORONA-NORCO UNIFIED
AUBURNDALE INTERMEDIATE

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR
SS FLS ACS SS
DATE: 10/24/2023


DATE SIGNED
JUL 29 2003

TYPICAL DETAILS
PLYWD EXTERIOR
(WOOD STUDS)

BY: PAVH DATE: 7-2-03
CHECKED: AMJ 5152


S3.0
SHEET

THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY OF AURORA MODULAR INDUSTRIES and are not to be reproduced, changed or copied in any form or manner, nor are they to be assigned to any third party without the written authorization of AURORA MODULAR INDUSTRIES.




PARALLEL TO JOIST
ALT. SLIP-JOINT AT TOP PLATE

17




COLUMN AT MODLINE

12




FASCIA

7




DOOR JAMB

2




PERPENDICULAR TO JOIST
SLIP-JOINT

18




PANEL JOINT

13




A/C AT SIDE

8




THRESHOLD

3




SLIP-JOINT AT INT. WALL

19




INT. WALL BTM. PLATE

14




A/C AT BOTTOM

9




WINDOW SILL

4




A/C OPENING IN HEADER

20




A/C OPENING IN HEADER

15



A/C OPENING IN HEADER




10



WINDOW JAMB

5

SPECIAL NOTE:
WHEN BUILDING WIND LOAD IS 80 MPH USE D.F. #2 WOOD MEMBERS



KEYNOTES

- 1 PLYWOOD FLOOR SHEATHING - 1 1/8" A.P.A. STURD-I-FLOOR, T & G, P.S. 1-83.
- 2 1 7"x 14 Ga. STEEL BLOCK @ 48" O.C.
- 3 STEEL COLUMN - 3-1/2" X 3-1/2" X 3/16" TUBE @ 70 'C' MPH
- 4 7"x 9.8 LB PERIMETER FLOOR FRAME.
- 5 1 7"x 14 Ga. STEEL FLOOR JOIST @ SEE FRAMING PLAN FOR FLOOR JOIST SPACING.
- 6 4"x4"x1/4" ALT. TUBE STEEL AT BUILDING WITH PARAPET AND/OR HVAC SCREEN OPTION.

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2003

DATE SIGNED
HJL 29 2003

DSA - PC

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
OFFICE OF REGULATION SERVICES
04 - 104816
DATE: 10/24/03
DATE SIGNED: HJL 29 2003

REVISIONS

PROFESSIONAL SEAL
T. SIMON
STRUCTURAL
STATE OF CALIFORNIA
LICENSE EXPIRES 6-30-2008

17300 Perris Blvd.
Moreno Valley, Ca. 92551
Phone (909) 571-2200
www.aurora-modular.com

AURORA
MODULAR INDUSTRIES


RELOCATABLE BUILDING FOR:
CORONA-NORCO UNIFIED
AUBURNDALE INTERMEDIATE

STRUCTURAL FLOOR FRAMING (PLYWOOD) (125 LBS. LL)


BY PAVH DATE 7-2-03
CHECKED JAMF 5152

S4.2
SHEET

THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY OF AURORA MODULAR INDUSTRIES and are not to be reproduced, changed or copied in any form or manner, nor are they to be assigned to any third party without the written authorization of AURORA MODULAR INDUSTRIES



ROOF FRAMING PLYWOOD (24x40)
SCALE 1/4"=1'-0"




ROOF FRAMING PLYWOOD (36x40)
SCALE 1/4"=1'-0"

- ### KEYNOTES
- 18/25.5/18x3 1/2"x10 GA. AT SIDEWALL GABLE SLOPE
18/33/18x3 1/2"x10 GA. AT SIDEWALL MONO SLOPE
 - 18"x3-1/2"x10 Ga. RFC STEEL ROOF ENDWALL HEADER.
18/33x3-1/2"x10 Ga. RFC STEEL ROOF ENDWALL HEADER.
 - STEEL COLUMN - 3-1/2" X 3-1/2" X 3/16" TUBE @ 70 EXP. 'C' MPH
~~STEEL COLUMN - 3-1/2" X 3-1/2" X 3/16" TUBE @ 90 EXP. 'C' MPH~~
 - 6"x14 Ga. STEEL ROOF JOIST @ 48" O.C.
 - DOUBLE PURLINS WITH 6"x14 Ga. PURLIN BLOCK @ ROOF MOUNTED HVAC-SEE MECHANICAL PLANS FOR EXACT SIZE LOCATION.
 - WELD WASHER FOR CEILING GRID - TYP. BOTH SIDES
 - STRAP TACKED TO UNDERSIDE OF JOIST @ 24" O.C. FOR INSULATION SUPPORT.
 - 3/16" FULL HEIGHT STIFFENER AT @ 48" O.C. AT SIDEWALL HEADER. ALIGN WITH PURLIN
 - 2"x20 Ga. STRAPS W/ 3" MIN. 1/8" FILLET WELD EACH END TO ROOF BEAM/HEADER TYP.
 - PLYWOOD ROOF SHEATHING 3/4" C-D INT WITH EXT. GLUE
48/24 INDEX, P.S. 1-74 SQUARE EDGE WITH PLYWOOD CLIPS @ 16" O.C. LONG EDGES.
 - 1 1/2"x1 1/2"x3/16" DIA. BRACE
 - PROVIDE 2" X 4" PURLIN @ SIDEWALL ONLY LONG
 - GABLE SLOPE ROOF PROVIDE (2) 2"x4" GA. AT INDSL. TWO ROOF PURLINS NOT REQUIRED FOR MONO SLOPE ROOF

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
OFFICE OF REGULATION SERVICES
APP: 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023

DATE SIGNED
JUL 29 2003



DSA - PC
IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
OFFICE OF REGULATION SERVICES
04-104816
APR 20 2003

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
OFFICE OF REGULATION SERVICES
04-105264
APR 20 2003

REVISIONS

NO.	DESCRIPTION



17500 Perris Blvd.
Moreno Valley, Ca. 92551
Phone (909) 571-2200
www.aurora-modular.com


AURORA
MODULAR INDUSTRIES
RELOCATABLE BUILDING FOR:
CORONA-NORCO UNIFIED
AUBURNDALE INTERMEDIATE

STRUCTURAL
ROOF FRAMING,
GABLE/MONO SLOPE
PLYWOOD DECK

BY: PAV/H DATE: 7-2-03
CHECKED: AJH 5-15-03

S4.4
SHEET

THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY OF AURORA MODULAR INDUSTRIES and are not to be reproduced, changed or copied in any form or manner, nor are they to be assigned to any third party without the written authorization of AURORA MODULAR INDUSTRIES



ROOF FRAMING PLYWOOD (48x40)
SCALE 1/4"=1'-0"

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023

DSA - PC

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
OFFICE OF REGULATION SERVICES
04 - 104816
AC. FLS SS
DATE: 4/30/03

BIRMINGHAM
DIV. OF THE STATE ARCHITECT
OFFICE OF REGULATION SERVICES
CA 105264

REVISIONS

NO.	DESCRIPTION
1	
2	
3	
4	
5	
6	
7	
8	
9	
10	
11	
12	
13	
14	
15	
16	
17	
18	
19	
20	
21	
22	

KEYNOTES

- 1 C-18/33x3 1/2"x10 GA.
- 2 C-18"x3 1/2"x10 Ga. RFC STEEL ROOF HEADER.
- 3 L-7"x 11 Ga. STEEL BLOCK @ 48" O.C.
- 4 C-7"x 9.8 LB PERIMETER FLOOR FRAME.
- 5 L-6"x 14 Ga. STEEL ROOF JOIST @ 48" O.C.
- 6 STEEL COLUMN - 3-1/2" X 3-1/2" X 3/16" TUBE @ 70 M.P.H. EXP. 'C'
- 7 6"x 14 Ga. PURLIN BLOCK
- 8 3/16" FULL HEIGHT STIFFENER AT PURLIN LOCATIONS.
- 9 L-7"x 11 Ga. STEEL FLOOR JOIST @ SEE FRAMING PLAN FOR FLOOR JOIST SPACING
- 10 C-33"x3 1/2"x10 Ga. RFC STEEL ROOF HEADER.
- 11 L-7"x 14 Ga. STEEL FLOOR JOIST @ 16" O.C.
- 12 L-7"x 14 Ga. STEEL BLOCK @ 48" O.C.
- 13 1 1/2"x1 1/2"x3/16" BRACE
- 14 ROOF SHEATHING- SEE FINISH SCHEDULE
- 15 STEEL ROOF JOIST
- 16 R-19 FIBERGLASS ROOF INSULATION ON METAL STRAPS (FOR 22 GA. ROOFING ONLY)
- 17 TYPICAL INTERIOR FINISH
- 18 R-11 FIBERGLASS WALL/FLOOR INSULATION.
- 19 PLYWOOD FLOOR SHEATHING
- 20 STEEL FLOOR JOIST
- 21 C-18/25.5/18x3 1/2"x10 **DATE SIGNED**
- 22 FIRE BLOCK

DATE SIGNED
JUL 29 2003

(Signature)
LICENSE EXP. 6-30-2004

17300 Perris Blvd.
Moreno Valley, Ca. 92551
Phone (909) 571-2200
www.aurora-modular.com









AURORA
MODULAR INDUSTRIES
RELOCATABLE BUILDING FOR:
CORONA-NORCO UNIFIED
AUBURNDALE INTERMEDIATE

**GABLE SLOPE/
MONO SLOPE
STRUCTURAL SECTIONS**

BY: PAVH DATE: 7-2-03
CHECKED: AMJ 5152

S4.6
SHEET

THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY OF AURORA MODULAR INDUSTRIES and are not to be reproduced, changed or copied in any form or manner, nor are they to be assigned to any third party without the written authorization of AURORA MODULAR INDUSTRIES



BUILDING SECTIONS (GABLE SLOPE)
SCALE: 1/4" = 1'-0"


BUILDING SECTIONS (MONO SLOPE)
SCALE: 1/4" = 1'-0"

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
OFFICE OF REGULATION SERVICES
04 - 104816
AG: FLS 6521P
DATE: 4/20/03

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
OFFICE OF REGULATION SERVICES
04 - 105268
AG: FLS 6521P
DATE: 4/20/03

REVISIONS

NO.	DESCRIPTION



DATE SIGNED
JUL 29 2003

AURORA
MODULAR INDUSTRIES
RELOCATABLE BUILDING FOR:
CORONA-NORCO UNIFIED
AUBURNDALE INTERMEDIATE


**MONO SLOPE
STEEL TRUSS
SECTION AND
DETAILS**

BY: PAVH DATE: 7-2-03
CHECKED: AMJ 5152


S5.1
SHEET
THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY OF AURORA MODULAR INDUSTRIES and are not to be reproduced, changed or copied in any form or manner, nor are they to be assigned to any third party without the written authorization of AURORA MODULAR INDUSTRIES

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR:
SS FLS ACS
DATE: 10/24/2023


- KEYNOTES**
- 3"x3"x3/8" TOP CHORD.
 - 3"x3"x3/8" 1/2" CHAMBER AT MIDPOINT
 - 1 1/2"x1 1/2"x3/16" VERTICAL MEMBER
 - 1 1/2"x1 1/2"x3/16" DIAGONAL W/ MIN. 3" OF 3/16" FILLET WELD EA. END
 - CAP PLATE 1/4"
 - 10 GA. ENDWALL HEADER
 - TS 3 1/2" x 3 1/2" x 3/16" STEEL TUBE @ 70 MPH "C"
 - TS 4" x 4" x 1/4" ALTERNATE TUBE SEEL. USE WITH PARAPET AND HVAC SCREEN OPTIONS.
 - 3/8"x3"x5 1/2" PLATE WITH 1 1/16" HOLE FOR 5/8" M. B. LOCATE PLATES @ 8'-0" O.C. FOR MODULE CONNECTION. SEE DETAIL 8.
 - 5/8" MACHINE BOLT FOR MODULE CONNECTION
 - 10"x15.5 Lb. FOR CONCRETE FLOORS
 - STEEL STUB COLUMN. SEE BELOW FOR SIZES:
3 1/2" x 3 1/2" x 3/16" x 18" LONG T.S. @ 70 MPH "C" @ REAR
3 1/2" x 3 1/2" x 3/16" x 17 1/2" LONG T.S. @ 60 MPH "C" @ REAR
3 1/2" x 3 1/2" x 3/16" x 28" LONG T.S. @ 70 MPH "C" @ FRONT
3 1/2" x 3 1/2" x 3/16" x 28" LONG T.S. @ 60 MPH "C" @ FRONT
 - ROOF JOIST- SEE ROOF FRAMING
 - 1 1/2"x1 1/2"x3/16" BRACE @ 8'-0" O.C.
 - 2"x2"x1/4" END DIAGONAL W/ MIN. 4" OF 3/16" FILLET WELD EACH END
 - 5/8" MACHINE BOLT @ MOD. CONNECTION SEE DETAIL 1B SHEET SS.2 AND SS.3
 - 7"x 9.8 LB PERIMETER FLOOR FRAME.




TRUSS ELEVATION
SCALE 3/8" = 1'-0"




1 VERT. & DIAG. TOP CHORD




2 VERT & DIAG TO BOTTOM CHORD




3 BOTTOM CHORD AT MIDSPAN




4 VERT & DIAG TO BOTTOM CHORD




5 POST CONN TO TRUSS




6 POST CONN TO TRUSS




7 TIE PLATES




8 SECTION @ VERT MEMBER




9 VERT. & DIAG. TOP CHORD




10 TRUSS TO ROOF JOIST BRACING




11 MODULE CONN AT TOP/BOT. CORD



12 MODULE CONNECTION




13 CONN. TO VERTICAL MEMBER




POST CONN. AT ROOF

16




ROOF JOIST

11




BRACE AT FLOOR

6




PERIMETER FLOOR

1




POST CONN. AT ROOF

17




FLOOR JOIST

12




ROOF AT SIDEWALL

7




ROOF AT ENDWALL

2




POST CONN. AT ROOF

18




(ALT.) FLOOR JOIST

13




MOD. CONN. AT ROOF

8




CORNER CONN. AT FLOOR

3




HEADER TO BEAM CONN.

19




WELD WASHER SUSPENDED CEILING HANGER WIRE

15



TYPICAL BEAM SPLICE

10



POST CONN. AT FLOOR

4

<p>18x3 1/2x10 Gal.</p> <p>A = 3.506 MIN. S_X = 16.604 in³ I_X = 149.438 in⁴</p> <p>MAX. S_X = 4.181 S_X = 23.904 in³ I_X = 274.895 in⁴</p>	<p>33x3 1/2x10 Gal. Max.</p> <p>A = 3.506 MIN. S_X = 16.604 in³ I_X = 149.438 in⁴</p> <p>MAX. S_X = 4.856 S_X = 32.329 in³ I_X = 452.611 in⁴</p>
---	--

SECTION PROPERTIES

20

- ### KEYNOTES
- PLYWOOD ROOF SHEATHING - 3/4" CD INT. WITH EXT. GLUE 48/24 INDEX.P.S. 1-74 SQUARE EDGE W/ PLYWOOD CLIPS AT 16" O.C. LONG EDGES AND 12" O.C. FIELD. ATTACH PLYWOOD WITH #10x13" SELF TAP SCREWS AT 6" O.C. BOUNDARY & EDGES AND 6" O.C. FIELD. W/ FLOOR JOIST @ 48" O.C. (JOIST SPACE UNDER 48" O.C. = 10" O.C. FIELD).
 - PLYWOOD FLOOR SHEATHING - 1 1/8" STURD-I-FLOOR T&G P.S. 1-83. ATTACH PLYWOOD W/ #10 - 24 x 1-3/4" SELF TAP SCREWS @ 6" O.C. BOUNDARY & EDGES AND 6" O.C. FIELD. W/ FLOOR JOIST @ 48" O.C. (JOIST SPACE UNDER 48" O.C. = 10" O.C. FIELD).
 - TYPICAL INTERIOR FINISH - SEE SHEET A6.0
 - TYPICAL EXTERIOR FINISH - SEE SHEET A6.0
 - SEALANT
 - 2 x 4 TOP PLATE OR BOTTOM PLATE
 - 7x11 Ga. STEEL BRACE WELDED TO PERIMETER FRAME AND FLOOR JOIST.
 - 18/25.5/18x3 1/2x10 Ga. CHANNEL @ GABLE ROOF & 18/33x3 1/2x10 Ga. CHANNEL @ MONO SLOPE.
 - 7x9.8 lb PERIMETER FRAME.
 - 4x4x1/2" STIFFENER
 - GABLE ROOF: 18x3 1/2x10 Ga. CHANNEL ROOF HDR. EA. END MONO SLOPE; 28x3 1/2x10 Ga. CHANNEL ROOF HDR. @ FRONT AND 18x3 1/2x10 Ga. CHANNEL ROOF HDR. @ REAR.
 - 7x11 Ga. FLOOR JOIST.
 - 16d NAIL @ 8" O.C.
 - STEEL COLUMN:
3-1/2x3 1/2x3-1/2x3/16" TUBE AT 70 MPH "C"
3-1/2x3 1/2x3-1/2x1/4" TUBE AT 80 MPH "C"
 - 1/4" CAP PLATE.
 - 3/16" FULL HEIGHT STIFFENER @ 4'-0" O.C. ALIGN WITH PURLIN
 - 7x14 Ga. ALT. FLOOR JOIST AT 16" O.C. ONLY
 - 5/8" MACHINE BOLT @ MODULE CONNECTION - SEE SHEET 56.0 OR S 5.1 "STRUCTURAL SIDE" FOR ELEVATIONS.
 - STEEL TUBE STUB COLUMN:
3 1/2x3 1/2x3 1/2x3/16" LONG TUBE AT FLOOR @ 70 "C"
3 1/2x3 1/2x3 1/2x3/16" LONG TUBE AT GABLE ROOF @ 70 "C"
3 1/2x3 1/2x3 1/2x3/16" LONG TUBE AT GABLE ROOF @ 70 "C"
~~3 1/2x3 1/2x3 1/2x3/16" LONG TUBE AT FLOOR @ 80 "C"~~
~~3 1/2x3 1/2x3 1/2x3/16" LONG TUBE AT GABLE ROOF @ 80 "C"~~
~~3 1/2x3 1/2x3 1/2x3/16" LONG TUBE AT GABLE ROOF @ 80 "C"~~
 - 1/2" MACHINE BOLT W/ WASHER @ 24" O.C.
 - 1/2" MACHINE BOLT @ 24" O.C.
 - CHANNEL FRAME - GRIND WELDS ON EXPOSED FACES SMOOTH.
 - AT MODULE JOINT TAKE PLYWOOD TO EDGE OF CHANNEL AT PERIMETER, HOLD PLYWOOD BACK AS INDICATED.
 - WELD WASHER - 1-3/8"x3/32" WITH 9/16" HOLE. WELD TO UPPER CHANNEL FLANGE.
 - NOT USED
 - 6x14 Ga. ROOF JOIST
 - 1/4" PLATE FITTED INSIDE TUBE COLUMN AND WELDED IN PLACE.
 - 5" DIA. HOLE AT BOLT LOCATION.
 - 10"x10 Ga. HDR. @ PERIM. OF ROOF OVERHANG.
 - NOT USED.
 - CONTINUOUS WOOD CANT STRIP. EXTEND ROOFING TO TOP OF CANT STRIP. DATE SIGNED JUL 29 2003
 - GALVANIZED METAL FLASHING.
 - ROOFING MATERIAL

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
APP: 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023

DATE SIGNED
JUL 29 2003

LICENSE EXPIRES 6-30-2004

NOTE: USE 1/4" X 4" X 1/4" TUBE STEEL WHEN PARAPET OR SCREEN OPTION

DSA - PC

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
OFFICE OF REGULATION SERVICES
04 - 104816
AC: FLS
DATE: 7/20/03

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
OFFICE OF REGULATION SERVICES
04 - 105264
DATE: 7/20/03

REVISIONS

17500 Penns. Blvd.
Morris Valley, Ga. 30251
Phone (909) 571-2200
www.aurora-modular.com

AURORA
MODULAR INDUSTRIES

RELOCATABLE BUILDING FOR:
CORONA-NORCO UNIFIED
AUBURNDALE INTERMEDIATE

LICENSE EXPIRES 6-30-2004

STRUCTURAL DETAILS AND NOTES (WOOD STUDS) (PLYWOOD ROOF)

BY: PAWH DATE: 7-2-03
CHECKED: AMJ 5152

S5.2

SHEET

THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY OF AURORA MODULAR INDUSTRIES and are not to be reproduced, changed or copied in any form or manner, nor are they to be assigned to any third party without the written authorization of AURORA MODULAR INDUSTRIES

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
OFFICE OF REGULATION SERVICES
04 - 104816
AC, FLS, SS, SBL, ADP
DATE 4/12/10/3

REVISIONS

PROFESSIONAL SEAL
MORRIS T. SIMPSON
REGISTERED PROFESSIONAL ARCHITECT
LICENSE EXPIRES 6-30-2004

17300 Perris Blvd.
Moreno Valley, Ca. 92551
Phone (909) 571-2200
www.aurora-modular.com

AURORA
MODULAR INDUSTRIES
RELOCATABLE BUILDING FOR:
CORONA-NORCO UNIFIED
AUBURNDALE INTERMEDIATE



TPO ROOFING DETAILS

BY PAVH DATE 7-2-03
CHECKED AMV 5152


S6.5

SHEET
THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY OF AURORA MODULAR INDUSTRIES and are not to be reproduced, changed or copied in any form or manner, nor are they to be assigned to any third party without the written authorization of AURORA MODULAR INDUSTRIES


IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
OFFICE OF REGULATION SERVICES
APP: 04-122251 INC:
REVIEWED FOR
SS FLS ACS
DATE: 10/24/2023



- NOTES:
- MEMBRANE BEING SPURSED WITH QUICKSEAM TAPE MUST BE CLEANED WITH FIRESTONE QUICKPRIME PLUS OR QUICKPRIME PLUS LVOC. FOR BALLASTED SYSTEMS, AN ADDITIONAL 1" (25.4 mm) - 2" (50.8 mm) OF MEMBRANE BEYOND TAPE ON THE TRAILING EDGE OF THE SEAM WILL ASSIST WITH PROPER SEALING.
 - QUICKSEAM TAPE RELEASE PAPER REMOVAL: HOWEVER, EXCESS MEMBRANE MUST BE TRIMMED BACK TO TAPE EDGE ON SEAM ENDS THAT ARE SPURSED ONTO ADJACENT SHEETS IN ORDER TO FACILITATE PROPER SEALING OF THE "I" JOINTS. (SEE DETAIL B).
 - EXTRA CLEANING IS REQUIRED AT FACTORY SPURSE AREAS AND OTHER AREAS WHERE EXCESS DUSTING AGENT MAY HAVE ACCUMULATED.
 - REINFORCED EPDM MEMBRANE WITH EXPOSED SCUM (E. AT FIELD SHEET END LAPS, ETC.) MUST HAVE EDGE TREATMENT APPLIED TO ALL EXPOSED SCUM AREAS.




INSULATION ATTACHMENT



DATE SIGNED
JUL 28 2003



- NOTE:
- CLEAN ALL RUBBERGARD MEMBRANE SURFACES AS REQUIRED BY FIRESTONE SPECIFICATIONS.
 - TAKE EXTRA CARE TO CLEAN FACTORY SPURSES AND OTHER AREAS WHERE EXCESS DUSTING AGENT MAY HAVE ACCUMULATED.
 - IF .090 MEMBRANE IS USED, ADDITIONAL SEAMING REQUIREMENTS ARE NECESSARY. CONTACT FIRESTONE TECHNICAL SERVICES.

SPLICE CROSS SECTION @ MOD JOINT
NTS





- NOTES:
- ON BALLASTED ROOFS, GRAVEL STOP HEIGHT MUST MEET OR EXCEED BALLAST OR PAVEMENT HEIGHT (2" (50.8MM) MIN.).
 - IF THE ROOF EDGE INCLUDES A GRAVEL STOP, AND SEALANT IS NOT APPLIED BETWEEN THE LAPS IN THE METAL EDGING, AN ADDITIONAL PIECE OF QUICKSEAM FLASHING SHALL BE APPLIED OVER THE METAL LAP AFTER THE INITIAL APPLICATION OF QUICKSEAM FLASHING. LAP EDGE TREATMENT SHALL BE APPLIED AT THE INTERSECTIONS OF THE TWO FLASHING SECTIONS.
 - NOT USED
 - WOOD HANLER MUST EXTEND BEYOND METAL FLANGE IN ALL DIRECTIONS.
 - APPLY WATER BLOCK, GENERAL PURPOSE SEALANT OR PLYWOOD MEMBRANE TO THE WOOD HANLER FOR MECHANICALLY ATTACHED SYSTEMS.
 - IF THE METAL EDGE FLANGE IS NOT COMPLETELY COVERED WITH QUICKSEAM FLASHING, THEN ALL JOINTS IN METAL SHALL BE COVERED WITH QUICKSEAM FLASHING - SEE DETAIL BE-9
 - OUTTER STRIPS MUST BE ATTACHED TO BUILDING FACE NOT TO ROOF SURFACE.



TPO ATTACHMENT WITH GUTTER



TPO ATTACHMENT AT SIDEWALL



TPO ATTACHMENT AT SIDEWALL



DEMOLITION KEYED NOTES

Description

02.00 EXISTING 36' X 40' RELOCATABLE CLASSROOM BUILDING TO BE RELOCATED AND REFURBISHED TO ORANGE GROVE HIGH SCHOOL, 300 S BUENA VISTA AVE, CORONA, CA 92682. EXISTING ELECTRICAL WIRING TO BE DEMOLISHED, DISCONNECT AND REMOVE EXISTING WIRING, CONDUITS AND CONDUCTORS BACK TO NEAREST JUNCTION BOX TO REMAIN, CAP AND PROVIDE COVER PLATE. - SEE ELECTRICAL

02.11 EXISTING CONCRETE RAMP AND HANDRAILS TO BE DEMOLISHED



02.12 +/- 50'-0" OF 8'-0" HIGH GALVANIZED ORNAMENTAL FENCING TO BE REMOVED AND REINSTALLED IN ITS ENTIRETY TO ALLOW RELOCATION OF THE EXISTING RELOCATABLE BUILDING. MAINTAIN 6" OF FENCE POST FROM F.S. FOR REINSTALLATION OF FENCING. PROTECT CONCRETE PAVING ALONG THE AREAS WHERE FENCING IS TO BE REMOVED, IF DAMAGE OCCURS REPAIR ALL DAMAGED AREAS OR REPLACE WITH NEW (HATCHED AREA DOES NOT DEPICT THE MAXIMUM EXTENT OF THIS AREA)

DEMOLITION SITE PLAN LEGEND

(E) BUILDING(S) NOT IN SCOPE

PROPOSED 36' X 40' RELOCATABLE BUILDING TO BE RELOCATED TO ORANGE GROVE HIGH SCHOOL, 300 S. BUENA VISTA AVE, CORONA, CA 92682.

(E) CONCRETE CONSTRUCTION TO BE REMOVED, U.N.O.



CONSTRUCTION KEYED NOTES

Description

03.04 CONCRETE PAVING TO BE PATCHED AND REPAIRED IF NECESSARY. HATCHED AREA DOES NOT DEPICT THE MAXIMUM EXTENT OF CONCRETE PAVING TO BE PATCHED AND REPAIRED OR REPLACED IF NECESSARY. FOR REPLACEMENT SEE 11/A.10

03.03 8'-0" HIGH HOT DIPPED GALVANIZED ORNAMENTAL FENCING TO BE PROVIDED

03.04 6'-0" HIGH CHAINLINK FENCING TO BE PROVIDED AROUND AREA WHERE RELOCATABLE BUILDING WAS LOCATED

03.05 REMOVE ALL DEBRIS FROM DEMOLITION AREA, COMPACT GRADE

REMODEL SITE PLAN LEGEND

(E) BUILDING(S) NOT IN SCOPE

PROPOSED 36' X 40' RELOCATABLE BUILDING TO BE RELOCATED TO ORANGE GROVE HIGH SCHOOL, 300 S. BUENA VISTA AVE, CORONA, CA 92682.

(E) CONCRETE PAVING TO BE PATCHED AND REPAIRED OR REPLACED IF NECESSARY.

REMOVE ALL DEBRIS FROM DEMOLITION AREA, COMPACT GRADE




PBK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909

CORONA-NORCO USD TRANSPORTATION OFFICE AT
ORANGE GROVE HIGH SCHOOL

PROJECT ADDRESS:
300 S. BUENA VISTA AVE
NORCO, CA 92682

100% CONSTRUCTION DOCUMENTS
DSA APPL. NO. 04-12281 DSA FILE NO. 33-14



Consultant

Architect

CLIENT
CORONA-NORCO USD

DATE
08-07-23

PROJECT NUMBER
230010

REVISIONS		
No.	Description	Date

100% CONSTRUCTION DOCUMENTS


**AUBURNDALE
INTERMEDIATE DEMO
AND REMODEL SITE
PLANS**

AX2.00

15 AUBURNDALE - DEMOLITION SITE PLAN
1" = 30'-0"


3 AUBURNDALE - REMODEL SITE PLAN
1" = 30'-0"

CEILING




ACOUSTIC CEILING
Armstrong - School Zone FF
White - 2' x 4'

SHADES



ROLLER SHADE
Mecho - EcoVeil Screens
1369 Silver Birch


FLOORING




WALL BASE
Mohawk - Rubber Base
073 Aircraft Carrier



LVT FLOORING
ALTRO - LVT
Alabaster - LAV16033




CARPET
Mohawk - Interplay Stripe
Yellow Jacket



WALK-OFF TILE
Mohawk - Tuff Stuff II
First Step II - GT315


WALL




EXT FIELD COLOR:
Dunn Edwards
DE6359 - Silver Setting



EXT ACCENT TRIM:
Dunn Edwards
DE5852 - Rainy Lake



INT FIELD COLOR
Dunn Edwards
DE6226 - Foggy Day



INT DOOR
Dunn Edwards
DEA002 - Black




TACKABLE SURFACE
Koroseal Interloom
Coconut NM21-02




TACKABLE SURFACE
Koroseal Interloom
Haze NM21-05

CASEWORK



COUNTER TOP
Wilsonart
D427-60 - Linen



CABINETS
Wilsonart
7966K-12 5th Ave Elm



WORK ROOM



WORK ROOM



CONFERENCE ROOM



OFFICE



ENTRY



ENTRY



BREAK AREA / COPY ROOM

APPLICATION FOR SUBMITTAL OF POST-APPROVAL DOCUMENT

This application is for submittal of documents, after the initial approval of the project (post-approval documents), that require Division of the State Architect (DSA) review and approval. This form shall be completed by the Design Professional in General Responsible Charge of the project, in accordance with California Code of Regulations, Title 24, Part 1, Sections 4-317, 4-323 and 4-338 and in compliance with DSA IR A-6: Construction Change Document Submittal and Approval Process.

DSA documents referenced within this form are available on the [DSA Forms](#) or [DSA Publications](#) webpages.

1. SUBMITTAL TYPE: (Is this a resubmittal? Yes <input type="checkbox"/> No <input type="checkbox"/>)			
Deferred Submittal <input type="checkbox"/>	Addendum Number:	Revision Number:	CCD Number: Category A <input type="checkbox"/> or B <input type="checkbox"/>
2. PROJECT INFORMATION:			
School District/Owner:		DSA File Number:	
Project Name/School:		DSA Application Number:	
3. APPLICANT INFORMATION:			
Date Submitted:	Attached Pages? No <input type="checkbox"/> Yes <input type="checkbox"/> Number of pages?		
Firm Name:	Contact Name:		
Work Email:	Work Phone:		
Firm Address:	City:	State:	Zip Code:
4. REASON FOR SUBMITTAL: (Check applicable boxes)			
<input type="checkbox"/> For revision or addendum prior to construction.		<input type="checkbox"/> For a project currently under construction.	
<input type="checkbox"/> For a project that has a form <i>DSA 301-N: Notification of Requirement for Certification</i> , <i>DSA 301-P: Posted Notification of Requirement for Certification</i> or a 90-Day Letter issued.			
<input type="checkbox"/> To obtain DSA approval of an existing uncertified building or buildings.			
<input type="checkbox"/> For Category B CCD this is: <input type="checkbox"/> a voluntary submittal, <input type="checkbox"/> a DSA required submittal (attach DSA notice requiring submission).			
5. DESIGN PROFESSIONAL IN GENERAL RESPONSIBLE CHARGE:			
Name of the Design Professional In General Responsible Charge:			
Professional License Number:	Discipline:		
Design Professional in General Responsible Charge Statement: The attached post-approval documents have been examined by me for design intent and appear to meet the appropriate requirements of Title 24, California Code of Regulations and the project specifications. They are acceptable for incorporation into the construction of the project.			
Signature: _____ <div style="text-align: center; margin-top: 5px;"><i>DESIGN PROFESSIONAL IN GENERAL RESPONSIBLE CHARGE</i></div>			
6. CONFIRMATION, DESCRIPTION AND LISTING OF DOCUMENTS:			
For addenda, revisions, or CCDs: CHECK THIS BOX <input type="checkbox"/> to confirm that <i>all</i> post-approval documents have been stamped and signed by the Responsible Design Professional listed on form <i>DSA 1: Application for Approval of Plans and Specifications</i> for this project. (For <i>Deferred Submittals</i> , refer to <i>IR A-18: Use of Construction Documents Prepared by Other Professionals</i> , and <i>IR A-19: Design Professional's Signature and Seal (Stamp) on Construction Documents</i> , when applicable, for signature and seal requirements.)			
Provide a brief description of construction scope for this post-approval document (attach additional sheets if needed): 			
List of DSA-approved drawings affected by this post-approval document:			

DSA USE ONLY		
	Returned	DSA STAMP
SSS _____ Date _____ <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved <input type="checkbox"/> Not Required Comments: _____	Date:	
FLS _____ Date _____ <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved <input type="checkbox"/> Not Required Comments: _____	By:	
ACS _____ Date _____ <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved <input type="checkbox"/> Not Required Comments: _____		

Addendum No: 01


Issue Date: 12/18/2023

Project: CNUSD Transportation Office at Orange Grove HS
Corona-Norco Unified School District

To Drawings + Specifications dated 10/24/2023

Prepared By: PBK Architects, Inc.
8163 Rochester Ave#100
Rancho Cucamonga, CA 91730

PBK Project No: 230010



NOTICE TO BIDDERS

- A.** Receipt of this Addendum shall be acknowledged on the Proposal Form.
- B.** This Addendum forms part of the Contract documents for the above referenced project and shall be incorporated integrally therewith.
- C.** Each bidder shall make necessary adjustments and submit his proposal with full knowledge of all modifications, clarifications, and supplemental data included therein. Where provisions of the following supplemental data differ from those of the original Contract Documents, this Addendum shall govern.

SPECIFICATIONS

- Item No. 01.01:** Section 00 00 00 – Project Manual Cover and Seals
- Item No. 01.02:** Section 01 35 46 – Indoor Air Quality Procedures: Revise sub paragraph 1.2, B “Related Sections”.
- Item No. 01.03:** Section 02 41 19 – Selective Demolition: Revise sub paragraph 1.6, F “Hazardous Materials”.
- Item No. 01.04:** Section 23 00 00 – General Mechanical Provisions: Revise sub paragraph 1.08, A “Operation and Maintenance Instructions”.
- Item No. 01.05:** Section 23 00 00 – General Mechanical Provisions: Omit sub paragraph 3.02, D.
- Item No. 01.06:** Section 23 00 01 – Heating Ventilating and Air Conditioning: Revise sub paragraph 2.05, B, 1. “General”.
- Item No. 01.07:** Section 23 00 01 – Heating Ventilating and Air Conditioning: Revise sub paragraph 2.05, B, 12, b. “Modulating Economizer Sequence of Operation”.
- Item No. 01.08:** Section 23 00 01 – Heating Ventilating and Air Conditioning: Omit sub paragraph 3.02, C “Gym”.

- Item No. 01.09:** **Section 26 05 33 – Raceway and Boxes for Electrical Systems:** Revise paragraph 2.7 “Putty Pads”.
- Item No. 01.10:** **Section 26 50 00 – Lighting:** Add section.
- Item No. 01.11:** **Section 22 21 00 – Data Communications System:** Revise sub paragraph 2.3, A “High Schools”
- Item No. 01.12:** **Section 27 41 16 – Integrated Audio-Video Systems and Equipment:** Add section.
-

DRAWINGS

- Item No. 01.13:** **Sheet C1.1:** Revised and added “Parking Striping Removal” under the “Demolition Plan Legend & Abbreviation”.
- Item No. 01.14:** **Sheet C1.1:** Added “Demolition Items” #7 with the verbiage reading “Remove existing parking striping by sand blasting or approved method”.
- Item No. 01.15:** **Sheet C1.1:** Revised “Quantities” for “Demolition Items” #1 & #2.
- Item No. 01.16:** **Sheet C1.1:** Revised “Demolition Site Plan”, demolition limits reduced in existing parking lot.
- Item No. 01.17:** **Sheet C2.1:** Revised “Quantities” for “Construction Items” #1, #2 & #14.
- Item No. 01.18:** **Sheet C2.1:** Revised “Grading Plan”, the following items where revised:
- i. Construction limits reduced for proposed parking lot.
 - ii. Fixed parking stall designation, only 1 space is designated as “VAN”.
 - iii. Minor elevation revisions at the top landing of the existing ramp that leads to the parking lot.
 - iv. Concrete along westerly face of proposed modular building widened.
- Item No. 01.19:** **Sheet C2.2:** Revised “Utility Plan”, construction limits reduced for proposed parking lot and fixed parking stall designation, only 1 space is designated as “VAN”.
- Item No. 01.20:** **Sheet C3.1:** Revised “Section A-A”, updated to show widening of concrete adjacent to proposed modular building.
- Item No. 01.21:** **Sheet C4.1:** Revised “Erosion Control Plan”, construction limits reduced for proposed parking lot and fixed parking stall designation, only 1 space is designated as “VAN”.
- Item No. 01.22:** **Sheet A9.01:** Revised and added “Tackable Surface (TS-2) under the “Finish Floor Legend”.
- Item No. 01.23:** **Sheet A9.01:** Revised Detail 27 “Finish Schedule”
- i. Work Room 102 South wall was revised to “TS-1 / TS-2”
 - ii. Office 103 & 104 East walls were revised to “TS-2”
 - iii. Conference Room 105 North wall was revised to “TS-2”
- Item No. 01.24:** **Sheet A9.01:** Revised Detail 15 “Material Schedule”
- i. “CPT-1” revised to Mohawk, Interplay Stripe, 951 Yellow Jacket, 18” x 35.5”
 - ii. “LVT-1” revised to Altro Floors, LVT, Alabaster – LAV 16033, 12” x 12”
 - iii. “PL-1” revised to Wilsonart, HPL, 7966K – 12 5th Ave Elm, @ Cabinets
 - iv. “TS-1” revised to Koroseal / Chatfield Clarke, Interloom, Coconut NM21-02
 - v. “TS-2” added and reads: Koroseal / Chatfield Clarke, Interloom, Haze NM21-05
- Item No. 01.25:** **Sheet A9.01:** Revised Detail 3 “Proposed Floor Plan”, delineated “TS-2” wall finish areas for the Work Room, Conference Room and Office spaces.

- Item No. 01.26:** **Sheet M6.01:** Revised Detail 9 “Heat Pump Ducting Detail, added annotation reading “Paint exterior duct as per field ext. paint”.
- Item No. 01.27:** **Sheet T0.00:** Revised “Technology Symbol List”, removed credential reader and all video surveillance camera items.
- Item No. 01.28:** **Sheet T0.00:** Revised “Technology Scope of Work”, scope of work updated and any access control or camera system scope has been removed.
- Item No. 01.29:** **Sheet T1.02:** Removed Detail 1 “Access Control Riser Diagram”.
- Item No. 01.30:** **Sheet T1.02:** Replaced Detail 2 “Fiber and Copper Riser Diagram” in its entirety.
- Item No. 01.31:** **Sheet T2.01:** Revised “Key Notes”, all keynotes associated with card reader and entrance camera scope of work have been removed.
- Item No. 01.32:** **Sheet T2.01:** Revised Detail 2 “Proposed Floor Plan”, WAPS location have been adjusted and data outlet locations have been updated. All card reader scope of work and entrance camera has been removed.
- Item No. 01.33:** **Sheet T4.00:** Revised “Keyed Notes” #1.
- Item No. 01.34:** **Sheet T6.01:** Removed Detail 2 “Controlled Security Scheme Floor Rough-In Detail” and Detail 6 “Exterior Camera – Wall Mount”.
- Item No. 01.35:** **Sheet T6.02:** Added Detail 3 “Wall Cabinet Mounting Details”.

End of Addendum

Project Manual

For

Orange Grove High School Transportation Office

300 Buena Vista Ave.
Corona, Ca 92882


Bidding and Contract Requirements
And
Specifications

for the

Corona Norco Unified School District
2820 Clark Ave.
Norco, Ca. 92860

Date: **12/18/23**

PBK Project No.: 230010




SECTION 01 35 46 INDOOR AIR QUALITY PROCEDURES

PART 1 GENERAL

1.1 RELATED DOCUMENTS

- A. Drawings and general provisions of the Contract, including General and Supplementary Conditions and other Division 01 Specification Sections, apply to this Section.

1.2 SUMMARY

- A. Section Includes:
 - 1. Construction procedures to promote adequate indoor air quality after construction.
 - 2. Testing indoor air quality after completion of construction.
- B. Related Sections:
 - 1. Section 23 00 01: Heating, Ventilation, and Air Conditioning 
- C. Reference Standards:
 - 1. ASHRAE Std 52.2 – Method of Testing General Ventilation Air-Cleaning Devices for Removal Efficiency by Particle Size.
 - 2. ASHRAE Std 62.1 – Ventilation For Acceptable Indoor Air Quality.
 - 3. ASHRAE Std 129 – Measuring Air-Change Effectiveness.
 - 4. ASTM E779 – Standard Test Method for Determining Air Leakage Rate by Fan Pressurization.
 - 5. SMACNA (OCC) – IAQ Guideline for Occupied Buildings Under Construction.
- D. Project Goals:
 - 1. Dust and airborne particulates:
 - a. Prevent deposition of dust and other particulates in HVAC ducts and equipment:
 - 1) Establish condition of existing ducts and equipment prior to start of alterations.
 - 2) Contractor shall bear the cost of cleaning required due to failure to protect ducts and equipment from construction dust.
 - 2. Airborne contaminants:
 - a. Procedures and products have been specified to minimize indoor air pollutants:
 - 1) Furnish products meeting the Specifications.
 - 2) Avoid construction practices that could result in contamination of installed products leading to indoor air pollution.
- E. Verification: HVAC system has been designed to achieve the minimum requirements for ventilation specified in ASHRAE 62.1, with verification provided by MEP Engineer of Record.

1.3 DEFINITIONS

- A. Adsorptive Materials: Gypsum board, acoustical ceiling tile and panels, carpet and carpet tile, fabrics fibrous insulation, and other similar products.
- B. Contaminants: Gases, vapors, regulated pollutants, airborne mold and mildew, and the like, as specified.
- C. Particulates: Dust, dirt, and other airborne solid matter.

- D. Wet Work: Concrete, plaster, coatings, and other products that emit water vapor or volatile organic compounds during installation, drying, or curing.

1.4 SUBMITTALS

- A. See **Section 01 33 00: Submittal Procedures.**
- B. Submittals provided by Owner and/or the Commissioning Agent: To be reviewed by Contractor and submitted to Architect for processing.
- C. Indoor Air Quality Management Plan:
 - 1. Describe in detail measures to be taken to promote adequate indoor air quality upon completion; use SMACNA IAQ Guidelines for Occupied Buildings Under Construction as a guide (submit prior to pre-construction meeting):
 - a. Submit not less than 60 days before enclosure of building.
 - b. Identify potential sources of odor and dust.
 - c. Identify construction activities likely to produce odor or dust.
 - d. Identify areas of Project potentially affected, especially occupied areas.
 - e. Evaluate potential problems by severity and describe methods of control.
 - f. Describe construction ventilation to be provided, including type and duration of ventilation, use of permanent HVAC systems, types of filters, and schedule for replacement of filters.
 - g. Describe cleaning and dust control procedures.
 - h. Describe measures to be taken for protection of absorptive materials.
 - i. Outline requirement for filtration for air handling equipment used during construction to use media with a minimum of MERV 8 at each return grill if permanently installed air handlers are used during construction.
- D. Interior Finishes Installation Schedule: Identify each interior finish that either generates odors, moisture, or vapors, or is susceptible to adsorption of odors and vapors, and indicate air handling zone, sequence of application, and curing times.
- E. Duct and Terminal Unit Inspection Report.
- F. Air Contaminant Test Plan:
 - 1. Identify:
 - a. Testing agency qualifications.
 - b. Locations and scheduling of air sampling.
 - c. Test procedures, in detail.
 - d. Test instruments and apparatus.
 - e. Sampling methods.
- G. Air Contaminant Test Reports:
 - 1. Show:
 - a. Location where each sample was taken, and time.
 - b. Test values for each air sample; average the values of each set of three (3).
 - c. HVAC operating conditions.
 - d. Certification of test equipment calibration.
 - e. Other conditions or discrepancies that might have influenced results.
- H. Ventilation Effectiveness Test Plan:
 - 1. Identify:
 - a. Testing agency qualifications.
 - b. Description of test spaces, including locations or air sampling.
 - c. Test procedures, in detail; state whether tracer gas decay or step-up will be used.

- d. Test instruments and apparatus; identify tracer gas to be used.
 - e. Sampling methods.
- I. Ventilation Effectiveness Test Reports:
- 1. Include preliminary tests of instruments, apparatus, and test spaces.
 - 2. Calculation of ventilation effectiveness, E.
 - 3. Location where each sample was taken, and time.
 - 4. Test values for each air sample.
 - 5. HVAC operating conditions.
 - 6. Other information specified in ASHRAE 129.
 - 7. Other conditions or discrepancies that might have influenced results.

PART 2 PRODUCTS

2.1 MATERIALS

- A. Low VOC Materials: See other Sections for specific requirements for materials with low VOC content.
- B. Auxiliary Air Filters: MERV of 8, minimum, when tested in accordance with ASHRAE 52.2.

PART 3 EXECUTION

3.1 CONSTRUCTION PROCEDURES

- A. Prevent the absorption of moisture and humidity by adsorptive materials:
 - 1. Sequence the delivery of such materials so that they are not present in the building until wet work is completed and dry.
 - 2. Deliver and store such materials in fully sealed moisture-impermeable packaging.
 - 3. Provide sufficient ventilation for drying within reasonable time frame.
- B. Begin construction ventilation when building is substantially enclosed.
- C. If extremely dusty or dirty, work must be conducted inside the building:
 - 1. Shut down HVAC systems for the duration.
 - 2. Remove dust and dirt completely before restarting systems.
- D. HVAC equipment and supply air ductwork may be used for ventilation during construction:
 - 1. Operate HVAC system on 100 percent outside air, with 1.5 air changes per hour, minimum.
 - 2. Ensure that air filters are correctly installed prior to starting use:
 - a. Replace filters when they lose efficiency (for corridor HVAC only).
 - 3. Do not use return air ductwork for ventilation.
 - 4. Seal return air inlets or otherwise positively isolate return air system to prevent recirculation of air:
 - a. Provide alternate return air pathways (for corridor HVAC only).
- E. Do not store construction materials or waste in mechanical or electrical rooms.
- F. Prior to use of return air ductwork without intake filters, clean up and remove dust and debris generated by construction activities:
 - 1. Inspect duct intakes, return air grilles, and terminal units for dust.
 - 2. Clean plenum spaces, including top sides of lay-in ceilings, outsides of ducts, tops of pipes, and conduit.

3. Clean tops of doors and frames.
 4. Clean mechanical and electrical rooms, including tops of pipes, ducts, and conduit, equipment, and supports.
 5. Clean return plenums of air handling units.
 6. Remove intake filters last after cleaning is complete.
- G. Do not perform dusty or dirty work after starting use of return air ducts without intake filters.
- H. Use other relevant recommendations of SMACNA IAQ Guideline for Occupied Buildings Under Construction for avoiding unnecessary contamination due to construction procedures.

END OF SECTION 01 35 46

SECTION 02 41 19 SELECTIVE DEMOLITION

PART 1 - GENERAL

- A. Removal of designated building equipment and fixtures.
- B. Removal of designated construction.
- C. Disposal of materials.
- D. Storage of salvaged materials.
- E. Cap and identify utilities.
- F. Temporary partitions to allow building occupancy.
- G. Temporary fire protection.
- H. Schedule of materials and equipment.

1.2 DEFINITIONS

- A. Remove: Detach items from existing construction and legally dispose of them off-site unless indicated to be removed and salvaged.
- B. Disposal: Removal off-site of demolition waste and subsequently deposit in landfill acceptable to authorities having jurisdiction.
- C. Existing to Remain: Items of construction that are not to be removed and that are not indicated to be removed.

1.3 MATERIALS OWNERSHIP

- A. Historic items, relics, cornerstones, commemorative plaques, tablets and similar objects encountered during demolition are to remain the Owner's property.
- B. Carefully remove each item in a manner to prevent damage and deliver to Owner.

1.4 SUBMITTALS

- A. Predemolition Photographs: Show conditions of exiting adjacent construction and site improvements that might be misconstrued as damaged by demolition operations. Submit before work begins.
- B. Record Documents: Submit under provisions of Section 01 77 00. Accurately record locations of utilities and subsurface obstructions.

1.5 REGULATORY REQUIREMENTS

- A. Conform to applicable codes for demolition work, safety of structure, electrical disconnection and reconnection dust control and disposal of materials.
- B. Comply with California Fire Code (CFC), California Code of Regulations, (CCR) Title 24, Part 9, Chapter 14 - Fire Safety During Construction and Demolition.
- C. Obtain required permits from authorities.
- D. Notify affected utility companies before starting work and comply with their requirements.
- E. Do not close or obstruct egress width to exits.

- F. Do not disable or disrupt building fire or life safety systems without 3 day prior written notice to the Owner.

1.6 PROJECT CONDITIONS

- A. Areas of buildings to be demolished will be evacuated and their use discontinued before start of work.
- B. Owner will occupy building(s) adjacent to demolition area. Conduct demolition so owner's operation will not be disrupted.
- C. Provide at least 72 hour notice to Owner of activities that will affect Owner's operation.
- D. Maintain access to existing walkways, exits and other adjacent occupied facilities.
- E. Owner assumes no responsibility for areas of buildings to be demolished.

F. Hazardous Materials:

- 1. Conform to applicable regulatory procedures when discovering hazardous or contaminated materials.



1.7 SEQUENCING

- A. Sequence work under the provisions of Section 01 11 00.
- B. Owner will conduct salvage operations before demolition begins to remove materials and equipment that the Owner chooses to retain.
- D. Notify Owner in writing 5 days in advance of any required work to be performed on a weekend or holiday.
- E. Coordinate utility and building service interruptions with Owner.
- F. Schedule tie-ins to existing systems to minimize disruption.
- G. Coordinate Work to ensure fire sprinklers, fire alarms, smoke detectors, emergency lighting, exit signs and other life safety systems remain in full operation in occupied areas.

1.9 PROJECT CONDITIONS

- A. Conduct demolition to minimize interference with adjacent and occupied building areas.
- B. Cease operations immediately if structure appears to be in danger and notify Architect. Do not resume operations until directed.

3. PART 3 - EXECUTION

3.1 EXAMINATION

- A. Correlate existing conditions with requirements indicated.

- B. Inventory and record condition of items to be removed and salvaged. Execute predemolition photographs.
- D. Verify that hazardous waste remediation is complete.

3.2 PREPARATION

- A. Existing Utilities: Locate, identify, disconnect and seal or cap off indicated utilities serving areas to be demolished.
- B. Salvaged Items: Clean, pack and identify items for delivery to Owner.
- C. Protect existing items which are not indicated to be salvaged, removed, or altered.
- D. Erect and maintain weatherproof closures for exterior openings.
- E. Erect and maintain temporary partitions to prevent spread of dust, fumes, noise, and smoke to provide for Owner occupancy as specified in Section 01 11 00.

3.3 DEMOLITION

- A. Conduct demolition to minimize interference with adjacent [and occupied] building areas.
- B. Cease operations immediately if structure appears to be in danger. Notify Architect. Do not resume operations until directed.
- C. Maintain protected egress and access to the Work.
- D. Maintain fire safety during demolition in accordance with CFC, Chapter 14.
- E. Demolish in an orderly and careful manner. Protect existing supporting structural members.

3.4 SALVAGING OF DEMOLITION

MATERIALS

- A. Clean salvaged items.
- B. Pack or crate items after cleaning. Identify contents.
- C. Store items in secure area until delivery to Owner.
- D. Protect items from damage.
- E. Install salvaged items to comply with requirements for new materials and equipment.

3.5 RECYCLING OF DEMOLITION MATERIALS

- A. Separate recycled demolition materials from other demolished materials.

- B. Stockpile processed materials on-site without intermixing with other materials.
- C. Do not store materials within drip line of trees
- D. Transport recyclable materials that are not indicated to be reused off Owner's property to recycling receiver or processor.
- E. Recycled incentives received for building demolition materials shall be equally shared between Contractor and Owner.
- F. Wood Materials: Sort and stack members according to size, type and length. Separate dimensional and engineered lumber, panel products, and treated wood materials.
- G. Metals: Separate by metal type. Remove nuts, bolts and rough hardware. Sort structural steel by type and size.
- H. Roofing: Separate organic and fiberglass shingles and felts. Remove nails, staples and accessories.
- I. Doors and Hardware: Brace open end of door frames. Leave hardware attached to doors.
- J. Carpet and Pad: Store clean dry carpet and pad in a closed container or trailer.
- K. Gypsum Board: Stack large clean pieces on pallets. Remove edge trim and sort with metals. Remove and dispose of fasteners.
- L. Acoustical Ceiling Materials: Stack panels and tiles on pallets. Separate suspension system and sort with metals.
- M. Equipment: Drain tanks, piping and fixtures. Seal openings with caps or plugs.
- N. Piping: Reduce piping to straight lengths and store by type and size. Separate supports, hangers, valves and other components.
- O. Lighting Fixtures: Remove lamps and separate by type.
- P. Electrical Devices: Separate switches, receptacles, switchgear, transformers, meters, panelboards, circuit breakers, and other devices by type.
- Q. Conduit: Reduce conduit to straight lengths and store by type and size.

3.6 DISPOSAL OF DEMOLISHED MATERIALS

- A. Except for items to be salvaged, reinstalled, or otherwise indicated to remain, remove demolished materials from Project site and legally dispose of them in an EPA – approved landfill.
- B. Do not burn or bury materials on site.

3.7 CLEANING

- A. Clean adjacent structures and improvements of dust, dirt and debris caused by demolition.

- B. Remove temporary construction.
- C. Return adjacent areas to condition existing before demolition operations began.
- D. Leave site in a clean condition.

END OF SECTION 02 41 19

SECTION 23 00 00

GENERAL MECHANICAL PROVISIONS

PART 1 - GENERAL

1.01 GENERAL CONDITIONS:

- A. The foregoing General and Special Conditions shall form a part of this Division with the same force and effect as though repeated herein. The provisions of this Section shall apply to all the Sections of Division 23.

1.02 CODES AND REGULATIONS:

- A. All work and materials shall be in full accordance with current rules and regulations of applicable codes. Nothing in these drawings or specifications is to be construed to permit work not conforming to these codes. Should the drawings or specifications call for material or methods of construction of a higher quality or standard than required by these codes, the specifications shall govern. Applicable codes and regulations are:
 - 1. California Code of Regulations – CCR:
 - a. Title 8, Industrial Relations.
 - b. Title 24, Building Standards.
 - 2. California Building Code – CBC.
 - 3. California Mechanical Code – CMC.
 - 4. California Plumbing Code – CPC.
 - 5. California Green Building Code.
 - 6. Air Diffusion Council – ADC.
 - 7. American Gas Association – AGA.
 - 8. Air Moving and Conditioning Association – AMCA.
 - 9. American National Standards Institute – ANSI.
 - 10. Air Conditioning and Refrigeration Institute – ARI.
 - 11. American Society of Heating, Refrigerating and Air Conditioning Engineers – ASHRAE.
 - 12. American Society of Mechanical Engineers – ASME.
 - 13. American Society for Testing and Materials – ASTM.
 - 14. American Water Works Association – AWWA.
 - 15. California Electrical Code – CEC.
 - 16. National Electrical Manufacturers Association – NEMA.
 - 17. National Fire Protection Association – NFPA.
 - 18. Sheet Metal and Air Conditioning Contractors National Association – SMACNA.
 - 19. Underwriters' Laboratory – UL.
 - 20. Occupational Safety and Health Act - OSHA.

1.03 PERMITS AND FEES:

- A. The Contractor shall take out all permits and arrange for all tests in connection with his work as required by local ordinances. All charges are to be included in the work. Permits for equipment connected to a particular system are to be considered as a part of the work included under each system; for example, permits for electric motor connection are part of electrical work, permits for domestic water or gas connections are part of plumbing work. All charges for service connections, meters, etc. by utility companies or districts shall be included in the work.

1.04 COORDINATION OF WORK:

- A. Layout of materials, equipment and systems is generally diagrammatic unless specifically dimensioned. The actual locations of all materials, piping, ductwork, equipment, supports, etc. shall be carefully planned, prior to installation of any work, to avoid all interference's with each other, or with structural, electrical or architectural elements. Verify the proper voltage and phase of all equipment with the electrical plans. All conflicts shall be called to the attention of the Engineer prior to the installation of any work or the ordering of any equipment.

1.05 GUARANTEE:

- A. Guarantee shall be in accordance with the General Conditions. These specifications may extend the period of the guarantee for certain items. Where such extensions are called for, or where items are normally provided with guarantee periods in excess of that called for in the General Conditions, the Certificate of Guarantee shall be furnished to the Owner through the Engineer.

1.06 EXAMINATION OF SITE:

- A. The Contractor shall examine the site, compare it with plans and specifications, and shall have satisfied himself as to the conditions under which the work is to be performed. No allowance shall subsequently be made in his behalf for any extra expense to which he may be put due to failure or neglect on his part to make such an examination.

1.07 SUBMITTALS:

- A. Submit shop drawings in accordance with Division 01.
- B. Shop Drawings: Within 30 days of contract award, the Contractor shall submit six copies of shop drawings for all materials, equipment, etc. proposed for use on this project. Material and equipment shall not be ordered or installed until written review is processed by the Engineer. Any item omitted from the submittal shall be provided as specified without substitution. All shop drawings must comply with the following:
 - 1. Shop drawings are required for all material and equipment items and shall include manufacturer's name and catalog numbers, dimensions, capacities, performance curves, and all other characteristics and accessories as listed in the specifications or on the drawings. Descriptive literature shall be current factory brochures and submittal sheets. Capacities shall be certified by the factory.
 - 2. All shop drawings shall be submitted at one time in a neat and orderly fashion in a suitable binder with title sheet including Project, Engineer, and Contractor; Table of Contents; and indexed tabs dividing each group of materials or item of equipment. All items shall be marked with the specification paragraph number for which they are proposed. All equipment shall also be identified by the mark number as indicated on the drawings.
 - 3. All capacities, characteristics, and accessories called for in the specifications or on the drawings shall be highlighted, circled or underlined on the shop drawings. Calculations and other detailed data indicating how the item was selected shall be included for items that are not scheduled. Data must be complete enough to permit detailed comparison of every significant characteristic which is specified, scheduled, or detailed.
- C. Substitutions: Manufacturers and model numbers listed in the specifications or on the drawings represent the standard of quality and the features desired. Unless otherwise noted, alternate manufacturers may be submitted for review by the Engineer. Calculations and other detailed data indicating how the item was selected shall be included. The Contractor shall assume full responsibility that substituted items or procedures will meet the specifications and job

requirements and shall be responsible for the cost of redesign and modifications to the work caused by these items.

- D. Review: Submittals will be reviewed for general conformance with the design concept, but this review does not guarantee quantity shown, nor does it supersede the responsibility of the Contractor to provide all materials, equipment and installation in accordance with the drawings and specifications. The Contractor shall agree that shop drawing submittals processed by the Engineer are not Change Orders; that the purpose of shop drawing submittals by the Contractor is to demonstrate to the Engineer that the Contractor understands the design concept; that he demonstrates his understanding by indicating which equipment and material he intends to furnish and install and by detailing the fabrication and installation methods he intends to use. The Contractor shall agree that if deviations, discrepancies or conflicts between shop drawings and design drawings and specifications are discovered either prior to or after shop drawing submittals are processed by the Engineer, the design drawings and specifications shall control and shall be followed.

1.08 OPERATION AND MAINTENANCE INSTRUCTIONS:

- A. Submit one electronic pdf copy for review and after approved submit three hard copies of the Operation and Maintenance Instructions and Wiring Diagrams for all equipment and parts lists for all equipment, etc. shall be submitted to the Engineer. All instructions shall be clearly identified by marking them with the same designation as the equipment item to which they apply (e.g. AC-1). All wiring diagrams shall agree with revised shop drawings and indicate the exact field installation. All instructions shall be submitted at the same time and shall be bound in a suitable binder with tabs dividing each type of equipment (e.g. Fans, Motors, etc.). Each binder shall be labeled indicating "Operating and Maintenance Instructions, Project Title, Contractor, Date" and shall have a Table of Contents listing all items included.
- B. Verbal: The Contractor shall verbally instruct the Owner's maintenance staff in the operation and maintenance of all equipment and systems. The controls contractor shall present that portion of the instruction that applies to the control system. The Engineer's office shall be notified 96 hours prior to this meeting.
- C. Posted: The Contractor shall prepare operation instructions for all systems which shall be typewritten, reviewed by the Engineer, and mounted under glass adjacent to the appropriate temperature control panel. These instructions shall include applicable temperature control diagrams.
- D. Acknowledgment: The Contractor shall prepare a letter indicating that all operation and maintenance instructions (printed, verbal and posted) have been given to the Owner, to the Owner's satisfaction. This letter shall be acknowledged (signed) by the Owner and submitted to the Engineer.

1.09 RECORD DRAWINGS:

- A. The Contractor shall maintain a set of prints for the project as a record of all construction changes made. As the Work progresses, the Contractor shall maintain a record of all deviations in the Work from that indicated on the drawings. Final location of all underground work shall be recorded by depth from finished grade and by offset distance from permanent surface structures, i.e. buildings, curbs and walks. In addition, the water, gas, under-floor ducts, etc. within the building shall be recorded by offset distances from building walls. The original drawings will be made available to the Contractor from which he shall have a set of reproducible drawings made. The Contractor shall then transfer the changes, notations, etc. from the marked-up prints to the reproducible drawings. The record drawings (marked-up prints and

reproducibles) shall be submitted to the Engineer for review (as an alternative, the marked-up prints may be photocopied full size on reproducible stock).

PART 2 - PRODUCTS

2.01 PROTECTIVE COATING FOR UNDERGROUND PIPING:

- A. All ferrous pipe below grade (except cast iron) shall have a factory applied protective coating of extruded high density polyethylene, 35 to 70 mils total thickness, X-Tru Coat, Scotchkote. All fittings and areas of damaged coating shall be covered with two layer double wrap of 10 mil polyvinyl tape to total thickness of 40 mils. Manville Corporation. Protective coating shall be extended 6" above surrounding grade.

2.02 CONCRETE ANCHORS:

- A. Concrete Anchors shall comply with CBC 1901A.3. Steel stud with expansion anchor requiring a drilled hole; powder driven anchors are not acceptable. Minimum concrete embedment shall be 4-1/2 diameters. Minimum spacing shall be 10 diameters center-to-center and 5 diameters from center to edge of concrete. Maximum allowable stresses for tension and shear shall be 80% of the test report values "with special inspection". Anchors shall be Hilti, Philips - or Approved equal.

2.03 SEISMIC RESTRAINTS:

- A. All mechanical systems (all equipment, piping, etc.) shall be provided with seismic restraints in accordance with "Guidelines for Seismic Restraint of Mechanical Systems" dated 2006 by SMACNA.

2.04 SYSTEM IDENTIFICATION:

- A. Above Grade Piping: Provide markers on piping which is either exposed or concealed in accessible spaces. For piping systems, other than drain and vent lines, indicate the fluid conveyed or its abbreviation, either by preprinted markers or stenciled marking, and include arrows to show the direction of flow. Comply with ANSI A13.1 for colors. Locate markers at ends of lines, near major branches and other interruptions including equipment in the line, where lines pass through floor, walls or ceilings or otherwise pass into inaccessible spaces, and at 50' maximum intervals along exposed portion of lines. Marking of short branches and repetitive branches for equipment connections is not required.
- B. Equipment: All equipment shall be identified with a plastic laminated, engraved nameplate which bears the unit mark number as indicated on the drawings (e.g. AC-1). Provide 1/2" high lettering, white on black background. Nameplates shall be permanently secured to the unit.
- C. Valves: Provide valve tags on all valves of each piping system, excluding check valves, valves within equipment, shut-off valves at equipment and other repetitive terminal units. Provide brass tags or plastic laminate tags. Prepare and submit a tagged valve schedule, listing each valve by tag number, location and piping service. Mount in glazed frame where directed.
- D. Controls: Label all panels, thermostats and by-pass timers with plastic laminated, engraved nameplate which bears the unit mark number as indicated on the drawings (e.g. AC-1). Provide 1/4" high lettering, white on black background. Nameplates shall be permanently secured to the unit.

2.05 EQUIPMENT SUPPORT FRAMES:

- A. Unless specifically noted otherwise, it shall be the responsibility of Mechanical Contractor to furnish and install all support frames for its equipment.


PART 3 - EXECUTION

3.01 SCHEDULING OF WORK:

- A. All work shall be scheduled subject to the approval of the Engineer and Owner. No work shall interfere with the operation of the existing facilities on or adjacent to the site.

3.02 CONDUCT OF WORK:

- A. The Contractor shall have at all times, as conditions permit, a sufficient force of workmen and quantity of materials to install the work contracted for as rapidly as possible consistent with good work, and shall cause no delay to other Divisions engaged upon this project or to the Owner.
- B. Mechanical Contractor shall arrange for all cutting necessary for the proper installation of its work, providing all sleeves and chases necessary. Cutting shall not be done in such a manner to impair the strength of the structure. Any damage resulting from work shall be repaired by the Contractor at his expense to the satisfaction of the Engineer.
- C. Progressively, daily at the completion of each day's work, and at completion of the job, the Contractor shall thoroughly clean all of his work, removing all debris, stain and marks resulting from his work.



3.03 EXCAVATION AND BACKFILL:

- A. Excavation: Trenches are to be excavated to grade and depth established by drawings. Unless otherwise noted, minimum earth cover above top of pipe shall be 24", not including base and paving in paved areas. Width of trenches at top of pipe shall be a minimum of 16" plus the outside diameter of the pipe. Provide all shoring required by site conditions. Barrel of pipe shall have uniform support on trench bottom, hand excavate additional depth at bells, hubs and fittings. Where over-excavation occurs, provide compacted selected backfill to pipe bottom. Where ground water is encountered, remove to keep excavation dry, using well points and pumps as required.
- B. Backfill:
 - 1. Around Pipe and to One Foot Above Pipe: Material shall be river run sand or native granular free flowing material, free of clay lumps, silt or vegetable matter and shall have 100% passing through the No. 4 sieve and a maximum of 3% passing through the No. 200 sieve. Place carefully around and on top of pipe, taking care not to disturb piping. Consolidate with vibrator.
 - 2. One Foot Above Pipe to Grade: Material to be sandy or silty loam, free of lumps, laid in 6" layers, uniformly mixed, to proper moisture and compacted to required density. If backfill is determined to be suitable and required compaction is demonstrated by laboratory test, water compaction in 6" layers may be used, subject to approval by the Engineer.
 - 3. Remove all water sensitive settlement from trench backfill regardless of location and compaction requirements.

- C. Compaction: Compact to a density of 95% within building and 90% outside building. Demonstrate proper compaction by testing at one-half of the trench depth. Perform three tests per 100' of trench.

3.04 OPENINGS, CUTTING AND PATCHING:

- A. The locations and dimensions for openings through walls, floors, ceilings, foundations, footings, etc. required to accomplish the work under this Specification Division shall be provided under this Division. The actual openings and the required cutting and patching shall be provided. Coring through existing concrete or masonry walls, floors, ceilings, foundations, footings, etc., and saw cutting of concrete floors or asphaltic concrete required to accomplish the work under this Specification Division shall be provided under this Division. Patching of these surfaces shall also be provided. Cutting and coring shall not impair the strength of the structure. Any damage resulting from this work shall be repaired at the Contractor's expense to the satisfaction of the Engineer.

3.05 MANUFACTURER'S RECOMMENDATIONS:

- A. All material, equipment, devices, etc., shall be installed in accordance with the recommendations of the manufacturer of a particular item. The Contractor shall be responsible for all installations contrary to the manufacturer's recommendations. The Contractor shall make all necessary changes and revisions to achieve such compliance. Manufacturer's installation instructions shall be delivered to and maintained at the job site through the construction of the project.

3.06 QUIETNESS:

- A. Piping, ductwork and equipment shall be arranged and supported so that vibration is a minimum and is not carried to the building structure or spaces.

3.07 DAMAGES BY LEAKS:

- A. The Contractor shall be responsible for damages to other work caused by leaks in the temporary or permanent piping systems prior to completion of work and during the period of the guarantee, and for damages to other work caused by disconnected pipes or fittings, and the overflow of equipment prior to completion of the work.

3.08 CLEANING:

- A. Progressively and at completion of the job, the Contractor shall thoroughly clean all of his work, removing all debris, stain and marks resulting from his work.

*** END OF SECTION ***

SECTION 23 00 01

HEATING, VENTILATING AND AIR CONDITIONING

PART 1 - GENERAL

1.01 GENERAL CONDITIONS:

- A. The foregoing Section 23 00 00, General Mechanical Provisions shall form a part of this specification.

1.02 SCOPE:

- A. Included: Perform all work necessary and required to complete construction as indicated. Such work includes the furnishings of all labor, materials and services necessary for a complete, lawful and operating air conditioning, heating, ventilating system with all equipment as shown or noted on the drawings or as specified herein. The work includes, but is not necessarily limited to, the following:
 - 1. Heating, ventilating and air conditioning equipment.
 - 2. Air distribution system (Ductwork, Air Terminals, etc.).
 - 3. System insulation.
 - 4. Controls and control wiring and conduit for control wiring.
- B. Work Specified Elsewhere:
 - 1. Line voltage power wiring (60 volts or greater), motor starters in motor control centers, and disconnect switches are included in the electrical section.
 - 2. Connection of condensate drains to equipment.
 - 3. Access doors.

PART 2 - MATERIALS

2.01 DUCTWORK MATERIALS:

- A. General: All ductwork materials shall have fire and smoke hazard ratings as tested under ASTM E-84 and UL-181 not exceeding a flame spread of 25 and smoke developed of 50. All ductwork shall be per Chapter 6 of the CMC.
- B. Low Velocity Metal Ductwork: Metal ductwork shall be galvanized sheet steel, ASTM A527.
- C. Low Velocity Flexible Ductwork: Insulated flexible ductwork. Continuous internal liner bonded to galvanized steel wire helix. One pound per cubic foot glass fiber insulation, R-8. Thermal conductivity shall not exceed 0.13 Btu/hr sq. ft.- degrees F at a mean temperature of 75°F. Seamless vapor barrier jacket. Each length shall have a factory installed metal sleeve at each end. Duct shall be capable of continuous operation at 1.5" of water static pressure and 4000 ft./min. air velocity. Maximum length 5 ft., single piece at runouts to air terminals. Genflex, Lamborn or equal.
- D. Spiral Duct: Ductwork shall be galvanized steel with uni-seal spiral seamlock and uni-seal fittings, ASTM A653. United McGill Corp or equal. All exposed spiral duct shall be painted, color selected by Owner.
- E. Exterior Duct shall be single wall galvanized sheet steel, ASTM A527 with external insulation.
- F. Bonding Adhesive: Durodyne WBG, Scotchgrip Adhesive 4230 or equal.

- G. Duct Mastic: Minnesota Mining and Manufacturing Duct Sealer 800, Tuff-Bond No. 12, Glencoat Seal-Flex or equal.
- H. Duct Joints:
 - 1. As an option to joints and seams designated by SMACNA or shown on Drawings, the following systems may be used:
 - a. Ducts with sides 24 inches to 48 inches, transverse duct joint system by Ductmate Jr., Nexus or equal (SMACNA "E" Type connection).
 - b. Ducts 48 inches and larger, Ductmate Regular, Nexus (SMACNA "J" Type connection) or equal.
 - I. Fiber Tape: Mineral impregnated fiber tape and plastic activator-adhesive. Hardcast Inc., United McGill Uni-Cast or equal.

2.02 AIR TERMINALS AND DUCT FITTINGS:

- A. Grilles: (Grilles, Registers and Diffusers)
 - 1. Information on Drawings: Refer to the Air Distribution Schedule on the drawings for the list of grilles. Manufacturer's model numbers are listed to complete the description. Equivalent models of T & B, Krueger, Anemostat, Price, Titus or equal. Refer to the floor plans for neck size, CFM, air diffusion pattern, and fire damper, if required.
 - 2. Performance: If, according to the certified data of the manufacturer of the proposed units, the sizes indicated on the drawings will not perform satisfactorily, the units shall be re-selected by the Contractor for the proper diffusion, spread, drop and throw.
 - 3. Frame and Accessories: All supply, return, and exhaust grilles shall be provided with cushion heads and attachments to structure, unless otherwise noted. All surface mounted grilles shall have a perimeter gasket and flanged edge. All grilles shall have frames suitable for mounting in the surfaces designated by the architectural drawing, coordinate prior to ordering.
 - 4. Finish: All ceilings and wall grilles shall have a paintable white finish unless otherwise noted. Interior components shall be flat black.
 - 5. Gyms: Provide 12 Ga. wire safety cables for all overhead grilles in Gym.
- B. Turning Vanes: Double wall, hollow metal, air-foil shape. Spacing in accordance with manufacturer's recommendations. Aero Dyne, HEP or equal.
- C. Flexible Connection: UL listed neoprene coated 30-ounce fiberglass cloth. 3" metal, 6" fabric, 3" metal. Ventglas or equal.
- D. Branch Duct Volume Damper: Volume control damper (VCD) in rectangular ducts shall be as follows: Opposed blade, 6" maximum blade width, 16-gage blade, 48" maximum length, nylon or oil impregnated bronze bearings, 1/2" diameter pin shaft, 16-gage channel frame, actuating rod and linkage out of air stream. VCD in round duct shall be as follows: Damper blade full height of branch and 1" less than branch width. All branch dampers shall have regulator with stamped steel handle, spring loaded shaft nut, cast body and serrated self-locking die cast core. Regulator for horizontal ducts overhead shall be mounted on sides or bottom of ducts. Secure a 12" length of brightly colored plastic ribbon to handle for ease of location. Where rectangular or round ductwork is insulated, slit insulation to allow handle to protrude. Ventlok 641 (with 607 end bearing for round ducts).
- E. Fire/ Smoke Damper: Multi-blade construction in accordance with CBC & CMC. UL 555 and UL 555S labels. Blades shall have metal-to-metal seals and not rely on actuator torque to maintain leakage rating. Prefco, Air Balance, Ruskin, Greenheck 5020-1 with 5800MB2 power open/spring close operator, or equal.

- F. Displacement Ventilation Diffusers: The perforated face diffusers shall be constructed with equalization baffles behind the operative diffuser faces for uniform, low velocity, distribution of supply air. Both the equalization baffles and faces shall be securely retained in the diffuser frames with no visible fasteners on the front or side panels. The diffuser frames shall be constructed of high strength aluminum extrusion. The operative faces shall be constructed of painted high-gauge steel. The paint shall be powder coated polyester, color selected by Architect. The diffuser shall be provided with concealed mounting brackets. Diffuser manufacturer shall provide sound and pressure drop data derived from tests in accordance with ASHRAE Standard 70-1991. Provide and install 22 gauge solid steel face duct cover with extruded aluminum frame from top of diffuser to ceiling for all exposed diffuser/ duct installations, see plans.
- G. Fire Damper: Dynamic rated fire dampers, U.L. 555 label. Prefco, Air Balance, Ruskin, Greenheck or equal.
- H. Louvers: Refer to the Air Distribution Schedule on the drawings. Manufacturer's model numbers are listed to complete the description. Equivalent models of Ruskin, Greenheck, Dayton or approved equal. Contractor shall fabricate and provide 16 GA. galvanized perforated panel (50% Free Area) over exterior of all louvers and have field painted to match exterior wall. Refer to the floor plans for all sizes.

2.03 DUCTWORK INSULATION MATERIALS:

- A. General: All ductwork insulation materials shall have fire and smoke hazard ratings as tested under ASTM E-84 and UL-181 not exceeding a flame spread of 25 and smoke developed of 50.
- B. Fiber Glass Blanket for interior ducts shall be foil faced, 0.13 Btu/ hr – sq. ft. – degrees F conductivity at a mean temperature of 75 degrees F, R-8. CSG Insulation Corp., Schuller, Owens-Corning, Knauf or equal. Bonding Adhesive: Benjamin Foster 85-15 or equal.
- C. Exterior duct shall be insulated with R-8 fiber glass blanket, composed of glass fibers bonded together with a thermosetting resin and with a foil scrim kraft (FSK) or vinyl vapor-retardant facing or foil faced, R-8 and wrapped with all-service jacket facings (ASJ)
- D. Alternate method of duct exterior protection can be application of Polyguard Alumaguard® self-adhering peel and stick flexible, zero-perm, weatherproof claddings over the duct insulation wrap.

2.04 PIPING MATERIALS:

- A. Condensate Piping
 - 1 Condensate piping shall be minimum ¾ inch PVC piping with a minimum of 1/8 inch slope per foot. Terminate condensate piping in an approved manner to tie into existing sewer line as shown in plumbing drawings.
- E. Miscellaneous Piping Items:
 - 1. Pipe Support:
 - a. Pipe Hanger: Adjustable split ring, swivel hanger and rod. Black malleable iron. Size and maximum loads per manufacturer's recommendation. Felt Lined, Kin-Line 450 F.
 - b. Construction Channel: 12 gage 1-5/8" x 1-5/8" steel channel. Single or multiple sections. Self-locking nuts and fittings. Kin-Line, Unistrut.
 - 2. Pipe Sleeves: 24 gage galvanized steel. Adjus-to-Crete #10 with #99 thimble for floors. #100 for walls.

2.05 EQUIPMENT:

A. General Requirements:

1. Capacity: Capacities shall be in accordance with schedules shown on drawings. Capacities are to be considered minimum.
2. Dimensions: Equipment must conform to space requirements and limitations as indicated on drawings and as required for operation and maintenance. Where Architectural screening is indicated, equipment shall not extend above or beyond screening. Equipment will not be accepted that does not readily conform to space conditions. Prepare and submit layout drawings for all proposed equipment (different than scheduled units) showing actual job conditions, required clearances for proper operation, maintenance, etc.
3. Ratings:
 - a. Electrical: Electrical equipment shall be in accordance with NEMA Standards and UL or ETL listed where applicable standards have been established.
4. Electrical:
 - a. General: Each item or assembly of items shall be furnished completely wired to individual terminal blocks for connection to single branch electrical circuit. All electrical accessories and controls required by equipment shall be furnished. Provide terminal blocks for controls and interlocks not included in equipment package. Manual and magnetic starters shall have ambient compensating running overcurrent protection in all ungrounded conductors. Magnetic starters shall be manual reset, shall have H-O-A switches and auxiliary contacts. Controllers and other devices shall be in NEMA 1 or 3R enclosures as applicable.
 - b. Wiring: Conductors, conduit, and wiring shall be in accordance with Electrical Specifications. Individual items within assembly shall be separately protected with dead front, fused disconnect, fuse block, or circuit breaker for each ungrounded conductor, all accessible on operating side of equipment. Switches, contacts and other devices shall be in ungrounded conductors.
 - c. Motors: Shall be rated, constructed and applied in accordance with NEMA and ANSI Standards without using service factor. Single-phase motor shall be of type to suit application. Three-phase motors shall be open drip proof, NEMA B design on pumps and fans, NEMA C on reciprocating equipment, sealed ball bearing, three-phase induction unless otherwise noted. Design shall limit starting inrush current and running current to values shown on drawings. Motors 1 horsepower and larger shall be the premium efficiency type, tested according to IEEE Standard 112, Method B. Motors exposed to weather shall be TEFC. Motors in a fan air stream shall be TEFC or TEAO. Vertical motors outdoors shall be ODP or TEFC and shall have rain caps.
 - d. Starters: Motor starters shall be furnished for all equipment except where starter is in a motor control center as designated on the electrical drawings. Deliver starter to Electrical Contractor for installation and wiring.
 - e. Control Voltage: Equipment connected to greater than 240 volts shall be provided with 120 volt control circuit from integral protected transformer if separate source is not indicated on plans. 240 volt control is acceptable if confined within control panel.
 - f. Submittals: Included in shop drawings shall be internal wiring diagrams and manufacturer's recommend external wiring.
6. Fan Selection:
 - a. Fan Curves: Performance curves shall be submitted for all units of 3000 CFM or greater. Operating point for forward curved fans shall be from point of maximum efficiency towards increased CFM limited by horsepower scheduled. Operating point for backward inclined fans shall be selected near point of maximum efficiency. Curves shall plot CFM verses static pressure with constant brake horsepower, RPM and efficiency lines.
 - b. Static Pressure: Unless otherwise noted, pressure scheduled as external static pressure (ESP) includes all ductwork and accessory losses external to the unit housing. Unless otherwise noted, pressure scheduled as total static pressure includes

all ductwork, filter, coil, cabinet, damper and other accessory losses. Unless otherwise noted, pressure scheduled as duct static pressure includes all supply and return ductwork and accessory losses external to the unit housing and plenum (as applicable). The allowance for filter losses is 0.3" WC, unless otherwise noted. Submit itemized static pressure losses for all components.

7. Filters:
 - a. General: Tested and rated in accordance with ASHRAE Standard 52.2 and Title 24, C.C.R. Furnish and install one complete change of all filters after air balance in completed and prior to acceptance. Provide pressure differential gage across all filter banks.
 - b. Filter Media: 2" media. MERV-13. Clean filter resistance 0.25" water at 500 fpm. Throw-away frame. Class 2. Camfil Farr AP-Eleven.
 - c. Pressure Differential Gage: Diaphragm actuated. 4" dial. Zero adjustment. Accuracy +/- 2% of full scale. Range as required. Provide static pressure sensors, tubing and mounting brackets. Dwyer Series 2000. Mark gage to indicate filter replacement pressure, coordinate point with filter and equipment manufacturers.
8. Mixing Dampers: Opposed blade, 16-gage. Six-inch maximum blade width, 48" maximum length. Nylon or oil impregnated bronze bearings. One-half inch diameter pin shaft. 16-gage channel frame. One percent maximum leakage at 4" WC in accordance with AMCA 500 for outside air dampers. Actuating rod out of air stream. Arrow.
9. Sound Ratings: Shall be in accordance with ASHRAE 36-72. Sound ratings shall not exceed scheduled values.
10. Drives: Unless noted as direct connected, drives shall be V-belt, rated at 150% of motor horsepower. Multiple drive belts shall be matched set. Drive sheaves shall be dynamically balanced, adjustable, range +/- 10%, selected at mid range. Adjustable relative movement shall be lockable to shaft. Belts shall be aligned within 1-1/2 degrees at all times. Open drives shall be provided with OSHA approved open mesh belt guards. Belt guards exposed to weather shall be weatherproof enclosure with louvered face for adequate ventilation. Driving motor shall be mounted on adjustable rails. T.B. Woods, Browning. Submit RPM range of driven machine with drive selection.

B. Packaged Heat Pump Unit:

1

1. General: Self-contained heating/cooling unit designed for outdoor installation. Factory assembled and tested. Provide all starters and relays required for operation. 24 volt control circuit from integral transformer. Weatherproof cabinet, galvanized steel with enamel finish. Drain pan. Multivane, centrifugal supply fan. ARI certified. Gas equipment AGA certified. Carrier. Unit shall use (R-410A) refrigerant. Unit shall be installed in accordance with the manufacturer's instructions. Unit must be selected and installed in compliance with local, state, and federal codes.

2. Quality Assurance.

Unit meets ASHRAE 90.1 minimum efficiency requirements. Unit shall be rated in accordance with AHRI Standards 210/240 (04-06 sizes) or 340/360 (07 size). Unit shall be designed to conform to ASHRAE 15. Unit shall be UL-tested and certified in accordance with ANSI Z21.47 Standards and UL-listed and certified under Canadian standards as a total package for safety requirements. Insulation and adhesive shall meet NFPA 90A requirements for flame spread and smoke generation.

Unit shall be designed in accordance with ISO 9001, and shall be manufactured in a facility registered by ISO 9001:2015. Roof curb shall be designed to conform to NRCA Standards.

Unit shall be subjected to a completely automated run test on the assembly line. The data for each unit will be stored at the factory, and must be available upon request. Unit shall be designed in accordance with UL Standard 1995, including tested to withstand rain. Unit shall be constructed to prevent intrusion of snow and tested to prevent snow intrusion into the control box up to 40 mph. Unit shake tested to assurance level 1, ASTM D4169 to ensure shipping reliability.

3 Delivery, Storage, and Handling:

Unit shall be stored and handled per manufacturer's recommendations. Lifted by crane requires either shipping top panel or spreader bars. Unit shall only be stored or positioned in the upright position.

4 Operating Characteristics:

Unit shall be capable of starting and running at 115°F (46°C) ambient outdoor temperature, meeting maximum load criteria of AHRI Standard 210/240 or 340/360 at ±10% voltage. Compressor with standard controls shall be capable of operation down to 40°F (4°C), ambient outdoor temperatures. Accessory winter start kit is necessary if mechanically cooling at ambient temperatures down to 25°F (-4°C). Unit shall discharge supply air vertically or horizontally as shown on contract drawings.

5 Unit Cabinet:

Unit cabinet shall be constructed of galvanized steel, and shall be bonderized and coated with a prepainted baked enamel finish on all externally exposed surfaces. Unit cabinet exterior paint shall be: film thickness, (dry) 0.003-in. minimum, gloss (per ASTM D523, 60°F/16°C): 60, Hardness: H-2H Pencil hardness.

Evaporator fan compartment interior cabinet insulation shall conform to AHRI Standards 210/240 and or 340/360 minimum exterior sweat criteria. Interior surfaces shall be insulated with a minimum 1/2-in. thick, 1 lb density, flexible fiberglass insulation, neoprene coated on the air side. Aluminum foil-faced fiberglass insulation shall be used in the heat compartment.

Base of unit shall have a minimum of four locations for thru-the-base gas and electrical connections (factory-installed or field-installed), standard.

Unit shall have base rails on a minimum of 2 sides. Holes shall be provided in the base rails for rigging shackles to facilitate maneuvering and overhead rigging. Holes shall be provided in the base rail for moving the rooftop by fork truck. Base rail shall be a minimum of 16 gage thickness.

Condensate pan and connections shall be a sloped condensate drain pan made of a corrosion resistant material and comply with ASHRAE Standard 62. Use a 3/4-in. 14 NPT drain connection, possible either through the bottom or side of the drain pan. Connection shall be made per manufacturer's recommendations. All unit power wiring shall enter unit cabinet at a single, factory prepared, knockout location. Standard unit shall have a thru-the-base electrical location(s) using a raised, embossed portion of the unit basepan.

Cabinet panels shall be easily removable for servicing. Unit shall have one factory installed, tool-less, removable, filter access panel. Panels covering control box, indoor fan, indoor fan motor, gas components (where applicable), and compressors shall have molded composite handles. Handles shall be UV modified, composite. They shall be permanently attached, and recessed into the panel. Screws on the vertical portion of all removable access panel shall engage into heat resistant, molded composite collars. Collars shall be removable and easily replaceable using manufacturer recommended parts.

6 Coils:

Standard evaporator and condenser coils shall have aluminum lanced plate fins mechanically bonded to seamless internally grooved copper tubes with all joints brazed. Evaporator coils shall be leak tested to 150 psig, pressure tested to 450 psig, and qualified to UL 1995 burst test at 1775 psig. Condenser coils shall be leak tested to 150 psig, pressure tested to 650 psig, and qualified to UL 1995 burst test at 1980 psig.

7 Refrigerant Components:

Refrigerant circuit shall include the following control, safety, and maintenance features:

Fixed cooling orifice metering system shall include a multiple feed distribution system that optimizes coil performance. Fixed heating orifice metering system shall include a multiple feed distribution system that optimizes coil performance.

Refrigerant filter drier shall be of solid core design. Service gage connections on suction and discharge lines. Pressure gage access through a specially designed access port in the top panel of the unit. Suction line accumulator to provide protection in all operating modes from cooling, heating and reverse cycle switching.

Compressors:

Unit shall use fully hermetic, heat pump duty scroll compressor on single circuit independent refrigeration circuit. Compressor motors shall be cooled by refrigerant gas passing through motor windings. Compressors shall be internally protected from high discharge temperature conditions. Compressors shall be protected from an over-temperature and over-amperage conditions by an internal, motor overload device. Compressor shall be factory mounted on rubber grommets. Compressor motors shall have internal line break thermal, current overload and high pressure differential protection. Crankcase heaters shall not be required for normal operating range, unless required by compressor manufacturer due to refrigerant charge limits. Compressor shall be of a single stage cooling capacity design.

8 Filter Section:

Filters shall be held in place by a pivoting filter tray, facilitating easy removal and installation. Shall consist of factory installed, low velocity, throw-away 2-in. thick fiberglass filters. Filters shall be standard, commercially available sizes. Only one size filter per unit is allowed.

9 Evaporator Fan and Motor

Direct Drive Evaporator fan motor shall be a ECM motor design with permanently lubricated bearings and thermal overload protection. Shall have slow ramp up to speed capabilities. Shall require no fan/motor belts for operation, adjustments and or initial fan speed set up. Shall be internally protected from electrical phase reversal and loss.

Evaporator Fan shall be single speed and easily set with dedicated selection switch and adjustment pot on unit control board. Blower fan shall be a Vane Axial fan design with 75% less moving parts than a conventional belt drive system. Fan shall be constructed of a cast aluminum stator and high impact composite material on rotor and air inlet casing. It shall be constructed with a corrosion resistant material and dynamically balanced. It shall have slow ramp up to speed capabilities to help reduce sound and comfort issues typically associated with single speed belt drive systems. Unit shall be a slide out design with two screw removal.

Shall include an easily accessible unit Control Board to conveniently and safely provide connection points for vital control functions such as: smoke detectors, phase monitor, economizer, thermostat, DDC control options, and low and high pressure switches. Controller shall also provide an intuitive means to adjust the indoor fan speed through a simple switch and pot adjustment design.

10 Condenser Fans and Motors:

Condenser fan motors shall be a totally enclosed motor, use permanently lubricated bearings and have inherent thermal overload protection with an automatic reset feature. Shall be a direct-driven propeller type fan constructed of high impact composite material. Shall have high impact composite blades completely formed into one piece without blade fasteners or connectors and shall be dynamically balanced.


11 Automatic Shutoff: For units or zones providing air in excess of 2000 cfm, provide smoke detectors in supply air stream to automatically shut off all power to air moving equipment and alert fire alarm system when smoke is detected in accordance with CMC Section 608.

- 12 Economizer with Power Exhaust: Economizer shall be a modulating power exhaust type where the unit will exhaust at the minimum outside air setpoint and exhaust 100% during economizer mode. Economizer with power exhaust is shipped separately and shall be field installed and wired under this section.

- a. Provide plastic air sampling tube to sense pressure in room for control of power exhaust. Tube shall be placed thru ceiling with escutcheon plate in room that unit serves.
- b. Modulating Economizer Sequence of Operation:
The economizer system initially responds to a signal from the cooling thermostat and functions as a true first stage for cooling, while providing maximum fuel economy. The economizer is automatically locked out during the heating mode and holds the outdoor air damper at the minimum position settings.

During the occupied period, the discharge sensor provides a signal to the actuator during free cooling or economizer mode. The signal opens the economizer damper until the discharge temperature drops below 50 degrees F. At this time the signal causes the motor to drive the damper back to minimum position. As the discharge temperature climbs to 60 degrees F the motor will drive back open. During the occupied period, the actuator will not close past the minimum position.

If the fully open actuator cannot satisfy the space demand, mechanical cooling is sequenced on.



During the unoccupied period, the actuator will override minimum position setting and drive fully closed. On a loss of power, the actuator will spring return fully closed.

When in heating operation, or when outdoor air temperature or enthalpy conditions are high, economizer operation is locked out, and actuator is held at minimum position.

The staging relay is used when the first stage compressors must provide mechanical cooling when assisting the economizer.

The staging relay can be omitted when the second stage compressors can be used to assist the economizer with mechanical cooling.

- c. CO2 Sensor Economizer Integration:
When a CO2 sensor is used in conjunction with an economizer, the minimum position jumper between P and P1 on the logic is removed, and the sensor connected. When the CO2 sensor gets a reading higher than the setpoint, the sensor will signal the logic to modulate the o/a dampers open. The HVAC unit functions as if there is no economizer during the CO2 call for fresh air.

When the CO2 level falls below the setpoint, the damper modulates back to the minimum position.

- d. Modulating Power Exhaust Sequence of Operation:
When the outside air damper on an economizer starts to open, extra air is introduced the system. As this happens, a mercury switch mounted on the economizer closes. This causes a switch to close on the variable speed controller, allowing high voltage power to be sent to an exhaust motor and blower.

The mercury switch is adjusted to close at the 1% outside air damper position.

The power exhaust is a centrifugal blower power exhaust. The power exhaust uses an adjustable transducer (0-10 VDC) to accurately compare the space pressure to atmospheric pressure, and adjust the amount of exhaust air accordingly. The exhaust volume adjustment is accomplished using a variable frequency drive with a built-in PID control to maintain a field adjustable pressure set point.

OR

Economizer shall be a modulating gear driven type where the outside air will modulate from closed to minimum outside air setpoint and 100% during economizer mode. Economizer is shipped separately and shall be field installed and wired under this section.

- 13 Guarantee: Provide 5 year extended parts warranty on the condenser coil and compressor. Provide Herosite coating on condenser coils.

PART 3 – EXECUTION

3.01 DUCTWORK INSTALLATION:

A. General:

1. Standards: Unless otherwise noted, all ductwork shall be constructed and installed in accordance with current SMACNA "HVAC Duct Construction Standards". Ductwork and accessories shall be installed in a manner to prevent vibration and rattling.
2. Seismic bracing: All ducts shall be braced and supported per SMACNA Guidelines for "Seismic Restraints Manual for Mechanical Systems" dated 1998, including Appendix E.
3. Duct Access Doors: Provide access doors as required to adjust equipment and dampers.
4. Flexible Connections: Connections of ductwork to all equipment shall be with 6" (min.) flexible connection. Install with ample slack and uniform gap after deflection of vibration isolators. There shall be no metal to metal contact across flexible connection. Protect outdoor connections with weatherproof metal shroud on top and sides, no metal-to-metal contact. Provide at all seismic joints.
5. Ducted Returns: All air handling that is not directly located in the space that it serves shall have ducted returns.
6. Open ends of ductwork shall be covered during construction to keep inside clean.

B. Low Velocity-Low Pressure (up to 2000 ft/ min; up to 2.0 in. water):

1. Sheet Metal Ductwork:
 - a. Ells: Ells with less than standard radius and square ells shall be fitted with turning vanes.
 - b. Tees: Tees shall be straight tap-in with extractor or 45 degree takeoff, as shown on drawings.
 - c. Duct Joints: Seal duct joints airtight with fiber tape and adhesive per manufacturer's printed instruction. Ducts in weather shall be sealed air and water tight with duct mastic before closing and taping.
 - i. Where Ductmate type joints are used, the manufacturer's designated procedure shall be followed. Ductmate joints on roof shall have continuous cleat on top duct flange to prevent water from collecting on gasket.
 - d. Dampers: Install volume control damper and damper regulator in all branch ducts.
 - e. Duct dimensions shown on drawings for lined ducts, are clear net openings inside of lining.
 - f. Top of ducts exposed to weather shall be cross broken and sloped slightly to each side to allow rain water to run off. Ducts that do not drain off top will be rejected and need to be replaced at contractors' expense.
2. Flexible Glass Fiber Ductwork: Hangers shall be 2" wide metal straps spaced to prevent sagging, 3 feet spacing maximum. Insert 6" wide fiberglass pad between duct and hanging strap. All joints and fittings shall be sheet metal and shall be installed with metal bands or 3 (min) self-tapping screws and fiber tape. Maximum length of flexible duct shall be 5 ft. Single piece minimum length shall be 3 ft. Minimum turn radius shall be in accordance with

SMACNA Standards (turn radius to duct centerline not less than 1.5 times the duct diameter).

3.02 AIR TERMINALS AND DUCT FITTINGS INSTALLATION:

- A. General: Unless otherwise noted, all air terminals and duct fittings shall be installed in accordance with current SMACNA "HVAC Duct Construction Standards", details on drawings and manufacturers instructions. Terminals and fittings shall be installed in a manner to prevent vibration and rattling.

- B. Fire Smoke Damper: Fire smoke dampers shall be installed in accordance with their State Fire Marshal approval and the manufacturer's recommendations.



3.03 DUCTWORK INSULATION INSTALLATION:

- A. General: All supply and return sheet metal ductwork shall be insulated.
- B. Concealed Ductwork: Wrap ductwork with fiberglass blanket lapped 2" minimum. Secure with foil tape at all joints for a complete vapor barrier.
- C. Acoustic Lining: All ductwork in equipment rooms, where exposed to weather, and elsewhere as indicated on drawings, shall have acoustic lining. Increase each sheet metal dimension to accommodate lining and maintain clear inside duct dimensions shown on drawings. Apply lining with bonding adhesive in accordance with manufacturer's recommendations and also secure with mechanical fasteners in accordance with SMACNA Standards. Seal exposed edges of lining with bonding adhesive.

3.06 EQUIPMENT INSTALLATION:

- A. General: It shall be the responsibility of the contractor to insure that no work done under other specification sections shall in any way block, or otherwise hinder access panels or diminish the effectiveness of equipment vibration isolation.
- B. Connections to Equipment: Where size reductions are required for connections to equipment, they shall be made immediately adjacent to the equipment and, if possible, inside the equipment cabinet. Connections made to equipment mounted on vibration isolators shall be with flexible connectors, installed adjacent to equipment.
- C. Start Up: Engage manufacturer or factory-authorized service representative to perform start up supervision. Manufacturer shall provide on-site start up and commissioning assistance through job completion. Complete installation and start up checks according to manufacturer's written instructions.

3.07 TEMPERATURE CONTROL SYSTEM:

- A. Thermostats shall have the capability of terminating all heating at a temperature of no more than 70 degrees F, or terminating all cooling at a temperature of no less than 78 degrees F, and to provide a temperature range of up to 10 degrees F between full heating and full cooling. Thermostats shall be 7 day programmable, Carrier, Robertshaw or equal with sub-base capable of battery back up or capacitor to retain program in the event of a power outage. All control wiring, regardless of voltage, shall be installed in conduit.

3.09 SYSTEM AIR BALANCE:

- A. Scope: Provide services necessary to initially deliver the air quantities shown on the plans and finally to balance for uniform temperature in the spaces served. Adjust all elements in grilles and diffusers for proper air distribution and to minimize drafts. Submit final Air Balance Report for approval before final completion of the construction contract. Comply with SMACNA manual for the balancing and adjustment of air distribution systems.
- B. As a minimum, the balance report shall include CFM and neck size at each supply, return and exhaust grille, total CFM and external static pressure for all air moving equipment, and name plate and actual motor amps for indoor air fans.
- C. As a part of the work of this contract, THIS DIVISION shall make any changes in the pulleys, belts, and dampers or the addition of dampers required for correct balance as recommended by air balance agency, at no additional cost to Owner.

OR

- A. Scope: Provide the services of a qualified independent test and balance agency certified by the Associated Air Balance Council (AABC) or The National Environmental Balancing Bureau (NEBB) to test, adjust and balance, retest, and record performance of the system to obtain design quantities as specified. Balancing contractor must also be TABB certified and have a C-20 license.
- B. Qualifications: Prior to commencing work, the agency shall be approved by the Owner's Representative.
- C. Instruments: All instruments shall be accurately calibrated; calibration histories shall be available for examination. Application of instrumentation shall be in accordance with AABC standards.
- D. Procedure: General: Balanced quantities shall be plus 10%, minus 10% of design quantities. All name-plate data, manufacturer, model, and serial numbers shall be recorded for each item tested.
- E. Extended Warranty: The test and balance agency shall include an extended warranty of 90 days after completion of test and balance work, during which time the Owner's Representative at his discretion may request a recheck or resetting of any item or items in test report. The agency shall provide technicians to assist the Owner's Representative in making any tests he may require during this period of time.
- F. Air Balance Procedure (for each Air Handling System):
 - 1. All air filters shall be clean when air balance is performed.
 - 2. Provide a sketch of the equipment showing exactly where all pressure readings were taken.
 - 3. Adjust blower RPM to design requirements.
 - 4. Record motor full load amperes.
 - 5. Make pitot tube traverse of main supply and return ducts and obtain design CFM at fans.
 - 6. Record system static pressures, inlet and discharge.
 - 7. Record filter quantity, size(s) and pressure drop across filter(s) at each filter bank.
 - 8. Adjust system for design CFM recirculated air.
 - 9. Adjust system for design CFM outside air.
 - 10. Record entering air temperatures. (DB heating, DB and WB cooling.)
 - 11. Record leaving air temperatures. (DB heating, DB and WB cooling.)
 - 12. Adjust all main supply and return air ducts to design CFM.
 - 13. Adjust all zones to design CFM, supply and return.
 - 14. Adjust all diffusers, grilles and registers to plus 10%, minus 10% of design requirements.

15. Adjust CFM at all exhaust fans, make-up units, etc. (high and low speed, where applicable). Record applicable data from items 1 through 11 above.
16. Each grille, diffuser and register shall be identified as to location.
17. Verify proper diffusion pattern for all ceiling grilles and that all sidewall grilles are set for 5 degrees downward deflection unless otherwise noted. Make a notation of any that are not set properly.
18. Size, type and manufacturer of diffusers, grilles, registers and all tested items shall be identified and listed. Manufacturer's ratings shall be used to make required calculations on all items.
19. Readings and tests of diffusers, grilles, and registers shall include required FPM velocity and test resultant velocity, required CFM and test resultant CFM after adjustments.
20. In cooperation with the control manufacturer's representative, set adjustments of automatically operated dampers to operate as specified. Testing agency shall check all controls for proper calibrations and list all controls requiring adjustment by control installers.
21. All diffusers, grilles and registers shall be adjusted for required air patterns and to minimize drafts.
22. As a part of the work of this contract, THE AIR CONDITIONING CONTRACTOR shall make any changes in pulleys, belts, dampers or the addition of dampers cleaning of insect screens and replacement of filters required for correct balance as recommended by air balance agency, at no additional cost to Owner.
23. Set, test and adjust packaged heating/ cooling unit economizer operation in cooperation with controls contractor. Record minimum and maximum outside and exhaust airflows.

G.

- I. Acoustic Performance Testing: Provide acoustic performance testing in accordance with the requirements of EQ3.0 of the "California Criteria for High Performance Schools, Best Practices Manual, 2009 Edition".

1. Maximum Background Noise Level: Unoccupied classrooms must have a maximum background noise level of no more than 45 dBA LAeq. The standard anticipates two primary noise sources, steady HVAC equipment noise and the usually unsteady exterior environmental noise. Where the measured ambient noises due to sources other than HVAC are within 5 dB of the measured overall noise (HVAC and exterior intrusive noise) a measurement of at least ½ hour duration shall be made in at least two classrooms in each building in the worse case (noisiest) locations on the school site during normal school days and hours.
 - a. To evaluate the significance of intrusive exterior noise, a 30-minute Equivalent Sound Level (LAeq30, in general conformance with ANSI S12.60-2002, Annex E3) measurement shall be made in the classroom that is subjectively assessed to represent the worse case exposure to exterior noise, with the HVAC system not in operation. This Leq30 measurement shall be repeated with the HVAC in operation. If the second "HVAC-on" sound level is more than 5 dB greater than the initial "HVAC-off" measurement, exterior noise intrusion shall be deemed "not significant".
 - b. Where intrusive exterior noise has been deemed "not significant" short-term (15 second) A-weighted sound level measurements shall be made in each classroom with the HVAC systems in operation. Where exterior intrusive noise has been deemed "significant" (per the evaluation method noted above), LAeq30 sound level measurements shall be made in each classroom with the HVAC system in operation. In either case, where classrooms are served by variable-air-volume systems, the systems shall be operated at maximum nominal flow (typically by means of varying the thermostat set point).
 - c. Where exposure to exterior noise varies significantly between groups of classrooms (e.g. one side of a classroom wing adjacent to a street, the other side facing away), separate evaluations of exterior noise significance can be conducted to limit the need for LAeq30 measurements.
2. Maximum Reverberation: Classrooms less than 10,000 cubic feet must have a 0.6-second maximum (unoccupied) reverberation time and classrooms with volumes between 10,000 cubic feet and 20,000 cubic feet must have a 0.7-second maximum (unoccupied, furnished,

and fitted-out) reverberation time. (ANSI Standard S12.60-2002). The reverberation times shall be measured in each classroom in three octave bands with center frequencies of 500, 1000, and 2000 Hz. The arithmetic average of the three measured values shall be compared to the standard.

*** END OF SECTION ***

SECTION 26 05 33 RACEWAY AND BOXES FOR ELECTRICAL SYSTEMS

PART 1 GENERAL

1.1 RELATED DOCUMENTS

- A. Drawings and general provisions of this Contract, including General and Supplementary Conditions and Division 01 Specification Sections, apply to this Section.

1.2 SUMMARY

- A. Section Includes:
 - 1. Conduit and fittings.
 - 2. Outlet boxes.
 - 3. Weatherproof outlet boxes.
 - 4. Junction and pull boxes.
 - 5. Floor boxes.
 - 6. Cabinets, termination cabinets.
 - 7. Gutters.
- B. Related Work:
 - 1. Installation of all wire, cable, conductor, boxes/gutters, pull ropes, fiber optic cable raceway, conduit, innerduct, cable sleeve and duct as described on the plans and/or as specified here-in. This scope shall include pathways to be installed underground onsite and offsite, underslab, above grade, both concealed and exposed, overhead concealed and exposed as appropriately applied. Raceways/boxes shall be installed in accordance with their intended and allowed uses and as specified here-in whichever is more restrictive. Size and capacity of all raceway/boxes shall be as specified here-in or as depicted on the drawings, but shall not be less than that required by code. Larger raceway sizes may be specified than code would permit. The specifications shall govern.
 - 2. Listed products for termination, coupling, extending, benching supports of raceways shall be used.
 - 3. Raceways/boxes described by this section shall include, but not be limited to, power for site utilities and lighting, site and building communications, controls, fire alarm, data system, power distribution, lighting, lighting controls, video, intercom, and other building low voltage/communications systems controls as may be required.
 - 4. Protection of and cleanliness of pathways and raceways must be assured during the construction process in order to eliminate the possibility of debris entering the conduit, duct, pathway resulting in decreased wire capacity and potential damage to installed conductors and cables.
 - 5. Pathways are shown in a diagrammatic way and are generally accurate as to routing, however, it is the Contractor's responsibility as a means and methods process to coordinate with all other trades that require space within a building. The Contractor shall obtain approval for installation of raceways routing through structural footings, retaining walls, columns, beams, purlins, grade beams, etc.
 - 6. It is the Contractor's responsibility to insure that all raceway and boxes systems penetrate fire assemblies and sound rated assemblies in an approved manner using the appropriate and listed products for the purpose.
 - 7. Minimum conduit size shall be 3/4" except if plan shows or code requires larger size. Exception: Use minimum 1" for underslab and below grade applications outside of building exterior walls.
 - 8. All electrical systems shall be installed in an approved conduit system. This shall include but not be limited to all systems described in Section B.3 above.
 - 9. All line voltage wiring above-grade within the building shall be installed in metallic

- conduit.
10. Empty or future conduits shall be properly plugged with plastic caps or inserts with a 3/8" polyethylene pull rope. Plastic or "duct" tape will not be acceptable.
 11. All low voltage systems including data, voice, intercom, fire alarm, public address, etc. shall be in raceways separated from line voltage cabling. Voice / Data and Direct Digital Control (DDC) systems for HVAC cabling shall be routed as specified in Section 27 41 16 and 23 09 23 respectively, and as recommended by EIA/TIA standards. It shall be the contractor's responsibility to provide raceway down walls to outlet boxes and to provide sleeves across inaccessible ceiling spaces.
 12. Underground conduits entering building shall have the open end of conduit within building above the elevation of the conduit outside the building such that water cannot enter building through conduit. If such a condition exists, a pull box outside of building footprint shall be installed in conduit route before conduit enters building whereby top of pull box is below finish floor of building and moisture may exit box before entering building.
 13. No single conduit run of any type shall exceed 300 degrees of radius bend from termination box to termination box.
 14. Separate Raceway System - Provide a separate raceway system for each of the following systems installed. Do not combine different systems into a raceway or cable tray system, unless otherwise noted or allowed. Mechanical controls and raceway shall be provided by others in separate raceway from the below systems:
 - a. Fire Alarm.
 - b. Line Voltage.
 - c. All other low voltage systems provided by electrical contractor.
 15. Spare, Future Conduits: Conduits labeled conduit only, spare, or for future use, shall be provided with a pullrope, capped at each end, labeled as spare with destination marked, and turned over to the Owner in an unused state. Contractor shall not utilize these conduits for the installation of cabling or conductors as part of this scope of work. Contractor to verify and install at no additional cost to the Owner, additional conduits as required for the installation of the systems being installed.
 16. Outlet System: Provide electrical boxes and fittings as required for a complete installation. Including but not limited to outlet boxes, junction boxes, pull boxes, bushings, locknuts, covers and all other necessary components.
 17. Code Compliance: Comply with CEC as applicable to construction and installation of electrical boxes and fittings and size boxes according to CEC 312, 314 and 366 except as noted otherwise.
 18. Outlets to be flush mounted: Maintain integrity of insulation and vapor barrier. Unless otherwise noted, flush mount all outlet boxes.
 19. Provide putty pads of proper type around outlet boxes and/or as detailed on plan to meet sound transmission restrictions and fire ratings of walls.

1.3 SUBMITTALS

- A. Provide Product Data for the Following Equipment:
 1. Conduit and fittings.
 2. Outlet boxes.
 3. Weatherproof outlet boxes.
 4. Junction and pull boxes.
 5. Floor boxes.
 6. Cabinets, termination cabinets.
 7. Gutters.
 8. Putty pads.
 9. Raceways

1.4 QUALITY ASSURANCE

- A. Regulatory Requirements:
 - 1. Conform to requirements of the CEC, latest adopted version with amendments bylocal AHJs.
 - 2. Furnish products listed by UL or other independent and nationally recognized testing firm.

PART 2 PRODUCTS

2.1 MATERIALS

- A. Heavy wall Rigid Non-Metallic Conduit, shall be PVC schedule 40 manufactured in accordance with NEMA Standard TC-2, UL-651 and WC 1094Aspecifications.
- B. Extra heavy wall non-metallic conduit, shall be PVC schedule 80 manufactured in accordance with NEMA Standard TC-2, UL-651 and WC 1094Aspecifications.
- C. Galvanized Rigid Steel (GRS) conduit shall be hot dipped galvanized, zinc coated and shall comply with Underwriters Laboratories UL-6, ANSI Specification C-80.1 and Federal Specification WW-C-581E.
- D. Electrical Metallic Tubing (EMT) shall be zinc coated, with a protective coating applied to the inside surface and shall comply with Underwriter Laboratories UL-797 ANSI Specification C-80.3 and Federal Specification WW-C-563A.
- E. Electrical Non-Metallic Tubing (ENT), shall be listed to requirements of U.L. 1653, in accordance with CEC Article 362, and meet requirements of BI National Standard CAN/CSA- C22.2 No. 227.1-U.L. 1653. ENT shall be rated for 90 degrees C conductors and shall be recognized for use in 2-hour fire resistance non-load bearing and load bearing wall assemblies. ENT shall be recognized for through-penetration firestop systems as classified to meet U.L. and ICC building codes. ENT shall only be allowed for data cabling systems and will not be permitted for Fire Alarm or line-voltage systems.
- F. Flexible Metal Conduit (FMC) shall be continuous wound reduced wall galvanized steel produced to UL standards.
- G. Liquid tight flexible metal conduit shall have a thermoplastic cover over a galvanized steel core containing an integral copper ground in sizes to 1 1/4" and shall be in compliance with UL standards and CEC Article 350.
- H. Wire basket tray shall be 12" wide with 4" side rails minimum unless otherwise noted. It shall be U.L. listed and use listed connectors, elbows, tees, etc. and be cut and installed using listed equipment. Material shall be zinc electroplated steel.
- I. Cable runway tray shall be 12" wide with 4" side rails minimum unless otherwise noted. It shall be U.L. listed and use listed connectors, elbows, tees, etc. Material shall be hollow steel with gray painted finish.
- J. Manufacturers:
 - 1. Outlet Boxes: Bowers, Raco, Orbit, Steel City or equal.
 - 2. Weatherproof Outlet Boxes: Bell, Red Dot, Carlon or equal.
 - 3. Floor Boxes: Wiremold/Walker, Hubbell, Steel City, or equal.
 - 4. Junction and Pull Boxes: Circle AW, Hoffman, Wireguard or equal.
 - 5. Box Extension Adapter: Bell, Red Dot, Carlon or equal.
 - 6. Conduit Fittings: O-Z Gedney, Thomas & Betts, Raco, Crouse Hinds, or equal.
 - 7. Putty pads: 3M, Hilti, or equal.

8. Heavy wall rigid non-metallic conduit, Carlon, Certainteed, R&G Sloane or equal.
9. Extra heavy wall non-metallic conduit, Carlon, Certainteed, R&G Sloane or equal.
10. Galvanized Rigid Steel (GRS) conduit shall be hot dipped galvanized, zinc coated and shall comply with Underwriters Laboratories UL-6, ANSI Specification C-80.1 and Federal Specification WW-C-581E.
11. Electrical Metallic Tubing (EMT) shall be zinc coated, with a protective coating applied to the inside surface and shall comply with Underwriter Laboratories UL-797 ANSI Specification C-80.3 and Federal Specification WW-C-563A.
12. Electrical Non-Metallic Tubing (ENT), shall be listed to requirements of U.L. 1653, in accordance with CEC Article 362, and meet requirements of BI National Standard CAN/CSA-C22.2 No. 227.1-U.L. 1653. ENT shall be rated for 90 degrees C conductors and shall be recognized for use in 2-hour fire resistance non-load bearing and load bearing wall assemblies. ENT shall be recognized for through-penetration firestop systems as classified to meet U.L. and CBC building codes.
13. Flexible Metal Conduit (FMC), Alfex, American Flexible Conduit or equal.
14. Liquid tight flexible metal conduit, Anacanda (type UA), Electri-flex Liguatite or equal.
15. Floor Boxes, Single Gang, Walker/Wiremold 880 CS Series or approved equal.
16. Floor Boxes, Multiple Gang, Walker/Wiremold RFB Series or Walker Omnibox multi-service floor box with carpet plates, and/or water resistant device covers.
17. Masonry Boxes, outlets in concrete, Raco Series 690 or equal.
18. Wire basket tray, B-line, GS Metals, Cablofil, Chatsworth, FlexTray or equal.
19. Cable runway tray, B-line, CPI, Homaco, Chatsworth, FlexTray or equal.

2.2 OUTLET BOXES

- A. NEMA 1 gutter, junction and pull boxes shall be fabricated from code gage steel finished in grey enamel with screw cover fronts and concentric knockouts in all sides.
- B. NEMA 3R gutter, junction and pull boxes shall be fabricated from code gage galvanized steel with screw cover fronts and concentric knockouts in the bottom only. Any penetrations to the side, top or back shall be weatherproofed in an approved manner such as "MYERS" gasketed type hub or equal.
- C. Steel outlet boxes and plaster rings shall be galvanized rigid assemblies, either one piece pressed or factory welded construction containing the size and number of knockouts required. Steel outlet boxes shall be manufactured, sized and installed in accordance with CEC Article 314. Device Outlet: Installation of one or two devices at common location, minimum 4" square, minimum 1 1/2" deep. Single or 2 gang flush device plaster ring. Raco or equal.
- D. Luminaire Outlet: minimum 4" square with correct plaster ring depth, minimum 1 1/2" deep with 3/8" luminaire stud if required. Provide proper depth plaster ring on bracket outlets and on ceiling outlets.
- E. Construction: Provide galvanized steel interior outlet wiring boxes, of the type, shape and size, including depth of box, to suit each respective location and installation; constructed with stamped knockouts in back and sides, and with threaded holes with screws for securing box covers or wiring devices. Boxes shall be properly secured to the structure such that they are flush with the finish surface. Boxes shall be made structurally secure by means of the proper fastening devices.
- F. Accessories: Provide outlet box accessories as required for each installation, including mounting brackets, wallboard hangers, extension rings, plaster rings, luminaire studs, cable clamps and metal straps for supporting outlet boxes, compatible with outlet boxes being used and meeting requirements of individual wiring situations.

2.3 JUNCTION AND PULL BOXES

- A. Construction: Provide galvanized sheet steel junction and pull boxes, with screw-on covers; of the type shape and size, to suit each respective location and installation; with welded seams and equipped with steel nuts, bolts, screws and washers.
- B. Location:
 - 1. Install junction boxes above accessible ceilings for drops into walls for receptacle outlets from overhead.
 - 2. Install junction boxes and pull boxes as required to facilitate the installation of conductors and limiting the accumulated angular sum of bends between boxes, cabinets and appliances to 300 degrees.
 - 3. Locations: Junction boxes shall be located only where necessary and only in equipment rooms, closets, and accessible attic and underfloor spaces. A horizontal distance of 24" shall separate outlet boxes on opposite sides of occupancy separation walls, fire-rated walls or partitions.
 - 4. Labeling: Junction box covers shall be marked with indelible ink indicated the circuit numbers passing through the box.

2.4 CONDUIT FITTINGS

- A. Requirements: Provide corrosion-resistant punched-steel box knockout closures, conduit locknuts and plastic conduit bushings of the type and size to suit each respective use and installation.
- B. Steel boxes may allow for field knock-out modifications, but shall in all other ways conform to code requirements.

2.5 FLOOR BOXES - SINGLE GANG

- A. Construction: Deep cast iron fully adjustable before and after concrete pour with all required components for complete activation. Verify required components for application of service fittings, covers, monuments, and the like, attached to floorboxes.
- B. Activations:
 - 1. Flush: Provide brass duplex or single signal cover, hinged with set screw lock. Carpet or tile finish ring.
 - 2. Monuments: Provide stainless steel monuments with power receptacle or data grommet as noted.
 - 3. Coordinate specific application of systems as noted on Drawings.

2.6 FLOOR BOXES - MULTIPLE GANG

- A. Construction: Deep cast iron, fully adjustable before and after pour. Equal to Walker/Wiremold RFB Series or Walker Omnibox multi-service floor box with carpet plates, and/or water resistant device covers. Verify color. Partition for different power or signal applications. Provide required power receptacle devices and signal grommets or receptacles as noted. Flange type shall be compatible with floor covering for either carpet or vinyl as required and shall be brass type not polycarbonate.
- B. Floor mounted boxes shall be water tight and cast iron when installed in grade level concrete slab floor, fully adjustable with interior and exterior leveling screws. Receptacle flange shall be brass with a duplex lift lid. Flange type shall be compatible with floor type. Before installation, coordinate exact location with Architect.

2.7 PUTTY PADS

- A. Intumescent moldable firestop putty designed to protect electrical outletboxes. 3M Fire Barrier Moldable Putty Pads MPP+, firestop tested up to 4 hours in accordance with ASTM E814 (UL 1489).

PART 3 EXECUTION



3.1 INSTALLATION

- A. Conduit systems listed below are for use in installations where they are permitted to be used by CEC and/or other occupancy restrictions. The below installation methods do not intend to suggest that these materials be installed in conflict with any applicable code. Special attention to applications shall be made in building types such as wet location, hazardous locations, assembly occupancy and multi-story, but not limited to these. Requirements which are more restrictive than the CEC may be called for by the drawings and / or these specifications. These requirements must be adhered to. The Electrical Contractor shall be responsible to use the proper conduit system for the application. Exposed conduit is not allowed below ceilings or above slab of floor, without prior approval from Electrical Engineer. All conduits shall be concealed except in electrical and telecommunication rooms or where shown to be surface mounted. Exposed conduit (where allowed) shall be run square and plumb with building lines in an approved manner. Support roofmount conduits, where allowed, with minimum 12" wide approved rooftop supports (B-Line Durablok, or approved equal) unless otherwise detailed in roof requirements or as specified in roofing specification. Strap conduits to blocks with proper sized conduit straps. Spacing of support shall be a minimum as provided for in the CEC. All exposed conduit mounted below 8' above finished grade shall be strapped at a minimum of 5' spacing.
- B. Electrical Non-Metallic Tubing (ENT) shall be installed in accordance with its listed application. Only listed cement shall be used for connectors, coupling, fittings requiring cement. Unless otherwise noted, ENT systems shall be color coded: Blue for branch and/or feeder power wiring, yellow for communications systems, and red for fire alarm and emergency power systems. Use only approved and listed accessories:
1. Electrical Nonmetallic Tubing (ENT) is designed to replace EMT, flexible metal conduit or other raceway or cable systems, for installation in accordance with Article 362 of the National Electrical Code, Section 12-1500 of the CEC, other applicable sections of the Code, and local codes.
 2. Any ENT used shall be listed to the requirements of UL Standard UL 1653 in accordance with Article 362 of the NEC and Section 12-1500 of the CEC.
 3. Any ENT used shall meet the requirements of BI National Standard CAN/CSA-C22.2 No. 227.1-UL1653 and shall be Listed/Certified in accordance to the Electrical Codes.
 4. Carlon's ENT shall be installed per the technical assessment prepared by fire cause analysis for use in 1hour and 2-hour rated construction.
 5. Penetration of fire rated walls, floors or ceilings shall use Classified Through-Penetration Firestop Systems described in the current Underwriters Laboratories Fire Resistance Directory.
 6. Fittings and outlet boxes shall be designed for use with ENT shall be listed. All fittings, boxes and accessories shall be from one manufacturer.
 7. Only Carlon ENT Blue cement recommended specifically for use with ENT and rigid nonmetallic fittings shall be used.
 8. Unless indicated differently on drawings, ENT systems shall be color coded: BLUE for branch and feeder circuit wiring, YELLOW for communications, and RED for fire alarm and emergency systems, or colors can designate different voltages.
 9. ENT, fittings, and accessories shall be manufactured by Carlon.
 10. ENT shall not be used or allowed in any application where not allowed by CEC Article

362.

- C. Non-Metallic Rigid Conduit shall be used in concrete slabs, below concrete slabs on grade, or underground outside of a building slab or foundation. Maintain minimum depth requirements and cover with appropriate fill material. Conduit shall be heavy wall Schedule 40 or 80, rigid PVC only. Rigid utility P&C duct shall not be used in any application. Properly sized grounding conductors shall be installed per CEC article 250, in all non-metallic conduit branch circuit and feeder runs. PVC conduit shall be formed or field bent only with the use of properly approved bending tools such as to not decrease the internal bore of the conduit. All conduits shall be cut square and reamed of burrs. Approved and compatible glue shall be used on all PVC fittings to attain watertight joints.
- D. Galvanized Rigid Steel (GRS) conduit shall be used where exposed less than 8'-0" above finished grade to 18" below finished grade and where subject to physical damage. Conduits shall be cut square and reamed to remove burrs and sharp edges. Strap conduit below 8' above grade at 5' intervals. Unless otherwise noted, threadless setscrew and threadless weathertight fittings may be used in lieu of threaded fittings. All threaded ends entering a junction box of any type shall require one locknut on the inside and one on the outside of the enclosure and be provided with a plastic bushing or grounding bushing where necessary for proper grounding. Where exposed to moisture, a watertight hub or other approved method shall be required. All conduits shall be stubbed up straight and uniform into junction boxes, panels, cabinets, etc., and shall be (GRS) properly supported and strapped. All GRS conduit located below grade, shall be tape wrapped.
- E. Electrical Metallic Tubing (EMT) shall be used as allowed by code and as permitted by this specification. It shall not be in contact with soil or the concrete slab on the ground floor of any structure. Connectors and couplings shall be steel insulated set screw type where installed in indoor dry locations not subject to moisture. Where the potential for moisture is present, compression type weathertight fittings are required. One hole conduit straps are permitted from 1/2" to 1" and two hole conduit straps are required for size 1 1/4" and larger. EMT shall not be allowed in areas subject to severe physical damage. Install copper ground wire sized per CEC 250-122 in all EMT conduits.
- F. Flexible conduit may be used where concealed in building construction or above dropped ceilings, but shall meet the following criteria: No individual circuit path from distribution panel to last device shall exceed a cumulative length of 6' of flexible conduit from start to end. Flexible conduit shall not exceed a total directional change of 270 bending degrees in any one run between conduit terminations. Squeeze type or Jake type steel flex fittings of a grounding type are required. Flexible conduit must be supported in accordance with CEC. Where exposed to the weather, moisture, or spray down flexible conduit shall be of the liquidtight type. Fittings shall be manufactured for use with liquidtight flexible conduit. All motor connections shall be made with liquidtight flex. Flexible conduit may not be used where exposed except for last 2' of equipment connection and unless otherwise noted or approved. A copper ground wire sized per CEC 250-122 shall be installed in all flexible conduit runs. Flexible conduit may not be used exposed. Weatherproof liquid tight conduit shall not be used at roof level for equipment connections with lengths exceeding 24" nor shall it be used to circumvent a rigid conduit system in a horizontal direction. Connect recessed lighting fixtures to conduit runs with a maximum of 6' of flexible metal conduit extending from junction box to fixture.
- G. Underground conduits and transition to above grade/slab shall be as follows:
1. PVC elbows 2" and smaller are allowed, or if top of elbow is minimum 18" BFG or below top of slab, otherwise GRS elbows are required.
 2. GRS risers are required from elbow below grade to equipment (device, outlet, panel, cabinet, etc.) above grade.
 3. GRS elbows/risers to be PVC coated or 10 MIL tape wrapped (1/2" lapped) to 3" above

finish grade or top of slab.

- H. Conduit Supports: Conduit runs may be supported by one-hole and two-hole straps or supports as manufactured by Unistrut, Minerallac, Caddy or equals. Supports may be fastened by means of anchors, shields, beam clamps, toggle bolts, or other approved methods appropriate for the application and size of conduit. Pipe nailers (J-hooks) may only be used for 1" conduit and smaller and only in wood frame construction. Conduit support methods are subject to review by the engineer and authority having jurisdiction for adequacy. Installations deemed inadequate shall be corrected by the contractor at no cost to the Owner.
- I. Bends and offsets shall be made with approved tools for the type of conduit being utilized. Bends shall be made without kinking or destroying the smooth bore of the conduit. Parallel conduits shall be run straight and true with bends uniform and symmetrical. Minimum radii shall be per CEC 344-24.
- J. Conduit Stub-outs below grade shall be capped with plastic cap, and identified by placing a pull box marked with correctly identified utility such as "Elec", "Tel", etc. Dimension for exact location on field record drawings. Provide lids for proper field application (i.e. traffic, incidental, pedestrian).
- K. Conduit Seals - Where below grade conduits enter structure through slab or retaining wall of building or basement, seal the inside of each conduit as follows:
 - 1. Provide damming material around conductors 3" into conduit. Polywater or equal.
 - 2. Fill 3" of conduit with 3M #2123 sealing compound.
 - 3. Wrap conductors where they exit the conduit with 3M #2229 "Scotch Seal" mastic tape. Lap tape to approximate diameter of the raceway and wrap outside of conduit opening with (minimum) one turn.
 - 4. Use conduit sealing bushings type CSB (O-Z/Gedney) or equal.
 - 5. Empty conduits shall be sealed with standard non-hardening duct seal compound and then capped to prevent entrance of moisture and gases and to meet fire resistance requirements.
 - 6. Provide cable drip loop minimum 12" high.
- L. Marker tape: Place marker tape at 12" below finish grade along and above buried conduits. Label tape "CAUTION: ELECTRICAL LINES BELOW" or similar wording.
- M. Electrical and communications systems raceways routed underground shall not occupy the same trench as plumbing utilities such as sewer, water, storm drain, gas or other wet or dry gaseous utility system. A minimum of 12" of undisturbed earth is required. Where utilities must cross in closer proximity to each other due to physical constraints, 6" minimum crossing distances are allowed.
- N. Conduits, routed below footings, slabs, grade beams, columns, and other structural elements shall be installed in strict compliance with structural details and criteria shown on structural plans. Clearances below structural elements and sleeves through structural elements must be carefully planned to avoid conflict and must be approved by the structural engineer if conflict arises.
- O. All conduit or raceways passing through fire rated walls, floors, or ceilings shall be installed with a listed penetration method which protects the opening to the same rating as the assembly and is non hardening.
- P. Cable runway shall be used in equipment rooms where shown on the plans. Ladder tray installations shall conform to the requirements of CEC Article 318. The contractor shall

provide all mounting hardware, connectors and bracing as required and as recommended by the manufacturer for a complete system installation.

- Q. Wire basket tray shall be used in all concealed spaces (above ceiling spaces, under buildings in access tunnels, below raised floors, etc.) unless otherwise noted. Wire basket tray installations shall conform to the requirements of CEC Article 318. The contractor shall provide all mounting hardware, connectors and bracing as required and as recommended by the manufacturer for a complete system installation. All cutting and bending of wire basket tray shall be per the manufacturer's recommendation using tools designed for that purpose. Cable loading shall not exceed the listing of the system and its support.
- R. Location: Locate boxes and conduit bodies so as to ensure accessibility of electrical wiring.
- S. Anchoring: Secure boxes rigidly to the substrate upon which they are being mounted, or solidly embed boxes in concrete or masonry.
- T. Special Application: Provide weatherproof outlets for locations exposed to weather or moisture.
- U. Knockout Closures: Provide knockout closures to cap unused knockout holes where blanks have been removed.
- V. Mount outlet boxes, unless otherwise required by ADA, or noted on drawings, the following distances above the finished floor:
1. Receptacles, Telephone, TV & Data outlets. (measured to bottom of outlet box): +15".
 2. Outlet above counter (measured to top of outlet box): +46".
 3. Control (light) Switches. (measured to top of outlet box): +48".
 4. Fire Alarm Manual Pull Stations, T-stats. (measured to top of outlet box): +48".
 5. Fire Alarm Visuals: the lower of +80" to bottom of lens, or 6" below ceiling.
 6. Other Outlets: As indicated in other sections of specifications or as detailed on drawings.
- W. Coordinate all electrical device locations with the architectural floor plan and interior and exterior elevations to prevent mounting devices within elements that they may conflict such as cabinetry, mirrors, planters, etc.
- X. Size outlet and junction boxes to minimum wire fill space requirements. Upsize box as required to allow ease of wire installation and device installation.
- Y. Outlet and junction boxes in fire rated walls shall be gauged and spaced so as not to exceed the maximum penetration allowed by the assembly without compromising the fire rating. If a conflict arises relative to a specific condition, the contractor shall follow the requirements of the fire authority and ask for guidance from the design team. At no time should a larger box be installed prior to resolution of conflict.

END OF SECTION 26 05 33

SECTION 26 50 00 - LIGHTING

PART 1 - GENERAL

1.1 RELATED DOCUMENTS

- A. Drawings and general provisions of the Contract, including General and Supplementary Conditions and Division 01 Specification Sections, apply to this Section.

1.2 SUMMARY

- A. Section includes interior luminaires, lamps, ballasts, and accessories. Provide all luminaires complete with all new lamps, completely wired, controlled, and securely attached to supports.

1.3 SUBMITTALS

- A. Product Data: Submit dimensions, ratings, and performance data.
- B. Photometric data for each luminaire, lamp and ballast. Include indications of all options and accessories as well as finish color.
- C. Specification Review: A complete item by item, line by line specification review.

1.4 QUALITY ASSURANCE

- A. Regulatory Requirements:
 - 1. Provide luminaires listed by U.L.
 - 2. Luminaires installed in outdoor areas unprotected from weather to be U.L. Listed for wet locations.
 - 3. Insulated ceilings: Luminaires installed into insulated ceilings shall be U.L. Listed Type IC.
- B. Certification: Certify that fixtures submittal have trim compatible with ceilings being installed.
- C. Concrete for outdoor lighting poles foundations shall be provided per Section 03 30 00 - Concrete.

1.5 EXTRA MATERIALS

- A. Provide extra materials for Owners use. All parts shall packaged in suitable carton.
- B. Provide two (2) spare drivers for each fixture type. Deliver to Owner in original packaging.

PART 2 - PRODUCTS

2.1 LUMINAIRES

- A. Product Description: Complete luminaire assemblies, with features, options, and accessories as scheduled.
- B. All luminaires shall be new and of specification grade.
- C. Manufacturer nomenclature in fixture schedule or otherwise described on the Drawings is given only to show the general fixture series. Contractor shall provide fixture with all required accessories and mounting frame type.
- D. Wire guard at fixtures in mechanical, electrical, and high abuse areas.
- E. Acceptable Manufacturers:
 - 1. Lightolier
 - 2. Acuity
 - 3. Metalux
 - 4. Day-Brite
 - 5. Columbia
 - 6. HE Williams

2.2 LED LUMINAIRES

- A. Quality Assurance
 - 1. DOE Lighting Facts certified.
- B. LED Specifications
 - 1. Lumen maintenance of the LEDs has been tested in accordance with IESNA LM-80-08 reporting methodology.
 - 2. CRI: >82 minimum (general); >90 healthcare and retail.
 - 3. SDCM: <2.5 in linear pendants and linear recessed; <3.5 in discrete recessed.
 - 4. R9: .0 (general office/school environments); >50 in healthcare and retail environments.
 - 5. Outdoor luminaires to be rated at a minimum of 40° C.
- C. Lumen Maintenance
 - 1. Minimum L70 at 50K hours based on TM-21 Addendum A Lifetime report at an ambient temperature of 25° C, outdoors at an ambient temperature of 40° C.
- D. Thermal Testing
 - 1. ISTM testing in accordance to UL 1598-2008.
- E. Driver
 - 1. 0-10V enabled.
 - 2. Output Class 2 rated.
 - 3. Dimming range: 5-100%.
 - 4. Constant current.
 - 5. THD @ max load: <20%.
 - 6. Power factor: >0.95
 - 7. Environment protection rating: UL Damp and dry.
 - 8. Approbations: certified to UL8750, UL1310, UL935, CSA-C22.2 No. 250.13-12, CSA 22.2 No. 223.

- 9. ROHS Compliant
- F. Fixture photometry
 - 1. Conducted by a NVLAP accredited testing lab with IESNA LM 79-08.
 - 2. System flux measured in delivered lumens.
- G. Warranty
 - 1. 5 year total system warranty.

2.3 EMERGENCY BATTERY PACKS

- A. Provide Emergi-Lite FPSIU series, or approved equal, battery pack for fluorescent fixtures designated to have emergency battery back-up.
- B. Fixture shall include lighted push button test switch installed in visible, accessible location adjacent to fixture.
- C. Provide unswitched alternating current power source per manufacturer's instructions.
- D. Provide connection to local switch where indicated on drawings, connect such that fixture can be controlled on/off from local switch without discharge of battery.
- E. For fixtures designated to have emergency battery pack and be on a contactor controlled circuit, provide unswitched alternating current source ahead of contactor and wiring as required to allow automatic on/off control from the contactor without discharge of battery and local on/off switching where indicated.
- F. Battery pack shall provide 1100 lumen output for 90 minutes per 2'x4' light fixture.
- G. Provide integral battery pack for all exit signs where emergency generator power is not available. Battery pack shall provide minimum of 90 minutes output.

2.4 DOWNLIGHT FIXTURES

- A. Provide recessed light fixtures with trim rings compatible with the ceiling material where fixture is to be installed.

2.5 EXIT SIGNS

- A. Exit signs shall meet visibility requirements and be listed per UL 924 "Emergency Lighting and Power Equipment". Also shall meet Federal, State and Local Codes.
- B. Chevron Directional Indicator: Provide Chevron per NFPA 101 Section 5-10.4.1.2.
- C. Product Description:
 - 1. LED Exit Sign:
 - a. Provide exit sign with Light Emitting Diodes (LED) illuminance source. Cover LED with diffuser.
- D. Housing: Diecast aluminum with stencil face and matte white paint finish.
- E. Input Voltage: 120/277 volt, dual input voltage.

- F. EPA Energy Star Label.
- G. Wire Guards: Install wire guard on all exit signs installed in gyms, lockers rooms, and athletic wing.

PART 3 - EXECUTION

3.1 EXISTING WORK

- A. Disconnect and remove abandoned luminaires, lamps, poles and accessories.
- B. Extend existing luminaire installation using materials and methods compatible with existing installation, or as specified.
- C. Clean and repair existing luminaires to remain or to be reinstalled.

3.2 INSTALLATION

- A. General: All luminaires shall have proper supports.
- B. Install suspended luminaires using pendants supported from swivel hangers.
- C. Locate recessed ceiling luminaires as indicated on Drawings.
- D. Install surface mounted ceiling luminaires plumb and adjust to align with building lines and with each other. Secure to prevent movement.
- E. Chain Hung: Unless otherwise indicated all fluorescent fixtures in Mechanical, Electrical and Elevator Equipment Rooms shall be chain hung. Verify exact mounting height with Architect before installing fixtures. Provide pendant hangers when equipment room has fire-resistive ceiling.
- F. Suspended Ceilings:
 - 1. Provide means of support for luminaires per CEC 410-36. T-bar clips shall be installed on the luminaire and shall be field secured to the inverted ceiling tees so that the luminaire is securely fastened to the ceiling system framing members.
 - 2. Ceiling tiles shall not bear the weight of luminaires. Surface mount luminaires, recessed downlights, light track, exit signs, etc. shall be supported by proper frames or other attachment to main ceiling system grid or building structure above ceiling.
 - 3. Luminaires shall be centered in ceiling tile.
 - 4. Luminaire shall have flange or trim ring for closure of ceiling cutout or opening.
 - 5. Fire-rated Ceiling Assembly: For Luminaires to be flush-mounted into a fire-rated ceiling or surface mounted to a fire-rated ceiling, install with independent, secure support. Raceway, cable assemblies, boxes and fittings located above a fire-rated floor/ceiling or roof ceiling assembly shall not be secured to, or supported by, the ceiling assembly including the ceiling support wires. Provide an independent means of secure support. Independent support wires shall be distinguishable by color, tagging, or other effective means from those that are part of the fire-rated design.
- G. Verify weights and recommended mounting methods of all luminaires with manufacturers. Furnish and install supports. Luminaires weighing more than 30 pounds shall be supported independently of the outlet box.

3.3 LOCATIONS

- A. Luminaires shown on the Electrical Drawings represent general arrangements only. Refer to Architectural Drawings and to Architect on jobsite for more exact locations. Coordinate location with all other trades before installation. Coordinate all light fixtures in Mechanical Rooms with the final installed piping and ductwork layouts. Adjust fixture mounting height and location if required so that light output is not obstructed by piping and ductwork.

3.4 FIRE INTEGRITY OF CEILING PENETRATIONS

- A. Where ceiling is part of a fire-rated assembly, maintain integrity of that assembly with methods given in Section Electrical Hangers and Supports. Obtain ceiling system UL Fire Resistance Directory Design Number from Architectural Drawings.

3.5 AIMING AND ADJUSTMENT

- A. General: All adjustable lighting units shall be aimed, focused, and locked by the Contractor under the supervision of the Architect/Owner. All aiming and adjusting shall be carried out after the entire installation is complete.

3.6 LAMPS

- A. Clean all lamps after installation.

3.7 CLEANING

- A. Lens: Clean lenses of all luminaires after space is finished and prior to project acceptance.

END OF SECTION 26 50 00

SECTION 27 21 00 – DATA COMMUNICATIONS SYSTEM

PART 1 - GENERAL

1.1 WORK INCLUDES

- A. Work included in this section shall be the provision of core and edge network electronics, wireless access points, IP phones, and UPS devices.

1.2 DESCRIPTION

- A. The Contractor shall be responsible to furnish, install and configure an extension to an existing district wide IP based Ethernet and VOIP network which shall include, but not be limited to a new core switches, new distributed access switches and additional in MDF / IDF racks as shown on drawings, as well as a powered Ethernet system for support of a new centrally-hosted wireless access point system which shall span the new complex and interface with other existing facilities.
- B. Contractor shall provide any and all SFP modules, fiber optic patch cables, stacking cables, DAC cables, other hardware, etc., to provide complete connectivity of all network devices.
- C. The Owner shall configure all Contractor provided network devices.

1.3 RELATED WORK SPECIFIED ELSEWHERE

- A. Division 1 – General Requirements
- B. 27 00 00 - BASIC MATERIALS AND METHODS
- C. 27 10 00 – CATEGORY 6A STRUCTURED CABLING SYSTEM

1.4 GENERAL SYSTEM REQUIREMENTS

- A. The Technology Contractor shall provide all equipment, devices, cabling and related hardware to create an autonomous network. The Contractor shall provide a complete and functioning system, based on the designs as set forth in the Construction Documents. Any and all equipment, either implied or intentionally omitted from these documents, but generally accepted as being required for the completion of the installation, as represented in these Construction Documents, shall be provided by the Contractor at no additional cost to the Owner.
- B. The Technology Contractor shall verify any and all power requirements.

1.5 CONTRACTORS REQUIREMENTS

- A. The Contractor shall be certified by the manufacturer of the equipment being provided for the installation and maintenance of same.
- B. The Contractor shall maintain a local shop within 75 miles of the project location which is staffed by certified personnel, specifically stationed at that location for the purpose of servicing the local clientele.

PART 2 - PRODUCTS

2.1 GENERAL


- A. The equipment and devices provided by the Technology Contractor shall be as indicated on the Drawings and in these Specifications.
- B. The Technology Contractor shall provide all cabling and related hardware as recommended by the Manufacturer and/or as indicated on the Drawings and in these Specifications.
- C. All devices, cabling and hardware shall be new, and UL listed as required.
- D. All equipment shall compliant, as applicable, to:
 - 1. FCC Part 15 (CFR 47) Class A
 - 2. EN55022 and EN55024
 - 3. CISPR 22
 - 4. CE marking
 - 5. AS/NZS 3548

2.2 NETWORK SWITCHES

- A. Campus Core Distribution:
 - 1. Dell N2248PX-ON at high schools.
 - 2. Core switches shall be equipped with dual power supplies.
 - 3. Provide 5 Year Advantage DNA Licensing.
 - 4. Provide 5 Year Smartnet support.
 - 5. Core switches shall be stacked with 100G-AOC1M for SVL Links and 10G-CU1M DAD Links.
 - 6. All down links shall use single mode SFP-10G-LR modules.
- B. Campus Access Switches:
 - 1. Access switch stacks shall be created for each rack with an uplink module in the first and last switch of the stack. Uplink modules shall be Aruba 6300M.
 - 2. The top switch of each stack should be equipped with a secondary power supply.
 - 3. A 10G-LR shall be installed in port 1 of each module and connected in a port-channel to the core.
 - 4. Each rack of equipment shall be physically stacked and power stacked.
- C. Quantity as shown on drawings.
- D. All extra devices shall be turned over to the Owner for Attic Stock.
- E. Coordinate with Owner.

2.3 WIRELESS ACCESS POINTS

A. High Schools



- a. Wireless access points shall be CISCO
- b. Contractor to provide all necessary equipment to install access point.
- c. COntraactor to provide protective cover in gyms.
- d. Contractor to provide Aruba weatherproof wireless access points for exterior locations.

2.4 IP Telephones

- A. Every site shall receive 1 qty. Yealink SIP-T23G to be used for the site receptionist.
- B. Provide 1 qty. SIP-T23G in administrative offices.
- C. Provide 1 qty. SIP-T23G in each classroom.
- D. Provide 1 qty. SIP-T23G in each conference room.

2.5 UPS

- A. Provide a minimum of 1 UPS per IDF / MDF rack.
 1. Eaton 5P3000RT with a network card, 2-post rack mount, and CAT6 orange slim cable. for all floor mounted racks and cabinets.
 2. Eaton 5P1500R with a network card, rack shelf, and CAT6 orange slim cable for all wall racks and cabinets with 2 network devices (switches, routers, etc) or less.
 3. If a wall rack or cabinet has more than 2 network devices in it, provide 5P3000 UPS.
 4. Environmental Monitoring Probe shall be provided for each MDF/IDF/Cabinet.

PART 3 – EXECUTION

3.1 INSTALLATION

- A. Provide all configurations for all switches.
- B. Coordinate configuration requirements with the Owner's Security/IT personnel.
- C. The Contractor shall verify all connectivity from the Core to all end devices.
- D. The Contractor shall provide all programming, interfaces, hardware and components to interface the existing District switches with the new core switch
- E. Coordinate with the District's IT Department new switch integration with existing file server.
- F. Install new data network Ethernet switches and validate connectivity throughout. Verify all VLANs, QoS, IP Routing and IP Subnets. Coordinate with District's IT Department.
- G. Coordinate network installation and integration with other systems connected to the network with the District's and applicable DA-site's technical and operational requirements.

- H. Install and set up UPS units and establish power down procedures.
- I. Connect system to DA-site WAN links and configure per CA-site requirements.

3.2 WORK COMPLETION

- A. All products and system configurations will be fully tested and operational prior to final payment.
- B. The Contractor shall provide a copy of all testing documentation to the Owner at the time of system commissioning and training. Final payment shall be held until such time that final commissioning and training is completed to the satisfaction of the Owner.
- C. System Commissioning, including testing and certifications, shall be completed by a factory representative prior to final payment. All system operation or installation deficiencies shall be documented and submitted to the Owner at time of commissioning, and shall be resolved prior to final training and final payment.
- D. Test all network connectivity end to end and document the proper operation of the network. Submit written report to Owner/Engineer.

3.3 TRAINING

- A. Provide a minimum of forty (40) hours of training to the District's personnel. Plan for multiple training trips to the site. Training sessions shall cover the following topics at a minimum:
 - a. System equipment connectivity
 - b. Device configurations
 - c. Operation, maintenance and upgrade procedures
- B. Training to be arranged with District personnel. 40 hours should be spread out over the length of the warranty (example: 8 hours at project turnover/completion, 8 hours at 3 months, 8 hours at 6 months, 8 hours at 1 year, 4 hours at 2 years, 4 hours at 3 years).
- C. Training to occur in maximum of 4 hour increments per personnel or groups of personnel.
- D. Consider requirement Contractor to provide manufacturer training vouchers for a portion of the training, which are valid during the warranty period.
- E. Training shall be performed by a certified manufacturer instructor.
- F. Training schedule shall be coordinated with District personnel and their needs.
- G. Training plan, time line, and agenda shall be provided to District IT personnel and signed off by District and Contractor. Provide with close-out documentation.
- H. Warranty certificate and agreement shall be provided in the close-out documentation and to District IT personnel at initial training session.
- I. Provide two (2) digital video copies, 720p resolution minimum, of the training sessions in DVD format.

3.4 LABELING AND MARKING

- A. Provide a printed, typed schedule of all data ports according to each related room jack designation for each IDF and equipment racks in accordance with the District's requirements.

3.5 TESTING

- A. Contractor shall provide a complete wireless survey before placing the Wireless Access Points.
- B. Verify and demonstrate proper operation of all switches, wireless access points, VLANs, routing, WAN connectivity and possible ATM Connectivity with the District and DA-site representative.

3.6 WARRANTY

- A. The Local Area Network Electronics and software shall be fully warranted for three (3) years from date of substantial completion by the contractor and manufacturer. If any defects are found within this warranty period, the defective system component shall be replaced at no extra cost to the Owner for parts or labor. Provide a statement of this warranty with the O&M manuals and the I.T. director. Make available a service contract offering continuing factory authorized service of this system after the initial warranty period.

END OF SECTION

SECTION 27 41 16 - INTEGRATED AUDIO-VIDEO SYSTEMS AND EQUIPMENT

CONDITIONS OF THE CONTRACT AND DIVISION 1, as applicable, apply to this Section.

PART 1 - GENERAL

1.1 RELATED WORK

- A. All Division 26 as it relates to this scope of work.
- B. Section 27 00 00
- C. Section 27 10 00

1.2 DESCRIPTION

- A. Summary of Work:
 - 1. Provide a complete and tested classroom video presentation system. The video presentation system shall include, but not be limited to the following:
 - a. At all interactive board and LCD monitor locations; the current project construction contractor shall provide and install all audiovisual faceplates, transmission media infrastructure, and a patch cables required to connect each presentation display device to the associate input device.
 - b. At all interactive locations, the project construction contractor shall provide and install all audiovisual faceplates, transmission media infrastructure, and a patch cables required to connect each presentation display device to the associate input device
 - c. Proposing contractor must coordinate with project construction schedule and existing technology system contractor to provide complete turn-key solution to owner.
 - 2. The installation shall comply with all applicable codes and standards in effect at the job site and as indicated in the Drawings and Specifications.
 - 3. Reference project drawings for locations, quantities, and coordination with other trades.
 - 4. Contractor shall provide a mock up system integrated with two quantity video displays for video switching for demonstration to the District upon award of this contract. Coordinate with the Architect and District to schedule date, time and location for system demonstration.

1.3 QUALITY ASSURANCE

- A. Contractors who do not currently possess the necessary qualifications, trained and experienced personnel, financial capacity, and meet the other requirements herein describe will be disqualified.
- B. The Contractor, as a business entity, shall be an authorized distributor and designated representative of the equipment manufacturer, with full warranty privileges. The proposed contractor shall have been actively engaged in the business of selling, installing, and servicing commercial building commercial communication systems for a period of at least 5 years.
- C. Recently formed companies are acceptable only if specific pre-approval is requested, and granted by the Architect/Engineer, based on experience of key personnel, current and completed projects, and all licensing requirements are met 10 working days prior to the contract proposal date.
- D. The Contractor shall have an office within 150-miles of the job site, staffed with trained technicians who are qualified and licensed to supervise the installation, to be responsible that the system is installed as submitted, to conduct system start up and perform a 100 percent

operational audit of all installed devices, to instruct the Owners representatives in the proper operation of the system, and to provide service throughout the warranty period. The contractor shall be capable of dispatching technicians to repair a system within six hours of a service request.

- E. The Contractor shall be fully experienced in the design and installation of the type of system herein specified, and shall furnish with the contract proposal an itemized list of the installations of the type specified herein. The list shall include the name of the project, date of completion, the amount of the contract, the name, and telephone number of a qualified person to contact for reference. This list must contain at least two (2) projects within a 150- mile radius of the school district to allow school administration officials to visit the job site for review of the system installation and service. Each reference project listed must utilize equipment by the same manufacturer as the proposed system.
- F. The Contractor shall employ factory-trained technicians capable of supporting the maintenance of the system. No contract employees are allowed unless they have been to the factory service school within the last 18 months. A certificate of this training shall be provided with the contractors' submittal.
- G. The Contractor shall not have any grievances or complaints of record regarding workmanship, code compliance, or service response. A Proposed Contractor that has any prior finding(s) of a code violation or has any litigation in process concerning the installation of a communication system is unacceptable.
- H. Any discrepancy in quantity or part numbers between the drawings and the bid specifications shall be brought to the attention of the Consultant for clarification during the bidding period. No allowance shall be made to the Contractor by reason of failure to have brought said discrepancies to the attention of the Consultant prior to award of contract.
- I. The Contractor shall provide all necessary patch cables, riser/plenum cabling and connectors interconnecting all equipment and all required A/V and network equipment to provide for fully functional systems. In addition, all cabling raceway, support systems, sleeves and any other materials required to properly install and support cabling systems.
- J. The ability of the Contractor to obtain plans and provide a performance bond shall not be regarded as the sole qualification of the Contractors' competency and responsibility to meet the requirements and obligations of the contract.
- K. The Builder shall be satisfied that a proposed Contractor meets all the requirements expressed herein before including the Contractor's proposal in the project.
- L. The Owner may investigate, as they deem necessary to determine the ability of the proposed Contractor to perform the work. The proposed Contractor shall furnish to the Owner with any information or data requested for this purpose.
- M. The Owner reserves the right to reject any contract proposal if the evidence submitted, or their investigation, fails to indicate that the Contractor is qualified to fulfill of any part of the contract or to complete the work contemplated therein.
- N. The Owner reserves the right to reject the proposal of any Contractor who has previously failed to perform properly, or complete on time, contracts of a similar nature.
- O. Pre-Construction Meeting:
 - 1. The successful Contractor shall attend mandatory pre-construction meetings with individuals deemed necessary by the Owner's representative prior to the start of

the work.

2. The contractor shall provide a mock-up of the complete classroom projector system to include all products listed in part 2 of this specification.
3. All proposing contractors must have ability to demonstrate a/v system being proposed and provide owner with completely installed system to evaluate performance and operation.

P. Acceptance:

1. The Owner's representative reserves the right to reject all or a portion of the work performed, either on technical or aesthetic grounds.

1.4 REGULATORY REQUIREMENTS

- A. Standards: All work shall be performed in accordance with the latest revisions of the following standards and codes:
1. Latest Local Codes and Amendments
 2. 2022 California Electrical Code
- B. Other References:
1. TIA/EIA-568-A Commercial Building Telecommunications Wiring Standard
 2. EIA/TIA-569 Commercial Building Standard for Telecommunication Pathways and Spaces.
 3. TIA/EIA-606 The Administration Standard for the Telecommunications Infrastructure of Commercial Buildings.
 4. TIA/EIA-607 Commercial Building Grounding and Bonding Requirements for Telecommunications.
 5. EIA/TIA 455-A Standard Test Procedure for Fiber Optic Fibers, Cables, Transducers, Sensors, Connecting and Terminating Devices and Other Fiber Optic Components.
 6. TIA/EIA TSB 67 Transmission Performance Specification for Field Testing of Unshielded Twisted-Pair Cabling Systems.
 7. TIA/EIA TSB 72 Centralized Optical Fiber Cabling Guidelines
 8. ISO/IEC 1180 Generic Cabling Standard
 9. EN 50173 Generic Cabling Standards for Customer Premises
 10. ANSI/EIA/TIA 526-14 Optical Power Loss Measurements of Installed Multimode Fiber Cable Plan.
- C. Governing Codes and Conflicts:
1. If the requirements of these specifications or the Project Drawings exceed those of the governing codes and regulations, then the requirements of these specifications and the Drawings shall govern. However, nothing in the Drawings or Specifications shall be construed to permit work not conforming to all governing codes and regulations.

1.5 ABBREVIATIONS

- A. The following abbreviations are used in this document:
- | | |
|------|---------------------------------------|
| WMP | Wall Mounted Projector |
| PS | Presentation Station |
| ILCD | Interactive Flat panel screen/monitor |

1.6 SUBMITTALS

- A. Project Initiation:
1. Within fourteen (14) days of Notice to Proceed, the data network system installer

shall furnish the following in a single consolidated submittal:

- a. Permits: The Contractor shall obtain all required permits and provide copies to the Owner/Architect/Engineer.
- b. Product Literature: Complete manufacturer's product literature for all cable, patch panels, cross-connect blocks, cable supports, cable labels, outlet devices, and other products to be used in the installation. In addition, whenever substitutions for recommended products are made, samples (when requested by the Owner/Designer) and the manufacturer's supporting documentation demonstrating compatibility with other related products shall be included. The submittal shall have some type of distinguishing marker or pointer to indicated what specific product is to be provided
- c. Construction Schedule: A time-scaled Construction Schedule, using PERT/CPM, indicating general project deadlines and specific dates relating to the installation of the cable distribution system.
- d. Specification Compliance: A letter shall be provided stating, by section and subsection, that the Audio-Video installer complies with the ENTIRE specification section. If the installer intends to deviate from any portion of the specifications, a detailed explanation of reason in which the installer would like to deviate shall be provided in addition to the specification compliance letter. NO DEVIATIONS SHALL BE ACCEPTABLE UNTIL THEY HAVE BEEN ACCEPTED BY THE PROJECT'S TECHNOLOGY CONSULTANT.
- e. Certifications: The contractor shall submit all of the following certifications and the certifications must contain dates which are valid from the date of proposal and not exiprer any sooner than 12 months after substantial completion of the project.
 - 1) Installer Certification: This certification shall show successful completion of system training and must be held by at least 25% of the, on-site, staff and be made available at the site if requested by the owner, architect, and/or project's technology consultant.

B. Shop Drawings:

1. Submit the following items, for Owner review and approval, within twenty-eight (28) days of notice to proceed:
 - a. Proposed circuit routing and circuit grouping plan prepared by a qualified system designer. The credentials of the designer must be accepted the project's technology consultant prior to submitting a system design.
 - b. In addition to the cable routing, the submitted drawings shall indicate the following, even if the following is expected to be provided by the project's electrical or general contractor:
 - 1) Location of wall penetrations (all penetrations shall be sleeved and contain protective bushings at both ends)
 - 2) Location of sleeved wall pass-thru
 - 3) Size of sleeve at each location installed
 - 4) Quantity of cable passing through each sleeve
 - 5) Location of devices, input plates, and control plates in each room
 - 6) Conduit routing, size, quantity, and stub-up locations for all floor mounted outlets.
 - c. Drawing Compliance: A letter shall be provided stating that the Audio-Video installer complies with the ENTIRE project drawing, including all general, keyed, and notes to contractor. If the installer intends to deviate from any portion of the specifications, a detailed explanation of reason in which the installer would like to deviate shall be provided in addition to

the specification compliance letter. NO DEVIATIONS SHALL BE ACCEPTABLE UNTIL THEY HAVE BEEN ACCEPTED BY THE OWNER.

- C. Close-out Procedures:
1. Two (2) copies of the following documents shall be delivered to the building owner's representative at the time of system acceptance. The close out submittals shall include:
 - a. Inspection and Test Reports: During the course of the Project, the Contractor shall maintain an adequate inspection system to ensure that the materials supplied and the work performed, conform to contract requirements. The Contractor shall provide written documentation that indicates that materials acceptance testing was conducted as specified. The Contractor shall also provide documentation, which indicates that all cable termination testing was completed and that all irregularities were corrected prior to job completion.
 - b. Provide complete test reports for all cabling and devices that comprise system as outlined in this document.
 - c. Include the Name, address and telephone of the authorized factory representative with a 24-hour emergency service number.
 - d. The manual shall also include Manufacturer's data sheets and installation manuals/instructions for all equipment installed, a list of recommended spare parts.
 - e. Generic or typical owner's instruction and operation manual shall not be acceptable to fulfill this requirement.
 - f. An up-to-date record ("as-built") set of approved shop drawing prints that have been revised to show each and every change made to the structure cabling system from the original approved shop drawings. Drawings shall consist of a scaled plan of each building showing the placement of each individual item of the Audio-Video system equipment as well as raceway size and routing, junction boxes, and conductor size, quantity, and color in each raceway.
 - g. As-built Drawings shall include cable pathways, and device locations with correct labeling. The as-built drawings shall be prepared using AutoCAD 2013 or later. Provide the Owner with electronic versions of the as-builts on 2 quantity 8GB thumb drive media.
 - h. All drawings must reflect point to point wiring, device address and programmed characteristics as verified in the presence of the engineer and/or the end user unless device addressing is electronically generated, and automatically graphically self-documented by the system.
 - i. A copy of the manufacturer's warranty on the installed system.
 - j. 5 sets of keys to cabinets and/or equipment and special maintenance tools required to repair, maintain, or service the system.
 - k. Operating and Maintenance Instructions for all devices within the system. These instructions shall reflect any changes made during the course of construction, and shall be provided to the Owner, for their use, in a three-ring binder labeled with the project name and description. (4 copies)
 - l. Quick-start Guide for each system written with the assumption that the intended reader is technically inexperienced and unfamiliar with the facility. Quick-start Guide shall be provided in hard-copy format and in pdf format on an 8GB thumbdrive with the close-out documentation.
 - m. Upon completion of the work and at a time designated by the Architect or owner, provide formal training sessions for the Owner's operating personnel to include location, operation, and maintenance of all included systems and equipment. Minimum amount of training time shall be at least 8 hours in four 2 hour sessions.

- n. Contractor shall video record training sessions and include videos in close-out documentation in DVD format.

PART 2 - PRODUCTS

2.1 GENERAL

ALL PRODUCTS LISTED IN THIS SECTION SHALL BE PROVIDED AND INSTALLED BY THE CONTRACTOR.

- A. Installation: The cabling shall be installed per requirements of the manufacturer and the Project Documents utilizing materials meeting all applicable EIA/BICSI standards. The Contractor is responsible for providing all incidental and/or miscellaneous hardware not explicitly specified below as required for a complete and operational system.
- B. Materials: Materials shall be as listed or shall be approved equivalent products of other manufacturers meeting the intent and quality level of the EIA/BICSI specifications. All approved equivalent products will be published by addendum ten days prior to proposal for Architect/Engineer to review.
- C. Testing: All installed cabling shall be tested 100% good after installation by the Contractor.
- D. Ratings: All products shall be new and brought to the job site in the original manufacturer's packaging. Electrical components (including innerduct) shall bear the Underwriter's Laboratories label. All communications cable shall bear flammability testing ratings as follows:
 CM Communications Cable
 CMP Plenum Rated Communications Cable
 CMR Riser-Rated Communications Cable
- E. Initial Cable Inspection: The Contractor shall inspect all cable prior to installation to verify that it is identified properly on the reel identification label, that it is of the proper gauge, containing the correct number of pairs, etc. Note any buckling of the jacket that would indicate possible problems. Damaged cable or any other components failing to meet specifications shall not be used in the installation.
- F. Cable Lubricants: Lubricants specifically designed for installing communications cable may be used to reduce pulling tension as necessary when pulling cable into conduit.
1. Approved Products
 - a. Twisted-pair cable: Dyna-Blue
American Polywater
- G. Fire Wall Sealant: Any penetration through firewalls (including those in sleeves) will be resealed with an Underwriter Laboratories (UL) approved sealant.
1. Approved Products
 - i. Wiremold Flamestopper - #FS4R-RED
 - ii. Precut 4" conduit - #FSPCC4758

2.2 INTEGRATED FLAT PANEL MONITOR (indicated as 'ILCD' on drawings)

- A. All Displays and mounts on this project shall be Owner Furnished Owner Installed (OFOI)
- B. Provide and install 1 qty. Balance Box 400 height adjustable mount for each display.
- C. Quantity as shown on drawings.

2.3 ADDITIONAL PARTS

- A. Provide all materials listed in this specification section to furnish the media infrastructure from input component to output component, to furnish all classroom presentation system locations identified in drawings. Any change orders issued during the course of this project shall pull materials from this additional stock until the stock is depleted. In the event that that such stock is remaining upon the completion of the project, the contractor shall deliver the excess to the owner for attic stock.

2.4 CABLE ROUTING/PATHWAY

- A. Cable Support System: All audio-video cabling shall be installed and supported using a Caddy Cable Cat or Arlington Loop cable support system at 4'-0" intervals unless installed in conduit. Do not exceed manufacture recommendation for the quantity of cables supported in an individual support.
- B. All cable bundles shall be grouped together using plenum rated Velcro for the entire run above and below the ceilings.

PART 3 - EXECUTION

3.1 GENERAL

- A. Contractor is required to properly mount Interactive display and connect each display to each HDMI in the room.
- B. Contractor is required to thoroughly test and verify operation of all display inputs and video modes prior to project completion.
- C. Contractor shall provide owner with written verification test process and results once all projectors have been installed, tested, and placed in final condition.
- D. Damage:
 - 1. The Contractor shall replace or rework cables showing evidence of improper handling including stretches, kinks, short radius bends, over-tightened bindings, loosely twisted and over-twisted pairs at terminals and cable sheath removed too far (over 1/4 inches).
- E. The Contractor shall replace any damaged ceiling tiles that are broken during cable installation.
- F. Clean Up:
 - 1. All clean up activity related to work performed will be the responsibility of the Contractor and must be completed daily before leaving the facility.

3.2 DOCUMENTATION

- A. Contractor shall provide owner with detailed serial number listing and associated graphical room number designation equipment was installed. Contractor shall use actual graphical package room numbers not architectural plan numbers from construction set.

3.3 STATION WIRING INSTALLATION

- A. General:

1. All cable must be handled with care during installation so as not to change performance specifications. Factory twists of each individual pair must be maintained up to the connection points at both ends of the cable. There shall never be more than one and one-half inches of unsheathed enhanced Category 6 UTP cable at either the wiring closet or the workstation termination locations.
- B. Exposed Cable:
1. All cabling shall be installed inside walls or ceiling spaces whenever possible. Exposed station cable will only be run where indicated on the Drawings. Additional exposed cable runs will require Owner approval, and will only be allowed when no other options exist.
- C. Placement: All cabling and associated hardware shall be placed so as to make efficient use of available space. All cabling and associated hardware shall be placed so as not to impair the Owner's efficient use of their full capacity.
- D. Cable Routes:
1. All cabling placed in ceiling areas must be in conduit, cable tray or Caddy Cable Cat or Arlington Loop cable support. Cable supports shall be permanently anchored to building structure or substrates. Provide attachment hardware and anchors designed for the structure to which attached and that are suitably sized to carry the weight of the cables to be supported. Do not route cable through webbing of structural steel. Cabling must be supported in dedicated supports intended to support cabling as described in this section. Contractor shall adhere to the manufacturer's suggested fill ratio for each size cable support installed.
 2. Attaching cable to pipes or other mechanical items is not permitted. Communications cable shall be rerouted so as to provide a minimum of 18 inches spacing from light fixtures, sources of heat, power feeder conduits and EMI sources. Cabling shall not be attached to ceiling. Grid support wires. Cable runs shall be routed down the corridors; parallel or perpendicular to building structure. Multiple cables to be bundled together at and between each cable support installed.
 3. Contractor shall be responsible for coordinating with other trades on the project so that the installed cable pathway does not interfere with the installation of other systems to insure that mechanical ducts, pipes, conduits, or any other above ceiling systems are not putting unnecessary stress on any portion of the install audio-video cabling.

3.4 STATION HARDWARE

- A. Flush Mount Jacks: Flush mount jacks shall be mounted in a faceplate with back box.
- B. Placement: As shown on drawings.

3.5 TESTING, CERTIFICATION, WARRANTY, SERVICE

- A. A factory trained service technician shall supervise the final connections and testing of the system and it shall be subject to the final acceptance of the Architect, Engineer, and local authorities. Testing shall ensure the following:
1. Before energizing the cables and wires, check for correct connections and test for short-circuits, ground faults, continuity, and insulation.
 2. Complete and functional system.
 3. Installed in accordance with manufacturer's instructions.
 4. Upon completion of the testing, the manufacturer or his representative shall issue to the

Owner a letter of certification attesting to the fact that he has tested and adjusted the system, that all components are properly installed and free of defects, and that the system is in compliance with this specification.


- B. The contractor shall provide a warranty for the installed system. The warranty shall be against defects in material or workmanship for a period of one (1) year from the date of substantial completion. Any equipment or wiring shown to be defective shall be replaced, repaired, or adjusted free of charge. All labor and materials shall be provided at no expense to the Owner. All equipment will carry a one year warranty or manufacturer's warranty whichever is greater.
- C. The system manufacturer shall maintain engineering and service departments capable of rendering advice regarding installation and final adjustment of the system.

3.6 DRAWINGS, MANUALS AND TRAINING


- A. In addition, the contractor shall furnish complete operating and maintenance manuals listing the manufacturer's name(s), including technical data sheets. Manuals shall include wiring diagrams to indicate internal wiring for each device and the interconnections between the items of equipment. Provide a clear and concise description of operation that gives, in detail, the information required to properly operate the equipment and system. Provide a parts list with manufacturer and model number for commonly replaced parts. Include complete instructions for the inspection, testing, and maintenance of the system. Include copies of all programming sheets used to configure the system.
- B. The Contractor shall conduct formal on-site training sessions. Provide documented general instruction as follows:
 - 1. Provide instruction to District personnel to include the location, inspection, maintenance, testing, and operation of all system components. Provide a minimum of four (8) hours -- four 2-hour sessions separated by a minimum of two weeks.
 - 2. Provide instruction to designated personnel on the functions and operation of the intercom and master clock system including emergency and service request procedures. Provide a minimum of four (4) hours--two 2-hour sessions separated by a minimum of two weeks.

END OF SECTION

File: P:\WORKS\0752301\CAD\SHEETS\GRADING\0752301_C11_DEMO.dwg Dec 14, 2023 - 5:02pm Kent



DEMOLITION PLAN LEGEND & ABBREVIATIONS



BLDG	BUILDING
C	CENTERLINE
CB	CATCH BASIN
EA	EACH
ELEC	ELECTRICAL
L/A	LANDSCAPING
LF	LINEAR FEET
PCC	PORTLAND CEMENT CONCRETE
SCO	SEWER CLEANOUT
SD	STORM DRAIN
SF	SQUARE FEET
SWR	SEWER
UDG	UNDERGROUND
UTIL	UTILITY

DEMOLITION ITEMS



- 1 SAWCUT PAVEMENT TO A CLEAN, STRAIGHT EDGE 225 LF
- 2 REMOVE PCC PAVEMENT AND DISPOSE 2,330 SF
- 3 CLEAR AND GRUB, DISPOSE 3,535 SF
- 4 REMOVE TREE AND DISPOSE 2 EA
- 5 CONTRACTOR TO POthOLE AND VERIFY UNKNOWN UTILITY TYPE, SIZE, DEPTH AND LOCATION PRIOR TO CONSTRUCTION OF PROPOSED BUILDING 140 LF
- 6 REMOVE PCC CURB AND DISPOSE 6 LF
- 7 REMOVE EXISTING PARKING STRIPING BY SAND BLASTING OR APPROVED METHOD --
- 99 PROTECT IN PLACE, ITEM PER PLAN

QUANTITIES



ARCHITECT PBK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909

CORONA TRANSPORTATION






Client
CORONA-NORCO USD
Date 12-14-23 PROJECT NUMBER 230010

No.	Description	Date
1	CONC. PARKING & HANDRAILS	12/14/23

DSA Submittal

DEMOLITION PLAN





GRADING PLAN LEGEND & ABBREVIATIONS

- Proposed PCC Pavement
Proposed Decomposed Granite
Proposed Landscaping
ADA Path of Travel

- Bldg Building
CB Catch Basin
EA Each
ELEC Electrical
FF Finish Floor
FS Finish Surface
GB Grade Break
HP High Point
L/A Landscaping
LF Linear Feet
PCC Portland Cement Concrete
SCO Sewer Cleanout
SD Storm Drain
SF Square Feet
SWR Sewer
TB Top of Berm
TC Top of Curb
TW Top of Wall
UDG Underground
UTIL Utility



ARCHITECT PBK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, California 91730
P 909-987-0909

CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860






- Key Plan: NORTH, PLAN, TRUE
Legend for construction items and quantities

CONSTRUCTION ITEMS

- 1. CONSTRUCT 4" PCC PAVEMENT OVER COMPACTED NATIVE SOIL
2. CONSTRUCT DECOMPOSED GRANITE SURFACE
3. CONSTRUCT RETAINING CURB PER DETAIL
4. CONSTRUCT PAVEMENT JOINT JUNCTURE PER DETAIL
5. FURNISH AND INSTALL RELOCATABLE BUILDING PER ARCHITECTURAL PLANS
6. CONSTRUCT PCC MECHANICAL PAD PER ARCHITECTURAL PLANS
7. CONSTRUCT SIGN PER ARCHITECTURAL PLANS
8. FURNISH AND INSTALL CHAIN LINK FENCE AND GATES PER ARCHITECTURAL PLANS
9. CONSTRUCT STEPS WITH HAND RAILING PER ARCHITECTURAL PLANS
10. EXISTING HAND RAILING AND RAMP PER PLANS
11. INSTALL STRIPING PER ARCHITECTURAL PLANS
12. INSTALL ADA TRUNCATED DOMES PER ARCHITECTURAL PLANS
13. INSTALL PARKING WHEEL STOP PER ARCHITECTURAL PLANS
14. CONSTRUCT 7" PCC PAVEMENT OVER 4" COMPACTED AGGREGATE BASE OVER COMPACTIVE NATIVE SOIL
15. CONSTRUCT 6" CURB (TYPE 6A) PER CITY OF CORONA STD. PLAN NO. 137
16. EXISTING HAND RAILING AT RAMP
17. SEE SHEET C2.2 FOR STORM DRAIN AND UTILITY ITEMS
18. PROTECT IN PLACE, ITEM PER PLAN

QUANTITIES

- 1,515 SF
150 SF
108 LF
325 LF
1,425 SF
9 LF





Architect

Table with columns: No., Description, Date. Includes revision 1: CONC, PARKING & HANDRAILS 12/14/23

CLIENT: CORONA-NORCO USD
DATE: 12-14-23
PROJECT NUMBER: 230010

DSAsubmittal

GRADING PLAN
C2.1



BUENA VISTA AVENUE

STORM DRAIN ITEMS	QUANTITIES
20 FURNISH AND INSTALL 4" PVC, SCHEDULE 40 STORM DRAIN PIPE PER MANUFACTURERS SPECIFICATIONS	30 LF
21 FURNISH AND INSTALL 9"x9" CATCH BASIN BY NOSPRO WITH D.I GRATE (OR APPROVED EQUAL) PER DETAIL (C5.1)	1 EA
22 FURNISH AND INSTALL 4" POP-UP DRAINAGE EMITTER BY NOSPRO (OR APPROVED EQUAL) PER DETAIL (E C5.1)	1 EA
23 FURNISH AND INSTALL 4" PVC 90° BEND	1 EA
24 CONSTRUCT RIP-RAP SPLASH PAD WITH 6" ROCK, SIZE PER PLAN	3 EA



SEWER ITEMS	QUANTITIES
30 FURNISH AND INSTALL 2" PVC, SCHEDULE 40 SEWER LINE PER MANUFACTURERS SPECIFICATIONS	106 LF
31 FURNISH AND INSTALL 2" PVC WYE	4 EA
32 FURNISH AND INSTALL SEWER CLEANOUT PER CITY OF CORONA STD. 307 PER DETAIL (F C5.1)	4 EA

WATER ITEMS	QUANTITIES
40 FURNISH AND INSTALL 3/4" PVC, SCHEDULE 80 DOMESTIC WATER PER MANUFACTURERS SPECIFICATIONS	40 LF
41 FURNISH AND INSTALL 3/4" PVC 90° BEND	2 EA
42 CONNECT TO EXIST DOMESTIC WATER	1 EA



ARCHITECT PBK Architects, Inc.
 RANCHO CUCAMONGA
 8163 Rochester Avenue, Suite 100
 Rancho Cucamonga
 California 91730
 P 909-987-0909

CORONA TRANSPORTATION





Architect

CLIENT		
CORONA-NORCO USD		
DATE	PROJECT NUMBER	
12-14-23	230010	
REVISIONS		
No.	Description	Date
1	COND. PARKING & HANDRAILS	12/14/23


DSA Submittal

UTILITY PLAN







SECTION A-A
 HORIZ SCALE: 1"=5'
 VERT SCALE: 1"=1'



SECTION B-B
 HORIZ SCALE: 1"=5'
 VERT SCALE: 1"=1'



SECTION C-C
 HORIZ SCALE: 1"=5'
 VERT SCALE: 1"=1'



SECTION D-D
 HORIZ SCALE: 1"=5'
 VERT SCALE: 1"=1'



ARCHITECT **PBK Architects, Inc.**
 RANCHO CUCAMONGA
 8163 Rochester Avenue, Suite 100
 Rancho Cucamonga
 California 91730
 P 909-987-0909

CORONA TRANSPORTATION

PROJECT ADDRESS:
 2820 CLARK AVE
 NORCO, CA 92860


DSA Submittal
 DSA-APPL NO. 04-121866 DSA-FILE NO. 33-9



CNUSD TRANSPORTATION OFFICE

Legend:
 H- [Symbol]
 G- [Symbol]
 F- [Symbol]
 E- [Symbol]
 D- [Symbol]

KEY PLAN
 NORTH: PLAN TRUE



Architect


CLIENT
CORONA-NORCO USD
 DATE: 12-14-23 PROJECT NUMBER: 230010

No.	Description	Date
1	COND. PARKING & HANDRAILS	12/14/23

DSA Submittal


SECTIONS

C3.1





CIVIL ENGINEERING • LAND SURVEYING • LAND PLANNING
 1529 W. 13TH STREET, UNIT G, UPLAND, CA 91786
 PHONE: (909) 982-4601

File: P:\WORKS\0752301\CAD\SHEETS\GRADING\0752301_C41_EROSION.dwg Dec 14, 2023 - 4:45pm Kent



- ### EROSION CONTROL AND BMP ITEMS
- ① CONTRACTOR TO PREPARE AND IMPLEMENT A CONSTRUCTION SCHEDULE PER BMP (CASQA BMP HANDBOOK) EC-1
 - ② INSTALL SILT FENCE PER BMP (CASQA BMP HANDBOOK) SE-1
 - ③ PLACE INLET PROTECTION PER BMP (CASQA BMP HANDBOOK) SE-10
 - ④ PLACE GRAVEL BAGS 2 COURSE HIGH PER BMP (CASQA BMP HANDBOOK) SE-6 AND PER DETAIL ON THIS SHEET



- ### OTHER NON-STORMWATER "BMPs"
- NS-1 WATER CONSERVATION PRACTICES
 - NS-3 PAVING & GRIND OPERATIONS
 - NS-6 ILLICIT CONNECTION/DISCHARGE
 - NS-12 CONCRETE CURING
 - NS-13 CONCRETE FINISHING
 - WM-1 MATERIAL DELIVERY & STORAGE
 - WM-2 MATERIAL USE
 - WM-3 STOCKPILE MANAGEMENT
 - WM-4 SPILL PREVENTION & CONTROL
 - WM-5 SOLID WASTE MANAGEMENT
 - WM-6 HAZARDOUS WASTE MANAGEMENT
 - WM-8 CONCRETE WASTE MANAGEMENT
 - WM-9 SANITARY/SEPTIC WASTE MANAGEMENT
 - WM-10 LIQUID WASTE MANAGEMENT



ARCHITECT PBK Architects, Inc.
 RANCHO CUCAMONGA
 8163 Rochester Avenue, Suite 100
 Rancho Cucamonga
 California 91730
 P 909-987-0909

CORONA TRANSPORTATION

PROJECT ADDRESS:
 2820 CLARK AVE
 NORCO, CA 92860
 DSA Submittal
 DSA-APPL. NO. 04-12166 DSA-FILE NO. 339



Consultant
 Architect

CLIENT		
CORONA-NORCO USD		PROJECT NUMBER
DATE	12-14-23	230010
REVISIONS		
No.	Description	Date
1	CONC, PARKING & HANDRAILS	12/14/23

DSA Submittal
EROSION CONTROL PLAN



C4.1

FINISH SCHEDULE

ROOM NUMBER	ROOM NAME	FLOOR	BASE	WALL FINISH				CEILING FINISH	CEILING HEIGHT	COMMENTS
				NORTH WALL	EAST WALL	SOUTH WALL	WEST WALL			
101	ENTRY	CPT-1	RB-1	TS-1	TS-1	TS-1	TS-1	ACT-1	8'-6"	
102	WORK ROOM	CPT-1	RB-1	TS-1	TS-1	TS-1	TS-1	ACT-1	8'-6"	
103	OFFICE	CPT-1	RB-1	TS-1	TS-1	TS-1	TS-1	ACT-1	8'-6"	
104	OFFICE	CPT-1	RB-1	TS-1	TS-1	TS-1	TS-1	ACT-1	8'-6"	
105	CONFERENCE ROOM	CPT-1	RB-1	TS-1	TS-1	TS-1	TS-1	ACT-1	8'-6"	
106	COPY ROOM	LVT-1	RB-1	TS-1	TS-1	TS-1	TS-1	ACT-1	8'-6"	
107	BREAK AREA	LVT-1	RB-1	P-1	P-1	P-1	P-1	ACT-1	8'-6"	

FINISH FLOOR LEGEND

- LUXURY VINYL TILE FLOORING (LVT-1)
- CARPET (CPT-1)
- ENTRY MAT (EM-1) 21
G0.05
- INTERIOR FIELD PAINT COLOR (P-1)
- TACKABLE SURFACE (TS-1)
TACKABLE SURFACE (TS-2)
- DOOR PAINT COLOR (P-4 @ INTERIOR DOORS & P-5 AT EXTERIOR DOORS)
- PROVIDE SPLIT FACE PAINT AT EXTERIOR DOORS
- EXTERIOR PAINT COLOR (P-2)
- ACCENT PAINT COLOR (P-3)

27 FINISH SCHEDULE

FINISH ABBREVIATIONS

ACT	ACOUSTICAL CEILING PANEL
CPT	CARPET
EM	ENTRY MAT
LVT	LUXURY VINYL TILE
MB	MARKERBOARD
P	PAINT
PL	PLASTIC LAMINATE
RB	RUBBER BASE
TS	TACKABLE SURFACE
WSC	WINDOW SHADE CLOTH

- NOTES:**
- ALL FINISH MATERIALS MUST MEET THE FLAME SPREAD RATINGS PER 2016 CBC, CHAPT. 8.
 - REFER TO INTERIOR ELEVATIONS FOR SPECIFIC MATERIAL LOCATIONS.
 - NON-CONFIRMED ITEMS IN THE DESIGN MUST BE CONFIRMED WITH THE CLIENT AND THE ARCHITECT.
 - ANY CHANGES TO FLOOR PLAN LAYOUT DURING THE PROJECT MIGHT CHANGE FINISHES. FINISHES MUST BE CONFIRMED WITH PBK PRIOR TO INSTALLATION.
 - FOR MANUFACTURERS AND COLORS, SEE FINISH SCHEDULE. ALL FINISHES TO BE INSTALLED IN ACCORDANCE WITH MANUFACTURER'S SPECIFICATIONS.
 - PAINT ALL EXPOSED DUCTWORK, CONDUIT, ELECTRICAL EQUIPMENT, ETC TO MATCH ADJACENT SURFACES, UNO.
 - PAINT ALL NON-FACTORY FINISHED EXPOSED METAL.
 - REFER TO TYPICAL FLOORING TRANSITION DETAILS FOR ALL FLOORING MATERIALS.
 - FLOORING TRANSITIONS AT DOORS SHOULD BE LOCATED UNDER, AND CONCEALED BY THE DOOR IN THE CLOSED POSITION, UNO.
 - CONTRACTOR WILL BE RESPONSIBLE FOR PROTECTING FINISHED FLOORING SURFACES FROM DAMAGE DURING ALL CONSTRUCTION PHASES.
 - REFER TO REFLECTED CEILING PLANS FOR CEILING HEIGHTS.
 - ALL ELECTRICAL DEVICE COVERS ARE TO BE WHITE, UNO.
 - CARPET PATTERNS TO RUN PARALLEL TO CORRIDOR AND/OR PARALLEL TO THE LONG DIMENSION OF A ROOM OR SPACE, UNO.
 - ALL HOLLOW METAL DOOR FRAMES TO BE PAINTED TO MATCH ADJACENT WALL COLOR.
 - FOR PLASTIC LAMINATE LOCATIONS SEE CABINETRY DETAIL DRAWINGS.
 - SUBCONTRACTORS TO SUBMIT FINISH SAMPLES (PLASTIC LAMINATE, PAINT, FLOORING, ETC.) TO PBK FOR APPROVAL PRIOR TO INSTALLATION. ALLOW SUFFICIENT TIME TO REORDER IF MATERIAL IS DEFECTIVE OR UNACCEPTABLE.

MATERIAL SCHEDULE


ITEM	MANUFACTURER	DESCRIPTION	COLOR	SIZE	LOCATION	NOTES
CARPET						
CPT-1	MOHAWK	INTERPLAY STRIPE	801 YELLOW JACKET	18" x 36.5"	SEE FINISH PLAN	
ENTRY MAT						
EM-1	MOHAWK	TUFF STUFF II	FIRST STEP II - GT315	SEE FINISH PLAN	SEE FINISH PLAN	
LUXURY VINYL TILE						
LVT-1	ALTRO FLOORS	LVT	ALBASTER - LAVI8033	12" x 24"	SEE FINISH PLAN	
PLASTIC LAMINATE						
PL-1	WILSONART	HPL	7699X-12 8H AVE ELM	N/A	@ CABINETS	REFER TO MILLWORK DRAWINGS
PL-2	WILSONART	HPL	7699X-12 8H AVE ELM	N/A	@ COUNTER-TOPS	REFER TO MILLWORK DRAWINGS
INTERIOR PAINT						
P-1	DUNN EDWARDS	PAINT	DE6226 - FOGGY DAY	N/A	INT. FIELD COLOR	LOW SHEEN FINISH
P-2	DUNN EDWARDS	PAINT	DE6359 - SILVER SETTING	N/A	EXT. FIELD COLOR	
P-3	DUNN EDWARDS	PAINT	DE5852 - RAINY LAKE	N/A	EXT. ACCENT COLOR	
P-4	DUNN EDWARDS	PAINT	DEA002 - BLACK	N/A	INT. DOOR COLOR	
P-5	DUNN EDWARDS	PAINT	DE5852 - RAINY LAKE	N/A	EXT. DOOR COLOR	
RESILIENT BASE						
RB-1	MOHAWK	DURACOVE 4" RUBBER BASE	073 AIRCRAFT CARRIER	4" H	@ NEW FLOORING	
WINDOW SHADE CLOTH						
WSC-1	MECHOSHADE	ECOVEIL SYSTEM	1369 SILVER BIRCH	N/A	WINDOWS	5% OPENESS
MARKERBOARD						
MB-1	POLYVISION	TBD	BRILLIANT WHITE	SEE INTERIOR ELEV.	SEE INTERIOR ELEV.	MAGNETIC CERAMIC COATED STEEL
TACKABLE SURFACE						
TS-1	KORSEAL / CHATFIELD CLARKE	INTERLOOM	COCONUT NM21-02	N/A	SEE FINISH PLAN - FIELD	
TS-2	KORSEAL / CHATFIELD CLARKE	INTERLOOM	HAZE NM21-05	N/A	SEE FINISH PLAN - ACCENT	
ACOUSTICAL CEILING PANEL						
ACT1	ARMSTRONG	SCHOOL ZONE FINE FISSURED	WHITE	2' x 4' TILES	CEILING	

*REFER TO INTERIOR ELEVATION FOR SPECIFIC PATTERN

15 MATERIAL SCHEDULE

CONSTRUCTION KEYED NOTES

#	Description
09.03	EXTERIOR PLASTER WITH PAINT FINISH TO BE PROVIDED, TYP. - SEE FINISH FLOOR LEGEND



3 PROPOSED FLOOR PLAN

1/4" = 1'-0"




ARCHITECT **PBK Architects, Inc.**
 RANCHO CUCAMONGA
 8163 Rochester Avenue, Suite 100
 Rancho Cucamonga
 California 91730
 P 909-987-0909

CORONA-NORCO USD TRANSPORTATION OFFICE AT ORANGE GROVE HIGH SCHOOL


PROJECT ADDRESS:
 300 S. BUENA VISTA AVE.
 NORCO, CA 92882

100% CONSTRUCTION DOCUMENTS

DSA-APPL. NO. 04-12281 DSA FILE NO. 33-14



Consultant




CLIENT	
CORONA-NORCO USD	PROJECT NUMBER 230010
DATE 08-07-23	


No.	Description	Date
1	Addendum No. 01	11/20/23

100% CONSTRUCTION DOCUMENTS


FINISH FLOOR PLAN AND SCHEDULE




11 DUCT SUPPORT DETAIL
NOT TO SCALE




8 ROUND DUCT SUPPORT DETAIL
NOT TO SCALE




4 DUCT OR PIPE THRU NON RATED WALL DETAIL
NOT TO SCALE




10 HEAT PUMP ON GROUND DETAIL
NOT TO SCALE




7 EXTERIOR DUCT DETAIL
NOT TO SCALE




3 CEILING DIFFUSER CONNECTION DETAIL
NOT TO SCALE




9 HEAT PUMP DUCTING DETAIL
NOT TO SCALE




6 LAY IN DIFFUSER CONNECTION DETAIL
NOT TO SCALE



2 DUCT SUPPORT ON WALL DETAIL
NOT TO SCALE



5 CONDENSATE TRAP PIPING DETAIL
NOT TO SCALE



1 BRANCH DUCT TAKE-OFF & DMP. DETAIL
NOT TO SCALE





ARCHITECT PRK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909-987-0909
leafengineers.com

CONSULTANT LEAF Engineers
LEAF ENGINEERS
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909-987-0909
leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860
DSA Submittal
DSA APPL. NO. 04-121856 DSA FILE NO. 33-9



CLIENT: CORONA-NORCO USD
DATE: 05-19-03 PROJECT NUMBER: 230010

No.	Description	Date
1	Addendum #01	11/28/23

DSA Submittal

MECHANICAL DETAILS

TECHNOLOGY GENERAL NOTES

- THE SEISMIC BRACING AND ANCHORAGE OF ELECTRICAL CONDUITS, BUS DUCT, WIREWAY, AND CABLE TRAY SHALL BE IN ACCORDANCE WITH THE UNIFORM BUILDING CODE, CHAPTER 23 AND "GUIDELINES FOR SEISMIC RESTRAINTS OF MECHANICAL SYSTEMS AND PLUMBING PIPING SYSTEMS," PUBLISHED BY SMCMAA AND PPIC, OR THE SUPER STRUT-SEISMIC RESTRAINT SYSTEM, OR THE KIN-LINE SEISMIC RESTRAINT SYSTEM.
- ALL ELECTRICAL PREFABRICATED EQUIPMENT SHALL BE DESIGNED AND CONSTRUCTED IN SUCH A MANNER THAT ALL PORTIONS, ELEMENTS, SUB-ASSEMBLIES AND/OR PARTS OF SAID EQUIPMENT, AND THE EQUIPMENT AS A WHOLE INCLUDING ITS ATTACHMENTS WILL RESIST A LOAD WHICH EXCEEDS THE FORCE LEVEL USED TO RESTRAIN AND ANCHOR THE EQUIPMENT TO THE SUPPORTING STRUCTURE.
- ALL ELECTRICAL MATERIALS AND EQUIPMENT SHALL BE NEW AND SHALL BE LISTED BY UNDERWRITERS LABORATORIES (UL) OR OTHER APPROVED TESTING AUTHORITY AND BEAR THEIR LABEL OR LISTED AND CERTIFIED BY A NATIONALLY RECOGNIZED TESTING AUTHORITY.
- AUTHORITY WHERE UL DOES NOT HAVE A LISTING, CUSTOM MADE EQUIPMENT SHALL HAVE COMPLETE TEST DATA SUBMITTED BY THE MANUFACTURER ATTESTING TO ITS SAFETY. IN ADDITION, THE MATERIALS, EQUIPMENT, AND INSTALLATION SHALL COMPLY WITH THE REQUIREMENTS OF THE FOLLOWING AS APPLICABLE:
AMERICAN SOCIETY OF TESTING MATERIALS (ASTM)
INSULATED POWER CABLE ENGINEERS ASSOCIATION (IPCEA)
NATIONAL ELECTRICAL MANUFACTURERS ASSOCIATION (NEMA)
AMERICAN STANDARD ASSOCIATION (ASA)
NATIONAL FIRE PROTECTION AGENCY (NFPA)
AMERICAN NATIONAL STANDARD INSTITUTE (ANSI)
INSTITUTE OF ELECTRICAL AND ELECTRONIC ENGINEERS (IEEE)
- ALL LOCAL CODES HAVING JURISDICTION, WHERE THE CODES HAVE DIFFERENT LEVELS OF REQUIREMENT, THE MOST STRINGENT RULE SHALL APPLY AS DETERMINED BY ENGINEER.
- ALL ITEMS SUCH AS SERVICE CONDUIT, CONDUCTORS, DUCTS, CONCRETE PADS, TRANSFORMERS, RISERS, MANHOLES, PULL BOXES, AND PROTECTIVE COVERINGS FROM SERVICE LOCATION SHALL BE PROVIDED AND SHALL BE VERIFIED WITH THE SERVING UTILITY COMPANY. THE CONTRACTOR SHALL PROVIDE THE SERVICE IN COMPLIANCE WITH THE SERVING UTILITY AGENCY. CIV SHALL PAY ALL CHARGES LEVIED BY THE SERVING UTILITY AGENCY FOR SERVICE EXCEPT THE FIRST BILLING DEPOSIT
- COORDINATE WITH OTHER TRADES AS TO THE EXACT LOCATION AND CONFIGURATION OF THEIR RESPECTIVE EQUIPMENT, SUPPLY POWER AND MAKE CONNECTION TO MOTORS AND EQUIPMENT REQUIRING ELECTRICAL CONNECTIONS AS INDICATED ON THE SINGLE LINE DIAGRAM, ELECTRICAL DRAWINGS, AND DRAWINGS OF OTHER TRADES. REVIEW THE DRAWINGS OF OTHER TRADES FOR CONTROL DIAGRAMS, SIZE AND LOCATION OF EQUIPMENT, DISCONNECT SWITCHES, STARTERS, WIRING, CONTROLS, CONDUIT FOR MECHANICAL, WIRE, POWER REQUIREMENTS AND PLUMBING OPERATIONS SHALL BE PROVIDED. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING MANUFACTURERS SHOP DRAWINGS PRIOR TO ROUGHING IN ALL CONDUIT TO THIS EQUIPMENT.
- EXACT METHOD AND LOCATION OF CONDUIT PENETRATION AND OPENINGS IN CONCRETE OR MASONRY WALLS, FLOORS OR STRUCTURAL STEEL MEMBERS SHALL BE AS DIRECTED BY THE STRUCTURAL ENGINEER. PERFORM CORING, SAWCUTTING, PATCHING, AND REFINISHING OF WALLS AND SURFACES WHEREVER IT IS NECESSARY TO PENETRATE, OPEN OR SEAL IN AN APPROVED METHOD TO MEET THE FIRE RATING OF THE PARTICULAR WALL, FLOOR OR CEILING. EXACT METHOD AND LOCATIONS OF CONDUIT PENETRATIONS AND OPENINGS IN CONCRETE WALLS, PARTITIONS, CEILINGS, OR AREA SEPARATION SHALL BE AS SPECIFIED BY THE CONTRACTOR'S SHOP DRAWINGS.
- CONNECTIONS TO VIBRATING EQUIPMENT, MECHANICAL, AND PLUMBING EQUIPMENT AND SEISMIC SEPARATIONS: LIQUID-TIGHT FLEXIBLE STEEL CONDUIT IN ALL LOCATIONS MAXIMUM LENGTH OF FLEXIBLE CONDUIT RUNS SHALL BE 6'-0" UNLESS OTHERWISE NOTED. TRAIN CONTROL CONDUIT, 2" AND BIGGER ARE SHOWN IN MSF-02 AND MSF-03 E-8000 SERIES. SMALLER CONDUIT RUN SHALL BE SHOWN IN ELECTRICAL CONTRACTOR'S SHOP DRAWINGS.
- STRAIGHT FEEDER, BRANCH CIRCUIT, AND CONDUIT RUNS SHALL BE PROVIDED WITH SUFFICIENT PULL BOXES OR JUNCTION BOXES AS REQUIRED BY CODE. PULL BOXES SHALL BE SIZED PER CODE OR AS INDICATED ON DRAWINGS. LOCATIONS SHALL BE DETERMINED IN THE FIELD OR AS INDICATED ON THE DRAWINGS.
- UTILITY PENETRATIONS OF ANY KIND IN FIRE AND SMOKE PARTITIONS AND CEILING ASSEMBLIES SHALL BE FIRESTOPPED AND SEALED WITH AN APPROVED MATERIAL. SECURELY INSTALLED STEEL ELECTRICAL OUTLET BOXES WHICH DO NOT EXCEED 16 SQUARE INCHES IN AREA, NEED NOT BE PROTECTED IN ONE HOUR OR TWO-HOUR FIRE RATED WALLS, PARTITIONS, CEILINGS, OR AREA SEPARATION UNLESS THEY:
- OCUR ON OPPOSITE SIDES OF THE WALL WITHIN 24 INCH HORIZONTAL DISTANCE OF ONE ANOTHER. IN THIS CASE, ONLY ONE OUTLET BOX NEED TO BE PROTECTED BY AN APPROVED FIRESTOP MATERIAL OR DETAIL TO CORRECT THIS CONDITION.
- OCUR IN COMBINATION WITH OUTLET BOXES OF ANY SIZE SUCH THAT THE AGGREGATE AREA OF UNPROTECTED OUTLET BOXES EXCEEDS 100 SQUARE INCHES IN ANY 100 SQUARE FEET OF WALL AREA. IN THIS CASE, ONLY A SUFFICIENT NUMBER OF OUTLET BOXES NEED TO BE PROTECTED BY AN APPROVED MATERIAL OR DETAIL TO DECREASE THE AGGREGATE AREA OF UNPROTECTED OUTLET BOXES TO LESS THAN 100 SQUARE INCHES IN ANY 100 SQUARE FEET OF WALL.
- STEEL ELECTRICAL OUTLET BOXES, WHICH EXCEED 16 SQUARE INCHES IN AREA, AND ALL OTHER STEEL UTILITY OUTLET BOXES REGARDLESS OF SIZE, SHALL BE PROTECTED BY AN APPROVED FIRESTOP MATERIAL, AS LISTED.
- UTILITY AND ELECTRICAL OUTLETS OR BOXES SHALL BE SECURELY FASTENED TO THE STUD OF FRAMING OF THE WALL, PARTITION OR CEILING ASSEMBLY. THE OPENING IN THE GYPSUM BOARD FACING SHALL BE CUT SO THAT THE CLEARANCE BETWEEN THE BOX, AND THE GYPSUM BOARD DOES NOT EXCEED 1/8 INCH IN SMOKE WALLS OR PARTITIONS. THE 1/8 INCH CLEARANCE SHALL BE FILLED WITH AN APPROVED FIRE-RATED SEALANT.
- MAXIMUM NUMBER OF CONDUCTORS IN OUTLET OR JUNCTION BOXES SHALL CONFORM TO THE CALIFORNIA ELECTRICAL CODE, ARTICLE 314-16, BUT IN NO CASE SHALL CONTAIN MORE THAN THE FOLLOWING NUMBER OF #12 AWG CONDUCTORS FOR THE SIZE OF BOX INDICATED. THE MINIMUM SIZE OUTLET OR JUNCTION BOX PERMITTED IN A WALL IS FOUR INCHES SQUARE BY 1 1/2 INCHES DEEP.
4" SQUARE BY 1 1/2" D=9 CONDUCTORS
4" SQUARE BY 2 1/8" D=13 CONDUCTORS
4 1/16" SQUARE BY 1 1/2" D=11 CONDUCTORS
4 1/16" SQUARE BY 2 1/8" D=15 CONDUCTORS
ALL OUTLET BOXES CONTAINING MORE THAN ONE DEVICE SHALL BE GANGED. TWO DEVICES DOUBLE GANGED, MINIMUM.
- WHERE MULTI-HOMERUNS ARE INDICATED ON DRAWINGS INDICATING THE SAME PANEL BOARD CIRCUIT NUMBER, PROVIDE JUNCTION BOX ABOVE ACCESSIBLE CEILING AND ROUTE ONE SET OF WIRE TO CIRCUIT BREAKERS.
- DRAWINGS ARE DIAGRAMMATIC ONLY AND DO NOT SHOW SPECIAL CONDUIT ROUTING OR LENGTHS REQUIRED FOR A COMPLETE INSTALLATION. ROUTING OF RACEWAYS SHALL BE COORDINATED IN THE FIELD WITH OTHER TRADES BUT SHALL BE IN STRICT COMPLIANCE WITH STRUCTURAL REQUIREMENTS AND SPECIFICATIONS, UNLESS OTHERWISE NOTED AND SHALL BE COORDINATED WITH OTHER TRADES. NO CONDUIT SHALL BE ROUTED HORIZONTALLY IN MASONRY WALLS IN EXCESS OF 48". DO NOT SCALE THE ELECTRICAL DRAWINGS FOR LOCATIONS OF ANY ELECTRICAL ARCHITECTURAL, STRUCTURAL, CIVIL OR MECHANICAL ITEMS OR FEATURES. REFER TO ARCHITECTURAL AND STRUCTURAL DIMENSIONAL DRAWINGS.
- THE EQUIPMENT GROUNDING CONDUCTOR, ALTHOUGH NOT SHOWN ON CONDUIT RUNS, SHALL BE INSTALLED AND RUN CONTINUOUS FROM PANEL TO THE LAST OUTLET. THIS WIRE SHALL BE PIGTAILED IN EACH OUTLET FOR CONNECTION TO BOX AND DEVICE SO THAT IF DEVICE IS REMOVED, GROUND WILL NOT BE INTERRUPTED. ALL EQUIPMENT GROUNDING CONDUCTORS SHALL BE INSULATED GREEN CONDUCTORS. ALTERNATE METHODS OF IDENTIFICATION SHALL NOT BE USED.
- JUNCTION AND PULL BOXES: FOR INTERIOR DRY LOCATIONS, BOXES SHALL BE GALVANIZED ONE-PIECE, DRAWN STEEL, KNOCKOUT TYPE WITH REMOVABLE MACHINE SCREW SECURED COVERS. FOR OUTSIDE, DAMP, OR PROVIDE NEMA 4X WHERE REQUIRED. BOXES SHALL BE LABELED TO INDICATE PANEL AND CIRCUIT NUMBER, OR TYPE OF SIGNAL OR COMMUNICATIONS SYSTEM.
- WHEN CONFLICTS OCCUR ON DRAWINGS, THE MOST STRINGENT APPLICATION SHALL APPLY.
- IT IS THE INTENT OF THE DRAWINGS THAT A COMPLETE AND WORKABLE ELECTRICAL INSTALLATION BE PROVIDED FOR THE EQUIPMENT DESCRIBED OR SHOWN AS BEING IN THIS CONTRACT. FURNISH ALL LABOR AND TOOLS NECESSARY AND FURNISH AND INSTALL ALL APPARATUS, MATERIALS AND EQUIPMENT IN A FASHION COMPLYING WITH ALL APPLICABLE CODES, INCLUDING ITEMS REQUIRED BUT NOT NORMALLY SHOWN, SUCH AS LAMPS, HANGERS, BRACKETS, CLAMPS, COUPLINGS, BOXES, CONNECTORS, AND HARDWARE REFER ALSO TO WRITTEN SPECIFICATIONS FOR GENERAL, MECHANICAL AND ELECTRICAL SECTIONS.
- NO PIPING, DUCTS OR EQUIPMENT FOREIGN TO TECHNOLOGY EQUIPMENT SHALL BE PERMITTED TO BE LOCATED WITHIN DEDICATED SPACE ABOVE THE TECHNOLOGY EQUIPMENT.
- ALL GROUNDING ELECTRODES THAT ARE PRESENT AT EACH BUILDING OR STRUCTURE SHALL BE BONDED TOGETHER.
- REFER TO SPECIFICATION SECTION 26 05 33 FOR TYPE OF CONDUITS USED.
- FUTURE EQUIPMENT SUBMITTALS TO SHOW THE EXACT LOCATIONS FOR ALL FUTURE PANELS SHOWN ON THE DRAWINGS.
- REVIEW ARCHITECTURAL ELEVATIONS OF CASEWORK, OUTLETS MOUNTED ABOVE OR BELOW, OR ADJACENT TO CASEWORK, PRIOR TO COORDINATING WITH THE ARCHITECTURAL DRAWINGS, PRIOR TO FINAL ROUGH-IN. ELECTRICAL DRAWINGS SHALL GOVERN NUMBER AND TYPE OF OUTLETS. HOWEVER, LOCATIONS SHALL BE AS INDICATED ON ARCHITECTURAL ELEVATIONS. PROVIDE CONDUIT, WIRES, AND OUTLETS FOR WORK REQUIRED IN CASEWORK INSTALLATIONS. REFERENCE ARCHITECTURAL DETAILS FOR METHOD OF ROUTING CONDUIT WITHIN CASEWORK CONSTRUCTION. THE CONTRACTOR SHALL BE RESPONSIBLE FOR CUT-OUTS IN TILE OR COUNTER SPLASHES WHERE RECEPTACLES, OUTLETS, ETC., OCCUR. PROVIDE BOX EXTENSIONS THROUGH ALL CASEWORK. FINISH FLUSH WITH FACE OF SPLASH, CABINET, ETC.
- MOUNTING HEIGHTS OF ALL DEVICES AND EQUIPMENT ARE FROM FINISHED FLOOR TO TOP OF DEVICES AND EQUIPMENT UNLESS OTHERWISE NOTED. BOXES INSTALLED IN LOCATIONS NOT APPROVED BY THE ARCHITECT SHALL BE RELOCATED AS DIRECTED BY THE ARCHITECT AT NO ADDITIONAL COST TO THE OWNER.
- REVIEW STRUCTURAL DRAWINGS FOR LOCATIONS AND SIZES OF FOOTINGS AND GRADE BEAMS. SEE ELECTRICAL DETAILS/PLANS FOR REQUIREMENTS FOR INSTALLATION OF CONDUIT THROUGH GRADE BEAMS.
- WHERE OUTLETS OCCUR AT TACKABLE WALL PANELS OR OTHER WALL FINISHES, PROVIDE EXTENSION RINGS AS REQUIRED SO THAT NO SPACE WILL EXIST BETWEEN DEVICE PLATE AND BACKBOX. PER NEC 705.20, TYPICAL. SEE ARCHITECTURAL ELEVATIONS FOR WALL FINISHES AND LOCATIONS.

TECHNOLOGY SYMBOL LIST

SYMBOL:	DESCRIPTION:	NOTE:
AV	COMBINATION DATA/TELEPHONE OUTLETS	1.
AV#	AUDIO VIDEO OUTLETS	2,5,9.
AV#	COMBINATION DATA/TV OUTLETS	1,2,5.
WAP	WIRELESS ACCESS POINT DEVICE/ENCLOSURE (CEILING)	.
W	INFORMATION OUTLET (WALL)	1,2,5.
W	WALL PHONE	1,2,5.
AV#	ELECTRICAL FLOOR BOX WITH AV	1,3.
JPB1	UNDERGROUND PULL BOX TYPE1	7.
JPB2	UNDERGROUND PULL BOX TYPE2	8.
---	CONDUIT (CONCEALED IN OR ABOVE CEILING/HORIZONTAL SURFACE)	.
---	UNDERGROUND/FLOOR CONDUIT	.
---	CONDUIT UP	.
---	CONDUIT DOWN	.
---	CONDUIT WITH CONTINUATION	.
---	CONDUIT SLEEVE	.
---	FIRE RATED PATHWAY SLEEVE SYSTEM	.

GENERAL NOTES:

- ALL SYMBOLS LISTED ABOVE ARE FOR REFERENCE ONLY. REFER TO PLANS AND LINE TYPE KEY FOR NEW, EXISTING TO REMAIN AND TO BE REMOVED ITEMS FOR ADDITIONAL INFORMATION. REFER TO GENERAL TECHNOLOGY EQUIPMENT SCHEDULE AND SPECIFICATIONS FOR FULL DESCRIPTIONS AND MANUFACTURERS OF ALL DEVICES.
- "# INDICATES INFORMATION OUTLET FACEPLATE CONFIGURATION. SYMBOL SUBSCRIPT INDICATES DEVICE TYPE. INFORMATION OUTLET INSTALLED IN E.C. PROVIDED FLOOR BOX. "# INDICATES DATA OUTLET FACEPLATE CONFIGURATION. REFER TO ELECTRICAL FLOOR PLANS FOR ADDITIONAL INFORMATION.
- NOT USED.
- EQUIPMENT/DEVICE HEIGHT AS INDICATED ON PLANS.
- NOT USED.
- REFER TO SPECIFICATION - EXTERIOR COMMUNICATION PATHWAYS AND DETAIL 3/T5.01 FOR UNDERGROUND COMMUNICATIONS PULL BOX.
- REFER TO SPECIFICATION - EXTERIOR COMMUNICATION PATHWAYS FOR UNDERGROUND COMMUNICATIONS HANDHOLE.
- PROVIDE AV OUTLET WITH (2) HDMI CONNECTORS AND CABLES. REFER TO FLOOR PLAN FOR DETAILS.

TECHNOLOGY SYMBOL LIST NOTES:

- "# INDICATES INFORMATION OUTLET FACEPLATE CONFIGURATION. SYMBOL SUBSCRIPT INDICATES DEVICE TYPE.
- INFORMATION OUTLET INSTALLED IN E.C. PROVIDED FLOOR BOX. "# INDICATES DATA OUTLET FACEPLATE CONFIGURATION. REFER TO ELECTRICAL FLOOR PLANS FOR ADDITIONAL INFORMATION.
- NOT USED.
- EQUIPMENT/DEVICE HEIGHT AS INDICATED ON PLANS.
- NOT USED.
- REFER TO SPECIFICATION - EXTERIOR COMMUNICATION PATHWAYS AND DETAIL 3/T5.01 FOR UNDERGROUND COMMUNICATIONS PULL BOX.
- REFER TO SPECIFICATION - EXTERIOR COMMUNICATION PATHWAYS FOR UNDERGROUND COMMUNICATIONS HANDHOLE.
- PROVIDE AV OUTLET WITH (2) HDMI CONNECTORS AND CABLES. REFER TO FLOOR PLAN FOR DETAILS.

TECHNOLOGY ABBREVIATION KEY

ABBR.	DESCRIPTION:
AFF	ABOVE FINISHED FLOOR
BFC	BELOW FINISHED CEILING
C	CONDUIT
C.M.	CONSTRUCTION MANAGER
E.C.	ELECTRICAL CONTRACTOR
G.C.	GENERAL CONTRACTOR
J-BOX	JUNCTION BOX
MPOE	MINIMUM POINT OF ENTRY
MC	MAIN CROSS-CONNECT
S.C.	SECURITY CONTRACTOR
SIM	SIMILAR
T.C.	TECHNOLOGY CONTRACTOR
TR-#	TELECOMMUNICATIONS ROOM
TYP	TYPICAL
UNP	UNLESS NOTED OTHERWISE
+#	MOUNTING HEIGHT ABOVE FINISHED FLOOR

DRAWING INDEX

SHEET	DESCRIPTION
T1.00	TECHNOLOGY SYMBOLS, LEGENDS & GENERAL NOTES
T1.01	TECHNOLOGY SITE PLAN
T1.02	TECHNOLOGY RISER DIAGRAM
T2.01	TECHNOLOGY FLOOR PLANS
T4.00	TECHNOLOGY ENLARGEMENT PLAN
T6.01	TECHNOLOGY DETAILS
T6.02	TECHNOLOGY DETAILS

TECHNOLOGY SCOPE OF WORK

- PROVIDE COMPLETE TECHNOLOGY SYSTEMS EQUIPMENT WITH INSTALLATION AS REQUIRED FOR A COMPLETE WORKING SYSTEM.
- PROVIDE NEW CONDUITS, J-HOOKS ABOVE ACCESSIBLE CEILING SPACES TO SUPPORT NEW TECHNOLOGY WIRING AS REQUIRED BETWEEN END DEVICES AND TECHNOLOGY HEADEND EQUIPMENT. THE CONTRACTOR IS RESPONSIBLE TO PROVIDE ALL WIRING WITH TERMINATION AND TESTING AS REQUIRED FOR A COMPLETE WORKING SYSTEM.
- THE CONTRACTOR SHALL PROVIDE CONDUITS, UNDERGROUND PULL BOXES, AND WIRING AS REQUIRED FOR CONNECTIONS TO ALL SITE DEVICES.
- THE CONTRACTOR SHALL BE RESPONSIBLE TO PROVIDE TECHNOLOGY EQUIPMENT/DEVICES MOUNTING AS NOTED PER THE DESIGN DRAWINGS.
- THE CONTRACTOR SHALL PROVIDE NEW UNDERGROUND CONDUITS FOR NEW UTILITY SERVICE PROVIDER CONNECTION, AND COORDINATE WITH UTILITY SERVICE PROVIDER COMPANY FOR FINAL POINT OF CONNECTION PRIOR TO INSTALLATION.

APPLICABLE CODES

- PARTIAL LIST OF APPLICABLE CODES AS OF JANUARY 1, 2022
 2022 CALIFORNIA ADMINISTRATIVE CODE (CAC), PART 1, TITLE 24 CCR
 2022 CALIFORNIA BUILDING CODE (CBC), PART 2, TITLE 24 CCR
 2022 CALIFORNIA ELECTRICAL CODE (CEC), PART 3, TITLE 24 CCR
 2022 CALIFORNIA MECHANICAL CODE (CMC), PART 4, TITLE 24 CCR
 2022 CALIFORNIA PLUMBING CODE (CPC), PART 5, TITLE 24 CCR
 2022 CALIFORNIA ENERGY CODE (CEC), PART 6, TITLE 24 CCR
 2022 CALIFORNIA FIRE CODE (CFC), PART 9, TITLE 24 CCR
 2022 CALIFORNIA EXISTING BUILDING CODE (CEBC), PART 10, TITLE 24 CCR
 2022 CALIFORNIA GREEN BUILDING STANDARDS CODE (CALGREEN), PART 11, TITLE 24 CCR
 2022 CALIFORNIA REFERENCED STANDARDS CODE, PART 12, TITLE 24 CCR
 TITLE 19 CCR, PUBLIC SAFETY, STATE FIRE MARSHAL REGULATIONS
- PARTIAL LIST OF APPLICABLE STANDARDS
 NFPA 72 NATIONAL FIRE ALARM AND SIGNALING CODE (CA AMENDED); 2016 EDITION
 NFPA 720 STANDARD FOR THE INSTALLATION OF CARBON MONOXIDE DETECTION AND WARNING EQUIPMENT; 2016 EDITION
 NFPA 80 STANDARD FOR FIRE DOORS AND OTHER OPENING PROTECTIVES; 2016 EDITION
 NFPA 96 STANDARD FOR EXHAUST SYSTEMS FOR FIRE ALARM AND SIGNALING SYSTEMS INCLUDING ACCESSORIES; 2003 EDITION
 UL 321 STANDARD FOR HEAT DETECTORS FOR FIRE PROTECTIVE SIGNALING SYSTEMS; 1996 EDITION
 UL 1971 STANDARD FOR SIGNALING DEVICES FOR THE HEARING IMPAIRED; 2002 EDITION (R0101)
 ICC 300 STANDARD FOR BLEACHERS, FOLDING AND TELESCOPING SEATING AND GRANDSTANDS; 2017 EDITION
- FOR A COMPLETE LIST OF APPLICABLE NFPA STANDARDS REFER TO 2022 CBC (SFM) CHAPTER 35 AND CALIFORNIA FIRE CODE CHAPTER 80.
- SEE CALIFORNIA BUILDING CODE, CHAPTER 36, FOR STATE OF CALIFORNIA AMENDMENTS TO THE NFPA STANDARDS.



ARCHITECT PRK Architects, Inc.
 8163 Rochester Avenue, Suite 100
 Rancho Cucamonga, California 91730
 P: 909-987-0909

CONSULTANT LEAF ENGINEERS

 8163 Rochester Avenue, Suite 100
 Rancho Cucamonga, CA 91730
 909-987-0909
 leafengineers.com

CORONA TRANSPORTATION

 PROJECT ADDRESS:
 2820 CLARK AVE
 NORCO, CA 92660

DSA SUBMITTAL
 DSA ADRP. NO. 04-121956 DSA FILE NO. 33-9

MODULAR BLDG

 400
 300

KEY PLAN

 NORTH: PLAN TRUE

Consultant


 REGISTERED PROFESSIONAL ENGINEER
 No. E 29876
 Richard J. Bell
 Electrical
 STATE OF CALIFORNIA

Architect

CLIENT: CORONA-NORCO USD
 DATE: 05-19-03 PROJECT NUMBER: 230010

No.	Description	Date
1	Revision 1	Date 1

TECHNOLOGY SYMBOLS, LEGENDS & GENERAL NOTES



- NOTES:**
- THIS RISER IS DIAGRAMMATIC AND MAY NOT SHOW ACTUAL ROUTING OR QUANTITIES OF MATERIALS SHOWN. THIS RISER IS SHOWN FOR CLARIFICATION OF CONNECTION(S), LOCATIONS AND CABLE TYPE. ALL INFORMATION OUTLETS ARE TYPICAL OF THE OUTLETS IN THE AREA SHOWN. REFER TO FLOOR PLANS FOR MORE SPECIFIC ROUTING INFORMATION. REFER TO SPECIFICATIONS FOR ADDITIONAL REQUIREMENTS.
 - REFER TO FLOOR PLANS FOR QUANTITY OF CABLES AND JACKS TO BE INSTALLED AT EACH INFORMATION OUTLET.
- KEYNOTES:**
- CROSS-CONNECT BACKBONE RISER CABLE TO THE INCOMING SERVICE PROVIDER CABLE.
 - # INDICATES VOICE/DATA FACEPLATE CONFIGURATION. REFER TO TECHNOLOGY FLOOR PLANS FOR ADDITIONAL INFORMATION.
 - DATA OUTLET INSTALLED IN E.C. PROVIDED AND INSTALLED FLOOR BOX.
 - WALL MOUNTED CABINET CHATSWORTH PRODUCTS AS DEFINED ON THE COPY ROOM LAYOUT.
 - REFER TO SPECIFICATIONS FOR FIBER PATCH CORD REQUIREMENTS.
 - RJ-45 TO RJ-45 CATEGORY 6 UTP PATCH CORDS. REFER TO SPECIFICATIONS.
 - 23 GAUGE 4-PAIR, CATEGORY 6, UNSHIELDED TWISTED PAIR CABLE. REFER TO SPECIFICATIONS.
 - REFER TO FLOOR PLANS FOR TELECOMMUNICATIONS ROOM LOCATIONS.
 - PROVIDE 2-PORT PLENUM RATED SURFACE MOUNT BOX ABOVE ACCESSIBLE CEILING.




ARCHITECT PBK Architects, Inc.
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909

CONSULTANT LEAF Engineers
LEAF ENGINEERS
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909.987.0909
leafengineers.com

CORONA TRANSPORTATION


PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860
DSA Submittal
DSA APPL. NO. 04-121856 DSA FILE NO. 33-9




Consultant
Architect

CLIENT		CORONA-NORCO USD	
DATE		PROJECT NUMBER	
05-19-03		230010	
REVISIONS			
No.	Description	Date	Date 1
1	Revision 1		

TECHNOLOGY RISER DIAGRAM



2 PROPOSED FLOOR PLAN
1/4" = 1'-0"



1 DEMOLITION FLOOR PLAN
1/4" = 1'-0"

GENERAL NOTES

1- REFER TO DETAIL #174.00 FOR TECHNOLOGY ENLARGED PLAN FOR COPY/IDF ROOM 106.

KEY NOTES

- 1- COMBINATION FLOOR BOX POWER/DATA. REFER TO ELECTRICAL DRAWINGS FOR ADDITIONAL DETAILS. PROVIDE (1) 1" C. WITH CAT6 CABLES FROM FLOOR BOX TO THE NEAREST WALL THEN STUB CONDUIT UP TO CEILING SPACE. USE J-HOOKS TO SUPPORT NEW CABLING ABOVE ACCESSIBLE CEILING SPACE TO THE IDF CABINET SERVING THIS AREA. TERMINATE ALL CABLES AS REQUIRED FOR A COMPLETE WORKING SYSTEM.
- 2- WIRELESS ACCESS POINT, CEILING MOUNT. OWNER FURNISHED AND CONTRACTOR INSTALLED "OFD". CONTRACTOR TO PROVIDE DATA OUTLET FOR WIRELESS ACCESS POINT. (2) CAT6A CABLE 2-PORT PLENUM RATED SURFACE MOUNT BOX ABOVE ACCESSIBLE CEILING AS INDICATED ON DRAWINGS. USE J-HOOKS TO SUPPORT NEW CABLING ABOVE ACCESSIBLE CEILING SPACE. FOR INACCESSIBLE CEILING SPACES NEW CONDUITS SHALL BE PROVIDED ABOVE CEILING TO THE IDF CABINET SERVING THIS AREA. CISCO WAP TO BE PROVIDED AS PER DISTRICT STANDARD.
- 3- PROVIDE A NEW WALL MOUNTED DATA OUTLET. PROVIDE AND INSTALL DATA OUTLET IN A 4" SQUARE BACKBOX WITH A SINGLE-GANG PLASTER RING. INSTALL A (1) 1" EMT CONDUIT FROM BACKBOX UP TO ACCESSIBLE CEILING SPACE WITH (2) CAT6 CABLES (U.O.C.). THEN RUN CAT6 CABLES IN ACCESSIBLE CEILING SPACE USING J-HOOKS TO IDF CABINET SERVING THIS AREA. PROVIDE 4-PORT FACEPLATES AND RJ45 JACKS. PROVIDE REMOVABLE BLANK INSERTS FOR UNUSED PORTS (PANDUIT OR APPROVED EQUAL). THE CONTRACTOR IS RESPONSIBLE TO PROVIDE ALL TERMINATION FOR A COMPLETE WORKING SYSTEM. REFER TO DETAIL#476.01 FOR MORE INFORMATION.
- 4- PROVIDE A NEW WALL-MOUNTED TV/DATA OUTLET BEHIND WALL MOUNTED TV. PROVIDE AND INSTALL OUTLET IN A 4" SQUARE BACKBOX WITH A SINGLE-GANG PLASTER RING. INSTALL A (1) 1" EMT CONDUIT FROM BACKBOX UP TO ACCESSIBLE CEILING SPACE FOR CAT6 CABLES. THEN RUN CABLES IN ACCESSIBLE CEILING SPACE USING J-HOOKS TO IDF CABINET SERVING THIS AREA. (PANDUIT OR APPROVED EQUAL). THE CONTRACTOR IS RESPONSIBLE TO PROVIDE ALL TERMINATION FOR A COMPLETE WORKING SYSTEM.
- 5- COMBINATION FLOOR BOX POWER/DATA/AV. REFER TO ELECTRICAL DRAWINGS FOR ADDITIONAL DETAILS. PROVIDE (1) 1" C. WITH CAT6 CABLES FROM FLOOR BOX TO THE NEAREST WALL THEN STUB CONDUIT UP TO CEILING SPACE. USE J-HOOKS TO SUPPORT NEW CABLING ABOVE ACCESSIBLE CEILING SPACE TO THE IDF CABINET SERVING THIS AREA. PROVIDE (1) 1-1/4" C. FOR HDMI CABLE FROM FLOOR BOX TO AV OUTLET MOUNTED BEHIND TV. REFER TO KEYNOTE 176.02 FOR DETAILS. TERMINATE ALL CABLES AS REQUIRED FOR A COMPLETE WORKING SYSTEM. REFER TO DETAIL#176.02 FOR MORE INFORMATION.

DEMOLITION KEY NOTES

- 1- ALL EQUIPMENT AND DEVICES TO BE DISCONNECTED AND REMOVED AND ALL CABLES TO BE BACK TO SOURCE.



ARCHITECT PRK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909



CONSULTANT LEAF ENGINEERS



8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909-987-0909
leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860
DSA Submittal
DSA APPL. NO. 04-121856 DSA FILE NO. 33-9




CLIENT		CORONA-NORCO USD	
DATE	05-19-03	PROJECT NUMBER	230010
REVISIONS			
No.	Description	Date	
1	Revision 1	Date 1	

DSA Submittal


TECHNOLOGY FLOOR PLANS

KEYED NOTES

- 1 PROVIDE WALL MOUNTED IDF CABINET CUBE-IT PART NUMBER 11900-530 Wall Mount Cabinet, 367H x 24W x 24D (910 mm x 610 mm x 610 mm); 19U; LOCKABLE FRONT VENTED DOOR, LOCKABLE REAR VENTED DOOR, CHATSWORTH PRODUCTS PART NUMBER 111900-748 OR APPROVED EQUAL.
- 2 PROVIDE RACK-MOUNT GROUND BAR, WITH FLAT WASHER AND GROUND BAR LUG, CHATSWORTH PRODUCTS 110610-019 OR APPROVED EQUAL.
- 3 PROVIDE OPTICAL FIBER DISTRIBUTION PATCH PANEL, RACK MOUNT, 24 FIBER MAXIMUM CAPACITY, FRONT LOCKING DOOR, SLIDE OUT RAILS TO FACILITATE FRONT ACCESS, JUMPER TROUGHS IN CONNECTOR PANELS TO REDUCE MOUNTING SPACE, PROVIDE WITH CLAMP AND GROUNDING KIT, COUPLING PANEL(S), JUMPERS, AND REAR MOUNTED CLOSET HOUSING PANEL(S), REFER TO SPECIFICATIONS PANDUIT PRODUCTS TELEQUINCY OR APPROVED EQUAL.
- 4 PROVIDE HORIZONTAL WIRE MANAGEMENT, DUAL SIDED MANAGER 2 RACK UNITS, SHALL BE INSTALLED ABOVE AND BELOW EACH PATCH PANEL, LIGHTWEIGHT PLASTIC CONSTRUCTION, PANDUIT PRODUCTS "WMP1E" OR APPROVED EQUAL.
- 5 PROVIDE COPPER PATCH PANEL, 48 MODULAR RJ-45 TERMINATIONS, MOUNTS DIRECTLY TO IDF/IDF CABINET, PORT IDENTIFICATION NUMBERS AND LABELS, U.L. LISTED, PANDUIT PRODUCTS "DP48688TG" OR APPROVED EQUAL.
- 6 NETWORK SWITCHES BY OWNER "OFC", THE EXACT LOCATION AND FINAL RACK ELEVATION SHALL BE COORDINATED AND APPROVED BY THE OWNER IT DEPARTMENT PRIOR TO INSTALLATION.



2 COPY/IDF ROOM #106 - RACK ELEVATION
1 1/2" = 1'-0"



1 COPY/IDF ROOM #106 - ROOM EQUIPMENT
1 1/2" = 1'-0"





ARCHITECT PBK Architects, Inc.
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909

CONSULTANT LEAF Engineers
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909.987.0909
leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860
DSA Submittal
DSA APPL. NO. 04-121956 DSA FILE NO. 33-9




CLIENT
CORONA-NORCO USD
DATE 05-19-03 PROJECT NUMBER 230010

No.	Description	Date
1	Revision 1	Date 1

DSA Submittal

TECHNOLOGY ENLARGMENT PLAN

T4.00




NOTES:

- REFER TO SPECIFICATION SECTION 27 10 00 - HORIZONTAL CABLING REQUIREMENTS FOR CATEGORY CABLE PERFORMANCE REQUIREMENTS.
- REFER TO SPECIFICATION SECTION 27 05 53 - IDENTIFICATION FOR DATA OUTLET PORT IDENTIFICATION.
- DATA OUTLET SHALL BE INSTALLED IN A 4" SQUARE BACKBOX WITH A SINGLE GANG PLASTER RING. REFER TO DETAIL 1/75.01 TECHNOLOGY ROUGH-IN MOUNTING DETAILS FOR CONDUIT SIZE.
- PROVIDE REMOVABLE BLANK INSERTS FOR UNUSED PORTS.
- USE T588B WIRING SCHEME TO TERMINATE THE TWISTED-PAIR CABLE ONTO THE CONNECTOR INTERFACE.
- WHERE APPLIES PER PLANS, PROVIDE AV OUTLET WITH HDMI CONNECTION PER BELOW.
 - PANDUIT COVER PLATE: CBEIYY OR APPROVED EQUAL.
 - PANDUIT JACK (HDMI 2.0): CHH0M1W OR APPROVED EQUAL.
 - PANDUIT MODULAR INSERT: CHF21W-X OR APPROVED EQUAL.


KEYNOTE NOTES:

- PROVIDE CAT6 RJ-45 JACKS, 6-POSITION, 8-CONTACT (8P6C), COLOR BLUE FOR DATA, WHITE FOR VOICE, RED FOR SECURITY.
 - PANDUIT PRODUCTS "CJ688TGBU", COMMSCOPE "MGS400-318" OR APPROVED EQUAL.
- PROVIDE 1,2,4,6-PORT FACEPLATE AS INDICATED ON DRAWINGS.
 - 1-PORT: PANDUIT PRODUCTS "CFPE1WHY", COMMSCOPE OR APPROVED EQUAL.
 - 2-PORT: PANDUIT PRODUCTS "CFPE2WHY", COMMSCOPE OR APPROVED EQUAL.
 - 4-PORT: PANDUIT PRODUCTS "CFPE4WHY", COMMSCOPE OR APPROVED EQUAL.
 - 6-PORT: PANDUIT PRODUCTS "CFPE6WHY", COMMSCOPE OR APPROVED EQUAL.
- PROVIDE STAINLESS STEEL 1-PORT FACEPLATE FOR OUTLETS INDICATED WITH "W" ON DRAWINGS. "W" INDICATES WALL PHONE MOUNTED AT +48" AFF FOR WALL HUNG PHONE.
 - 1-PORT: WALL PHONE "W" PANDUIT PRODUCTS "KWPP6PY", COMMSCOPE OR APPROVED EQUAL.
- PROVIDE SURFACE MOUNT BOX, PLENUM RATED, MOUNTED ABOVE CEILING FOR CONNECTIONS TO WIRELESS ACCESS POINTS.
 - 2-PORT: PANDUIT PRODUCTS "CBX2WH-AY", COMMSCOPE OR APPROVED EQUAL.

5 DATA OUTLETS CONFIGURATION DETAIL
12" = 1'-0"




3 BONDING BUS BAR DETAIL
12" = 1'-0"



NOTES:

- SUPPORT CLIPS MUST SPECIFICALLY BE DESIGNED AND RATED FOR USE IN CATEGORY 6 CABLE INSTALLATION.
- INSTALL APPROPRIATE SIZE AND QUANTITY SUPPORT CLIPS FOR CABLES TO BE SUPPORTED + 30% EXPANSION.
- USE MANUFACTURERS RECOMMENDED MOUNTING HARDWARE, APPROPRIATE FOR ATTACHING TO WALL OR CEILING STRUCTURES.
- CEILING TILE TEE GRID, DROP WIRES AND HVAC EQUIPMENT SHALL NOT BE USED AS MOUNTING POINTS.
- SECURE CABLE IN SUPPORT CLIPS AS PER MANUFACTURERS RECOMMENDATION FOR CAT-6 CABLE. DO NOT EXCEED INDICATED FILL RATIOS.
- CABLE SUPPORT CLIPS SHALL BE SPACED A MAXIMUM OF 4' APART.
- INSTALL TRIANGULAR METAL BRACKETS (NOT SHOWN) FOR HIGH STATION CABLE CAPACITY REQUIREMENTS.
- THIS DETAIL IS FOR REFERENCE ONLY AND DOES NOT REPRESENT ALL CONDITIONS OF J-HOOK INSTALLATION REQUIREMENTS (APPLY THIS DETAIL WHERE OCCURS). REFER TO SPECIFICATION FOR ADDITIONAL INFORMATION.

1 TECHNOLOGY J-HOOK PATHWAY DETAIL
12" = 1'-0"



NOTES:

- 1" EMT CONDUIT SHALL STUB UP TO NEAREST ACCESSIBLE CEILING AND TERMINATE ORIENTED HORIZONTALLY AT THE HEIGHT OF THE ASSOCIATED J-HOOK ROUTE. CONDUIT RUN SHALL NOT CONTAIN MORE THAN 180 DEGREES OF BEND BETWEEN ACCESSIBLE JUNCTION BOXES OR BETWEEN JUNCTION BOX AND END OF CONDUIT.
- WHERE CONDUIT STUB IS LOCATED IN A ROOM WITH AN ACCESSIBLE CEILING AND IS NOT REQUIRED TO RUN TO CABLE ROUTE LOCATED OUTSIDE THE ROOM, STUB MUST TERMINATE ABOVE THE ACCESSIBLE CEILING WITH A 90-DEGREE BEND AT THE TOP ORIENTED IN TO THE ROOM AT THE HEIGHT OF THE ASSOCIATED J-HOOK ROUTE IN THE ROOM.
- ALL STUBS MUST BE FITTED WITH A NYLON BUSHING ON EACH END OF THE CONDUIT.
- INSTALLING CONTRACTOR SHALL FURNISH AND INSTALL FIRESTOP MATERIALS FOR TECHNOLOGY ROUGH-INS PER PROJECT REQUIREMENTS. REFER TO SPECIFICATIONS FOR FIRESTOP REQUIREMENTS.

4 TECHNOLOGY ROUGH-IN MOUNTING DETAIL
12" = 1'-0"



ARCHITECT PRK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909



CONSULTANT LEAF ENGINEERS



8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909.987.0909
leafengineers.com

CORONA TRANSPORTATION


PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860
DSA Submittal
DSA-APPL. NO. 04-121856 DSA FILE NO. 33-9



CLIENT		
CORONA-NORCO USD		
DATE	PROJECT NUMBER	
05-19-03	230010	
REVISIONS		
No.	Description	Date
1	Revision 1	Date 1


DSA Submittal

TECHNOLOGY DETAILS




- NOTES:**
1. CONFIGURATIONS SHOWN IN THE DETAIL ABOVE ARE DIAGRAMMATIC, INTENDED TO DESCRIBE THE ROUGH-IN REQUIREMENTS OF A TYPICAL FLAT PANEL DISPLAY. DETAILS ABOVE MAY NOT ACCURATELY REPRESENT DISPLAY SIZE, MOUNTING HEIGHT, OR PHYSICAL RELATIONSHIP. REFER TO ARCHITECTURAL ELEVATIONS FOR COMPLETE INFORMATION AND MIRROR THE DETAIL AS REQUIRED.
 2. ROUGH-IN SHOWN IN THE DETAIL ABOVE REPRESENTS THE MINIMUM REQUIREMENTS FOR THE DISPLAY UNLESS OTHERWISE NOTED. COORDINATE EXACT REQUIREMENTS OF THE SELECTED DEVICES AND CABLING PRIOR TO INSTALLATION.
 3. ALL CABLING IN WALLS SHALL BE INSTALLED IN EMT CONDUIT. CABLING ROUTED HORIZONTALLY ABOVE THE ACCESSIBLE CEILING MAY BE INSTALLED FREE-AIR WITH CABLING PROPERLY RATED FOR THE CEILING ENVIRONMENT.
 4. INSTALLATION SHALL INCLUDE ALL POWER REQUIRED FOR SYSTEM OPERATION INCLUDING +120VAC.

2 TYPICAL AV CONFERENCE ROOM DETAIL
1" = 1'-0"



- NOTES:**
1. CONFIGURATIONS SHOWN IN THE DETAIL ABOVE ARE DIAGRAMMATIC, INTENDED TO DESCRIBE THE ROUGH-IN REQUIREMENTS OF A TYPICAL FLAT PANEL DISPLAY. DETAILS ABOVE MAY NOT ACCURATELY REPRESENT DISPLAY SIZE, MOUNTING HEIGHT, OR PHYSICAL RELATIONSHIP. REFER TO ARCHITECTURAL ELEVATIONS FOR COMPLETE INFORMATION AND MIRROR THE DETAIL AS REQUIRED.
 2. ROUGH-IN SHOWN IN THE DETAIL ABOVE REPRESENTS THE MINIMUM REQUIREMENTS FOR THE DISPLAY UNLESS OTHERWISE NOTED. COORDINATE EXACT REQUIREMENTS OF THE SELECTED DEVICES AND CABLING PRIOR TO INSTALLATION.
 3. ALL CABLING IN WALLS SHALL BE INSTALLED IN EMT CONDUIT. CABLING ROUTED HORIZONTALLY ABOVE THE ACCESSIBLE CEILING MAY BE INSTALLED FREE-AIR WITH CABLING PROPERLY RATED FOR THE CEILING ENVIRONMENT.
 4. INSTALLATION SHALL INCLUDE ALL POWER REQUIRED FOR SYSTEM OPERATION INCLUDING +120VAC.

1 WALL DISPLAYS ROUGH-IN REQUIREMENT DETAIL
1" = 1'-0"



3 WALL CABINET MOUNTING DETAILS
1/2" = 1'-0"




ARCHITECT PBK Architects, Inc.
 RANCHO CUCAMONGA
 8163 Rochester Avenue, Suite 100
 Rancho Cucamonga
 California 91730
 P 909-987-0909

CONSULTANT LEAF ENGINEERS
 8163 Rochester Avenue, Suite 100
 Rancho Cucamonga, CA 91730
 909.987.0909
 leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
 2820 CLARK AVE
 NORCO, CA 92860

DSA FILE NO. 33-9
 DSA APPL. NO. 04-121856
 DSA Submittal



Consultant
 Architect

CLIENT
 CORONA-NORCO USD

DATE	PROJECT NUMBER
05-19-03	230010

REVISIONS

No.	Description	Date
1	Revision 1	Date 1

DSA Submittal

TECHNOLOGY DETAILS

APPLICATION FOR SUBMITTAL OF POST-APPROVAL DOCUMENT

This application is for submittal of documents, after the initial approval of the project (post-approval documents), that require Division of the State Architect (DSA) review and approval. This form shall be completed by the Design Professional in General Responsible Charge of the project, in accordance with California Code of Regulations, Title 24, Part 1, Sections 4-317, 4-323 and 4-338 and in compliance with DSA IR A-6: Construction Change Document Submittal and Approval Process.

DSA documents referenced within this form are available on the [DSA Forms](#) or [DSA Publications](#) webpages.

1. SUBMITTAL TYPE: (Is this a resubmittal? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>)			
Deferred Submittal <input type="checkbox"/>	Addendum Number: 01	Revision Number:	CCD Number: _____ Category A <input type="checkbox"/> or B <input type="checkbox"/>
2. PROJECT INFORMATION:			
School District/Owner: Corona-Norco Unified School District		DSA File Number: 33 H4	
Project Name/School: Orange Grove High School		DSA Application Number 04 122251	
3. APPLICANT INFORMATION:			
Date Submitted: 12/18/23	Attached Pages? No <input type="checkbox"/> Yes <input checked="" type="checkbox"/> Number of pages? 73		
Firm Name: PBK Architects	Contact Name: Oliver Nicolas		
Work Email: oliver.nicolas@pbk-wlc.com	Work Phone: (909) 937-9200		
Firm Address: 8163 Rochester Ave #100	City: Rancho Cucamonga	State: CA	Zip Code: 91730
4. REASON FOR SUBMITTAL: (Check applicable boxes)			
<input checked="" type="checkbox"/> For revision or addendum prior to construction.		<input type="checkbox"/> For a project currently under construction.	
<input type="checkbox"/> For a project that has a form DSA 301-N: Notification of Requirement for Certification, DSA 301-P: Posted Notification of Requirement for Certification or a 90-Day Letter issued.			
<input type="checkbox"/> To obtain DSA approval of an existing uncertified building or buildings.			
<input type="checkbox"/> For Category B CCD this is: <input type="checkbox"/> a voluntary submittal, <input type="checkbox"/> a DSA required submittal (attach DSA notice requiring submission).			
5. DESIGN PROFESSIONAL IN GENERAL RESPONSIBLE CHARGE:			
Name of the Design Professional In General Responsible Charge: Yong Yoo			
Professional License Number: C-31162		Discipline: Architecture	
Design Professional in General Responsible Charge Statement: The attached post-approval documents have been examined by me for design intent and appear to meet the appropriate requirements of Title 24, California Code of Regulations and the project specifications. They are acceptable for incorporation into the construction of the project.			
Signature: _____ <i>DESIGN PROFESSIONAL IN GENERAL RESPONSIBLE CHARGE</i>			
6. CONFIRMATION, DESCRIPTION AND LISTING OF DOCUMENTS:			
For addenda, revisions, or CCDs: CHECK THIS BOX <input type="checkbox"/> to confirm that <i>all</i> post-approval documents have been stamped and signed by the Responsible Design Professional listed on form DSA 1: Application for Approval of Plans and Specifications for this project. (For Deferred Submittals, refer to IR A-18: Use of Construction Documents Prepared by Other Professionals, and IR A-19: Design Professional's Signature and Seal (Stamp) on Construction Documents, when applicable, for signature and seal requirements.)			
Provide a brief description of construction scope for this post-approval document (attach additional sheets if needed): Revisions to accessible parking grading, finishes and miscellaneous items per attached Addendum 01 Narrative.			
List of DSA-approved drawings affected by this post-approval document: See Addendum 01 Narrative for list of affected drawings.			

DSA USE ONLY		
SSS OI Date 12/21/23 <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved <input type="checkbox"/> Not Required Comments: _____	Returned Date: 12/28/23 By: MR	DSA STAMP APPROVED DIV. OF THE STATE ARCHITECT APP. 04-122251 INC: REVIEWED FOR SS <input checked="" type="checkbox"/> FLS <input type="checkbox"/> ACS <input checked="" type="checkbox"/> DATE: 12/21/2023
FLS -- Date -- <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved <input checked="" type="checkbox"/> Not Required Comments: _____		
ACS SP Date 12/20/23 <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved <input type="checkbox"/> Not Required Comments: _____		

Addendum No: 01



Issue Date: 12/18/2023

Project: CNUSD Transportation Office at Orange Grove HS
Corona-Norco Unified School District

To Drawings + Specifications dated 10/24/2023

Prepared By: PBK Architects, Inc.
8163 Rochester Ave#100
Rancho Cucamonga, CA 91730

PBK Project No: 230010



NOTICE TO BIDDERS

- A.** Receipt of this Addendum shall be acknowledged on the Proposal Form.
- B.** This Addendum forms part of the Contract documents for the above referenced project and shall be incorporated integrally therewith.
- C.** Each bidder shall make necessary adjustments and submit his proposal with full knowledge of all modifications, clarifications, and supplemental data included therein. Where provisions of the following supplemental data differ from those of the original Contract Documents, this Addendum shall govern.

SPECIFICATIONS

- Item No. 01.01:** Section 00 00 00 – Project Manual Cover and Seals
- Item No. 01.02:** Section 01 35 46 – Indoor Air Quality Procedures: Revise sub paragraph 1.2, B “Related Sections”.
- Item No. 01.03:** Section 02 41 19 – Selective Demolition: Revise sub paragraph 1.6, F “Hazardous Materials”.
- Item No. 01.04:** Section 23 00 00 – General Mechanical Provisions: Revise sub paragraph 1.08, A “Operation and Maintenance Instructions”.
- Item No. 01.05:** Section 23 00 00 – General Mechanical Provisions: Omit sub paragraph 3.02, D.
- Item No. 01.06:** Section 23 00 01 – Heating Ventilating and Air Conditioning: Revise sub paragraph 2.05, B, 1. “General”.
- Item No. 01.07:** Section 23 00 01 – Heating Ventilating and Air Conditioning: Revise sub paragraph 2.05, B, 12, b. “Modulating Economizer Sequence of Operation”.
- Item No. 01.08:** Section 23 00 01 – Heating Ventilating and Air Conditioning: Omit sub paragraph 3.02, C “Gym”.

- Item No. 01.09:** Section 26 05 33 – Raceway and Boxes for Electrical Systems: Revise paragraph 2.7 “Putty Pads”.
- Item No. 01.10:** Section 26 50 00 – Lighting: Add section.
- Item No. 01.11:** Section 22 21 00 – Data Communications System: Revise sub paragraph 2.3, A “High Schools”
- Item No. 01.12:** Section 27 41 16 – Integrated Audio-Video Systems and Equipment: Add section.
-

DRAWINGS

- Item No. 01.13:** Sheet C1.1: Revised and added “Parking Striping Removal” under the “Demolition Plan Legend & Abbreviation”.
- Item No. 01.14:** Sheet C1.1: Added “Demolition Items” #7 with the verbiage reading “Remove existing parking striping by sand blasting or approved method”.
- Item No. 01.15:** Sheet C1.1: Revised “Quantities” for “Demolition Items” #1 & #2.
- Item No. 01.16:** Sheet C1.1: Revised “Demolition Site Plan”, demolition limits reduced in existing parking lot.
- Item No. 01.17:** Sheet C2.1: Revised “Quantities” for “Construction Items” #1, #2 & #14.
- Item No. 01.18:** Sheet C2.1: Revised “Grading Plan”, the following items where revised:
- i. Construction limits reduced for proposed parking lot.
 - ii. Fixed parking stall designation, only 1 space is designated as “VAN”.
 - iii. Minor elevation revisions at the top landing of the existing ramp that leads to the parking lot.
 - iv. Concrete along westerly face of proposed modular building widened.
- Item No. 01.19:** Sheet C2.2: Revised “Utility Plan”, construction limits reduced for proposed parking lot and fixed parking stall designation, only 1 space is designated as “VAN”.
- Item No. 01.20:** Sheet C3.1: Revised “Section A-A”, updated to show widening of concrete adjacent to proposed modular building.
- Item No. 01.21:** Sheet C4.1: Revised “Erosion Control Plan”, construction limits reduced for proposed parking lot and fixed parking stall designation, only 1 space is designated as “VAN”.
- Item No. 01.22:** Sheet A9.01: Revised and added “Tackable Surface (TS-2) under the “Finish Floor Legend”.
- Item No. 01.23:** Sheet A9.01: Revised Detail 27 “Finish Schedule”
- i. Work Room 102 South wall was revised to “TS-1 / TS-2”
 - ii. Office 103 & 104 East walls were revised to “TS-2”
 - iii. Conference Room 105 North wall was revised to “TS-2”
- Item No. 01.24:** Sheet A9.01: Revised Detail 15 “Material Schedule”
- i. “CPT-1” revised to Mohawk, Interplay Stripe, 951 Yellow Jacket, 18” x 35.5”
 - ii. “LVT-1” revised to Altro Floors, LVT, Alabaster – LAV 16033, 12” x 12”
 - iii. “PL-1” revised to Wilsonart, HPL, 7966K – 12 5th Ave Elm, @ Cabinets
 - iv. “TS-1” revised to Koroseal / Chatfield Clarke, Interloom, Coconut NM21-02
 - v. “TS-2” added and reads: Koroseal / Chatfield Clarke, Interloom, Haze NM21-05
- Item No. 01.25:** Sheet A9.01: Revised Detail 3 “Proposed Floor Plan”, delineated “TS-2” wall finish areas for the Work Room, Conference Room and Office spaces.

- Item No. 01.26:** **Sheet M6.01:** Revised Detail 9 “Heat Pump Ducting Detail, added annotation reading “Paint exterior duct as per field ext. paint”.
- Item No. 01.27:** **Sheet T0.00:** Revised “Technology Symbol List”, removed credential reader and all video surveillance camera items.
- Item No. 01.28:** **Sheet T0.00:** Revised “Technology Scope of Work”, scope of work updated and any access control or camera system scope has been removed.
- Item No. 01.29:** **Sheet T1.02:** Removed Detail 1 “Access Control Riser Diagram”.
- Item No. 01.30:** **Sheet T1.02:** Replaced Detail 2 “Fiber and Copper Riser Diagram” in its entirety.
- Item No. 01.31:** **Sheet T2.01:** Revised “Key Notes”, all keynotes associated with card reader and entrance camera scope of work have been removed.
- Item No. 01.32:** **Sheet T2.01:** Revised Detail 2 “Proposed Floor Plan”, WAPS location have been adjusted and data outlet locations have been updated. All card reader scope of work and entrance camera has been removed.
- Item No. 01.33:** **Sheet T4.00:** Revised “Keyed Notes” #1.
- Item No. 01.34:** **Sheet T6.01:** Removed Detail 2 “Controlled Security Scheme Floor Rough-In Detail” and Detail 6 “Exterior Camera – Wall Mount”.
- Item No. 01.35:** **Sheet T6.02:** Added Detail 3 “Wall Cabinet Mounting Details”.

End of Addendum

Project Manual

For

Orange Grove High School Transportation Office

300 Buena Vista Ave.
Corona, Ca 92882



Bidding and Contract Requirements
And
Specifications

for the

Corona Norco Unified School District
2820 Clark Ave.
Norco, Ca. 92860

Date: **12/18/23**

PBK Project No.: 230010




SECTION 01 35 46 INDOOR AIR QUALITY PROCEDURES

PART 1 GENERAL

1.1 RELATED DOCUMENTS

- A. Drawings and general provisions of the Contract, including General and Supplementary Conditions and other Division 01 Specification Sections, apply to this Section.

1.2 SUMMARY

- A. Section Includes:
 - 1. Construction procedures to promote adequate indoor air quality after construction.
 - 2. Testing indoor air quality after completion of construction.
- B. Related Sections:
 - 1. Section 23 00 01: Heating, Ventilation, and Air Conditioning 
- C. Reference Standards:
 - 1. ASHRAE Std 52.2 – Method of Testing General Ventilation Air-Cleaning Devices for Removal Efficiency by Particle Size.
 - 2. ASHRAE Std 62.1 – Ventilation For Acceptable Indoor Air Quality.
 - 3. ASHRAE Std 129 – Measuring Air-Change Effectiveness.
 - 4. ASTM E779 – Standard Test Method for Determining Air Leakage Rate by Fan Pressurization.
 - 5. SMACNA (OCC) – IAQ Guideline for Occupied Buildings Under Construction.
- D. Project Goals:
 - 1. Dust and airborne particulates:
 - a. Prevent deposition of dust and other particulates in HVAC ducts and equipment:
 - 1) Establish condition of existing ducts and equipment prior to start of alterations.
 - 2) Contractor shall bear the cost of cleaning required due to failure to protect ducts and equipment from construction dust.
 - 2. Airborne contaminants:
 - a. Procedures and products have been specified to minimize indoor air pollutants:
 - 1) Furnish products meeting the Specifications.
 - 2) Avoid construction practices that could result in contamination of installed products leading to indoor air pollution.
- E. Verification: HVAC system has been designed to achieve the minimum requirements for ventilation specified in ASHRAE 62.1, with verification provided by MEP Engineer of Record.

1.3 DEFINITIONS

- A. Adsorptive Materials: Gypsum board, acoustical ceiling tile and panels, carpet and carpet tile, fabrics fibrous insulation, and other similar products.
- B. Contaminants: Gases, vapors, regulated pollutants, airborne mold and mildew, and the like, as specified.
- C. Particulates: Dust, dirt, and other airborne solid matter.

- D. Wet Work: Concrete, plaster, coatings, and other products that emit water vapor or volatile organic compounds during installation, drying, or curing.

1.4 SUBMITTALS

- A. See **Section 01 33 00: Submittal Procedures.**
- B. Submittals provided by Owner and/or the Commissioning Agent: To be reviewed by Contractor and submitted to Architect for processing.
- C. Indoor Air Quality Management Plan:
 - 1. Describe in detail measures to be taken to promote adequate indoor air quality upon completion; use SMACNA IAQ Guidelines for Occupied Buildings Under Construction as a guide (submit prior to pre-construction meeting):
 - a. Submit not less than 60 days before enclosure of building.
 - b. Identify potential sources of odor and dust.
 - c. Identify construction activities likely to produce odor or dust.
 - d. Identify areas of Project potentially affected, especially occupied areas.
 - e. Evaluate potential problems by severity and describe methods of control.
 - f. Describe construction ventilation to be provided, including type and duration of ventilation, use of permanent HVAC systems, types of filters, and schedule for replacement of filters.
 - g. Describe cleaning and dust control procedures.
 - h. Describe measures to be taken for protection of absorptive materials.
 - i. Outline requirement for filtration for air handling equipment used during construction to use media with a minimum of MERV 8 at each return grill if permanently installed air handlers are used during construction.
- D. Interior Finishes Installation Schedule: Identify each interior finish that either generates odors, moisture, or vapors, or is susceptible to adsorption of odors and vapors, and indicate air handling zone, sequence of application, and curing times.
- E. Duct and Terminal Unit Inspection Report.
- F. Air Contaminant Test Plan:
 - 1. Identify:
 - a. Testing agency qualifications.
 - b. Locations and scheduling of air sampling.
 - c. Test procedures, in detail.
 - d. Test instruments and apparatus.
 - e. Sampling methods.
- G. Air Contaminant Test Reports:
 - 1. Show:
 - a. Location where each sample was taken, and time.
 - b. Test values for each air sample; average the values of each set of three (3).
 - c. HVAC operating conditions.
 - d. Certification of test equipment calibration.
 - e. Other conditions or discrepancies that might have influenced results.
- H. Ventilation Effectiveness Test Plan:
 - 1. Identify:
 - a. Testing agency qualifications.
 - b. Description of test spaces, including locations or air sampling.
 - c. Test procedures, in detail; state whether tracer gas decay or step-up will be used.

- d. Test instruments and apparatus; identify tracer gas to be used.
 - e. Sampling methods.
- I. Ventilation Effectiveness Test Reports:
- 1. Include preliminary tests of instruments, apparatus, and test spaces.
 - 2. Calculation of ventilation effectiveness, E.
 - 3. Location where each sample was taken, and time.
 - 4. Test values for each air sample.
 - 5. HVAC operating conditions.
 - 6. Other information specified in ASHRAE 129.
 - 7. Other conditions or discrepancies that might have influenced results.

PART 2 PRODUCTS

2.1 MATERIALS

- A. Low VOC Materials: See other Sections for specific requirements for materials with low VOC content.
- B. Auxiliary Air Filters: MERV of 8, minimum, when tested in accordance with ASHRAE 52.2.

PART 3 EXECUTION

3.1 CONSTRUCTION PROCEDURES

- A. Prevent the absorption of moisture and humidity by adsorptive materials:
 - 1. Sequence the delivery of such materials so that they are not present in the building until wet work is completed and dry.
 - 2. Deliver and store such materials in fully sealed moisture-impermeable packaging.
 - 3. Provide sufficient ventilation for drying within reasonable time frame.
- B. Begin construction ventilation when building is substantially enclosed.
- C. If extremely dusty or dirty, work must be conducted inside the building:
 - 1. Shut down HVAC systems for the duration.
 - 2. Remove dust and dirt completely before restarting systems.
- D. HVAC equipment and supply air ductwork may be used for ventilation during construction:
 - 1. Operate HVAC system on 100 percent outside air, with 1.5 air changes per hour, minimum.
 - 2. Ensure that air filters are correctly installed prior to starting use:
 - a. Replace filters when they lose efficiency (for corridor HVAC only).
 - 3. Do not use return air ductwork for ventilation.
 - 4. Seal return air inlets or otherwise positively isolate return air system to prevent recirculation of air:
 - a. Provide alternate return air pathways (for corridor HVAC only).
- E. Do not store construction materials or waste in mechanical or electrical rooms.
- F. Prior to use of return air ductwork without intake filters, clean up and remove dust and debris generated by construction activities:
 - 1. Inspect duct intakes, return air grilles, and terminal units for dust.
 - 2. Clean plenum spaces, including top sides of lay-in ceilings, outsides of ducts, tops of pipes, and conduit.

3. Clean tops of doors and frames.
 4. Clean mechanical and electrical rooms, including tops of pipes, ducts, and conduit, equipment, and supports.
 5. Clean return plenums of air handling units.
 6. Remove intake filters last after cleaning is complete.
- G. Do not perform dusty or dirty work after starting use of return air ducts without intake filters.
- H. Use other relevant recommendations of SMACNA IAQ Guideline for Occupied Buildings Under Construction for avoiding unnecessary contamination due to construction procedures.

END OF SECTION 01 35 46

SECTION 02 41 19 SELECTIVE DEMOLITION

PART 1 - GENERAL

- A. Removal of designated building equipment and fixtures.
- B. Removal of designated construction.
- C. Disposal of materials.
- D. Storage of salvaged materials.
- E. Cap and identify utilities.
- F. Temporary partitions to allow building occupancy.
- G. Temporary fire protection.
- H. Schedule of materials and equipment.

1.2 DEFINITIONS

- A. Remove: Detach items from existing construction and legally dispose of them off-site unless indicated to be removed and salvaged.
- B. Disposal: Removal off-site of demolition waste and subsequently deposit in landfill acceptable to authorities having jurisdiction.
- C. Existing to Remain: Items of construction that are not to be removed and that are not indicated to be removed.

1.3 MATERIALS OWNERSHIP

- A. Historic items, relics, cornerstones, commemorative plaques, tablets and similar objects encountered during demolition are to remain the Owner's property.
- B. Carefully remove each item in a manner to prevent damage and deliver to Owner.

1.4 SUBMITTALS

- A. Predemolition Photographs: Show conditions of exiting adjacent construction and site improvements that might be misconstrued as damaged by demolition operations. Submit before work begins.
- B. Record Documents: Submit under provisions of Section 01 77 00. Accurately record locations of utilities and subsurface obstructions.

1.5 REGULATORY REQUIREMENTS

- A. Conform to applicable codes for demolition work, safety of structure, electrical disconnection and reconnection dust control and disposal of materials.
- B. Comply with California Fire Code (CFC), California Code of Regulations, (CCR) Title 24, Part 9, Chapter 14 - Fire Safety During Construction and Demolition.
- C. Obtain required permits from authorities.
- D. Notify affected utility companies before starting work and comply with their requirements.
- E. Do not close or obstruct egress width to exits.

- F. Do not disable or disrupt building fire or life safety systems without 3 day prior written notice to the Owner.

1.6 PROJECT CONDITIONS

- A. Areas of buildings to be demolished will be evacuated and their use discontinued before start of work.
- B. Owner will occupy building(s) adjacent to demolition area. Conduct demolition so owner's operation will not be disrupted.
- C. Provide at least 72 hour notice to Owner of activities that will affect Owner's operation.
- D. Maintain access to existing walkways, exits and other adjacent occupied facilities.
- E. Owner assumes no responsibility for areas of buildings to be demolished.

F. Hazardous Materials:

- 1. Conform to applicable regulatory procedures when discovering hazardous or contaminated materials.



1.7 SEQUENCING

- A. Sequence work under the provisions of Section 01 11 00.
- B. Owner will conduct salvage operations before demolition begins to remove materials and equipment that the Owner chooses to retain.
- D. Notify Owner in writing 5 days in advance of any required work to be performed on a weekend or holiday.
- E. Coordinate utility and building service interruptions with Owner.
- F. Schedule tie-ins to existing systems to minimize disruption.
- G. Coordinate Work to ensure fire sprinklers, fire alarms, smoke detectors, emergency lighting, exit signs and other life safety systems remain in full operation in occupied areas.

1.9 PROJECT CONDITIONS

- A. Conduct demolition to minimize interference with adjacent and occupied building areas.
- B. Cease operations immediately if structure appears to be in danger and notify Architect. Do not resume operations until directed.

3. PART 3 - EXECUTION

3.1 EXAMINATION

- A. Correlate existing conditions with requirements indicated.

- B. Inventory and record condition of items to be removed and salvaged. Execute predemolition photographs.
- D. Verify that hazardous waste remediation is complete.

3.2 PREPARATION

- A. Existing Utilities: Locate, identify, disconnect and seal or cap off indicated utilities serving areas to be demolished.
- B. Salvaged Items: Clean, pack and identify items for delivery to Owner.
- C. Protect existing items which are not indicated to be salvaged, removed, or altered.
- D. Erect and maintain weatherproof closures for exterior openings.
- E. Erect and maintain temporary partitions to prevent spread of dust, fumes, noise, and smoke to provide for Owner occupancy as specified in Section 01 11 00.

3.3 DEMOLITION

- A. Conduct demolition to minimize interference with adjacent [and occupied] building areas.
- B. Cease operations immediately if structure appears to be in danger. Notify Architect. Do not resume operations until directed.
- C. Maintain protected egress and access to the Work.
- D. Maintain fire safety during demolition in accordance with CFC, Chapter 14.
- E. Demolish in an orderly and careful manner. Protect existing supporting structural members.

3.4 SALVAGING OF DEMOLITION

MATERIALS

- A. Clean salvaged items.
- B. Pack or crate items after cleaning. Identify contents.
- C. Store items in secure area until delivery to Owner.
- D. Protect items from damage.
- E. Install salvaged items to comply with requirements for new materials and equipment.

3.5 RECYCLING OF DEMOLITION MATERIALS

- A. Separate recycled demolition materials from other demolished materials.

- B. Stockpile processed materials on-site without intermixing with other materials.
- C. Do not store materials within drip line of trees
- D. Transport recyclable materials that are not indicated to be reused off Owner's property to recycling receiver or processor.
- E. Recycled incentives received for building demolition materials shall be equally shared between Contractor and Owner.
- F. Wood Materials: Sort and stack members according to size, type and length. Separate dimensional and engineered lumber, panel products, and treated wood materials.
- G. Metals: Separate by metal type. Remove nuts, bolts and rough hardware. Sort structural steel by type and size.
- H. Roofing: Separate organic and fiberglass shingles and felts. Remove nails, staples and accessories.
- I. Doors and Hardware: Brace open end of door frames. Leave hardware attached to doors.
- J. Carpet and Pad: Store clean dry carpet and pad in a closed container or trailer.
- K. Gypsum Board: Stack large clean pieces on pallets. Remove edge trim and sort with metals. Remove and dispose of fasteners.
- L. Acoustical Ceiling Materials: Stack panels and tiles on pallets. Separate suspension system and sort with metals.
- M. Equipment: Drain tanks, piping and fixtures. Seal openings with caps or plugs.
- N. Piping: Reduce piping to straight lengths and store by type and size. Separate supports, hangers, valves and other components.
- O. Lighting Fixtures: Remove lamps and separate by type.
- P. Electrical Devices: Separate switches, receptacles, switchgear, transformers, meters, panelboards, circuit breakers, and other devices by type.
- Q. Conduit: Reduce conduit to straight lengths and store by type and size.

3.6 DISPOSAL OF DEMOLISHED MATERIALS

- A. Except for items to be salvaged, reinstalled, or otherwise indicated to remain, remove demolished materials from Project site and legally dispose of them in an EPA – approved landfill.
- B. Do not burn or bury materials on site.

3.7 CLEANING

- A. Clean adjacent structures and improvements of dust, dirt and debris caused by demolition.

- B. Remove temporary construction.
- C. Return adjacent areas to condition existing before demolition operations began.
- D. Leave site in a clean condition.

END OF SECTION 02 41 19

SECTION 23 00 00

GENERAL MECHANICAL PROVISIONS

PART 1 - GENERAL

1.01 GENERAL CONDITIONS:

- A. The foregoing General and Special Conditions shall form a part of this Division with the same force and effect as though repeated herein. The provisions of this Section shall apply to all the Sections of Division 23.

1.02 CODES AND REGULATIONS:

- A. All work and materials shall be in full accordance with current rules and regulations of applicable codes. Nothing in these drawings or specifications is to be construed to permit work not conforming to these codes. Should the drawings or specifications call for material or methods of construction of a higher quality or standard than required by these codes, the specifications shall govern. Applicable codes and regulations are:
 - 1. California Code of Regulations – CCR:
 - a. Title 8, Industrial Relations.
 - b. Title 24, Building Standards.
 - 2. California Building Code – CBC.
 - 3. California Mechanical Code – CMC.
 - 4. California Plumbing Code – CPC.
 - 5. California Green Building Code.
 - 6. Air Diffusion Council – ADC.
 - 7. American Gas Association – AGA.
 - 8. Air Moving and Conditioning Association – AMCA.
 - 9. American National Standards Institute – ANSI.
 - 10. Air Conditioning and Refrigeration Institute – ARI.
 - 11. American Society of Heating, Refrigerating and Air Conditioning Engineers – ASHRAE.
 - 12. American Society of Mechanical Engineers – ASME.
 - 13. American Society for Testing and Materials – ASTM.
 - 14. American Water Works Association – AWWA.
 - 15. California Electrical Code – CEC.
 - 16. National Electrical Manufacturers Association – NEMA.
 - 17. National Fire Protection Association – NFPA.
 - 18. Sheet Metal and Air Conditioning Contractors National Association – SMACNA.
 - 19. Underwriters' Laboratory – UL.
 - 20. Occupational Safety and Health Act - OSHA.

1.03 PERMITS AND FEES:

- A. The Contractor shall take out all permits and arrange for all tests in connection with his work as required by local ordinances. All charges are to be included in the work. Permits for equipment connected to a particular system are to be considered as a part of the work included under each system; for example, permits for electric motor connection are part of electrical work, permits for domestic water or gas connections are part of plumbing work. All charges for service connections, meters, etc. by utility companies or districts shall be included in the work.

1.04 COORDINATION OF WORK:

- A. Layout of materials, equipment and systems is generally diagrammatic unless specifically dimensioned. The actual locations of all materials, piping, ductwork, equipment, supports, etc. shall be carefully planned, prior to installation of any work, to avoid all interference's with each other, or with structural, electrical or architectural elements. Verify the proper voltage and phase of all equipment with the electrical plans. All conflicts shall be called to the attention of the Engineer prior to the installation of any work or the ordering of any equipment.

1.05 GUARANTEE:

- A. Guarantee shall be in accordance with the General Conditions. These specifications may extend the period of the guarantee for certain items. Where such extensions are called for, or where items are normally provided with guarantee periods in excess of that called for in the General Conditions, the Certificate of Guarantee shall be furnished to the Owner through the Engineer.

1.06 EXAMINATION OF SITE:

- A. The Contractor shall examine the site, compare it with plans and specifications, and shall have satisfied himself as to the conditions under which the work is to be performed. No allowance shall subsequently be made in his behalf for any extra expense to which he may be put due to failure or neglect on his part to make such an examination.

1.07 SUBMITTALS:

- A. Submit shop drawings in accordance with Division 01.
- B. Shop Drawings: Within 30 days of contract award, the Contractor shall submit six copies of shop drawings for all materials, equipment, etc. proposed for use on this project. Material and equipment shall not be ordered or installed until written review is processed by the Engineer. Any item omitted from the submittal shall be provided as specified without substitution. All shop drawings must comply with the following:
 - 1. Shop drawings are required for all material and equipment items and shall include manufacturer's name and catalog numbers, dimensions, capacities, performance curves, and all other characteristics and accessories as listed in the specifications or on the drawings. Descriptive literature shall be current factory brochures and submittal sheets. Capacities shall be certified by the factory.
 - 2. All shop drawings shall be submitted at one time in a neat and orderly fashion in a suitable binder with title sheet including Project, Engineer, and Contractor; Table of Contents; and indexed tabs dividing each group of materials or item of equipment. All items shall be marked with the specification paragraph number for which they are proposed. All equipment shall also be identified by the mark number as indicated on the drawings.
 - 3. All capacities, characteristics, and accessories called for in the specifications or on the drawings shall be highlighted, circled or underlined on the shop drawings. Calculations and other detailed data indicating how the item was selected shall be included for items that are not scheduled. Data must be complete enough to permit detailed comparison of every significant characteristic which is specified, scheduled, or detailed.
- C. Substitutions: Manufacturers and model numbers listed in the specifications or on the drawings represent the standard of quality and the features desired. Unless otherwise noted, alternate manufacturers may be submitted for review by the Engineer. Calculations and other detailed data indicating how the item was selected shall be included. The Contractor shall assume full responsibility that substituted items or procedures will meet the specifications and job

requirements and shall be responsible for the cost of redesign and modifications to the work caused by these items.

- D. Review: Submittals will be reviewed for general conformance with the design concept, but this review does not guarantee quantity shown, nor does it supersede the responsibility of the Contractor to provide all materials, equipment and installation in accordance with the drawings and specifications. The Contractor shall agree that shop drawing submittals processed by the Engineer are not Change Orders; that the purpose of shop drawing submittals by the Contractor is to demonstrate to the Engineer that the Contractor understands the design concept; that he demonstrates his understanding by indicating which equipment and material he intends to furnish and install and by detailing the fabrication and installation methods he intends to use. The Contractor shall agree that if deviations, discrepancies or conflicts between shop drawings and design drawings and specifications are discovered either prior to or after shop drawing submittals are processed by the Engineer, the design drawings and specifications shall control and shall be followed.

1.08 OPERATION AND MAINTENANCE INSTRUCTIONS:

- A. Submit one electronic pdf copy for review and after approved submit three hard copies of the Operation and Maintenance Instructions and Wiring Diagrams for all equipment and parts lists for all equipment, etc. shall be submitted to the Engineer. All instructions shall be clearly identified by marking them with the same designation as the equipment item to which they apply (e.g. AC-1). All wiring diagrams shall agree with revised shop drawings and indicate the exact field installation. All instructions shall be submitted at the same time and shall be bound in a suitable binder with tabs dividing each type of equipment (e.g. Fans, Motors, etc.). Each binder shall be labeled indicating "Operating and Maintenance Instructions, Project Title, Contractor, Date" and shall have a Table of Contents listing all items included.
- B. Verbal: The Contractor shall verbally instruct the Owner's maintenance staff in the operation and maintenance of all equipment and systems. The controls contractor shall present that portion of the instruction that applies to the control system. The Engineer's office shall be notified 96 hours prior to this meeting.
- C. Posted: The Contractor shall prepare operation instructions for all systems which shall be typewritten, reviewed by the Engineer, and mounted under glass adjacent to the appropriate temperature control panel. These instructions shall include applicable temperature control diagrams.
- D. Acknowledgment: The Contractor shall prepare a letter indicating that all operation and maintenance instructions (printed, verbal and posted) have been given to the Owner, to the Owner's satisfaction. This letter shall be acknowledged (signed) by the Owner and submitted to the Engineer.

1.09 RECORD DRAWINGS:

- A. The Contractor shall maintain a set of prints for the project as a record of all construction changes made. As the Work progresses, the Contractor shall maintain a record of all deviations in the Work from that indicated on the drawings. Final location of all underground work shall be recorded by depth from finished grade and by offset distance from permanent surface structures, i.e. buildings, curbs and walks. In addition, the water, gas, under-floor ducts, etc. within the building shall be recorded by offset distances from building walls. The original drawings will be made available to the Contractor from which he shall have a set of reproducible drawings made. The Contractor shall then transfer the changes, notations, etc. from the marked-up prints to the reproducible drawings. The record drawings (marked-up prints and

GENERAL MECHANICAL PROVISIONS

reproducibles) shall be submitted to the Engineer for review (as an alternative, the marked-up prints may be photocopied full size on reproducible stock).

PART 2 - PRODUCTS

2.01 PROTECTIVE COATING FOR UNDERGROUND PIPING:

- A. All ferrous pipe below grade (except cast iron) shall have a factory applied protective coating of extruded high density polyethylene, 35 to 70 mils total thickness, X-Tru Coat, Scotchkote. All fittings and areas of damaged coating shall be covered with two layer double wrap of 10 mil polyvinyl tape to total thickness of 40 mils. Manville Corporation. Protective coating shall be extended 6" above surrounding grade.

2.02 CONCRETE ANCHORS:

- A. Concrete Anchors shall comply with CBC 1901A.3. Steel stud with expansion anchor requiring a drilled hole; powder driven anchors are not acceptable. Minimum concrete embedment shall be 4-1/2 diameters. Minimum spacing shall be 10 diameters center-to-center and 5 diameters from center to edge of concrete. Maximum allowable stresses for tension and shear shall be 80% of the test report values "with special inspection". Anchors shall be Hilti, Philips - or Approved equal.

2.03 SEISMIC RESTRAINTS:

- A. All mechanical systems (all equipment, piping, etc.) shall be provided with seismic restraints in accordance with "Guidelines for Seismic Restraint of Mechanical Systems" dated 2006 by SMACNA.

2.04 SYSTEM IDENTIFICATION:

- A. Above Grade Piping: Provide markers on piping which is either exposed or concealed in accessible spaces. For piping systems, other than drain and vent lines, indicate the fluid conveyed or its abbreviation, either by preprinted markers or stenciled marking, and include arrows to show the direction of flow. Comply with ANSI A13.1 for colors. Locate markers at ends of lines, near major branches and other interruptions including equipment in the line, where lines pass through floor, walls or ceilings or otherwise pass into inaccessible spaces, and at 50' maximum intervals along exposed portion of lines. Marking of short branches and repetitive branches for equipment connections is not required.
- B. Equipment: All equipment shall be identified with a plastic laminated, engraved nameplate which bears the unit mark number as indicated on the drawings (e.g. AC-1). Provide 1/2" high lettering, white on black background. Nameplates shall be permanently secured to the unit.
- C. Valves: Provide valve tags on all valves of each piping system, excluding check valves, valves within equipment, shut-off valves at equipment and other repetitive terminal units. Provide brass tags or plastic laminate tags. Prepare and submit a tagged valve schedule, listing each valve by tag number, location and piping service. Mount in glazed frame where directed.
- D. Controls: Label all panels, thermostats and by-pass timers with plastic laminated, engraved nameplate which bears the unit mark number as indicated on the drawings (e.g. AC-1). Provide 1/4" high lettering, white on black background. Nameplates shall be permanently secured to the unit.

2.05 EQUIPMENT SUPPORT FRAMES:

- A. Unless specifically noted otherwise, it shall be the responsibility of Mechanical Contractor to furnish and install all support frames for its equipment.


PART 3 - EXECUTION

3.01 SCHEDULING OF WORK:

- A. All work shall be scheduled subject to the approval of the Engineer and Owner. No work shall interfere with the operation of the existing facilities on or adjacent to the site.

3.02 CONDUCT OF WORK:

- A. The Contractor shall have at all times, as conditions permit, a sufficient force of workmen and quantity of materials to install the work contracted for as rapidly as possible consistent with good work, and shall cause no delay to other Divisions engaged upon this project or to the Owner.
- B. Mechanical Contractor shall arrange for all cutting necessary for the proper installation of its work, providing all sleeves and chases necessary. Cutting shall not be done in such a manner to impair the strength of the structure. Any damage resulting from work shall be repaired by the Contractor at his expense to the satisfaction of the Engineer.
- C. Progressively, daily at the completion of each day's work, and at completion of the job, the Contractor shall thoroughly clean all of his work, removing all debris, stain and marks resulting from his work.



3.03 EXCAVATION AND BACKFILL:

- A. Excavation: Trenches are to be excavated to grade and depth established by drawings. Unless otherwise noted, minimum earth cover above top of pipe shall be 24", not including base and paving in paved areas. Width of trenches at top of pipe shall be a minimum of 16" plus the outside diameter of the pipe. Provide all shoring required by site conditions. Barrel of pipe shall have uniform support on trench bottom, hand excavate additional depth at bells, hubs and fittings. Where over-excavation occurs, provide compacted selected backfill to pipe bottom. Where ground water is encountered, remove to keep excavation dry, using well points and pumps as required.
- B. Backfill:
 - 1. Around Pipe and to One Foot Above Pipe: Material shall be river run sand or native granular free flowing material, free of clay lumps, silt or vegetable matter and shall have 100% passing through the No. 4 sieve and a maximum of 3% passing through the No. 200 sieve. Place carefully around and on top of pipe, taking care not to disturb piping. Consolidate with vibrator.
 - 2. One Foot Above Pipe to Grade: Material to be sandy or silty loam, free of lumps, laid in 6" layers, uniformly mixed, to proper moisture and compacted to required density. If backfill is determined to be suitable and required compaction is demonstrated by laboratory test, water compaction in 6" layers may be used, subject to approval by the Engineer.
 - 3. Remove all water sensitive settlement from trench backfill regardless of location and compaction requirements.

- C. Compaction: Compact to a density of 95% within building and 90% outside building. Demonstrate proper compaction by testing at one-half of the trench depth. Perform three tests per 100' of trench.

3.04 OPENINGS, CUTTING AND PATCHING:

- A. The locations and dimensions for openings through walls, floors, ceilings, foundations, footings, etc. required to accomplish the work under this Specification Division shall be provided under this Division. The actual openings and the required cutting and patching shall be provided. Coring through existing concrete or masonry walls, floors, ceilings, foundations, footings, etc., and saw cutting of concrete floors or asphaltic concrete required to accomplish the work under this Specification Division shall be provided under this Division. Patching of these surfaces shall also be provided. Cutting and coring shall not impair the strength of the structure. Any damage resulting from this work shall be repaired at the Contractor's expense to the satisfaction of the Engineer.

3.05 MANUFACTURER'S RECOMMENDATIONS:

- A. All material, equipment, devices, etc., shall be installed in accordance with the recommendations of the manufacturer of a particular item. The Contractor shall be responsible for all installations contrary to the manufacturer's recommendations. The Contractor shall make all necessary changes and revisions to achieve such compliance. Manufacturer's installation instructions shall be delivered to and maintained at the job site through the construction of the project.

3.06 QUIETNESS:

- A. Piping, ductwork and equipment shall be arranged and supported so that vibration is a minimum and is not carried to the building structure or spaces.

3.07 DAMAGES BY LEAKS:

- A. The Contractor shall be responsible for damages to other work caused by leaks in the temporary or permanent piping systems prior to completion of work and during the period of the guarantee, and for damages to other work caused by disconnected pipes or fittings, and the overflow of equipment prior to completion of the work.

3.08 CLEANING:

- A. Progressively and at completion of the job, the Contractor shall thoroughly clean all of his work, removing all debris, stain and marks resulting from his work.

*** END OF SECTION ***

SECTION 23 00 01

HEATING, VENTILATING AND AIR CONDITIONING

PART 1 - GENERAL

1.01 GENERAL CONDITIONS:

- A. The foregoing Section 23 00 00, General Mechanical Provisions shall form a part of this specification.

1.02 SCOPE:

- A. Included: Perform all work necessary and required to complete construction as indicated. Such work includes the furnishings of all labor, materials and services necessary for a complete, lawful and operating air conditioning, heating, ventilating system with all equipment as shown or noted on the drawings or as specified herein. The work includes, but is not necessarily limited to, the following:
 - 1. Heating, ventilating and air conditioning equipment.
 - 2. Air distribution system (Ductwork, Air Terminals, etc.).
 - 3. System insulation.
 - 4. Controls and control wiring and conduit for control wiring.
- B. Work Specified Elsewhere:
 - 1. Line voltage power wiring (60 volts or greater), motor starters in motor control centers, and disconnect switches are included in the electrical section.
 - 2. Connection of condensate drains to equipment.
 - 3. Access doors.

PART 2 - MATERIALS

2.01 DUCTWORK MATERIALS:

- A. General: All ductwork materials shall have fire and smoke hazard ratings as tested under ASTM E-84 and UL-181 not exceeding a flame spread of 25 and smoke developed of 50. All ductwork shall be per Chapter 6 of the CMC.
- B. Low Velocity Metal Ductwork: Metal ductwork shall be galvanized sheet steel, ASTM A527.
- C. Low Velocity Flexible Ductwork: Insulated flexible ductwork. Continuous internal liner bonded to galvanized steel wire helix. One pound per cubic foot glass fiber insulation, R-8. Thermal conductivity shall not exceed 0.13 Btu/hr sq. ft.- degrees F at a mean temperature of 75°F. Seamless vapor barrier jacket. Each length shall have a factory installed metal sleeve at each end. Duct shall be capable of continuous operation at 1.5" of water static pressure and 4000 ft./min. air velocity. Maximum length 5 ft., single piece at runouts to air terminals. Genflex, Lamborn or equal.
- D. Spiral Duct: Ductwork shall be galvanized steel with uni-seal spiral seamlock and uni-seal fittings, ASTM A653. United McGill Corp or equal. All exposed spiral duct shall be painted, color selected by Owner.
- E. Exterior Duct shall be single wall galvanized sheet steel, ASTM A527 with external insulation.
- F. Bonding Adhesive: Durodyne WBG, Scotchgrip Adhesive 4230 or equal.

- G. Duct Mastic: Minnesota Mining and Manufacturing Duct Sealer 800, Tuff-Bond No. 12, Glencoat Seal-Flex or equal.
- H. Duct Joints:
 - 1. As an option to joints and seams designated by SMACNA or shown on Drawings, the following systems may be used:
 - a. Ducts with sides 24 inches to 48 inches, transverse duct joint system by Ductmate Jr., Nexus or equal (SMACNA "E" Type connection).
 - b. Ducts 48 inches and larger, Ductmate Regular, Nexus (SMACNA "J" Type connection) or equal.
 - I. Fiber Tape: Mineral impregnated fiber tape and plastic activator-adhesive. Hardcast Inc., United McGill Uni-Cast or equal.

2.02 AIR TERMINALS AND DUCT FITTINGS:

- A. Grilles: (Grilles, Registers and Diffusers)
 - 1. Information on Drawings: Refer to the Air Distribution Schedule on the drawings for the list of grilles. Manufacturer's model numbers are listed to complete the description. Equivalent models of T & B, Krueger, Anemostat, Price, Titus or equal. Refer to the floor plans for neck size, CFM, air diffusion pattern, and fire damper, if required.
 - 2. Performance: If, according to the certified data of the manufacturer of the proposed units, the sizes indicated on the drawings will not perform satisfactorily, the units shall be re-selected by the Contractor for the proper diffusion, spread, drop and throw.
 - 3. Frame and Accessories: All supply, return, and exhaust grilles shall be provided with cushion heads and attachments to structure, unless otherwise noted. All surface mounted grilles shall have a perimeter gasket and flanged edge. All grilles shall have frames suitable for mounting in the surfaces designated by the architectural drawing, coordinate prior to ordering.
 - 4. Finish: All ceilings and wall grilles shall have a paintable white finish unless otherwise noted. Interior components shall be flat black.
 - 5. Gyms: Provide 12 Ga. wire safety cables for all overhead grilles in Gym.
- B. Turning Vanes: Double wall, hollow metal, air-foil shape. Spacing in accordance with manufacturer's recommendations. Aero Dyne, HEP or equal.
- C. Flexible Connection: UL listed neoprene coated 30-ounce fiberglass cloth. 3" metal, 6" fabric, 3" metal. Ventglas or equal.
- D. Branch Duct Volume Damper: Volume control damper (VCD) in rectangular ducts shall be as follows: Opposed blade, 6" maximum blade width, 16-gage blade, 48" maximum length, nylon or oil impregnated bronze bearings, 1/2" diameter pin shaft, 16-gage channel frame, actuating rod and linkage out of air stream. VCD in round duct shall be as follows: Damper blade full height of branch and 1" less than branch width. All branch dampers shall have regulator with stamped steel handle, spring loaded shaft nut, cast body and serrated self-locking die cast core. Regulator for horizontal ducts overhead shall be mounted on sides or bottom of ducts. Secure a 12" length of brightly colored plastic ribbon to handle for ease of location. Where rectangular or round ductwork is insulated, slit insulation to allow handle to protrude. Ventlok 641 (with 607 end bearing for round ducts).
- E. Fire/ Smoke Damper: Multi-blade construction in accordance with CBC & CMC. UL 555 and UL 555S labels. Blades shall have metal-to-metal seals and not rely on actuator torque to maintain leakage rating. Prefco, Air Balance, Ruskin, Greenheck 5020-1 with 5800MB2 power open/spring close operator, or equal.

- F. Displacement Ventilation Diffusers: The perforated face diffusers shall be constructed with equalization baffles behind the operative diffuser faces for uniform, low velocity, distribution of supply air. Both the equalization baffles and faces shall be securely retained in the diffuser frames with no visible fasteners on the front or side panels. The diffuser frames shall be constructed of high strength aluminum extrusion. The operative faces shall be constructed of painted high-gauge steel. The paint shall be powder coated polyester, color selected by Architect. The diffuser shall be provided with concealed mounting brackets. Diffuser manufacturer shall provide sound and pressure drop data derived from tests in accordance with ASHRAE Standard 70-1991. Provide and install 22 gauge solid steel face duct cover with extruded aluminum frame from top of diffuser to ceiling for all exposed diffuser/ duct installations, see plans.
- G. Fire Damper: Dynamic rated fire dampers, U.L. 555 label. Prefco, Air Balance, Ruskin, Greenheck or equal.
- H. Louvers: Refer to the Air Distribution Schedule on the drawings. Manufacturer's model numbers are listed to complete the description. Equivalent models of Ruskin, Greenheck, Dayton or approved equal. Contractor shall fabricate and provide 16 GA. galvanized perforated panel (50% Free Area) over exterior of all louvers and have field painted to match exterior wall. Refer to the floor plans for all sizes.

2.03 DUCTWORK INSULATION MATERIALS:

- A. General: All ductwork insulation materials shall have fire and smoke hazard ratings as tested under ASTM E-84 and UL-181 not exceeding a flame spread of 25 and smoke developed of 50.
- B. Fiber Glass Blanket for interior ducts shall be foil faced, 0.13 Btu/ hr – sq. ft. – degrees F conductivity at a mean temperature of 75 degrees F, R-8. CSG Insulation Corp., Schuller, Owens-Corning, Knauf or equal. Bonding Adhesive: Benjamin Foster 85-15 or equal.
- C. Exterior duct shall be insulated with R-8 fiber glass blanket, composed of glass fibers bonded together with a thermosetting resin and with a foil scrim kraft (FSK) or vinyl vapor-retardant facing or foil faced, R-8 and wrapped with all-service jacket facings (ASJ)
- D. Alternate method of duct exterior protection can be application of Polyguard Alumaguard® self-adhering peel and stick flexible, zero-perm, weatherproof claddings over the duct insulation wrap.

2.04 PIPING MATERIALS:

- A. Condensate Piping
 - 1 Condensate piping shall be minimum ¾ inch PVC piping with a minimum of 1/8 inch slope per foot. Terminate condensate piping in an approved manner to tie into existing sewer line as shown in plumbing drawings.
- E. Miscellaneous Piping Items:
 - 1. Pipe Support:
 - a. Pipe Hanger: Adjustable split ring, swivel hanger and rod. Black malleable iron. Size and maximum loads per manufacturer's recommendation. Felt Lined, Kin-Line 450 F.
 - b. Construction Channel: 12 gage 1-5/8" x 1-5/8" steel channel. Single or multiple sections. Self-locking nuts and fittings. Kin-Line, Unistrut.
 - 2. Pipe Sleeves: 24 gage galvanized steel. Adjus-to-Crete #10 with #99 thimble for floors. #100 for walls.

2.05 EQUIPMENT:

A. General Requirements:

1. Capacity: Capacities shall be in accordance with schedules shown on drawings. Capacities are to be considered minimum.
2. Dimensions: Equipment must conform to space requirements and limitations as indicated on drawings and as required for operation and maintenance. Where Architectural screening is indicated, equipment shall not extend above or beyond screening. Equipment will not be accepted that does not readily conform to space conditions. Prepare and submit layout drawings for all proposed equipment (different than scheduled units) showing actual job conditions, required clearances for proper operation, maintenance, etc.
3. Ratings:
 - a. Electrical: Electrical equipment shall be in accordance with NEMA Standards and UL or ETL listed where applicable standards have been established.
4. Electrical:
 - a. General: Each item or assembly of items shall be furnished completely wired to individual terminal blocks for connection to single branch electrical circuit. All electrical accessories and controls required by equipment shall be furnished. Provide terminal blocks for controls and interlocks not included in equipment package. Manual and magnetic starters shall have ambient compensating running overcurrent protection in all ungrounded conductors. Magnetic starters shall be manual reset, shall have H-O-A switches and auxiliary contacts. Controllers and other devices shall be in NEMA 1 or 3R enclosures as applicable.
 - b. Wiring: Conductors, conduit, and wiring shall be in accordance with Electrical Specifications. Individual items within assembly shall be separately protected with dead front, fused disconnect, fuse block, or circuit breaker for each ungrounded conductor, all accessible on operating side of equipment. Switches, contacts and other devices shall be in ungrounded conductors.
 - c. Motors: Shall be rated, constructed and applied in accordance with NEMA and ANSI Standards without using service factor. Single-phase motor shall be of type to suit application. Three-phase motors shall be open drip proof, NEMA B design on pumps and fans, NEMA C on reciprocating equipment, sealed ball bearing, three-phase induction unless otherwise noted. Design shall limit starting inrush current and running current to values shown on drawings. Motors 1 horsepower and larger shall be the premium efficiency type, tested according to IEEE Standard 112, Method B. Motors exposed to weather shall be TEFC. Motors in a fan air stream shall be TEFC or TEAO. Vertical motors outdoors shall be ODP or TEFC and shall have rain caps.
 - d. Starters: Motor starters shall be furnished for all equipment except where starter is in a motor control center as designated on the electrical drawings. Deliver starter to Electrical Contractor for installation and wiring.
 - e. Control Voltage: Equipment connected to greater than 240 volts shall be provided with 120 volt control circuit from integral protected transformer if separate source is not indicated on plans. 240 volt control is acceptable if confined within control panel.
 - f. Submittals: Included in shop drawings shall be internal wiring diagrams and manufacturer's recommend external wiring.
6. Fan Selection:
 - a. Fan Curves: Performance curves shall be submitted for all units of 3000 CFM or greater. Operating point for forward curved fans shall be from point of maximum efficiency towards increased CFM limited by horsepower scheduled. Operating point for backward inclined fans shall be selected near point of maximum efficiency. Curves shall plot CFM verses static pressure with constant brake horsepower, RPM and efficiency lines.
 - b. Static Pressure: Unless otherwise noted, pressure scheduled as external static pressure (ESP) includes all ductwork and accessory losses external to the unit housing. Unless otherwise noted, pressure scheduled as total static pressure includes

all ductwork, filter, coil, cabinet, damper and other accessory losses. Unless otherwise noted, pressure scheduled as duct static pressure includes all supply and return ductwork and accessory losses external to the unit housing and plenum (as applicable). The allowance for filter losses is 0.3" WC, unless otherwise noted. Submit itemized static pressure losses for all components.

7. Filters:
 - a. General: Tested and rated in accordance with ASHRAE Standard 52.2 and Title 24, C.C.R. Furnish and install one complete change of all filters after air balance in completed and prior to acceptance. Provide pressure differential gage across all filter banks.
 - b. Filter Media: 2" media. MERV-13. Clean filter resistance 0.25" water at 500 fpm. Throw-away frame. Class 2. Camfil Farr AP-Eleven.
 - c. Pressure Differential Gage: Diaphragm actuated. 4" dial. Zero adjustment. Accuracy +/- 2% of full scale. Range as required. Provide static pressure sensors, tubing and mounting brackets. Dwyer Series 2000. Mark gage to indicate filter replacement pressure, coordinate point with filter and equipment manufacturers.
8. Mixing Dampers: Opposed blade, 16-gage. Six-inch maximum blade width, 48" maximum length. Nylon or oil impregnated bronze bearings. One-half inch diameter pin shaft. 16-gage channel frame. One percent maximum leakage at 4" WC in accordance with AMCA 500 for outside air dampers. Actuating rod out of air stream. Arrow.
9. Sound Ratings: Shall be in accordance with ASHRAE 36-72. Sound ratings shall not exceed scheduled values.
10. Drives: Unless noted as direct connected, drives shall be V-belt, rated at 150% of motor horsepower. Multiple drive belts shall be matched set. Drive sheaves shall be dynamically balanced, adjustable, range +/- 10%, selected at mid range. Adjustable relative movement shall be lockable to shaft. Belts shall be aligned within 1-1/2 degrees at all times. Open drives shall be provided with OSHA approved open mesh belt guards. Belt guards exposed to weather shall be weatherproof enclosure with louvered face for adequate ventilation. Driving motor shall be mounted on adjustable rails. T.B. Woods, Browning. Submit RPM range of driven machine with drive selection.

B. Packaged Heat Pump Unit:

1

1. General: Self-contained heating/cooling unit designed for outdoor installation. Factory assembled and tested. Provide all starters and relays required for operation. 24 volt control circuit from integral transformer. Weatherproof cabinet, galvanized steel with enamel finish. Drain pan. Multivane, centrifugal supply fan. ARI certified. Gas equipment AGA certified. Carrier. Unit shall use (R-410A) refrigerant. Unit shall be installed in accordance with the manufacturer's instructions. Unit must be selected and installed in compliance with local, state, and federal codes.

2. Quality Assurance.

Unit meets ASHRAE 90.1 minimum efficiency requirements. Unit shall be rated in accordance with AHRI Standards 210/240 (04-06 sizes) or 340/360 (07 size). Unit shall be designed to conform to ASHRAE 15. Unit shall be UL-tested and certified in accordance with ANSI Z21.47 Standards and UL-listed and certified under Canadian standards as a total package for safety requirements. Insulation and adhesive shall meet NFPA 90A requirements for flame spread and smoke generation.

Unit shall be designed in accordance with ISO 9001, and shall be manufactured in a facility registered by ISO 9001:2015. Roof curb shall be designed to conform to NRCA Standards.

Unit shall be subjected to a completely automated run test on the assembly line. The data for each unit will be stored at the factory, and must be available upon request. Unit shall be designed in accordance with UL Standard 1995, including tested to withstand rain. Unit shall be constructed to prevent intrusion of snow and tested to prevent snow intrusion into the control box up to 40 mph. Unit shake tested to assurance level 1, ASTM D4169 to ensure shipping reliability.

3 Delivery, Storage, and Handling:

Unit shall be stored and handled per manufacturer's recommendations. Lifted by crane requires either shipping top panel or spreader bars. Unit shall only be stored or positioned in the upright position.

4 Operating Characteristics:

Unit shall be capable of starting and running at 115°F (46°C) ambient outdoor temperature, meeting maximum load criteria of AHRI Standard 210/240 or 340/360 at ±10% voltage. Compressor with standard controls shall be capable of operation down to 40°F (4°C), ambient outdoor temperatures. Accessory winter start kit is necessary if mechanically cooling at ambient temperatures down to 25°F (-4°C). Unit shall discharge supply air vertically or horizontally as shown on contract drawings.

5 Unit Cabinet:

Unit cabinet shall be constructed of galvanized steel, and shall be bonderized and coated with a prepainted baked enamel finish on all externally exposed surfaces. Unit cabinet exterior paint shall be: film thickness, (dry) 0.003-in. minimum, gloss (per ASTM D523, 60°F/16°C): 60, Hardness: H-2H Pencil hardness.

Evaporator fan compartment interior cabinet insulation shall conform to AHRI Standards 210/240 and or 340/360 minimum exterior sweat criteria. Interior surfaces shall be insulated with a minimum 1/2-in. thick, 1 lb density, flexible fiberglass insulation, neoprene coated on the air side. Aluminum foil-faced fiberglass insulation shall be used in the heat compartment.

Base of unit shall have a minimum of four locations for thru-the-base gas and electrical connections (factory-installed or field-installed), standard.

Unit shall have base rails on a minimum of 2 sides. Holes shall be provided in the base rails for rigging shackles to facilitate maneuvering and overhead rigging. Holes shall be provided in the base rail for moving the rooftop by fork truck. Base rail shall be a minimum of 16 gage thickness.

Condensate pan and connections shall be a sloped condensate drain pan made of a corrosion resistant material and comply with ASHRAE Standard 62. Use a 3/4-in. 14 NPT drain connection, possible either through the bottom or side of the drain pan. Connection shall be made per manufacturer's recommendations. All unit power wiring shall enter unit cabinet at a single, factory prepared, knockout location. Standard unit shall have a thru-the-base electrical location(s) using a raised, embossed portion of the unit basepan.

Cabinet panels shall be easily removable for servicing. Unit shall have one factory installed, tool-less, removable, filter access panel. Panels covering control box, indoor fan, indoor fan motor, gas components (where applicable), and compressors shall have molded composite handles. Handles shall be UV modified, composite. They shall be permanently attached, and recessed into the panel. Screws on the vertical portion of all removable access panel shall engage into heat resistant, molded composite collars. Collars shall be removable and easily replaceable using manufacturer recommended parts.

6 Coils:

Standard evaporator and condenser coils shall have aluminum lanced plate fins mechanically bonded to seamless internally grooved copper tubes with all joints brazed. Evaporator coils shall be leak tested to 150 psig, pressure tested to 450 psig, and qualified to UL 1995 burst test at 1775 psig. Condenser coils shall be leak tested to 150 psig, pressure tested to 650 psig, and qualified to UL 1995 burst test at 1980 psig.

7 Refrigerant Components:

Refrigerant circuit shall include the following control, safety, and maintenance features:

Fixed cooling orifice metering system shall include a multiple feed distribution system that optimizes coil performance. Fixed heating orifice metering system shall include a multiple feed distribution system that optimizes coil performance.

Refrigerant filter drier shall be of solid core design. Service gage connections on suction and discharge lines. Pressure gage access through a specially designed access port in the top panel of the unit. Suction line accumulator to provide protection in all operating modes from cooling, heating and reverse cycle switching.

Compressors:

Unit shall use fully hermetic, heat pump duty scroll compressor on single circuit independent refrigeration circuit. Compressor motors shall be cooled by refrigerant gas passing through motor windings. Compressors shall be internally protected from high discharge temperature conditions. Compressors shall be protected from an over-temperature and over-amperage conditions by an internal, motor overload device. Compressor shall be factory mounted on rubber grommets. Compressor motors shall have internal line break thermal, current overload and high pressure differential protection. Crankcase heaters shall not be required for normal operating range, unless required by compressor manufacturer due to refrigerant charge limits. Compressor shall be of a single stage cooling capacity design.

8 Filter Section:

Filters shall be held in place by a pivoting filter tray, facilitating easy removal and installation. Shall consist of factory installed, low velocity, throw-away 2-in. thick fiberglass filters. Filters shall be standard, commercially available sizes. Only one size filter per unit is allowed.

9 Evaporator Fan and Motor

Direct Drive Evaporator fan motor shall be a ECM motor design with permanently lubricated bearings and thermal overload protection. Shall have slow ramp up to speed capabilities. Shall require no fan/motor belts for operation, adjustments and or initial fan speed set up. Shall be internally protected from electrical phase reversal and loss.

Evaporator Fan shall be single speed and easily set with dedicated selection switch and adjustment pot on unit control board. Blower fan shall be a Vane Axial fan design with 75% less moving parts than a conventional belt drive system. Fan shall be constructed of a cast aluminum stator and high impact composite material on rotor and air inlet casing. It shall be constructed with a corrosion resistant material and dynamically balanced. It shall have slow ramp up to speed capabilities to help reduce sound and comfort issues typically associated with single speed belt drive systems. Unit shall be a slide out design with two screw removal.

Shall include an easily accessible unit Control Board to conveniently and safely provide connection points for vital control functions such as: smoke detectors, phase monitor, economizer, thermostat, DDC control options, and low and high pressure switches. Controller shall also provide an intuitive means to adjust the indoor fan speed through a simple switch and pot adjustment design.

10 Condenser Fans and Motors:

Condenser fan motors shall be a totally enclosed motor, use permanently lubricated bearings and have inherent thermal overload protection with an automatic reset feature. Shall be a direct-driven propeller type fan constructed of high impact composite material. Shall have high impact composite blades completely formed into one piece without blade fasteners or connectors and shall be dynamically balanced.


11 Automatic Shutoff: For units or zones providing air in excess of 2000 cfm, provide smoke detectors in supply air stream to automatically shut off all power to air moving equipment and alert fire alarm system when smoke is detected in accordance with CMC Section 608.

- 12 Economizer with Power Exhaust: Economizer shall be a modulating power exhaust type where the unit will exhaust at the minimum outside air setpoint and exhaust 100% during economizer mode. Economizer with power exhaust is shipped separately and shall be field installed and wired under this section.

- a. Provide plastic air sampling tube to sense pressure in room for control of power exhaust. Tube shall be placed thru ceiling with escutcheon plate in room that unit serves.
- b. Modulating Economizer Sequence of Operation:
The economizer system initially responds to a signal from the cooling thermostat and functions as a true first stage for cooling, while providing maximum fuel economy. The economizer is automatically locked out during the heating mode and holds the outdoor air damper at the minimum position settings.

During the occupied period, the discharge sensor provides a signal to the actuator during free cooling or economizer mode. The signal opens the economizer damper until the discharge temperature drops below 50 degrees F. At this time the signal causes the motor to drive the damper back to minimum position. As the discharge temperature climbs to 60 degrees F the motor will drive back open. During the occupied period, the actuator will not close past the minimum position.

If the fully open actuator cannot satisfy the space demand, mechanical cooling is sequenced on.



During the unoccupied period, the actuator will override minimum position setting and drive fully closed. On a loss of power, the actuator will spring return fully closed.

When in heating operation, or when outdoor air temperature or enthalpy conditions are high, economizer operation is locked out, and actuator is held at minimum position.

The staging relay is used when the first stage compressors must provide mechanical cooling when assisting the economizer.

The staging relay can be omitted when the second stage compressors can be used to assist the economizer with mechanical cooling.

- c. CO2 Sensor Economizer Integration:
When a CO2 sensor is used in conjunction with an economizer, the minimum position jumper between P and P1 on the logic is removed, and the sensor connected. When the CO2 sensor gets a reading higher than the setpoint, the sensor will signal the logic to modulate the o/a dampers open. The HVAC unit functions as if there is no economizer during the CO2 call for fresh air.

When the CO2 level falls below the setpoint, the damper modulates back to the minimum position.

- d. Modulating Power Exhaust Sequence of Operation:
When the outside air damper on an economizer starts to open, extra air is introduced the system. As this happens, a mercury switch mounted on the economizer closes. This causes a switch to close on the variable speed controller, allowing high voltage power to be sent to an exhaust motor and blower.

The mercury switch is adjusted to close at the 1% outside air damper position.

The power exhaust is a centrifugal blower power exhaust. The power exhaust uses an adjustable transducer (0-10 VDC) to accurately compare the space pressure to atmospheric pressure, and adjust the amount of exhaust air accordingly. The exhaust volume adjustment is accomplished using a variable frequency drive with a built-in PID control to maintain a field adjustable pressure set point.

OR

Economizer shall be a modulating gear driven type where the outside air will modulate from closed to minimum outside air setpoint and 100% during economizer mode. Economizer is shipped separately and shall be field installed and wired under this section.

- 13 Guarantee: Provide 5 year extended parts warranty on the condenser coil and compressor. Provide Herosite coating on condenser coils.

PART 3 – EXECUTION

3.01 DUCTWORK INSTALLATION:

A. General:

1. Standards: Unless otherwise noted, all ductwork shall be constructed and installed in accordance with current SMACNA "HVAC Duct Construction Standards". Ductwork and accessories shall be installed in a manner to prevent vibration and rattling.
2. Seismic bracing: All ducts shall be braced and supported per SMACNA Guidelines for "Seismic Restraints Manual for Mechanical Systems" dated 1998, including Appendix E.
3. Duct Access Doors: Provide access doors as required to adjust equipment and dampers.
4. Flexible Connections: Connections of ductwork to all equipment shall be with 6" (min.) flexible connection. Install with ample slack and uniform gap after deflection of vibration isolators. There shall be no metal to metal contact across flexible connection. Protect outdoor connections with weatherproof metal shroud on top and sides, no metal-to-metal contact. Provide at all seismic joints.
5. Ducted Returns: All air handling that is not directly located in the space that it serves shall have ducted returns.
6. Open ends of ductwork shall be covered during construction to keep inside clean.

B. Low Velocity-Low Pressure (up to 2000 ft/ min; up to 2.0 in. water):

1. Sheet Metal Ductwork:
 - a. Ells: Ells with less than standard radius and square ells shall be fitted with turning vanes.
 - b. Tees: Tees shall be straight tap-in with extractor or 45 degree takeoff, as shown on drawings.
 - c. Duct Joints: Seal duct joints airtight with fiber tape and adhesive per manufacturer's printed instruction. Ducts in weather shall be sealed air and water tight with duct mastic before closing and taping.
 - i. Where Ductmate type joints are used, the manufacturer's designated procedure shall be followed. Ductmate joints on roof shall have continuous cleat on top duct flange to prevent water from collecting on gasket.
 - d. Dampers: Install volume control damper and damper regulator in all branch ducts.
 - e. Duct dimensions shown on drawings for lined ducts, are clear net openings inside of lining.
 - f. Top of ducts exposed to weather shall be cross broken and sloped slightly to each side to allow rain water to run off. Ducts that do not drain off top will be rejected and need to be replaced at contractors' expense.
2. Flexible Glass Fiber Ductwork: Hangers shall be 2" wide metal straps spaced to prevent sagging, 3 feet spacing maximum. Insert 6" wide fiberglass pad between duct and hanging strap. All joints and fittings shall be sheet metal and shall be installed with metal bands or 3 (min) self-tapping screws and fiber tape. Maximum length of flexible duct shall be 5 ft. Single piece minimum length shall be 3 ft. Minimum turn radius shall be in accordance with

SMACNA Standards (turn radius to duct centerline not less than 1.5 times the duct diameter).

3.02 AIR TERMINALS AND DUCT FITTINGS INSTALLATION:

- A. General: Unless otherwise noted, all air terminals and duct fittings shall be installed in accordance with current SMACNA "HVAC Duct Construction Standards", details on drawings and manufacturers instructions. Terminals and fittings shall be installed in a manner to prevent vibration and rattling.

- B. Fire Smoke Damper: Fire smoke dampers shall be installed in accordance with their State Fire Marshal approval and the manufacturer's recommendations.



3.03 DUCTWORK INSULATION INSTALLATION:

- A. General: All supply and return sheet metal ductwork shall be insulated.
- B. Concealed Ductwork: Wrap ductwork with fiberglass blanket lapped 2" minimum. Secure with foil tape at all joints for a complete vapor barrier.
- C. Acoustic Lining: All ductwork in equipment rooms, where exposed to weather, and elsewhere as indicated on drawings, shall have acoustic lining. Increase each sheet metal dimension to accommodate lining and maintain clear inside duct dimensions shown on drawings. Apply lining with bonding adhesive in accordance with manufacturer's recommendations and also secure with mechanical fasteners in accordance with SMACNA Standards. Seal exposed edges of lining with bonding adhesive.

3.06 EQUIPMENT INSTALLATION:

- A. General: It shall be the responsibility of the contractor to insure that no work done under other specification sections shall in any way block, or otherwise hinder access panels or diminish the effectiveness of equipment vibration isolation.
- B. Connections to Equipment: Where size reductions are required for connections to equipment, they shall be made immediately adjacent to the equipment and, if possible, inside the equipment cabinet. Connections made to equipment mounted on vibration isolators shall be with flexible connectors, installed adjacent to equipment.
- C. Start Up: Engage manufacturer or factory-authorized service representative to perform start up supervision. Manufacturer shall provide on-site start up and commissioning assistance through job completion. Complete installation and start up checks according to manufacturer's written instructions.

3.07 TEMPERATURE CONTROL SYSTEM:

- A. Thermostats shall have the capability of terminating all heating at a temperature of no more than 70 degrees F, or terminating all cooling at a temperature of no less than 78 degrees F, and to provide a temperature range of up to 10 degrees F between full heating and full cooling. Thermostats shall be 7 day programmable, Carrier, Robertshaw or equal with sub-base capable of battery back up or capacitor to retain program in the event of a power outage. All control wiring, regardless of voltage, shall be installed in conduit.

3.09 SYSTEM AIR BALANCE:

- A. Scope: Provide services necessary to initially deliver the air quantities shown on the plans and finally to balance for uniform temperature in the spaces served. Adjust all elements in grilles and diffusers for proper air distribution and to minimize drafts. Submit final Air Balance Report for approval before final completion of the construction contract. Comply with SMACNA manual for the balancing and adjustment of air distribution systems.
- B. As a minimum, the balance report shall include CFM and neck size at each supply, return and exhaust grille, total CFM and external static pressure for all air moving equipment, and name plate and actual motor amps for indoor air fans.
- C. As a part of the work of this contract, THIS DIVISION shall make any changes in the pulleys, belts, and dampers or the addition of dampers required for correct balance as recommended by air balance agency, at no additional cost to Owner.

OR

- A. Scope: Provide the services of a qualified independent test and balance agency certified by the Associated Air Balance Council (AABC) or The National Environmental Balancing Bureau (NEBB) to test, adjust and balance, retest, and record performance of the system to obtain design quantities as specified. Balancing contractor must also be TABB certified and have a C-20 license.
- B. Qualifications: Prior to commencing work, the agency shall be approved by the Owner's Representative.
- C. Instruments: All instruments shall be accurately calibrated; calibration histories shall be available for examination. Application of instrumentation shall be in accordance with AABC standards.
- D. Procedure: General: Balanced quantities shall be plus 10%, minus 10% of design quantities. All name-plate data, manufacturer, model, and serial numbers shall be recorded for each item tested.
- E. Extended Warranty: The test and balance agency shall include an extended warranty of 90 days after completion of test and balance work, during which time the Owner's Representative at his discretion may request a recheck or resetting of any item or items in test report. The agency shall provide technicians to assist the Owner's Representative in making any tests he may require during this period of time.
- F. Air Balance Procedure (for each Air Handling System):
 - 1. All air filters shall be clean when air balance is performed.
 - 2. Provide a sketch of the equipment showing exactly where all pressure readings were taken.
 - 3. Adjust blower RPM to design requirements.
 - 4. Record motor full load amperes.
 - 5. Make pitot tube traverse of main supply and return ducts and obtain design CFM at fans.
 - 6. Record system static pressures, inlet and discharge.
 - 7. Record filter quantity, size(s) and pressure drop across filter(s) at each filter bank.
 - 8. Adjust system for design CFM recirculated air.
 - 9. Adjust system for design CFM outside air.
 - 10. Record entering air temperatures. (DB heating, DB and WB cooling.)
 - 11. Record leaving air temperatures. (DB heating, DB and WB cooling.)
 - 12. Adjust all main supply and return air ducts to design CFM.
 - 13. Adjust all zones to design CFM, supply and return.
 - 14. Adjust all diffusers, grilles and registers to plus 10%, minus 10% of design requirements.

15. Adjust CFM at all exhaust fans, make-up units, etc. (high and low speed, where applicable). Record applicable data from items 1 through 11 above.
16. Each grille, diffuser and register shall be identified as to location.
17. Verify proper diffusion pattern for all ceiling grilles and that all sidewall grilles are set for 5 degrees downward deflection unless otherwise noted. Make a notation of any that are not set properly.
18. Size, type and manufacturer of diffusers, grilles, registers and all tested items shall be identified and listed. Manufacturer's ratings shall be used to make required calculations on all items.
19. Readings and tests of diffusers, grilles, and registers shall include required FPM velocity and test resultant velocity, required CFM and test resultant CFM after adjustments.
20. In cooperation with the control manufacturer's representative, set adjustments of automatically operated dampers to operate as specified. Testing agency shall check all controls for proper calibrations and list all controls requiring adjustment by control installers.
21. All diffusers, grilles and registers shall be adjusted for required air patterns and to minimize drafts.
22. As a part of the work of this contract, THE AIR CONDITIONING CONTRACTOR shall make any changes in pulleys, belts, dampers or the addition of dampers cleaning of insect screens and replacement of filters required for correct balance as recommended by air balance agency, at no additional cost to Owner.
23. Set, test and adjust packaged heating/ cooling unit economizer operation in cooperation with controls contractor. Record minimum and maximum outside and exhaust airflows.

G.

- I. Acoustic Performance Testing: Provide acoustic performance testing in accordance with the requirements of EQ3.0 of the "California Criteria for High Performance Schools, Best Practices Manual, 2009 Edition".

1. Maximum Background Noise Level: Unoccupied classrooms must have a maximum background noise level of no more than 45 dBA LAeq. The standard anticipates two primary noise sources, steady HVAC equipment noise and the usually unsteady exterior environmental noise. Where the measured ambient noises due to sources other than HVAC are within 5 dB of the measured overall noise (HVAC and exterior intrusive noise) a measurement of at least ½ hour duration shall be made in at least two classrooms in each building in the worse case (noisiest) locations on the school site during normal school days and hours.
 - a. To evaluate the significance of intrusive exterior noise, a 30-minute Equivalent Sound Level (LAeq30, in general conformance with ANSI S12.60-2002, Annex E3) measurement shall be made in the classroom that is subjectively assessed to represent the worse case exposure to exterior noise, with the HVAC system not in operation. This Leq30 measurement shall be repeated with the HVAC in operation. If the second "HVAC-on" sound level is more than 5 dB greater than the initial "HVAC-off" measurement, exterior noise intrusion shall be deemed "not significant".
 - b. Where intrusive exterior noise has been deemed "not significant" short-term (15 second) A-weighted sound level measurements shall be made in each classroom with the HVAC systems in operation. Where exterior intrusive noise has been deemed "significant" (per the evaluation method noted above), LAeq30 sound level measurements shall be made in each classroom with the HVAC system in operation. In either case, where classrooms are served by variable-air-volume systems, the systems shall be operated at maximum nominal flow (typically by means of varying the thermostat set point).
 - c. Where exposure to exterior noise varies significantly between groups of classrooms (e.g. one side of a classroom wing adjacent to a street, the other side facing away), separate evaluations of exterior noise significance can be conducted to limit the need for LAeq30 measurements.
2. Maximum Reverberation: Classrooms less than 10,000 cubic feet must have a 0.6-second maximum (unoccupied) reverberation time and classrooms with volumes between 10,000 cubic feet and 20,000 cubic feet must have a 0.7-second maximum (unoccupied, furnished,

and fitted-out) reverberation time. (ANSI Standard S12.60-2002). The reverberation times shall be measured in each classroom in three octave bands with center frequencies of 500, 1000, and 2000 Hz. The arithmetic average of the three measured values shall be compared to the standard.

*** END OF SECTION ***

SECTION 26 05 33 RACEWAY AND BOXES FOR ELECTRICAL SYSTEMS

PART 1 GENERAL

1.1 RELATED DOCUMENTS

- A. Drawings and general provisions of this Contract, including General and Supplementary Conditions and Division 01 Specification Sections, apply to this Section.

1.2 SUMMARY

- A. Section Includes:
 - 1. Conduit and fittings.
 - 2. Outlet boxes.
 - 3. Weatherproof outlet boxes.
 - 4. Junction and pull boxes.
 - 5. Floor boxes.
 - 6. Cabinets, termination cabinets.
 - 7. Gutters.
- B. Related Work:
 - 1. Installation of all wire, cable, conductor, boxes/gutters, pull ropes, fiber optic cable raceway, conduit, innerduct, cable sleeve and duct as described on the plans and/or as specified here-in. This scope shall include pathways to be installed underground onsite and offsite, underslab, above grade, both concealed and exposed, overhead concealed and exposed as appropriately applied. Raceways/boxes shall be installed in accordance with their intended and allowed uses and as specified here-in whichever is more restrictive. Size and capacity of all raceway/boxes shall be as specified here-in or as depicted on the drawings, but shall not be less than that required by code. Larger raceway sizes may be specified than code would permit. The specifications shall govern.
 - 2. Listed products for termination, coupling, extending, benching supports of raceways shall be used.
 - 3. Raceways/boxes described by this section shall include, but not be limited to, power for site utilities and lighting, site and building communications, controls, fire alarm, data system, power distribution, lighting, lighting controls, video, intercom, and other building low voltage/communications systems controls as may be required.
 - 4. Protection of and cleanliness of pathways and raceways must be assured during the construction process in order to eliminate the possibility of debris entering the conduit, duct, pathway resulting in decreased wire capacity and potential damage to installed conductors and cables.
 - 5. Pathways are shown in a diagrammatic way and are generally accurate as to routing, however, it is the Contractor's responsibility as a means and methods process to coordinate with all other trades that require space within a building. The Contractor shall obtain approval for installation of raceways routing through structural footings, retaining walls, columns, beams, purlins, grade beams, etc.
 - 6. It is the Contractor's responsibility to insure that all raceway and boxes systems penetrate fire assemblies and sound rated assemblies in an approved manner using the appropriate and listed products for the purpose.
 - 7. Minimum conduit size shall be 3/4" except if plan shows or code requires larger size. Exception: Use minimum 1" for underslab and below grade applications outside of building exterior walls.
 - 8. All electrical systems shall be installed in an approved conduit system. This shall include but not be limited to all systems described in Section B.3 above.
 - 9. All line voltage wiring above-grade within the building shall be installed in metallic

- conduit.
10. Empty or future conduits shall be properly plugged with plastic caps or inserts with a 3/8" polyethylene pull rope. Plastic or "duct" tape will not be acceptable.
 11. All low voltage systems including data, voice, intercom, fire alarm, public address, etc. shall be in raceways separated from line voltage cabling. Voice / Data and Direct Digital Control (DDC) systems for HVAC cabling shall be routed as specified in Section 27 41 16 and 23 09 23 respectively, and as recommended by EIA/TIA standards. It shall be the contractor's responsibility to provide raceway down walls to outlet boxes and to provide sleeves across inaccessible ceiling spaces.
 12. Underground conduits entering building shall have the open end of conduit within building above the elevation of the conduit outside the building such that water cannot enter building through conduit. If such a condition exists, a pull box outside of building footprint shall be installed in conduit route before conduit enters building whereby top of pull box is below finish floor of building and moisture may exit box before entering building.
 13. No single conduit run of any type shall exceed 300 degrees of radius bend from termination box to termination box.
 14. Separate Raceway System - Provide a separate raceway system for each of the following systems installed. Do not combine different systems into a raceway or cable tray system, unless otherwise noted or allowed. Mechanical controls and raceway shall be provided by others in separate raceway from the below systems:
 - a. Fire Alarm.
 - b. Line Voltage.
 - c. All other low voltage systems provided by electrical contractor.
 15. Spare, Future Conduits: Conduits labeled conduit only, spare, or for future use, shall be provided with a pullrope, capped at each end, labeled as spare with destination marked, and turned over to the Owner in an unused state. Contractor shall not utilize these conduits for the installation of cabling or conductors as part of this scope of work. Contractor to verify and install at no additional cost to the Owner, additional conduits as required for the installation of the systems being installed.
 16. Outlet System: Provide electrical boxes and fittings as required for a complete installation. Including but not limited to outlet boxes, junction boxes, pull boxes, bushings, locknuts, covers and all other necessary components.
 17. Code Compliance: Comply with CEC as applicable to construction and installation of electrical boxes and fittings and size boxes according to CEC 312, 314 and 366 except as noted otherwise.
 18. Outlets to be flush mounted: Maintain integrity of insulation and vapor barrier. Unless otherwise noted, flush mount all outlet boxes.
 19. Provide putty pads of proper type around outlet boxes and/or as detailed on plan to meet sound transmission restrictions and fire ratings of walls.

1.3 SUBMITTALS

- A. Provide Product Data for the Following Equipment:
 1. Conduit and fittings.
 2. Outlet boxes.
 3. Weatherproof outlet boxes.
 4. Junction and pull boxes.
 5. Floor boxes.
 6. Cabinets, termination cabinets.
 7. Gutters.
 8. Putty pads.
 9. Raceways

1.4 QUALITY ASSURANCE

- A. Regulatory Requirements:
 - 1. Conform to requirements of the CEC, latest adopted version with amendments bylocal AHJs.
 - 2. Furnish products listed by UL or other independent and nationally recognized testing firm.

PART 2 PRODUCTS

2.1 MATERIALS

- A. Heavy wall Rigid Non-Metallic Conduit, shall be PVC schedule 40 manufactured in accordance with NEMA Standard TC-2, UL-651 and WC 1094Aspecifications.
- B. Extra heavy wall non-metallic conduit, shall be PVC schedule 80 manufactured in accordance with NEMA Standard TC-2, UL-651 and WC 1094Aspecifications.
- C. Galvanized Rigid Steel (GRS) conduit shall be hot dipped galvanized, zinc coated and shall comply with Underwriters Laboratories UL-6, ANSI Specification C-80.1 and Federal Specification WW-C-581E.
- D. Electrical Metallic Tubing (EMT) shall be zinc coated, with a protective coating applied to the inside surface and shall comply with Underwriter Laboratories UL-797 ANSI Specification C-80.3 and Federal Specification WW-C-563A.
- E. Electrical Non-Metallic Tubing (ENT), shall be listed to requirements of U.L. 1653, in accordance with CEC Article 362, and meet requirements of BI National Standard CAN/CSA- C22.2 No. 227.1-U.L. 1653. ENT shall be rated for 90 degrees C conductors and shall be recognized for use in 2-hour fire resistance non-load bearing and load bearing wall assemblies. ENT shall be recognized for through-penetration firestop systems as classified to meet U.L. and ICC building codes. ENT shall only be allowed for data cabling systems and will not be permitted for Fire Alarm or line-voltage systems.
- F. Flexible Metal Conduit (FMC) shall be continuous wound reduced wall galvanized steel produced to UL standards.
- G. Liquid tight flexible metal conduit shall have a thermoplastic cover over a galvanized steel core containing an integral copper ground in sizes to 1 1/4" and shall be in compliance with UL standards and CEC Article 350.
- H. Wire basket tray shall be 12" wide with 4" side rails minimum unless otherwise noted. It shall be U.L. listed and use listed connectors, elbows, tees, etc. and be cut and installed using listed equipment. Material shall be zinc electroplated steel.
- I. Cable runway tray shall be 12" wide with 4" side rails minimum unless otherwise noted. It shall be U.L. listed and use listed connectors, elbows, tees, etc. Material shall be hollow steel with gray painted finish.
- J. Manufacturers:
 - 1. Outlet Boxes: Bowers, Raco, Orbit, Steel City or equal.
 - 2. Weatherproof Outlet Boxes: Bell, Red Dot, Carlon or equal.
 - 3. Floor Boxes: Wiremold/Walker, Hubbell, Steel City, or equal.
 - 4. Junction and Pull Boxes: Circle AW, Hoffman, Wireguard or equal.
 - 5. Box Extension Adapter: Bell, Red Dot, Carlon or equal.
 - 6. Conduit Fittings: O-Z Gedney, Thomas & Betts, Raco, Crouse Hinds, or equal.
 - 7. Putty pads: 3M, Hilti, or equal.

8. Heavy wall rigid non-metallic conduit, Carlon, Certainteed, R&G Sloane or equal.
9. Extra heavy wall non-metallic conduit, Carlon, Certainteed, R&G Sloane or equal.
10. Galvanized Rigid Steel (GRS) conduit shall be hot dipped galvanized, zinc coated and shall comply with Underwriters Laboratories UL-6, ANSI Specification C-80.1 and Federal Specification WW-C-581E.
11. Electrical Metallic Tubing (EMT) shall be zinc coated, with a protective coating applied to the inside surface and shall comply with Underwriter Laboratories UL-797 ANSI Specification C-80.3 and Federal Specification WW-C-563A.
12. Electrical Non-Metallic Tubing (ENT), shall be listed to requirements of U.L. 1653, in accordance with CEC Article 362, and meet requirements of BI National Standard CAN/CSA-C22.2 No. 227.1-U.L. 1653. ENT shall be rated for 90 degrees C conductors and shall be recognized for use in 2-hour fire resistance non-load bearing and load bearing wall assemblies. ENT shall be recognized for through-penetration firestop systems as classified to meet U.L. and CBC building codes.
13. Flexible Metal Conduit (FMC), Alfex, American Flexible Conduit or equal.
14. Liquid tight flexible metal conduit, Anacanda (type UA), Electri-flex Liguatite or equal.
15. Floor Boxes, Single Gang, Walker/Wiremold 880 CS Series or approved equal.
16. Floor Boxes, Multiple Gang, Walker/Wiremold RFB Series or Walker Omnibox multi-service floor box with carpet plates, and/or water resistant device covers.
17. Masonry Boxes, outlets in concrete, Raco Series 690 or equal.
18. Wire basket tray, B-line, GS Metals, Cablofil, Chatsworth, FlexTray or equal.
19. Cable runway tray, B-line, CPI, Homaco, Chatsworth, FlexTray or equal.

2.2 OUTLET BOXES

- A. NEMA 1 gutter, junction and pull boxes shall be fabricated from code gage steel finished in grey enamel with screw cover fronts and concentric knockouts in all sides.
- B. NEMA 3R gutter, junction and pull boxes shall be fabricated from code gage galvanized steel with screw cover fronts and concentric knockouts in the bottom only. Any penetrations to the side, top or back shall be weatherproofed in an approved manner such as "MYERS" gasketed type hub or equal.
- C. Steel outlet boxes and plaster rings shall be galvanized rigid assemblies, either one piece pressed or factory welded construction containing the size and number of knockouts required. Steel outlet boxes shall be manufactured, sized and installed in accordance with CEC Article 314. Device Outlet: Installation of one or two devices at common location, minimum 4" square, minimum 1 1/2" deep. Single or 2 gang flush device plaster ring. Raco or equal.
- D. Luminaire Outlet: minimum 4" square with correct plaster ring depth, minimum 1 1/2" deep with 3/8" luminaire stud if required. Provide proper depth plaster ring on bracket outlets and on ceiling outlets.
- E. Construction: Provide galvanized steel interior outlet wiring boxes, of the type, shape and size, including depth of box, to suit each respective location and installation; constructed with stamped knockouts in back and sides, and with threaded holes with screws for securing box covers or wiring devices. Boxes shall be properly secured to the structure such that they are flush with the finish surface. Boxes shall be made structurally secure by means of the proper fastening devices.
- F. Accessories: Provide outlet box accessories as required for each installation, including mounting brackets, wallboard hangers, extension rings, plaster rings, luminaire studs, cable clamps and metal straps for supporting outlet boxes, compatible with outlet boxes being used and meeting requirements of individual wiring situations.

2.3 JUNCTION AND PULL BOXES

- A. Construction: Provide galvanized sheet steel junction and pull boxes, with screw-on covers; of the type shape and size, to suit each respective location and installation; with welded seams and equipped with steel nuts, bolts, screws and washers.
- B. Location:
 - 1. Install junction boxes above accessible ceilings for drops into walls for receptacle outlets from overhead.
 - 2. Install junction boxes and pull boxes as required to facilitate the installation of conductors and limiting the accumulated angular sum of bends between boxes, cabinets and appliances to 300 degrees.
 - 3. Locations: Junction boxes shall be located only where necessary and only in equipment rooms, closets, and accessible attic and underfloor spaces. A horizontal distance of 24" shall separate outlet boxes on opposite sides of occupancy separation walls, fire-rated walls or partitions.
 - 4. Labeling: Junction box covers shall be marked with indelible ink indicated the circuit numbers passing through the box.

2.4 CONDUIT FITTINGS

- A. Requirements: Provide corrosion-resistant punched-steel box knockout closures, conduit locknuts and plastic conduit bushings of the type and size to suit each respective use and installation.
- B. Steel boxes may allow for field knock-out modifications, but shall in all other ways conform to code requirements.

2.5 FLOOR BOXES - SINGLE GANG

- A. Construction: Deep cast iron fully adjustable before and after concrete pour with all required components for complete activation. Verify required components for application of service fittings, covers, monuments, and the like, attached to floorboxes.
- B. Activations:
 - 1. Flush: Provide brass duplex or single signal cover, hinged with set screw lock. Carpet or tile finish ring.
 - 2. Monuments: Provide stainless steel monuments with power receptacle or data grommet as noted.
 - 3. Coordinate specific application of systems as noted on Drawings.

2.6 FLOOR BOXES - MULTIPLE GANG

- A. Construction: Deep cast iron, fully adjustable before and after pour. Equal to Walker/Wiremold RFB Series or Walker Omnibox multi-service floor box with carpet plates, and/or water resistant device covers. Verify color. Partition for different power or signal applications. Provide required power receptacle devices and signal grommets or receptacles as noted. Flange type shall be compatible with floor covering for either carpet or vinyl as required and shall be brass type not polycarbonate.
- B. Floor mounted boxes shall be water tight and cast iron when installed in grade level concrete slab floor, fully adjustable with interior and exterior leveling screws. Receptacle flange shall be brass with a duplex lift lid. Flange type shall be compatible with floor type. Before installation, coordinate exact location with Architect.

2.7 PUTTY PADS

- A. Intumescent moldable firestop putty designed to protect electrical outletboxes. 3M Fire Barrier Moldable Putty Pads MPP+, firestop tested up to 4 hours in accordance with ASTM E814 (UL 1489).

PART 3 EXECUTION



3.1 INSTALLATION

- A. Conduit systems listed below are for use in installations where they are permitted to be used by CEC and/or other occupancy restrictions. The below installation methods do not intend to suggest that these materials be installed in conflict with any applicable code. Special attention to applications shall be made in building types such as wet location, hazardous locations, assembly occupancy and multi-story, but not limited to these. Requirements which are more restrictive than the CEC may be called for by the drawings and / or these specifications. These requirements must be adhered to. The Electrical Contractor shall be responsible to use the proper conduit system for the application. Exposed conduit is not allowed below ceilings or above slab of floor, without prior approval from Electrical Engineer. All conduits shall be concealed except in electrical and telecommunication rooms or where shown to be surface mounted. Exposed conduit (where allowed) shall be run square and plumb with building lines in an approved manner. Support roofmount conduits, where allowed, with minimum 12" wide approved rooftop supports (B-Line Durablok, or approved equal) unless otherwise detailed in roof requirements or as specified in roofing specification. Strap conduits to blocks with proper sized conduit straps. Spacing of support shall be a minimum as provided for in the CEC. All exposed conduit mounted below 8' above finished grade shall be strapped at a minimum of 5' spacing.
- B. Electrical Non-Metallic Tubing (ENT) shall be installed in accordance with its listed application. Only listed cement shall be used for connectors, coupling, fittings requiring cement. Unless otherwise noted, ENT systems shall be color coded: Blue for branch and/or feeder power wiring, yellow for communications systems, and red for fire alarm and emergency power systems. Use only approved and listed accessories:
1. Electrical Nonmetallic Tubing (ENT) is designed to replace EMT, flexible metal conduit or other raceway or cable systems, for installation in accordance with Article 362 of the National Electrical Code, Section 12-1500 of the CEC, other applicable sections of the Code, and local codes.
 2. Any ENT used shall be listed to the requirements of UL Standard UL 1653 in accordance with Article 362 of the NEC and Section 12-1500 of the CEC.
 3. Any ENT used shall meet the requirements of BI National Standard CAN/CSA-C22.2 No. 227.1-UL1653 and shall be Listed/Certified in accordance to the Electrical Codes.
 4. Carlon's ENT shall be installed per the technical assessment prepared by fire cause analysis for use in 1hour and 2-hour rated construction.
 5. Penetration of fire rated walls, floors or ceilings shall use Classified Through-Penetration Firestop Systems described in the current Underwriters Laboratories Fire Resistance Directory.
 6. Fittings and outlet boxes shall be designed for use with ENT shall be listed. All fittings, boxes and accessories shall be from one manufacturer.
 7. Only Carlon ENT Blue cement recommended specifically for use with ENT and rigid nonmetallic fittings shall be used.
 8. Unless indicated differently on drawings, ENT systems shall be color coded: BLUE for branch and feeder circuit wiring, YELLOW for communications, and RED for fire alarm and emergency systems, or colors can designate different voltages.
 9. ENT, fittings, and accessories shall be manufactured by Carlon.
 10. ENT shall not be used or allowed in any application where not allowed by CEC Article

362.

- C. Non-Metallic Rigid Conduit shall be used in concrete slabs, below concrete slabs on grade, or underground outside of a building slab or foundation. Maintain minimum depth requirements and cover with appropriate fill material. Conduit shall be heavy wall Schedule 40 or 80, rigid PVC only. Rigid utility P&C duct shall not be used in any application. Properly sized grounding conductors shall be installed per CEC article 250, in all non-metallic conduit branch circuit and feeder runs. PVC conduit shall be formed or field bent only with the use of properly approved bending tools such as to not decrease the internal bore of the conduit. All conduits shall be cut square and reamed of burrs. Approved and compatible glue shall be used on all PVC fittings to attain watertight joints.
- D. Galvanized Rigid Steel (GRS) conduit shall be used where exposed less than 8'-0" above finished grade to 18" below finished grade and where subject to physical damage. Conduits shall be cut square and reamed to remove burrs and sharp edges. Strap conduit below 8' above grade at 5' intervals. Unless otherwise noted, threadless setscrew and threadless weathertight fittings may be used in lieu of threaded fittings. All threaded ends entering a junction box of any type shall require one locknut on the inside and one on the outside of the enclosure and be provided with a plastic bushing or grounding bushing where necessary for proper grounding. Where exposed to moisture, a watertight hub or other approved method shall be required. All conduits shall be stubbed up straight and uniform into junction boxes, panels, cabinets, etc., and shall be (GRS) properly supported and strapped. All GRS conduit located below grade, shall be tape wrapped.
- E. Electrical Metallic Tubing (EMT) shall be used as allowed by code and as permitted by this specification. It shall not be in contact with soil or the concrete slab on the ground floor of any structure. Connectors and couplings shall be steel insulated set screw type where installed in indoor dry locations not subject to moisture. Where the potential for moisture is present, compression type weathertight fittings are required. One hole conduit straps are permitted from 1/2" to 1" and two hole conduit straps are required for size 1 1/4" and larger. EMT shall not be allowed in areas subject to severe physical damage. Install copper ground wire sized per CEC 250-122 in all EMT conduits.
- F. Flexible conduit may be used where concealed in building construction or above dropped ceilings, but shall meet the following criteria: No individual circuit path from distribution panel to last device shall exceed a cumulative length of 6' of flexible conduit from start to end. Flexible conduit shall not exceed a total directional change of 270 bending degrees in any one run between conduit terminations. Squeeze type or Jake type steel flex fittings of a grounding type are required. Flexible conduit must be supported in accordance with CEC. Where exposed to the weather, moisture, or spray down flexible conduit shall be of the liquidtight type. Fittings shall be manufactured for use with liquidtight flexible conduit. All motor connections shall be made with liquidtight flex. Flexible conduit may not be used where exposed except for last 2' of equipment connection and unless otherwise noted or approved. A copper ground wire sized per CEC 250-122 shall be installed in all flexible conduit runs. Flexible conduit may not be used exposed. Weatherproof liquid tight conduit shall not be used at roof level for equipment connections with lengths exceeding 24" nor shall it be used to circumvent a rigid conduit system in a horizontal direction. Connect recessed lighting fixtures to conduit runs with a maximum of 6' of flexible metal conduit extending from junction box to fixture.
- G. Underground conduits and transition to above grade/slab shall be as follows:
1. PVC elbows 2" and smaller are allowed, or if top of elbow is minimum 18" BFG or below top of slab, otherwise GRS elbows are required.
 2. GRS risers are required from elbow below grade to equipment (device, outlet, panel, cabinet, etc.) above grade.
 3. GRS elbows/risers to be PVC coated or 10 MIL tape wrapped (1/2" lapped) to 3" above

finish grade or top of slab.

- H. Conduit Supports: Conduit runs may be supported by one-hole and two-hole straps or supports as manufactured by Unistrut, Minerallac, Caddy or equals. Supports may be fastened by means of anchors, shields, beam clamps, toggle bolts, or other approved methods appropriate for the application and size of conduit. Pipe nailers (J-hooks) may only be used for 1" conduit and smaller and only in wood frame construction. Conduit support methods are subject to review by the engineer and authority having jurisdiction for adequacy. Installations deemed inadequate shall be corrected by the contractor at no cost to the Owner.
- I. Bends and offsets shall be made with approved tools for the type of conduit being utilized. Bends shall be made without kinking or destroying the smooth bore of the conduit. Parallel conduits shall be run straight and true with bends uniform and symmetrical. Minimum radii shall be per CEC 344-24.
- J. Conduit Stub-outs below grade shall be capped with plastic cap, and identified by placing a pull box marked with correctly identified utility such as "Elec", "Tel", etc. Dimension for exact location on field record drawings. Provide lids for proper field application (i.e. traffic, incidental, pedestrian).
- K. Conduit Seals - Where below grade conduits enter structure through slab or retaining wall of building or basement, seal the inside of each conduit as follows:
 - 1. Provide damming material around conductors 3" into conduit. Polywater or equal.
 - 2. Fill 3" of conduit with 3M #2123 sealing compound.
 - 3. Wrap conductors where they exit the conduit with 3M #2229 "Scotch Seal" mastic tape. Lap tape to approximate diameter of the raceway and wrap outside of conduit opening with (minimum) one turn.
 - 4. Use conduit sealing bushings type CSB (O-Z/Gedney) or equal.
 - 5. Empty conduits shall be sealed with standard non-hardening duct seal compound and then capped to prevent entrance of moisture and gases and to meet fire resistance requirements.
 - 6. Provide cable drip loop minimum 12" high.
- L. Marker tape: Place marker tape at 12" below finish grade along and above buried conduits. Label tape "CAUTION: ELECTRICAL LINES BELOW" or similar wording.
- M. Electrical and communications systems raceways routed underground shall not occupy the same trench as plumbing utilities such as sewer, water, storm drain, gas or other wet or dry gaseous utility system. A minimum of 12" of undisturbed earth is required. Where utilities must cross in closer proximity to each other due to physical constraints, 6" minimum crossing distances are allowed.
- N. Conduits, routed below footings, slabs, grade beams, columns, and other structural elements shall be installed in strict compliance with structural details and criteria shown on structural plans. Clearances below structural elements and sleeves through structural elements must be carefully planned to avoid conflict and must be approved by the structural engineer if conflict arises.
- O. All conduit or raceways passing through fire rated walls, floors, or ceilings shall be installed with a listed penetration method which protects the opening to the same rating as the assembly and is non hardening.
- P. Cable runway shall be used in equipment rooms where shown on the plans. Ladder tray installations shall conform to the requirements of CEC Article 318. The contractor shall

provide all mounting hardware, connectors and bracing as required and as recommended by the manufacturer for a complete system installation.

- Q. Wire basket tray shall be used in all concealed spaces (above ceiling spaces, under buildings in access tunnels, below raised floors, etc.) unless otherwise noted. Wire basket tray installations shall conform to the requirements of CEC Article 318. The contractor shall provide all mounting hardware, connectors and bracing as required and as recommended by the manufacturer for a complete system installation. All cutting and bending of wire basket tray shall be per the manufacturer's recommendation using tools designed for that purpose. Cable loading shall not exceed the listing of the system and its support.
- R. Location: Locate boxes and conduit bodies so as to ensure accessibility of electrical wiring.
- S. Anchoring: Secure boxes rigidly to the substrate upon which they are being mounted, or solidly embed boxes in concrete or masonry.
- T. Special Application: Provide weatherproof outlets for locations exposed to weather or moisture.
- U. Knockout Closures: Provide knockout closures to cap unused knockout holes where blanks have been removed.
- V. Mount outlet boxes, unless otherwise required by ADA, or noted on drawings, the following distances above the finished floor:
1. Receptacles, Telephone, TV & Data outlets. (measured to bottom of outlet box): +15".
 2. Outlet above counter (measured to top of outlet box): +46".
 3. Control (light) Switches. (measured to top of outlet box): +48".
 4. Fire Alarm Manual Pull Stations, T-stats. (measured to top of outlet box): +48".
 5. Fire Alarm Visuals: the lower of +80" to bottom of lens, or 6" below ceiling.
 6. Other Outlets: As indicated in other sections of specifications or as detailed on drawings.
- W. Coordinate all electrical device locations with the architectural floor plan and interior and exterior elevations to prevent mounting devices within elements that they may conflict such as cabinetry, mirrors, planters, etc.
- X. Size outlet and junction boxes to minimum wire fill space requirements. Upsize box as required to allow ease of wire installation and device installation.
- Y. Outlet and junction boxes in fire rated walls shall be gauged and spaced so as not to exceed the maximum penetration allowed by the assembly without compromising the fire rating. If a conflict arises relative to a specific condition, the contractor shall follow the requirements of the fire authority and ask for guidance from the design team. At no time should a larger box be installed prior to resolution of conflict.

END OF SECTION 26 05 33

SECTION 26 50 00 - LIGHTING

PART 1 - GENERAL

1.1 RELATED DOCUMENTS

- A. Drawings and general provisions of the Contract, including General and Supplementary Conditions and Division 01 Specification Sections, apply to this Section.

1.2 SUMMARY

- A. Section includes interior luminaires, lamps, ballasts, and accessories. Provide all luminaires complete with all new lamps, completely wired, controlled, and securely attached to supports.

1.3 SUBMITTALS

- A. Product Data: Submit dimensions, ratings, and performance data.
- B. Photometric data for each luminaire, lamp and ballast. Include indications of all options and accessories as well as finish color.
- C. Specification Review: A complete item by item, line by line specification review.

1.4 QUALITY ASSURANCE

- A. Regulatory Requirements:
 - 1. Provide luminaires listed by U.L.
 - 2. Luminaires installed in outdoor areas unprotected from weather to be U.L. Listed for wet locations.
 - 3. Insulated ceilings: Luminaires installed into insulated ceilings shall be U.L. Listed Type IC.
- B. Certification: Certify that fixtures submittal have trim compatible with ceilings being installed.
- C. Concrete for outdoor lighting poles foundations shall be provided per Section 03 30 00 - Concrete.

1.5 EXTRA MATERIALS

- A. Provide extra materials for Owners use. All parts shall packaged in suitable carton.
- B. Provide two (2) spare drivers for each fixture type. Deliver to Owner in original packaging.

PART 2 - PRODUCTS

2.1 LUMINAIRES

- A. Product Description: Complete luminaire assemblies, with features, options, and accessories as scheduled.
- B. All luminaires shall be new and of specification grade.
- C. Manufacturer nomenclature in fixture schedule or otherwise described on the Drawings is given only to show the general fixture series. Contractor shall provide fixture with all required accessories and mounting frame type.
- D. Wire guard at fixtures in mechanical, electrical, and high abuse areas.
- E. Acceptable Manufacturers:
 - 1. Lightolier
 - 2. Acuity
 - 3. Metalux
 - 4. Day-Brite
 - 5. Columbia
 - 6. HE Williams

2.2 LED LUMINAIRES

- A. Quality Assurance
 - 1. DOE Lighting Facts certified.
- B. LED Specifications
 - 1. Lumen maintenance of the LEDs has been tested in accordance with IESNA LM-80-08 reporting methodology.
 - 2. CRI: >82 minimum (general); >90 healthcare and retail.
 - 3. SDCM: <2.5 in linear pendants and linear recessed; <3.5 in discrete recessed.
 - 4. R9: .0 (general office/school environments); >50 in healthcare and retail environments.
 - 5. Outdoor luminaires to be rated at a minimum of 40° C.
- C. Lumen Maintenance
 - 1. Minimum L70 at 50K hours based on TM-21 Addendum A Lifetime report at an ambient temperature of 25° C, outdoors at an ambient temperature of 40° C.
- D. Thermal Testing
 - 1. ISTM testing in accordance to UL 1598-2008.
- E. Driver
 - 1. 0-10V enabled.
 - 2. Output Class 2 rated.
 - 3. Dimming range: 5-100%.
 - 4. Constant current.
 - 5. THD @ max load: <20%.
 - 6. Power factor: >0.95
 - 7. Environment protection rating: UL Damp and dry.
 - 8. Approbations: certified to UL8750, UL1310, UL935, CSA-C22.2 No. 250.13-12, CSA 22.2 No. 223.

- 9. ROHS Compliant
- F. Fixture photometry
 - 1. Conducted by a NVLAP accredited testing lab with IESNA LM 79-08.
 - 2. System flux measured in delivered lumens.
- G. Warranty
 - 1. 5 year total system warranty.

2.3 EMERGENCY BATTERY PACKS

- A. Provide Emergi-Lite FPSIU series, or approved equal, battery pack for fluorescent fixtures designated to have emergency battery back-up.
- B. Fixture shall include lighted push button test switch installed in visible, accessible location adjacent to fixture.
- C. Provide unswitched alternating current power source per manufacturer's instructions.
- D. Provide connection to local switch where indicated on drawings, connect such that fixture can be controlled on/off from local switch without discharge of battery.
- E. For fixtures designated to have emergency battery pack and be on a contactor controlled circuit, provide unswitched alternating current source ahead of contactor and wiring as required to allow automatic on/off control from the contactor without discharge of battery and local on/off switching where indicated.
- F. Battery pack shall provide 1100 lumen output for 90 minutes per 2'x4' light fixture.
- G. Provide integral battery pack for all exit signs where emergency generator power is not available. Battery pack shall provide minimum of 90 minutes output.

2.4 DOWNLIGHT FIXTURES

- A. Provide recessed light fixtures with trim rings compatible with the ceiling material where fixture is to be installed.

2.5 EXIT SIGNS

- A. Exit signs shall meet visibility requirements and be listed per UL 924 "Emergency Lighting and Power Equipment". Also shall meet Federal, State and Local Codes.
- B. Chevron Directional Indicator: Provide Chevron per NFPA 101 Section 5-10.4.1.2.
- C. Product Description:
 - 1. LED Exit Sign:
 - a. Provide exit sign with Light Emitting Diodes (LED) illuminance source. Cover LED with diffuser.
- D. Housing: Diecast aluminum with stencil face and matte white paint finish.
- E. Input Voltage: 120/277 volt, dual input voltage.

- F. EPA Energy Star Label.
- G. Wire Guards: Install wire guard on all exit signs installed in gyms, lockers rooms, and athletic wing.

PART 3 - EXECUTION

3.1 EXISTING WORK

- A. Disconnect and remove abandoned luminaires, lamps, poles and accessories.
- B. Extend existing luminaire installation using materials and methods compatible with existing installation, or as specified.
- C. Clean and repair existing luminaires to remain or to be reinstalled.

3.2 INSTALLATION

- A. General: All luminaires shall have proper supports.
- B. Install suspended luminaires using pendants supported from swivel hangers.
- C. Locate recessed ceiling luminaires as indicated on Drawings.
- D. Install surface mounted ceiling luminaires plumb and adjust to align with building lines and with each other. Secure to prevent movement.
- E. Chain Hung: Unless otherwise indicated all fluorescent fixtures in Mechanical, Electrical and Elevator Equipment Rooms shall be chain hung. Verify exact mounting height with Architect before installing fixtures. Provide pendant hangers when equipment room has fire-resistive ceiling.
- F. Suspended Ceilings:
 - 1. Provide means of support for luminaires per CEC 410-36. T-bar clips shall be installed on the luminaire and shall be field secured to the inverted ceiling tees so that the luminaire is securely fastened to the ceiling system framing members.
 - 2. Ceiling tiles shall not bear the weight of luminaires. Surface mount luminaires, recessed downlights, light track, exit signs, etc. shall be supported by proper frames or other attachment to main ceiling system grid or building structure above ceiling.
 - 3. Luminaires shall be centered in ceiling tile.
 - 4. Luminaire shall have flange or trim ring for closure of ceiling cutout or opening.
 - 5. Fire-rated Ceiling Assembly: For Luminaires to be flush-mounted into a fire-rated ceiling or surface mounted to a fire-rated ceiling, install with independent, secure support. Raceway, cable assemblies, boxes and fittings located above a fire-rated floor/ceiling or roof ceiling assembly shall not be secured to, or supported by, the ceiling assembly including the ceiling support wires. Provide an independent means of secure support. Independent support wires shall be distinguishable by color, tagging, or other effective means from those that are part of the fire-rated design.
- G. Verify weights and recommended mounting methods of all luminaires with manufacturers. Furnish and install supports. Luminaires weighing more than 30 pounds shall be supported independently of the outlet box.

3.3 LOCATIONS

- A. Luminaires shown on the Electrical Drawings represent general arrangements only. Refer to Architectural Drawings and to Architect on jobsite for more exact locations. Coordinate location with all other trades before installation. Coordinate all light fixtures in Mechanical Rooms with the final installed piping and ductwork layouts. Adjust fixture mounting height and location if required so that light output is not obstructed by piping and ductwork.

3.4 FIRE INTEGRITY OF CEILING PENETRATIONS

- A. Where ceiling is part of a fire-rated assembly, maintain integrity of that assembly with methods given in Section Electrical Hangers and Supports. Obtain ceiling system UL Fire Resistance Directory Design Number from Architectural Drawings.

3.5 AIMING AND ADJUSTMENT

- A. General: All adjustable lighting units shall be aimed, focused, and locked by the Contractor under the supervision of the Architect/Owner. All aiming and adjusting shall be carried out after the entire installation is complete.

3.6 LAMPS

- A. Clean all lamps after installation.

3.7 CLEANING

- A. Lens: Clean lenses of all luminaires after space is finished and prior to project acceptance.

END OF SECTION 26 50 00

SECTION 27 21 00 – DATA COMMUNICATIONS SYSTEM

PART 1 - GENERAL

1.1 WORK INCLUDES

- A. Work included in this section shall be the provision of core and edge network electronics, wireless access points, IP phones, and UPS devices.

1.2 DESCRIPTION

- A. The Contractor shall be responsible to furnish, install and configure an extension to an existing district wide IP based Ethernet and VOIP network which shall include, but not be limited to a new core switches, new distributed access switches and additional in MDF / IDF racks as shown on drawings, as well as a powered Ethernet system for support of a new centrally-hosted wireless access point system which shall span the new complex and interface with other existing facilities.
- B. Contractor shall provide any and all SFP modules, fiber optic patch cables, stacking cables, DAC cables, other hardware, etc., to provide complete connectivity of all network devices.
- C. The Owner shall configure all Contractor provided network devices.

1.3 RELATED WORK SPECIFIED ELSEWHERE

- A. Division 1 – General Requirements
- B. 27 00 00 - BASIC MATERIALS AND METHODS
- C. 27 10 00 – CATEGORY 6A STRUCTURED CABLING SYSTEM

1.4 GENERAL SYSTEM REQUIREMENTS

- A. The Technology Contractor shall provide all equipment, devices, cabling and related hardware to create an autonomous network. The Contractor shall provide a complete and functioning system, based on the designs as set forth in the Construction Documents. Any and all equipment, either implied or intentionally omitted from these documents, but generally accepted as being required for the completion of the installation, as represented in these Construction Documents, shall be provided by the Contractor at no additional cost to the Owner.
- B. The Technology Contractor shall verify any and all power requirements.

1.5 CONTRACTORS REQUIREMENTS

- A. The Contractor shall be certified by the manufacturer of the equipment being provided for the installation and maintenance of same.
- B. The Contractor shall maintain a local shop within 75 miles of the project location which is staffed by certified personnel, specifically stationed at that location for the purpose of servicing the local clientele.

PART 2 - PRODUCTS

2.1 GENERAL

- A. The equipment and devices provided by the Technology Contractor shall be as indicated on the Drawings and in these Specifications.
- B. The Technology Contractor shall provide all cabling and related hardware as recommended by the Manufacturer and/or as indicated on the Drawings and in these Specifications.
- C. All devices, cabling and hardware shall be new, and UL listed as required.
- D. All equipment shall compliant, as applicable, to:
 - 1. FCC Part 15 (CFR 47) Class A
 - 2. EN55022 and EN55024
 - 3. CISPR 22
 - 4. CE marking
 - 5. AS/NZS 3548


2.2 NETWORK SWITCHES

- A. Campus Core Distribution:
 - 1. Dell N2248PX-ON at high schools.
 - 2. Core switches shall be equipped with dual power supplies.
 - 3. Provide 5 Year Advantage DNA Licensing.
 - 4. Provide 5 Year Smartnet support.
 - 5. Core switches shall be stacked with 100G-AOC1M for SVL Links and 10G-CU1M DAD Links.
 - 6. All down links shall use single mode SFP-10G-LR modules.
- B. Campus Access Switches:
 - 1. Access switch stacks shall be created for each rack with an uplink module in the first and last switch of the stack. Uplink modules shall be Aruba 6300M.
 - 2. The top switch of each stack should be equipped with a secondary power supply.
 - 3. A 10G-LR shall be installed in port 1 of each module and connected in a port-channel to the core.
 - 4. Each rack of equipment shall be physically stacked and power stacked.
- C. Quantity as shown on drawings.
- D. All extra devices shall be turned over to the Owner for Attic Stock.
- E. Coordinate with Owner.

2.3 WIRELESS ACCESS POINTS

A. High Schools

- a. Wireless access points shall be CISCO
- b. Contractor to provide all necessary equipment to install access point.
- c. COntraactor to provide protective cover in gyms.
- d. Contractor to provide Aruba weatherproof wireless access points for exterior locations.



2.4 IP Telephones

- A. Every site shall receive 1 qty. Yealink SIP-T23G to be used for the site receptionist.
- B. Provide 1 qty. SIP-T23G in administrative offices.
- C. Provide 1 qty. SIP-T23G in each classroom.
- D. Provide 1 qty. SIP-T23G in each conference room.

2.5 UPS

- A. Provide a minimum of 1 UPS per IDF / MDF rack.
 - 1. Eaton 5P3000RT with a network card, 2-post rack mount, and CAT6 orange slim cable for all floor mounted racks and cabinets.
 - 2. Eaton 5P1500R with a network card, rack shelf, and CAT6 orange slim cable for all wall racks and cabinets with 2 network devices (switches, routers, etc) or less.
 - 3. If a wall rack or cabinet has more than 2 network devices in it, provide 5P3000 UPS.
 - 4. Environmental Monitoring Probe shall be provided for each MDF/IDF/Cabinet.

PART 3 – EXECUTION

3.1 INSTALLATION

- A. Provide all configurations for all switches.
- B. Coordinate configuration requirements with the Owner's Security/IT personnel.
- C. The Contractor shall verify all connectivity from the Core to all end devices.
- D. The Contractor shall provide all programming, interfaces, hardware and components to interface the existing District switches with the new core switch
- E. Coordinate with the District's IT Department new switch integration with existing file server.
- F. Install new data network Ethernet switches and validate connectivity throughout. Verify all VLANs, QoS, IP Routing and IP Subnets. Coordinate with District's IT Department.
- G. Coordinate network installation and integration with other systems connected to the network with the District's and applicable DA-site's technical and operational requirements.

- H. Install and set up UPS units and establish power down procedures.
- I. Connect system to DA-site WAN links and configure per CA-site requirements.

3.2 WORK COMPLETION

- A. All products and system configurations will be fully tested and operational prior to final payment.
- B. The Contractor shall provide a copy of all testing documentation to the Owner at the time of system commissioning and training. Final payment shall be held until such time that final commissioning and training is completed to the satisfaction of the Owner.
- C. System Commissioning, including testing and certifications, shall be completed by a factory representative prior to final payment. All system operation or installation deficiencies shall be documented and submitted to the Owner at time of commissioning, and shall be resolved prior to final training and final payment.
- D. Test all network connectivity end to end and document the proper operation of the network. Submit written report to Owner/Engineer.

3.3 TRAINING

- A. Provide a minimum of forty (40) hours of training to the District's personnel. Plan for multiple training trips to the site. Training sessions shall cover the following topics at a minimum:
 - a. System equipment connectivity
 - b. Device configurations
 - c. Operation, maintenance and upgrade procedures
- B. Training to be arranged with District personnel. 40 hours should be spread out over the length of the warranty (example: 8 hours at project turnover/completion, 8 hours at 3 months, 8 hours at 6 months, 8 hours at 1 year, 4 hours at 2 years, 4 hours at 3 years).
- C. Training to occur in maximum of 4 hour increments per personnel or groups of personnel.
- D. Consider requirement Contractor to provide manufacturer training vouchers for a portion of the training, which are valid during the warranty period.
- E. Training shall be performed by a certified manufacturer instructor.
- F. Training schedule shall be coordinated with District personnel and their needs.
- G. Training plan, time line, and agenda shall be provided to District IT personnel and signed off by District and Contractor. Provide with close-out documentation.
- H. Warranty certificate and agreement shall be provided in the close-out documentation and to District IT personnel at initial training session.
- I. Provide two (2) digital video copies, 720p resolution minimum, of the training sessions in DVD format.

3.4 LABELING AND MARKING

- A. Provide a printed, typed schedule of all data ports according to each related room jack designation for each IDF and equipment racks in accordance with the District's requirements.

3.5 TESTING

- A. Contractor shall provide a complete wireless survey before placing the Wireless Access Points.
- B. Verify and demonstrate proper operation of all switches, wireless access points, VLANs, routing, WAN connectivity and possible ATM Connectivity with the District and DA-site representative.

3.6 WARRANTY

- A. The Local Area Network Electronics and software shall be fully warranted for three (3) years from date of substantial completion by the contractor and manufacturer. If any defects are found within this warranty period, the defective system component shall be replaced at no extra cost to the Owner for parts or labor. Provide a statement of this warranty with the O&M manuals and the I.T. director. Make available a service contract offering continuing factory authorized service of this system after the initial warranty period.

END OF SECTION

SECTION 27 41 16 - INTEGRATED AUDIO-VIDEO SYSTEMS AND EQUIPMENT

CONDITIONS OF THE CONTRACT AND DIVISION 1, as applicable, apply to this Section.

PART 1 - GENERAL

1.1 RELATED WORK

- A. All Division 26 as it relates to this scope of work.
- B. Section 27 00 00
- C. Section 27 10 00

1.2 DESCRIPTION

- A. Summary of Work:
 - 1. Provide a complete and tested classroom video presentation system. The video presentation system shall include, but not be limited to the following:
 - a. At all interactive board and LCD monitor locations; the current project construction contractor shall provide and install all audiovisual faceplates, transmission media infrastructure, and a patch cables required to connect each presentation display device to the associate input device.
 - b. At all interactive locations, the project construction contractor shall provide and install all audiovisual faceplates, transmission media infrastructure, and a patch cables required to connect each presentation display device to the associate input device
 - c. Proposing contractor must coordinate with project construction schedule and existing technology system contractor to provide complete turn-key solution to owner.
 - 2. The installation shall comply with all applicable codes and standards in effect at the job site and as indicated in the Drawings and Specifications.
 - 3. Reference project drawings for locations, quantities, and coordination with other trades.
 - 4. Contractor shall provide a mock up system integrated with two quantity video displays for video switching for demonstration to the District upon award of this contract. Coordinate with the Architect and District to schedule date, time and location for system demonstration.

1.3 QUALITY ASSURANCE

- A. Contractors who do not currently possess the necessary qualifications, trained and experienced personnel, financial capacity, and meet the other requirements herein describe will be disqualified.
- B. The Contractor, as a business entity, shall be an authorized distributor and designated representative of the equipment manufacturer, with full warranty privileges. The proposed contractor shall have been actively engaged in the business of selling, installing, and servicing commercial building commercial communication systems for a period of at least 5 years.
- C. Recently formed companies are acceptable only if specific pre-approval is requested, and granted by the Architect/Engineer, based on experience of key personnel, current and completed projects, and all licensing requirements are met 10 working days prior to the contract proposal date.
- D. The Contractor shall have an office within 150-miles of the job site, staffed with trained technicians who are qualified and licensed to supervise the installation, to be responsible that the system is installed as submitted, to conduct system start up and perform a 100 percent

operational audit of all installed devices, to instruct the Owners representatives in the proper operation of the system, and to provide service throughout the warranty period. The contractor shall be capable of dispatching technicians to repair a system within six hours of a service request.

- E. The Contractor shall be fully experienced in the design and installation of the type of system herein specified, and shall furnish with the contract proposal an itemized list of the installations of the type specified herein. The list shall include the name of the project, date of completion, the amount of the contract, the name, and telephone number of a qualified person to contact for reference. This list must contain at least two (2) projects within a 150- mile radius of the school district to allow school administration officials to visit the job site for review of the system installation and service. Each reference project listed must utilize equipment by the same manufacturer as the proposed system.
- F. The Contractor shall employ factory-trained technicians capable of supporting the maintenance of the system. No contract employees are allowed unless they have been to the factory service school within the last 18 months. A certificate of this training shall be provided with the contractors' submittal.
- G. The Contractor shall not have any grievances or complaints of record regarding workmanship, code compliance, or service response. A Proposed Contractor that has any prior finding(s) of a code violation or has any litigation in process concerning the installation of a communication system is unacceptable.
- H. Any discrepancy in quantity or part numbers between the drawings and the bid specifications shall be brought to the attention of the Consultant for clarification during the bidding period. No allowance shall be made to the Contractor by reason of failure to have brought said discrepancies to the attention of the Consultant prior to award of contract.
- I. The Contractor shall provide all necessary patch cables, riser/plenum cabling and connectors interconnecting all equipment and all required A/V and network equipment to provide for fully functional systems. In addition, all cabling raceway, support systems, sleeves and any other materials required to properly install and support cabling systems.
- J. The ability of the Contractor to obtain plans and provide a performance bond shall not be regarded as the sole qualification of the Contractors' competency and responsibility to meet the requirements and obligations of the contract.
- K. The Builder shall be satisfied that a proposed Contractor meets all the requirements expressed herein before including the Contractor's proposal in the project.
- L. The Owner may investigate, as they deem necessary to determine the ability of the proposed Contractor to perform the work. The proposed Contractor shall furnish to the Owner with any information or data requested for this purpose.
- M. The Owner reserves the right to reject any contract proposal if the evidence submitted, or their investigation, fails to indicate that the Contractor is qualified to fulfill of any part of the contract or to complete the work contemplated therein.
- N. The Owner reserves the right to reject the proposal of any Contractor who has previously failed to perform properly, or complete on time, contracts of a similar nature.
- O. Pre-Construction Meeting:
 - 1. The successful Contractor shall attend mandatory pre-construction meetings with individuals deemed necessary by the Owner's representative prior to the start of

the work.

2. The contractor shall provide a mock-up of the complete classroom projector system to include all products listed in part 2 of this specification.
3. All proposing contractors must have ability to demonstrate a/v system being proposed and provide owner with completely installed system to evaluate performance and operation.

P. Acceptance:

1. The Owner's representative reserves the right to reject all or a portion of the work performed, either on technical or aesthetic grounds.

1.4 REGULATORY REQUIREMENTS

- A. Standards: All work shall be performed in accordance with the latest revisions of the following standards and codes:
1. Latest Local Codes and Amendments
 2. 2022 California Electrical Code
- B. Other References:
1. TIA/EIA-568-A Commercial Building Telecommunications Wiring Standard
 2. EIA/TIA-569 Commercial Building Standard for Telecommunication Pathways and Spaces.
 3. TIA/EIA-606 The Administration Standard for the Telecommunications Infrastructure of Commercial Buildings.
 4. TIA/EIA-607 Commercial Building Grounding and Bonding Requirements for Telecommunications.
 5. EIA/TIA 455-A Standard Test Procedure for Fiber Optic Fibers, Cables, Transducers, Sensors, Connecting and Terminating Devices and Other Fiber Optic Components.
 6. TIA/EIA TSB 67 Transmission Performance Specification for Field Testing of Unshielded Twisted-Pair Cabling Systems.
 7. TIA/EIA TSB 72 Centralized Optical Fiber Cabling Guidelines
 8. ISO/IEC 1180 Generic Cabling Standard
 9. EN 50173 Generic Cabling Standards for Customer Premises
 10. ANSI/EIA/TIA 526-14 Optical Power Loss Measurements of Installed Multimode Fiber Cable Plan.
- C. Governing Codes and Conflicts:
1. If the requirements of these specifications or the Project Drawings exceed those of the governing codes and regulations, then the requirements of these specifications and the Drawings shall govern. However, nothing in the Drawings or Specifications shall be construed to permit work not conforming to all governing codes and regulations.

1.5 ABBREVIATIONS

- A. The following abbreviations are used in this document:
- | | |
|------|---------------------------------------|
| WMP | Wall Mounted Projector |
| PS | Presentation Station |
| ILCD | Interactive Flat panel screen/monitor |

1.6 SUBMITTALS

- A. Project Initiation:
1. Within fourteen (14) days of Notice to Proceed, the data network system installer

shall furnish the following in a single consolidated submittal:

- a. Permits: The Contractor shall obtain all required permits and provide copies to the Owner/Architect/Engineer.
- b. Product Literature: Complete manufacturer's product literature for all cable, patch panels, cross-connect blocks, cable supports, cable labels, outlet devices, and other products to be used in the installation. In addition, whenever substitutions for recommended products are made, samples (when requested by the Owner/Designer) and the manufacturer's supporting documentation demonstrating compatibility with other related products shall be included. The submittal shall have some type of distinguishing marker or pointer to indicated what specific product is to be provided
- c. Construction Schedule: A time-scaled Construction Schedule, using PERT/CPM, indicating general project deadlines and specific dates relating to the installation of the cable distribution system.
- d. Specification Compliance: A letter shall be provided stating, by section and subsection, that the Audio-Video installer complies with the ENTIRE specification section. If the installer intends to deviate from any portion of the specifications, a detailed explanation of reason in which the installer would like to deviate shall be provided in addition to the specification compliance letter. NO DEVIATIONS SHALL BE ACCEPTABLE UNTIL THEY HAVE BEEN ACCEPTED BY THE PROJECT'S TECHNOLOGY CONSULTANT.
- e. Certifications: The contractor shall submit all of the following certifications and the certifications must contain dates which are valid from the date of proposal and not exiprer any sooner than 12 months after substantial completion of the project.
 - 1) Installer Certification: This certification shall show successful completion of system training and must be held by at least 25% of the, on-site, staff and be made available at the site if requested by the owner, architect, and/or project's technology consultant.

B. Shop Drawings:

1. Submit the following items, for Owner review and approval, within twenty-eight (28) days of notice to proceed:
 - a. Proposed circuit routing and circuit grouping plan prepared by a qualified system designer. The credentials of the designer must be accepted the project's technology consultant prior to submitting a system design.
 - b. In addition to the cable routing, the submitted drawings shall indicate the following, even if the following is expected to be provided by the project's electrical or general contractor:
 - 1) Location of wall penetrations (all penetrations shall be sleeved and contain protective bushings at both ends)
 - 2) Location of sleeved wall pass-thru
 - 3) Size of sleeve at each location installed
 - 4) Quantity of cable passing through each sleeve
 - 5) Location of devices, input plates, and control plates in each room
 - 6) Conduit routing, size, quantity, and stub-up locations for all floor mounted outlets.
 - c. Drawing Compliance: A letter shall be provided stating that the Audio-Video installer complies with the ENTIRE project drawing, including all general, keyed, and notes to contractor. If the installer intends to deviate from any portion of the specifications, a detailed explanation of reason in which the installer would like to deviate shall be provided in addition to

the specification compliance letter. NO DEVIATIONS SHALL BE ACCEPTABLE UNTIL THEY HAVE BEEN ACCEPTED BY THE OWNER.

- C. Close-out Procedures:
1. Two (2) copies of the following documents shall be delivered to the building owner's representative at the time of system acceptance. The close out submittals shall include:
 - a. Inspection and Test Reports: During the course of the Project, the Contractor shall maintain an adequate inspection system to ensure that the materials supplied and the work performed, conform to contract requirements. The Contractor shall provide written documentation that indicates that materials acceptance testing was conducted as specified. The Contractor shall also provide documentation, which indicates that all cable termination testing was completed and that all irregularities were corrected prior to job completion.
 - b. Provide complete test reports for all cabling and devices that comprise system as outlined in this document.
 - c. Include the Name, address and telephone of the authorized factory representative with a 24-hour emergency service number.
 - d. The manual shall also include Manufacturer's data sheets and installation manuals/instructions for all equipment installed, a list of recommended spare parts.
 - e. Generic or typical owner's instruction and operation manual shall not be acceptable to fulfill this requirement.
 - f. An up-to-date record ("as-built") set of approved shop drawing prints that have been revised to show each and every change made to the structure cabling system from the original approved shop drawings. Drawings shall consist of a scaled plan of each building showing the placement of each individual item of the Audio-Video system equipment as well as raceway size and routing, junction boxes, and conductor size, quantity, and color in each raceway.
 - g. As-built Drawings shall include cable pathways, and device locations with correct labeling. The as-built drawings shall be prepared using AutoCAD 2013 or later. Provide the Owner with electronic versions of the as-builts on 2 quantity 8GB thumb drive media.
 - h. All drawings must reflect point to point wiring, device address and programmed characteristics as verified in the presence of the engineer and/or the end user unless device addressing is electronically generated, and automatically graphically self-documented by the system.
 - i. A copy of the manufacturer's warranty on the installed system.
 - j. 5 sets of keys to cabinets and/or equipment and special maintenance tools required to repair, maintain, or service the system.
 - k. Operating and Maintenance Instructions for all devices within the system. These instructions shall reflect any changes made during the course of construction, and shall be provided to the Owner, for their use, in a three-ring binder labeled with the project name and description. (4 copies)
 - l. Quick-start Guide for each system written with the assumption that the intended reader is technically inexperienced and unfamiliar with the facility. Quick-start Guide shall be provided in hard-copy format and in pdf format on an 8GB thumbdrive with the close-out documentation.
 - m. Upon completion of the work and at a time designated by the Architect or owner, provide formal training sessions for the Owner's operating personnel to include location, operation, and maintenance of all included systems and equipment. Minimum amount of training time shall be at least 8 hours in four 2 hour sessions.

- n. Contractor shall video record training sessions and include videos in close-out documentation in DVD format.

PART 2 - PRODUCTS

2.1 GENERAL

ALL PRODUCTS LISTED IN THIS SECTION SHALL BE PROVIDED AND INSTALLED BY THE CONTRACTOR.

- A. Installation: The cabling shall be installed per requirements of the manufacturer and the Project Documents utilizing materials meeting all applicable EIA/BICSI standards. The Contractor is responsible for providing all incidental and/or miscellaneous hardware not explicitly specified below as required for a complete and operational system.
- B. Materials: Materials shall be as listed or shall be approved equivalent products of other manufacturers meeting the intent and quality level of the EIA/BICSI specifications. All approved equivalent products will be published by addendum ten days prior to proposal for Architect/Engineer to review.
- C. Testing: All installed cabling shall be tested 100% good after installation by the Contractor.
- D. Ratings: All products shall be new and brought to the job site in the original manufacturer's packaging. Electrical components (including innerduct) shall bear the Underwriter's Laboratories label. All communications cable shall bear flammability testing ratings as follows:
 CM Communications Cable
 CMP Plenum Rated Communications Cable
 CMR Riser-Rated Communications Cable
- E. Initial Cable Inspection: The Contractor shall inspect all cable prior to installation to verify that it is identified properly on the reel identification label, that it is of the proper gauge, containing the correct number of pairs, etc. Note any buckling of the jacket that would indicate possible problems. Damaged cable or any other components failing to meet specifications shall not be used in the installation.
- F. Cable Lubricants: Lubricants specifically designed for installing communications cable may be used to reduce pulling tension as necessary when pulling cable into conduit.
1. Approved Products
 - a. Twisted-pair cable: Dyna-Blue
American Polywater
- G. Fire Wall Sealant: Any penetration through firewalls (including those in sleeves) will be resealed with an Underwriter Laboratories (UL) approved sealant.
1. Approved Products
 - i. Wiremold Flamestopper - #FS4R-RED
 - ii. Precut 4" conduit - #FSPCC4758

2.2 INTEGRATED FLAT PANEL MONITOR (indicated as 'ILCD' on drawings)

- A. All Displays and mounts on this project shall be Owner Furnished Owner Installed (OFOI)
- B. Provide and install 1 qty. Balance Box 400 height adjustable mount for each display.
- C. Quantity as shown on drawings.

2.3 ADDITIONAL PARTS

- A. Provide all materials listed in this specification section to furnish the media infrastructure from input component to output component, to furnish all classroom presentation system locations identified in drawings. Any change orders issued during the course of this project shall pull materials from this additional stock until the stock is depleted. In the event that that such stock is remaining upon the completion of the project, the contractor shall deliver the excess to the owner for attic stock.

2.4 CABLE ROUTING/PATHWAY

- A. Cable Support System: All audio-video cabling shall be installed and supported using a Caddy Cable Cat or Arlington Loop cable support system at 4'-0" intervals unless installed in conduit. Do not exceed manufacture recommendation for the quantity of cables supported in an individual support.
- B. All cable bundles shall be grouped together using plenum rated Velcro for the entire run above and below the ceilings.

PART 3 - EXECUTION

3.1 GENERAL

- A. Contractor is required to properly mount Interactive display and connect each display to each HDMI in the room.
- B. Contractor is required to thoroughly test and verify operation of all display inputs and video modes prior to project completion.
- C. Contractor shall provide owner with written verification test process and results once all projectors have been installed, tested, and placed in final condition.
- D. Damage:
 - 1. The Contractor shall replace or rework cables showing evidence of improper handling including stretches, kinks, short radius bends, over-tightened bindings, loosely twisted and over-twisted pairs at terminals and cable sheath removed too far (over 1/4 inches).
- E. The Contractor shall replace any damaged ceiling tiles that are broken during cable installation.
- F. Clean Up:
 - 1. All clean up activity related to work performed will be the responsibility of the Contractor and must be completed daily before leaving the facility.

3.2 DOCUMENTATION

- A. Contractor shall provide owner with detailed serial number listing and associated graphical room number designation equipment was installed. Contractor shall use actual graphical package room numbers not architectural plan numbers from construction set.

3.3 STATION WIRING INSTALLATION

- A. General:

1. All cable must be handled with care during installation so as not to change performance specifications. Factory twists of each individual pair must be maintained up to the connection points at both ends of the cable. There shall never be more than one and one-half inches of unsheathed enhanced Category 6 UTP cable at either the wiring closet or the workstation termination locations.
- B. Exposed Cable:
1. All cabling shall be installed inside walls or ceiling spaces whenever possible. Exposed station cable will only be run where indicated on the Drawings. Additional exposed cable runs will require Owner approval, and will only be allowed when no other options exist.
- C. Placement: All cabling and associated hardware shall be placed so as to make efficient use of available space. All cabling and associated hardware shall be placed so as not to impair the Owner's efficient use of their full capacity.
- D. Cable Routes:
1. All cabling placed in ceiling areas must be in conduit, cable tray or Caddy Cable Cat or Arlington Loop cable support. Cable supports shall be permanently anchored to building structure or substrates. Provide attachment hardware and anchors designed for the structure to which attached and that are suitably sized to carry the weight of the cables to be supported. Do not route cable through webbing of structural steel. Cabling must be supported in dedicated supports intended to support cabling as described in this section. Contractor shall adhere to the manufacturer's suggested fill ratio for each size cable support installed.
 2. Attaching cable to pipes or other mechanical items is not permitted. Communications cable shall be rerouted so as to provide a minimum of 18 inches spacing from light fixtures, sources of heat, power feeder conduits and EMI sources. Cabling shall not be attached to ceiling. Grid support wires. Cable runs shall be routed down the corridors; parallel or perpendicular to building structure. Multiple cables to be bundled together at and between each cable support installed.
 3. Contractor shall be responsible for coordinating with other trades on the project so that the installed cable pathway does not interfere with the installation of other systems to insure that mechanical ducts, pipes, conduits, or any other above ceiling systems are not putting unnecessary stress on any portion of the install audio-video cabling.

3.4 STATION HARDWARE

- A. Flush Mount Jacks: Flush mount jacks shall be mounted in a faceplate with back box.
- B. Placement: As shown on drawings.

3.5 TESTING, CERTIFICATION, WARRANTY, SERVICE

- A. A factory trained service technician shall supervise the final connections and testing of the system and it shall be subject to the final acceptance of the Architect, Engineer, and local authorities. Testing shall ensure the following:
1. Before energizing the cables and wires, check for correct connections and test for short-circuits, ground faults, continuity, and insulation.
 2. Complete and functional system.
 3. Installed in accordance with manufacturer's instructions.
 4. Upon completion of the testing, the manufacturer or his representative shall issue to the

Owner a letter of certification attesting to the fact that he has tested and adjusted the system, that all components are properly installed and free of defects, and that the system is in compliance with this specification.

- B. The contractor shall provide a warranty for the installed system. The warranty shall be against defects in material or workmanship for a period of one (1) year from the date of substantial completion. Any equipment or wiring shown to be defective shall be replaced, repaired, or adjusted free of charge. All labor and materials shall be provided at no expense to the Owner. All equipment will carry a one year warranty or manufacturer's warranty whichever is greater.
- C. The system manufacturer shall maintain engineering and service departments capable of rendering advice regarding installation and final adjustment of the system.

3.6 DRAWINGS, MANUALS AND TRAINING

- A. In addition, the contractor shall furnish complete operating and maintenance manuals listing the manufacturer's name(s), including technical data sheets. Manuals shall include wiring diagrams to indicate internal wiring for each device and the interconnections between the items of equipment. Provide a clear and concise description of operation that gives, in detail, the information required to properly operate the equipment and system. Provide a parts list with manufacturer and model number for commonly replaced parts. Include complete instructions for the inspection, testing, and maintenance of the system. Include copies of all programming sheets used to configure the system.
- B. The Contractor shall conduct formal on-site training sessions. Provide documented general instruction as follows:
 - 1. Provide instruction to District personnel to include the location, inspection, maintenance, testing, and operation of all system components. Provide a minimum of four (8) hours -- four 2-hour sessions separated by a minimum of two weeks.
 - 2. Provide instruction to designated personnel on the functions and operation of the intercom and master clock system including emergency and service request procedures. Provide a minimum of four (4) hours--two 2-hour sessions separated by a minimum of two weeks.

END OF SECTION



ARCHITECT PRK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909

CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860

DSA Submittal
DSA-APPL. NO. 04-121666 DSA-FILE NO. 33-9




KEY PLAN

BLDG BUILDING
 CB CENTERLINE
 EA EACH
 ELEC ELECTRICAL
 FT FINISH FLOOR
 FS FINISH SURFACE
 GB GRADE BREAK
 HP HIGH POINT
 L/A LANDSCAPING
 LF LINEAR FEET
 PCC PORTLAND CEMENT CONCRETE
 SCO SEWER CLEANOUT
 SD STORM DRAIN
 SF SQUARE FEET
 SWR SEWER
 TB TOP OF BERM
 TC TOP OF CURB
 TW TOP OF WALL
 UDG UNDERGROUND
 UTIL UTILITY

CNUSD TRANSPORTATION OFFICE
 A1
 B
 A

NORTH PLAN TRUE




Architect

CLIENT		PROJECT NUMBER	
CORONA-NORCO USD		230010	
DATE	12-14-23	PROJECT NUMBER	230010
REVISIONS			
No.	Description	Date	
1	CONC. PARKING & HANDRAILS	12/14/23	

GRADING PLAN

C2.1



GRADING PLAN LEGEND & ABBREVIATIONS

- PROPOSED PCC PAVEMENT
- PROPOSED DECOMPOSED GRANITE
- PROPOSED LANDSCAPING
- ADA PATH OF TRAVEL



- BLDG BUILDING
- CB CENTERLINE
- EA EACH
- ELEC ELECTRICAL
- FT FINISH FLOOR
- FS FINISH SURFACE
- GB GRADE BREAK
- HP HIGH POINT
- L/A LANDSCAPING
- LF LINEAR FEET
- PCC PORTLAND CEMENT CONCRETE
- SCO SEWER CLEANOUT
- SD STORM DRAIN
- SF SQUARE FEET
- SWR SEWER
- TB TOP OF BERM
- TC TOP OF CURB
- TW TOP OF WALL
- UDG UNDERGROUND
- UTIL UTILITY

CONSTRUCTION ITEMS

- 1 CONSTRUCT 4" PCC PAVEMENT OVER COMPACTED NATIVE SOIL
- 2 CONSTRUCT DECOMPOSED GRANITE SURFACE
- 3 CONSTRUCT RETAINING CURB PER DETAIL (A) (CS-1)
- 4 CONSTRUCT PAVEMENT JOINT JUNCTURE PER DETAIL (B) (CS-1)
- 5 FURNISH AND INSTALL RELOCATABLE BUILDING PER ARCHITECTURAL PLANS
- 6 CONSTRUCT PCC MECHANICAL PAD PER ARCHITECTURAL PLANS
- 7 CONSTRUCT SIGN PER ARCHITECTURAL PLANS
- 8 FURNISH AND INSTALL CHAIN LINK FENCE AND GATES PER ARCHITECTURAL PLANS
- 9 CONSTRUCT STEPS WITH HAND RAILING PER ARCHITECTURAL PLANS
- 10 EXISTING HAND RAILING AND RAMP PER PLANS A# 04-111570
- 11 INSTALL STRIPING PER ARCHITECTURAL PLANS
- 12 INSTALL ADA TRUNCATED DOMES PER ARCHITECTURAL PLANS
- 13 INSTALL PARKING WHEEL STOP PER ARCHITECTURAL PLANS
- 14 CONSTRUCT 7" PCC PAVEMENT OVER 4" COMPACTED AGGREGATE BASE OVER COMPACTIVE NATIVE SOIL
- 15 CONSTRUCT 6" CURB (TYPE 6A) PER CITY OF CORONA STD. PLAN NO. 137
- 16 EXISTING HAND RAILING AT RAMP
- 99 SEE SHEET C2.2 FOR STORM DRAIN AND UTILITY ITEMS
- 99 PROTECT IN PLACE, ITEM PER PLAN

QUANTITIES

- 1,515 SF
- 150 SF
- 108 LF
- 325 LF
- 1,425 SF
- 9 LF



APPROVED
 DIV. OF THE STATE ARCHITECT
 APP. 04-122251 INC.
 REVIEWED FOR
 SS FLS ACS
 DATE: 12/21/2023





ARCHITECT PBK Architects, Inc.
 RANCHO CUCAMONGA
 8163 Rochester Avenue, Suite 100
 Rancho Cucamonga
 California 91730
 P 909-987-0909

CORONA TRANSPORTATION

PROJECT ADDRESS:
 2820 CLARK AVE
 NORCO, CA 92860

DSA Submittal
 DSA-APPL. NO. 04-121866 DSA FILE NO. 33-9



Architect

CLIENT
 CORONA-NORCO USD
 DATE 12-14-23 PROJECT NUMBER 230010

No.	Description	Date
1	COND. PARKING & HANDRAILS	12/14/23


DSA Submittal

SECTIONS


C3.1




CIVIL ENGINEERING • LAND SURVEYING • LAND PLANNING
 1529 W. 13TH STREET, UNIT G, UPLAND, CA 91786
 PHONE: (909) 982-4601




SECTION B-B
 HORIZ SCALE: 1"=5'
 VERT SCALE: 1"=1'



SECTION A-A
 HORIZ SCALE: 1"=5'
 VERT SCALE: 1"=1'



SECTION D-D
 HORIZ SCALE: 1"=5'
 VERT SCALE: 1"=1'





SECTION C-C
 HORIZ SCALE: 1"=5'
 VERT SCALE: 1"=1'



ARCHITECT PBK Architects, Inc.
 RANCHO CUCAMONGA
 8163 Rochester Avenue, Suite 100
 Rancho Cucamonga
 California 91730
 P 909-987-0909

CORONA TRANSPORTATION

PROJECT ADDRESS:
 2820 CLARK AVE
 NORCO, CA 92860
 DSA Submittal




Architect

CLIENT		
CORONA-NORCO USD	PROJECT NUMBER 230010	
DATE 12-14-23		
REVISIONS		
No.	Description	Date
1	CONC. PARKING & HANDRAILS	12/14/23

DSA Submittal

EROSION CONTROL PLAN

C4.1



EROSION CONTROL AND BMP ITEMS



- CONTRACTOR TO PREPARE AND IMPLEMENT A CONSTRUCTION SCHEDULE PER BMP (CASQA BMP HANDBOOK) EC-1
- INSTALL SILT FENCE PER BMP (CASQA BMP HANDBOOK) SE-1
- PLACE INLET PROTECTION PER BMP (CASQA BMP HANDBOOK) SE-10
- PLACE GRAVEL BAGS 2 COURSE HIGH PER BMP (CASQA BMP HANDBOOK) SE-6 AND PER DETAIL ON THIS SHEET

OTHER NON-STORMWATER "BMPs"

- NS-1 WATER CONSERVATION PRACTICES
- NS-3 PAVING & GRIND OPERATIONS
- NS-6 ILLICIT CONNECTION/DISCHARGE
- NS-12 CONCRETE CURING
- NS-13 CONCRETE FINISHING
- WM-1 MATERIAL DELIVERY & STORAGE
- WM-2 MATERIAL USE
- WM-3 STOCKPILE MANAGEMENT
- WM-4 SPILL PREVENTION & CONTROL
- WM-5 SOLID WASTE MANAGEMENT
- WM-6 HAZARDOUS WASTE MANAGEMENT
- WM-8 CONCRETE WASTE MANAGEMENT
- WM-9 SANITARY/SEPTIC WASTE MANAGEMENT
- WM-10 LIQUID WASTE MANAGEMENT

LEGEND

- xx SILT FENCE PER SE-1
- Gravel Bag Symbol GRAVEL BAGS PER SE-6
- Inlet Protection Symbol INLET PROTECTION PER SE-10
- Arrow FLOW DIRECTION



FINISH SCHEDULE

ROOM NUMBER	ROOM NAME	FLOOR	BASE	WALL FINISH				CEILING FINISH	CEILING HEIGHT	COMMENTS
				NORTH WALL	EAST WALL	SOUTH WALL	WEST WALL			
101	ENTRY	CPT-1	RB-1	TS-1	TS-1	TS-1	TS-1	ACT-1	8'-6"	
102	WORK ROOM	CPT-1	RB-1	TS-1	TS-1	TS-1	TS-1	ACT-1	8'-6"	
103	OFFICE	CPT-1	RB-1	TS-1	TS-1	TS-1	TS-1	ACT-1	8'-6"	
104	OFFICE	CPT-1	RB-1	TS-1	TS-1	TS-1	TS-1	ACT-1	8'-6"	
105	CONFERENCE ROOM	CPT-1	RB-1	TS-1	TS-1	TS-1	TS-1	ACT-1	8'-6"	
106	COPY ROOM	LVT-1	RB-1	TS-1	TS-1	TS-1	TS-1	ACT-1	8'-6"	
107	BREAK AREA	LVT-1	RB-1	P-1	P-1	P-1	P-1	ACT-1	8'-6"	

FINISH FLOOR LEGEND

LUXURY VINYL TILE FLOORING (LVT-1)

CARPET (CPT-1)

ENTRY MAT (EM-1) 21
G.O.05

INTERIOR FIELD PAINT COLOR (P-1)

TACKABLE SURFACE (TS-1)

TACKABLE SURFACE (TS-2)

DOOR PAINT COLOR (P-4) @ INTERIOR DOORS & P-5 AT EXTERIOR DOORS
- PROVIDE SPLIT FACE PAINT AT EXTERIOR DOORS

EXTERIOR PAINT COLOR (P-2)
- ACCENT PAINT COLOR (P-3)

APPROVED
DIV. OF THE STATE ARCHITECT
APP. 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 12/21/2023

PBK

ARCHITECT PBK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909

27 FINISH SCHEDULE

FINISH ABBREVIATIONS

- | | |
|-----|--------------------------|
| ACT | ACOUSTICAL CEILING PANEL |
| CPT | CARPET |
| EM | ENTRY MAT |
| LVT | LUXURY VINYL TILE |
| MB | MARKERBOARD |
| P | PAINT |
| PL | PLASTIC LAMINATE |
| RB | RUBBER BASE |
| TS | TACKABLE SURFACE |
| WSC | WINDOW SHADE CLOTH |
- NOTES:**
- ALL FINISH MATERIALS MUST MEET THE FLAME SPREAD RATINGS PER 2016 CBC, CHAPT. 8.
 - REFER TO INTERIOR ELEVATIONS FOR SPECIFIC MATERIAL LOCATIONS.
 - NON-CONFIRMED ITEMS IN THE DESIGN MUST BE CONFIRMED WITH THE CLIENT AND THE ARCHITECT.
 - ANY CHANGES TO FLOOR PLAN LAYOUT DURING THE PROJECT MIGHT CHANGE FINISHES. FINISHES MUST BE CONFIRMED WITH PBK PRIOR TO INSTALLATION.
 - FOR MANUFACTURERS AND COLORS, SEE FINISH SCHEDULE. ALL FINISHES TO BE INSTALLED IN ACCORDANCE WITH MANUFACTURER'S SPECIFICATIONS.
 - PAINT ALL EXPOSED DUCTWORK, CONDUIT, ELECTRICAL EQUIPMENT, ETC TO MATCH ADJACENT SURFACES, UNO.
 - PAINT ALL NON-FACTORY FINISHED EXPOSED METAL.
 - REFER TO TYPICAL FLOORING TRANSITION DETAILS FOR ALL FLOORING MATERIALS.
 - FLOORING TRANSITIONS AT DOORS SHOULD BE LOCATED UNDER, AND CONCEALED BY THE DOOR IN THE CLOSED POSITION, UNO.
 - CONTRACTOR WILL BE RESPONSIBLE FOR PROTECTING FINISHED FLOORING SURFACES FROM DAMAGE DURING ALL CONSTRUCTION PHASES.
 - REFER TO REFLECTED CEILING PLANS FOR CEILING HEIGHTS.
 - ALL ELECTRICAL DEVICE COVERS ARE TO BE WHITE, UNO.
 - CARPET PATTERNS TO RUN PARALLEL TO CORRIDOR AND/OR PARALLEL TO THE LONG DIMENSION OF A ROOM OR SPACE, UNO.
 - ALL HOLLOW METAL DOOR FRAMES TO BE PAINTED TO MATCH ADJACENT WALL COLOR.
 - FOR PLASTIC LAMINATE LOCATIONS SEE CABINETRY DETAIL DRAWINGS.
 - SUBCONTRACTORS TO SUBMIT FINISH SAMPLES (PLASTIC LAMINATE, PAINT, FLOORING, ETC.) TO PBK FOR APPROVAL PRIOR TO INSTALLATION. ALLOW SUFFICIENT TIME TO REORDER IF MATERIAL IS DEFECTIVE OR UNACCEPTABLE.

MATERIAL SCHEDULE


ITEM	MANUFACTURER	DESCRIPTION	COLOR	SIZE	LOCATION	NOTES
CARPET						
CPT-1	MOHAWK	INTERPLAY STRIPE	801 YELLOW JACKET	18" x 36.5"	SEE FINISH PLAN	
ENTRY MAT						
EM-1	MOHAWK	TUFF STUFF II	FIRST STEP II - GT315	SEE FINISH PLAN	SEE FINISH PLAN	
LUXURY VINYL TILE						
LVT-1	ALTRO FLOORS	LVT	ALBASTER - LAVI8033	12" x 24"	SEE FINISH PLAN	
PLASTIC LAMINATE						
PL-1	WILSONART	HPL	7694-12 8H AVE ELM	N/A	@ CABINETS	REFER TO MILLWORK DRAWINGS
PL-2	WILSONART	HPL	7694-12 8H AVE ELM	N/A	@ COUNTER-TOPS	REFER TO MILLWORK DRAWINGS
INTERIOR PAINT						
P-1	DUNN EDWARDS	PAINT	DE6226 - FOGGY DAY	N/A	INT. FIELD COLOR	LOW SHEEN FINISH
P-2	DUNN EDWARDS	PAINT	DE6359 - SILVER SETTING	N/A	EXT. FIELD COLOR	
P-3	DUNN EDWARDS	PAINT	DE5852 - RAINY LAKE	N/A	EXT. ACCENT COLOR	
P-4	DUNN EDWARDS	PAINT	DEA002 - BLACK	N/A	INT. DOOR COLOR	
P-5	DUNN EDWARDS	PAINT	DE5852 - RAINY LAKE	N/A	EXT. DOOR COLOR	
RESILIENT BASE						
RB-1	MOHAWK	DURACOVE 4" RUBBER BASE	073 AIRCRAFT CARRIER	4" H	@ NEW FLOORING	
WINDOW SHADE CLOTH						
WSC-1	MECHOSHADE	ECOVEIL SYSTEM	1369 SILVER BIRCH	N/A	WINDOWS	5% OPENESS
MARKERBOARD						
MB-1	POLYVISION	TBD	BRILLIANT WHITE	SEE INTERIOR ELEV.	SEE INTERIOR ELEV.	MAGNETIC CERAMIC COATED STEEL
TACKABLE SURFACE						
TS-1	KORSEAL / CHATFIELD CLARKE	INTERLOOM	COCONUT NM21-02	N/A	SEE FINISH PLAN - FIELD	
TS-2	KORSEAL / CHATFIELD CLARKE	INTERLOOM	HAZE NM21-05	N/A	SEE FINISH PLAN - ACCENT	
ACOUSTICAL CEILING PANEL						
ACT1	ARMSTRONG	SCHOOL ZONE FINE FISSURED	WHITE	2' x 4' TILES	CEILING	

*REFER TO INTERIOR ELEVATION FOR SPECIFIC PATTERN

15 MATERIAL SCHEDULE

CONSTRUCTION KEYED NOTES

- | # | Description |
|-------|---|
| 09.03 | EXTERIOR PLASTER WITH PAINT FINISH TO BE PROVIDED, TYP. - SEE FINISH FLOOR LEGEND |



3 PROPOSED FLOOR PLAN


1/4" = 1'-0"

CORONA-NORCO USD TRANSPORTATION OFFICE AT ORANGE GROVE HIGH SCHOOL

PROJECT ADDRESS:
300 S. BUENA VISTA AVE.
NORCO, CA 92882

100% CONSTRUCTION DOCUMENTS

DSA APPR. NO. 04-122251 DSA FILE NO. 33-144



Consultant

Architect

LICENSED ARCHITECT
(exp. 08/31/2025)
No. C-31162
STATE OF CALIFORNIA


CLIENT
CORONA-NORCO USD

DATE: 08-07-23 PROJECT NUMBER: 230010


No.	Description	Date
1	Addendum No. 01	11/20/23

100% CONSTRUCTION DOCUMENTS


FINISH FLOOR PLAN AND SCHEDULE




11 DUCT SUPPORT DETAIL
NOT TO SCALE




8 ROUND DUCT SUPPORT DETAIL
NOT TO SCALE




4 DUCT OR PIPE THRU NON RATED WALL DETAIL
NOT TO SCALE




10 HEAT PUMP ON GROUND DETAIL
NOT TO SCALE




7 EXTERIOR DUCT DETAIL
NOT TO SCALE




3 CEILING DIFFUSER CONNECTION DETAIL
NOT TO SCALE




9 HEAT PUMP DUCTING DETAIL
NOT TO SCALE




6 LAY IN DIFFUSER CONNECTION DETAIL
NOT TO SCALE




2 DUCT SUPPORT ON WALL DETAIL
NOT TO SCALE



9 HEAT PUMP DUCTING DETAIL
NOT TO SCALE



5 CONDENSATE TRAP PIPING DETAIL
NOT TO SCALE



1 BRANCH DUCT TAKE-OFF & DMP. DETAIL
NOT TO SCALE

APPROVED
DIV. OF THE STATE ARCHITECT
APP. 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 12/21/2023




ARCHITECT PRK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909

CONSULTANT LEAF ENGINEERS
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909-987-0909
leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860



Client: CORONA-NORCO USD
Date: 05-19-03
Project Number: 230010

No.	Description	Date
1	Addendum #01	11/28/23

MECHANICAL DETAILS

M6.01

APPROVED
DIV. OF THE STATE ARCHITECT
APP. 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 12/21/2023




ARCHITECT
PBK Architects, Inc.
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909

CONSULTANT
LEAF ENGINEERS
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909.987.0909
leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860
DSA Submittal
DSA APPL. NO. 04-121956 DSA FILE NO. 33-9



Architect

CLIENT
CORONA-NORCO USD
DATE 05-19-03 PROJECT NUMBER 230010


REVISIONS

No.	Description	Date
1	Revision 1	Date 1

DSA Submittal


TECHNOLOGY RISER DIAGRAM

T1.02




- NOTES:
- THIS RISER IS DIAGRAMMATIC AND MAY NOT SHOW ACTUAL ROUTING OR QUANTITIES OF MATERIALS SHOWN. THIS RISER IS SHOWN FOR CLARIFICATION OF CONNECTION(S), LOCATIONS AND CABLE TYPE. ALL INFORMATION OUTLETS ARE TYPICAL OF THE OUTLETS IN THE AREA SHOWN. REFER TO FLOOR PLANS FOR MORE SPECIFIC ROUTING INFORMATION. REFER TO SPECIFICATIONS FOR ADDITIONAL REQUIREMENTS.
 - REFER TO FLOOR PLANS FOR QUANTITY OF CABLES AND JACKS TO BE INSTALLED AT EACH INFORMATION OUTLET.
- KEYNOTES:
- CROSS-CONNECT BACKBONE RISER CABLE TO THE INCOMING SERVICE PROVIDER CABLE.
 - # INDICATES VOICE/DATA FACEPLATE CONFIGURATION. REFER TO TECHNOLOGY FLOOR PLANS FOR ADDITIONAL INFORMATION.
 - DATA OUTLET INSTALLED IN E.C. PROVIDED AND INSTALLED FLOOR BOX.
 - WALL MOUNTED CABINET CHATSWORTH PRODUCTS AS DEFINED ON THE COPY ROOM LAYOUT.
 - REFER TO SPECIFICATIONS FOR FIBER PATCH CORD REQUIREMENTS.
 - RJ-45 TO RJ45 CATEGORY 6 UTP PATCH CORDS. REFER TO SPECIFICATIONS.
 - 23 GAUGE 4-PAIR, CATEGORY 6, UNSHIELDED TWISTED PAIR CABLE. REFER TO SPECIFICATIONS.
 - REFER TO FLOOR PLANS FOR TELECOMMUNICATIONS ROOM LOCATIONS.
 - PROVIDE 2-PORT PLENUM RATED SURFACE MOUNT BOX ABOVE ACCESSIBLE CEILING.

1 FIBER AND COPPER RISER DIAGRAM



2 PROPOSED FLOOR PLAN
1/4" = 1'-0"



1 DEMOLITION FLOOR PLAN
1/4" = 1'-0"

GENERAL NOTES

1- REFER TO DETAIL #1/14.00 FOR TECHNOLOGY ENLARGED PLAN FOR COPY/IDF ROOM 106.

KEY NOTES

- ◇ COMBINATION FLOOR BOX POWER/DATA. REFER TO ELECTRICAL DRAWINGS FOR ADDITIONAL DETAILS. PROVIDE (1) 1" C. WITH CAT6 CABLES FROM FLOOR BOX TO THE NEAREST WALL THEN STUB CONDUIT UP TO CEILING SPACE. USE J-HOOKS TO SUPPORT NEW CABLING ABOVE ACCESSIBLE CEILING SPACE TO THE IDF CABINET SERVING THIS AREA. TERMINATE ALL CABLES AS REQUIRED FOR A COMPLETE WORKING SYSTEM.
- ◇ WIRELESS ACCESS POINT, CEILING MOUNT. OWNER FURNISHED AND CONTRACTOR INSTALLED "OFD". CONTRACTOR TO PROVIDE DATA OUTLET FOR WIRELESS ACCESS POINT. (2) CAT6A CABLE, 2-PORT PLENUM RATED SURFACE MOUNT BOX ABOVE ACCESSIBLE CEILING AS INDICATED ON DRAWINGS. USE J-HOOKS TO SUPPORT NEW CABLING ABOVE ACCESSIBLE CEILING SPACE. FOR INACCESSIBLE CEILING SPACES NEW CONDUITS SHALL BE PROVIDED ABOVE CEILING TO THE IDF CABINET SERVING THIS AREA. CISCO WAP TO BE PROVIDED AS PER DISTRICT STANDARD.
- ◇ PROVIDE A NEW WALL MOUNTED DATA OUTLET. PROVIDE AND INSTALL DATA OUTLET IN A 4" SQUARE BACKBOX WITH A SINGLE-GANG PLASTER RING. INSTALL A (1) 1" EMT CONDUIT FROM BACKBOX UP TO ACCESSIBLE CEILING SPACE WITH (2) CAT6 CABLES (U.O.C.). THEN RUN CAT6 CABLES IN ACCESSIBLE CEILING SPACE USING J-HOOKS TO IDF CABINET SERVING THIS AREA. PROVIDE 4-PORT FACEPLATES AND RJ45 JACKS. PROVIDE REMOVABLE BLANK INSERTS FOR UNUSED PORTS (PANDUIT OR APPROVED EQUAL). THE CONTRACTOR IS RESPONSIBLE TO PROVIDE ALL TERMINATION FOR A COMPLETE WORKING SYSTEM. REFER TO DETAIL#4/16.01 FOR MORE INFORMATION.
- ◇ PROVIDE A NEW WALL-MOUNTED TV/DATA OUTLET BEHIND WALL MOUNTED TV. PROVIDE AND INSTALL OUTLET IN A 4" SQUARE BACKBOX WITH A SINGLE-GANG PLASTER RING. INSTALL A (1) 1" EMT CONDUIT FROM BACKBOX UP TO ACCESSIBLE CEILING SPACE FOR CAT6 CABLES. THEN RUN CABLES IN ACCESSIBLE CEILING SPACE USING J-HOOKS TO IDF CABINET SERVING THIS AREA. (PANDUIT OR APPROVED EQUAL). THE CONTRACTOR IS RESPONSIBLE TO PROVIDE ALL TERMINATION FOR A COMPLETE WORKING SYSTEM.
- ◇ COMBINATION FLOOR BOX POWER/DATA/AV. REFER TO ELECTRICAL DRAWINGS FOR ADDITIONAL DETAILS. PROVIDE (1) 1" C. WITH CAT6 CABLES FROM FLOOR BOX TO THE NEAREST WALL THEN STUB CONDUIT UP TO CEILING SPACE. USE J-HOOKS TO SUPPORT NEW CABLING ABOVE ACCESSIBLE CEILING SPACE TO THE IDF CABINET SERVING THIS AREA. PROVIDE (1) 1-1/4" C. FOR HDMI CABLE FROM FLOOR BOX TO AV OUTLET MOUNTED BEHIND TV. REFER TO KEYNOTE 1/16.02 FOR DETAILS. TERMINATE ALL CABLES AS REQUIRED FOR A COMPLETE WORKING SYSTEM. REFER TO DETAIL#4/16.02 FOR MORE INFORMATION.

DEMOLITION KEY NOTES

- ① ALL EQUIPMENT AND DEVICES TO BE DISCONNECTED AND REMOVED AND ALL CABLES TO BE BACK TO SOURCE.

APPROVED
DIV. OF THE STATE ARCHITECT
APP. 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 12/21/2023





ARCHITECT PRK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909

CONSULTANT LEAF ENGINEERS
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909-987-0909
leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860
DSA Submittal

DSA FILE NO. 33-9
DSA APP# NO. 04-121856



CLIENT		CORONA-NORCO USD
DATE	05-19-03	PROJECT NUMBER
REVISIONS		230010
No.	Description	Date
1	Revision 1	Date 1

TECHNOLOGY FLOOR PLANS

KEYED NOTES

- 1 PROVIDE WALL MOUNTED IDF CABINET CUBE-IT PART NUMBER 11900E30K Wall Mount Cabinet, 367H x 24W x 24D (910 mm x 610 mm x 610 mm), 19U, LOCKABLE FRONT VENTED DOOR, LOCKABLE REAR VENTED DOOR, CHATSWORTH PRODUCTS PART NUMBER 11900-7487 OR APPROVED EQUAL.
- 2 PROVIDE RACK-MOUNT GROUND BAR, WITH FLAT WASHER AND GROUND BAR LUG, CHATSWORTH PRODUCTS 110610-019' OR APPROVED EQUAL.
- 3 PROVIDE OPTICAL FIBER DISTRIBUTION PATCH PANEL, RACK MOUNT, 24 FIBER MAXIMUM CAPACITY, FRONT LOCKING DOOR, SLIDE OUT RAILS TO FACILITATE FRONT ACCESS, JUMPER TROUGHS IN CONNECTOR PANELS TO REDUCE MOUNTING SPACE. PROVIDE WITH CLAMP AND GROUNDING KIT, COUPLING PANEL(S), JUMPERS, AND REAR MOUNTED CLOSET HOUSING PANEL(S). REFER TO SPECIFICATIONS PANDUIT PRODUCTS TELEQUINCY OR APPROVED EQUAL.
- 4 PROVIDE HORIZONTAL WIRE MANAGEMENT, DUAL SIDED MANAGER 2 RACK UNITS, SHALL BE INSTALLED ABOVE AND BELOW EACH PATCH PANEL, LIGHTWEIGHT PLASTIC CONSTRUCTION, PANDUIT PRODUCTS "WMP1E" OR APPROVED EQUAL.
- 5 PROVIDE COPPER PATCH PANEL, 48 MODULAR RJ-45 TERMINATIONS, MOUNTS DIRECTLY TO IDF/IDF CABINET, PORT IDENTIFICATION NUMBERS AND LABELS, U.L. LISTED, PANDUIT PRODUCTS "DP48688TG" OR APPROVED EQUAL.
- 6 NETWORK SWITCHES BY OWNER "OFC", THE EXACT LOCATION AND FINAL RACK ELEVATION SHALL BE COORDINATED AND APPROVED BY THE OWNER IT DEPARTMENT PRIOR TO INSTALLATION.

APPROVED
DIV. OF THE STATE ARCHITECT
APP. 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 12/21/2023





ARCHITECT PBK Architects, Inc.
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909

CONSULTANT LEAF ENGINEERS
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909.987.0909
leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860
DSA Submittal




CLIENT		CORONA-NORCO USD	
DATE	05-19-03	PROJECT NUMBER	230010
REVISIONS			
No.	Description	Date	Date 1
1	Revision 1		


DSA Submittal

TECHNOLOGY ENLARGMENT PLAN


T4.00



2 COPY/IDF ROOM #106 - RACK ELEVATION
1/12" = 1'-0"



1 COPY/IDF ROOM #106 - ROOM EQUIPMENT
1/12" = 1'-0"




NOTES:

- REFER TO SPECIFICATION SECTION 27 10 00 - HORIZONTAL CABLING REQUIREMENTS FOR CATEGORY CABLE PERFORMANCE REQUIREMENTS.
- REFER TO SPECIFICATION SECTION 27 05 53 - IDENTIFICATION FOR DATA OUTLET PORT IDENTIFICATION.
- DATA OUTLET SHALL BE INSTALLED IN A 4" SQUARE BACKBOX WITH A SINGLE GANG PLASTER RING. REFER TO DETAIL 1/75.01 TECHNOLOGY ROUGH-IN MOUNTING DETAILS FOR CONDUIT SIZE.
- PROVIDE REMOVABLE BLANK INSERTS FOR UNUSED PORTS.
- USE T508B WIRING SCHEME TO TERMINATE THE TWISTED-PAIR CABLE ONTO THE CONNECTOR INTERFACE.
- WHERE APPLIES PER PLANS, PROVIDE AV OUTLET WITH HDMI CONNECTION PER BELOW.
 - PANDUIT COVER PLATE: CBEWY OR APPROVED EQUAL.
 - PANDUIT JACK (HDMI 2.0): CHH0M1W OR APPROVED EQUAL.
 - PANDUIT MODULAR INSERT: CHF21W-X OR APPROVED EQUAL.


KEYNOTE NOTES:

- PROVIDE CAT6 RJ-45 JACKS, 6-POSITION, 8-CONTACT (8P6C), COLOR BLUE FOR DATA, WHITE FOR VOICE, RED FOR SECURITY.
 - PANDUIT PRODUCTS "CJ688TGBU", COMMSCOPE "MGS400-318" OR APPROVED EQUAL.
- PROVIDE 1,2,4,6-PORT FACEPLATE AS INDICATED ON DRAWINGS.
 - 1-PORT: PANDUIT PRODUCTS "CFPE1WHY", COMMSCOPE OR APPROVED EQUAL.
 - 2-PORT: PANDUIT PRODUCTS "CFPE2WHY", COMMSCOPE OR APPROVED EQUAL.
 - 4-PORT: PANDUIT PRODUCTS "CFPE4WHY", COMMSCOPE OR APPROVED EQUAL.
 - 6-PORT: PANDUIT PRODUCTS "CFPE6WHY", COMMSCOPE OR APPROVED EQUAL.
- PROVIDE STAINLESS STEEL 1-PORT FACEPLATE FOR OUTLETS INDICATED WITH "W" ON DRAWINGS. "W" INDICATES WALL PHONE MOUNTED AT +48" AFF FOR WALL HUNG PHONE.
 - 1-PORT: WALL PHONE "KWPP6PY", COMMSCOPE OR APPROVED EQUAL.
 - 2-PORT: PANDUIT PRODUCTS "CBX2WH-AY", COMMSCOPE OR APPROVED EQUAL.

5 DATA OUTLETS CONFIGURATION DETAIL
12" = 1'-0"




3 BONDING BUS BAR DETAIL
12" = 1'-0"



NOTES:

- 1" EMT CONDUIT SHALL STUB UP TO NEAREST ACCESSIBLE CEILING AND TERMINATE ORIENTED HORIZONTALLY AT THE HEIGHT OF THE ASSOCIATED J-HOOK ROUTE. CONDUIT RUN SHALL NOT CONTAIN MORE THAN 180 DEGREES OF BEND BETWEEN ACCESSIBLE JUNCTION BOXES OR BETWEEN JUNCTION BOX AND END OF CONDUIT.
- WHERE CONDUIT STUB IS LOCATED IN A ROOM WITH AN ACCESSIBLE CEILING AND IS NOT REQUIRED TO RUN TO CABLE ROUTE LOCATED OUTSIDE THE ROOM, STUB MUST TERMINATE ABOVE THE ACCESSIBLE CEILING WITH A 90-DEGREE BEND AT THE TOP ORIENTED IN TO THE ROOM AT THE HEIGHT OF THE ASSOCIATED J-HOOK ROUTE IN THE ROOM.
- ALL STUBS MUST BE FITTED WITH A NYLON BUSHING ON EACH END OF THE CONDUIT.
- INSTALLING CONTRACTOR SHALL FURNISH AND INSTALL FIRESTOP MATERIALS FOR TECHNOLOGY ROUGH-INS PER PROJECT REQUIREMENTS. REFER TO SPECIFICATIONS FOR FIRESTOP REQUIREMENTS.

4 TECHNOLOGY ROUGH-IN MOUNTING DETAIL
12" = 1'-0"



NOTES:

- SUPPORT CLIPS MUST SPECIFICALLY BE DESIGNED AND RATED FOR USE IN CATEGORY 6 CABLE INSTALLATION.
- INSTALL APPROPRIATE SIZE AND QUANTITY SUPPORT CLIPS FOR CABLES TO BE SUPPORTED + 30% EXPANSION.
- USE MANUFACTURERS RECOMMENDED MOUNTING HARDWARE, APPROPRIATE FOR ATTACHING TO WALL OR CEILING STRUCTURES.
- CEILING TILE TEE GRID, DROP WIRES AND HVAC EQUIPMENT SHALL NOT BE USED AS MOUNTING POINTS.
- SECURE CABLE IN SUPPORT CLIPS AS PER MANUFACTURERS RECOMMENDATION FOR CAT-6 CABLE. DO NOT EXCEED INDICATED FILL RATIOS.
- CABLE SUPPORT CLIPS SHALL BE SPACED A MAXIMUM OF 4' APART.
- INSTALL TRIANGULAR METAL BRACKETS (NOT SHOWN) FOR HIGH STATION CABLE CAPACITY REQUIREMENTS.
- THIS DETAIL IS FOR REFERENCE ONLY AND DOES NOT REPRESENT ALL CONDITIONS OF J-HOOK INSTALLATION REQUIREMENTS (APPLY THIS DETAIL WHERE OCCURS). REFER TO SPECIFICATION FOR ADDITIONAL INFORMATION.

1 TECHNOLOGY J-HOOK PATHWAY DETAIL
12" = 1'-0"

APPROVED
DIV. OF THE STATE ARCHITECT
APP. 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 12/21/2023


PRK

ARCHITECT PRK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909

CONSULTANT LEAF ENGINEERS
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909.987.0909
leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860
DSA Submittal
DSA APPL. NO. 04-121856 DSA FILE NO. 33-9



Architect


CLIENT
CORONA-NORCO USD

DATE 05-19-03 PROJECT NUMBER 230010

No.	Description	Date
1	Revision 1	Date 1


DSA Submittal

TECHNOLOGY DETAILS




- NOTES:**
1. CONFIGURATIONS SHOWN IN THE DETAIL ABOVE ARE DIAGRAMMATIC, INTENDED TO DESCRIBE THE ROUGH-IN REQUIREMENTS OF A TYPICAL FLAT PANEL DISPLAY. DETAILS ABOVE MAY NOT ACCURATELY REPRESENT DISPLAY SIZE, MOUNTING HEIGHT, OR PHYSICAL RELATIONSHIP. REFER TO ARCHITECTURAL ELEVATIONS FOR COMPLETE INFORMATION AND MIRROR THE DETAIL AS REQUIRED.
 2. ROUGH-IN SHOWN IN THE DETAIL ABOVE REPRESENTS THE MINIMUM REQUIREMENTS FOR THE DISPLAY UNLESS OTHERWISE NOTED. COORDINATE EXACT REQUIREMENTS OF THE SELECTED DEVICES AND CABLEING PRIOR TO INSTALLATION.
 3. ALL CABLEING IN WALLS SHALL BE INSTALLED IN EMT CONDUIT. CABLEING ROUTED HORIZONTALLY ABOVE THE ACCESSIBLE CEILING MAY BE INSTALLED FREE-AIR WITH CABLEING PROPERLY RATED FOR THE CEILING ENVIRONMENT.
 4. INSTALLATION SHALL INCLUDE ALL POWER REQUIRED FOR SYSTEM OPERATION INCLUDING +120VAC.

2 TYPICAL AV CONFERENCE ROOM DETAIL
1" = 1'-0"



- NOTES:**
1. CONFIGURATIONS SHOWN IN THE DETAIL ABOVE ARE DIAGRAMMATIC, INTENDED TO DESCRIBE THE ROUGH-IN REQUIREMENTS OF A TYPICAL FLAT PANEL DISPLAY. DETAILS ABOVE MAY NOT ACCURATELY REPRESENT DISPLAY SIZE, MOUNTING HEIGHT, OR PHYSICAL RELATIONSHIP. REFER TO ARCHITECTURAL ELEVATIONS FOR COMPLETE INFORMATION AND MIRROR THE DETAIL AS REQUIRED.
 2. ROUGH-IN SHOWN IN THE DETAIL ABOVE REPRESENTS THE MINIMUM REQUIREMENTS FOR THE DISPLAY UNLESS OTHERWISE NOTED. COORDINATE EXACT REQUIREMENTS OF THE SELECTED DEVICES AND CABLEING PRIOR TO INSTALLATION.
 3. ALL CABLEING IN WALLS SHALL BE INSTALLED IN EMT CONDUIT. CABLEING ROUTED HORIZONTALLY ABOVE THE ACCESSIBLE CEILING MAY BE INSTALLED FREE-AIR WITH CABLEING PROPERLY RATED FOR THE CEILING ENVIRONMENT.
 4. INSTALLATION SHALL INCLUDE ALL POWER REQUIRED FOR SYSTEM OPERATION INCLUDING +120VAC.

1 WALL DISPLAYS ROUGH-IN REQUIREMENT DETAIL
1" = 1'-0"



3 WALL CABINET MOUNTING DETAILS
1/2" = 1'-0"

APPROVED
DIV. OF THE STATE ARCHITECT
APP. 04-122251 INC.
REVIEWED FOR
SS FLS ACS
DATE: 12/21/2023

PRK


ARCHITECT PRK Architects, Inc.
RANCHO CUCAMONGA
8163 Rochester Avenue, Suite 100
Rancho Cucamonga
California 91730
P 909-987-0909

CONSULTANT LEAF ENGINEERS
LEAF ENGINEERS
8163 Rochester Avenue, Suite 100
Rancho Cucamonga, CA 91730
909.987.0909
leafengineers.com

CORONA TRANSPORTATION

PROJECT ADDRESS:
2820 CLARK AVE
NORCO, CA 92860
DSA Submittal

DSA APPL. NO. 04-121956 DSA FILE NO. 33-9



Architect

CLIENT
CORONA-NORCO USD

DATE	PROJECT NUMBER
05-19-03	230010

REVISIONS


No.	Description	Date
1	Revision 1	Date 1

DSA Submittal


TECHNOLOGY DETAILS

T6.02


Use the details and construction notes for 36' x 40' with a 50 lbs L.L., with 80 mile wind for tie plate schedules




FOUNDATION PLAN (24x40)
SCALE: 1/4" = 1'-0" (50 PSF LIVE LOAD)



FOUNDATION PLAN (36x40)
SCALE: 1/4" = 1'-0" (50 PSF LIVE LOAD)



FOUNDATION PLAN @ ADJACENT BUILDING
SCALE: 1/4" = 1'-0" (50 PSF LIVE LOAD)



FOUNDATION PLAN (48x40)
SCALE: 1/4" = 1'-0" (50 PSF LIVE LOAD)

KEYNOTES AS APPLICABLE

1. MAXIMUM SOIL BEARING PRESSURE - 1000 P.S.F.
2. ALL FOUNDATION LUMBER SHALL BE HEM FIR #2 ALL LUMBER IN CONTACT WITH GRADE SHALL BE STAMPED "FOR GROUND CONTACT". ALL FOUNDATION NAILS SHALL BE CORROSION RESISTANT PER U.B.C. STANDARD 25.1717.
3. TIE PLATE - 12"x 6"x 10ga. PLATE W/ (8) 5/16" HOLES AS SHOWN FOR (4) 1/4"x 3/4" LONG SELF TAP SCREWS INTO CHANNEL & (4) 1/4"x 3" LAG BOLTS. SEE THE PLATE SCH. AND SHEET F1.3, FOR MORE INFORMATION
4. USE 6- 5/8"x 4" LAGS @ EACH BLDG. & NAIL PLATE TO PLATE W/ 2- 16d BOX @ 4" O.C.
5. DRIVE 1" DIA. x 15" G.I. PIPE @ 10'-0" O.C. MAX. AND WITHIN 3' OF CORNERS. DRILL SILL PLATE 1-1/4" MAX. PIPE MAY BE DRIVEN AT MAX. 45° ANGLE TO VERTICAL.
6. P.T.H.F. SILL PLATE. PLATE SPLICES (SEE DET.1 SHEET F1.3) SHALL OCCUR AT CENTER OF BLOCK LOCATIONS.
7. BLOCKS, NAIL BLOCKS TOGETHER WITH 16d BOX NAILS @ 4" O.C. AND (2) 16d NAILS AT EACH END (SEE DET.1 SHEET F1.3)
8. P.T.H.F. SILL PLATE. PLATE SPLICES SHALL OCCUR AT CENTER OF BLOCK LOCATIONS. (SEE DET. 15 SHEET F1.3)
9. **24x40:**
70 & 80 M.P.H.= CONT. 2x12x(SEE PLAN)- NAIL PLATE TO PLATE WITH (2) 16d BOX NAILS @ EACH END @ 5" O.C.
10. **36x40:**
70 & 80 M.P.H.= CONT. 2x12x(SEE PLAN)- NAIL PLATE TO PLATE WITH (2) 16d BOX NAILS @ EACH END @ 5" O.C.
11. **48x40:**
70 & 80 M.P.H.= CONT. 2x12x(SEE PLAN)- NAIL PLATE TO PLATE W/ (2) 16d BOX NAILS @ EACH END @ 4" O.C.
12. SILL PADS, P.T.H.F. (SEE PLAN FOR QUANTITY 10 AT ENDS & 12 AT INTERIOR) (SEE DET. 14 SHEET F1.3)
13. H.F. PLATE. PLATE SPLICES SHALL OCCUR AT CENTER OF BLOCK LOCATIONS. (SEE DET. 15 SHEET F1.3)
14. BLOCKS, NAIL BLOCKS TOGETHER WITH 16d BOX NAILS @ 4" O.C. AND (2) 16d NAILS AT EACH END. (SEE DET. 15 SHEET F1.3)
15. INTERNAL TO EACH PAD WITH 16d BOX NAILS @ 5" O.C. STAGGERED. (SEE DET. 1 SHEET F1.3)

TIE PLATE SCHEDULES

FLR. LOAD	70 MILE WIND		80 MILE WIND		
	END WALLS	SIDE WALLS	END WALLS	SIDE WALLS	
24x40'	50 lbs.	6 PLATES	4 PLATES	8 PLATES	4 PLATES
36x40'	50 lbs.	8 PLATES	6 PLATES	8 PLATES	6 PLATES
48x40'	50 lbs.	8 PLATES	6 PLATES	8 PLATES	8 PLATES

24' X 40' VENTILATION CALC.
BUILDING SQUARE FOOTAGE - 24' X 40' = 960 SF
REQUIRED VENTILATION - 1 SF. / 150 SF.
960 / 150 = 6.4 SF VENT REQUIRED
SIZE OF VENT TO BE USED AT SIDE WALLS- 3"x 18" = 54 SQ IN.
54 / 144 = 0.375 SQ. FT.
SIZE OF VENT TO BE USED AT END WALLS- 3"x 6" = 18 SQ IN.
18 / 144 = 0.125 SQ. FT.
16 VENTS PROVIDED @ SIDE WALLS 16x0.375 = 6 SF
12 VENTS PROVIDED @ END WALLS 12x0.125 = 1.5 SF
TOTAL VENTILATION PROVIDED 7.5 SF > 6.4 SF

36' X 40' VENTILATION CALC.
BUILDING SQUARE FOOTAGE - 36' X 40' = 1,440 SF
REQUIRED VENTILATION - 1 SF. / 150 SF.
1,440 / 150 = 9.6 SF VENT REQUIRED
SIZE OF VENT TO BE USED AT SIDE WALLS- 4 1/2"x 18" = 81 SQ IN.
81 / 144 = 0.5625 SQ. FT.
SIZE OF VENT TO BE USED AT END WALLS- 4 1/2"x 8" = 36 SQ IN.
36 / 144 = 0.25 SQ. FT.
16 VENTS PROVIDED @ SIDE WALLS 16x0.5625 = 9 SF
18 VENTS PROVIDED @ END WALLS 18x0.25 = 4.5 SF
TOTAL VENTILATION PROVIDED 13.5 SF > 9.6 SF


48' X 40' VENTILATION CALC.
BUILDING SQUARE FOOTAGE - 48 X 40" = 1,920 SF
REQUIRED VENTILATION - 1 SF. / 150 SF.
1,920 / 150 = 12.8 SF VENT REQUIRED
SIZE OF VENT TO BE USED AT SIDE WALLS- 4 1/2"x 18" = 81 SQ IN.
81 / 144 = 0.5625 SQ. FT.
SIZE OF VENT TO BE USED AT END WALLS- 4 1/2"x 9" = 40.5 SQ IN.
40.5 / 144 = 0.28125 SQ. FT.
16 VENTS PROVIDED @ SIDE WALLS 16x0.5625 = 9 SF
24 VENTS PROVIDED @ END WALLS 24x0.28125 = 6.75 SF
TOTAL VENTILATION PROVIDED 15.75 SF > 12.8 SF

DSA - PC

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
OFFICE OF REGULATION SERVICES
04 - 104816
AC. FLS. SS. CAP.
DATE 4/30/23

REVISIONS

NO.	DESCRIPTION



17300 Perris Blvd.
Moreno Valley, Ca. 92551
Phone (909) 571-2200
www.aurora-modular.com

AURORA
MODULAR INDUSTRIES


FOUNDATION PLANS
(WOOD 50 LB. L.L.)

BY: _____ DATE: _____
CHECKED: _____ AMJ

F1.0
SHEET
THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY OF AURORA MODULAR INDUSTRIES and are not to be reproduced, changed or copied in any form or manner, nor are they to be assigned to any third party without the written authorization of AURORA MODULAR INDUSTRIES

Use the details and construction notes for 36' x 40' with a 50 lbs L.L., with 80 mile wind for tie plate schedules


TYPICAL DETAILS



FOUNDATION VENTING
SCALE 1 1/2"=1'-0"

13


125 PSF L.L.



FOUNDATION AT SIDEWALL
SCALE 1 1/2"=1'-0"

9


50 PSF L.L. + 20 LBS. PARTITIONS



FOUNDATION AT SIDEWALL
SCALE 1 1/2"=1'-0"


5

50 PSF L.L.




FOUNDATION AT SIDEWALL
SCALE 1 1/2"=1'-0"

1




COMMON PAD

14




SHIMMING AND SKIRTING (SIDEWALL SHOWN)

10




SHIMMING AND SKIRTING (SIDEWALL SHOWN)

6




SHIMMING AND SKIRTING (SIDEWALL SHOWN)

2




FOUNDATION AT MOD LINE

15




FOUNDATION AT ENDWALL

11




FOUNDATION AT ENDWALL

7




FOUNDATION AT ENDWALL

3




MIN. FOUNDATION SET

12



MIN. FOUNDATION SET

8



MIN. FOUNDATION SET

4

KEYNOTES

1. MAXIMUM SOIL BEARING PRESSURE - 1000 P.S.F.
2. ALL FOUNDATION LUMBER SHALL BE HEM FIR #2 ALL LUMBER IN CONTACT WITH GRADE SHALL BE STAMPED "FOR GROUND CONTACT". ALL FOUNDATION NAILS SHALL BE CORROSION RESISTANT PER U.S.C. STANDARD 25.1717.
3. 2"x4" CONTINUOUS, INTERNAL TO EACH PAD WITH 16d BOX NAILS @ 5" O.C. STAGGERED.
4. TIE PLATE - 12"x 6"x 10G. PLATE W/ (8) 5/16" HOLES AS SHOWN FOR (4) 1/4"x 3/4" LONG SELF TAP SCREWS INTO CHANNEL & (4) 1/4"x 3" LAG BOLTS.
5. 5/8" PLYWOOD PERIMETER SKIRTING, NAIL TO FOUNDATION PADS WITH 8d BOX NAILS @ 12" O.C. TOP AND BOTTOM.
6. 2"x6"x 3'-0" LONG BLOCKS, NAIL BLOCKS TOGETHER W/ (2) 16d NAILS AT EACH END & 16d BOX NAILS @ 4" O.C. AT 50 PSF + 20 LBS. PARTITIONS FLOOR LOAD & @ 2 1/2" O.C. AT 125 PSF FLOOR LOAD.
7. CONTINUOUS 2"x10" SILL PLATE, PLT. SPICES SHALL OCCUR AT CENTER OF 2"x6" BLOCK LOCATION, NAIL W/ 16d BOX NAILS @ 4" O.C. AT 50 PSF + 20 LBS. PARTITIONS FLOOR LOAD AND @ 2 1/2" O.C. AT 125 PSF FLOOR LOAD.
8. PLYWOOD OR WOOD SHIM - MIN. 8" LONG; MAX. 16" BETWEEN SHIMS. NAIL TO PLATES WITH MIN (3) 16d BOX NAILS PER SHIM. MAX. 1-1/2" SHIM HEIGHT AT ANY LOCATION.
9. USE 6- 5/8"x 4" LAGS @ EACH BLDG. & NAIL PLATE TO PLATE TO PLATE W/ 2- 16d BOX @ 4" O.C.
10. DRIVE 1" x 15" G.I. PIPE @ 10'-0" O.C. MAX. DRILL SILL PLATE 1-1/4" MAX. PIPE MAY BE DRIVEN AT MAX. 45° ANGLE TO VERTICAL.
11. STEEL FLOOR CHANNEL.
12. 5" ACCESS HOLE AT MODULE CONNECTION BOLT LOCATIONS.
13. 5/8" MACHINE BOLT @ MODULE CONNECTION. SEE DET. "1" ON SHEET SS.0 FOR REF. (TYP.)
14. PLYWOOD FLOOR DECK, ATTACH PLYWD. FLOORING TO STEEL CHANNEL WITH #10x1 1/2" S.T.S.
15. PLYWOOD STRIP - 3/4"x 3"x8" PIECE W/ (2) #12x 2-1/4" FLAT HEAD WOOD SCREWS EACH END.
16. PLUG - 5" PIECE OF FLOOR SHEATHING W/ (2) #12x2-1/4" FLAT HEAD WOOD SCREWS EACH END.
17. CONTINUOUS 2"x10" P.T.H.F. SILL PLATE. PLATE SPICES SHALL OCCUR AT CENTER OF 2"x6" BLOCK LOCATIONS.
18. CONTINUOUS 2"x8" P.T.H.F. SILL PLATE. PLATE SPICES SHALL OCCUR AT CENTER OF 2"x4" BLOCK LOCATIONS.
19. 2"x4"x 3'-0" LONG BLOCKS. NAIL BLOCKS TOGETHER WITH 16d BOX NAILS @ 4" O.C. AND (2) 16d NAILS AT EACH END.
20. CONTINUOUS 2x(SEE PLAN) P.T.H.F. SILL PLATE. PLATE SPICES SHALL OCCUR AT CENTER OF 2x8" BLOCK LOCATIONS.
21. FLOOR JOIST OR BLOCK BETWEEN FLOOR JOIST.
22. 2"x10"x24" LONG SILL PADS, P.T.H.F. (SEE PLAN FOR QUANTITY 10 AT ENDS AND 12 AT INTERIOR)
23. CONTINUOUS 2"x12"(SEE PLAN) - NAIL (2) 16d AT 4" O.C. & (2) 16d AT EACH END OF PLATE.

DSA - PC

IDENTIFICATION STAMP
DIV. OF THE STATE ARCHITECT
OFFICE OF REGULATION SERVICES
04 - 104816
AC. _____ FL. _____ SS. _____
DATE 4/30/05

REVISIONS

NO.	DESCRIPTION

REGISTERED PROFESSIONAL ENGINEER
NO. 3602
STATE OF CALIFORNIA
LICENSE EXPIRES 8-30-2004

17300 Perris Blvd.
Moreno Valley, Ca. 92551
Phone (909) 871-2200
www.aurora-modular.com

AURORA
MODULAR INDUSTRIES

WOOD FOUNDATION PLAN DETAILS

BY _____ DATE _____
CHECKED _____ AM# _____

F1.3

SHEET
THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY OF AURORA MODULAR INDUSTRIES and are not to be reproduced, changed or copied in any form or manner, nor are they to be assigned to any third party without the written authorization of AURORA MODULAR INDUSTRIES